

BIHAR MEDICAL SERVICES & INFRASTRUCTURE CORPORATION LIMITED, PATNA

| Detail Progress Report for Construction of Additional primary health center |                       |            |   |                    |              |                  | As On. 15th October, 2013 |        |                        |              |
|---|-----------------------|------------|---|--------------------|--------------|------------------|---------------------------|--------|------------------------|--------------|
| S.L.  | Scheme/Project        |            | Name & Address of Second Party/Contractor/Firm                                    | Work Order No/Date |              | Payment Released | Date of Completion        |        | Present Status of Work | Remarks      |
|   |                       |            |   | Date               | Amount       |                  | Expected                  | Actual |                        |              |
| 1   | Masaurhi/Sa mastichk  | PATNA      | M/S Pintu Construction, C/O Shri Devendra Singh, vill+post--Masaurhi Distt- patna | 6874800            | 179/17.04.13 |                  | 17.01.14                  |        | Roof Level             |              |
| 2   | Kudra/Natya           | KAIMUR     |   |                    |              |                  |                           |        | Lintel Level           |              |
| 3   | Shivaji Nagar/Bandhar | SAMASTIPUR |   |                    |              |                  |                           |        | Plinth Level           |              |
| 4   | Belaganj/Maingram     | GAYA       |   |                    |              |                  |                           |        | Not Start              |              |
| 5   | Narendpur             | Siwan      |   |                    |              |                  |                           |        | Plinth Level           | Land Problem |