

BIHAR MEDICAL SERVICES & INFRASTRUCTURE CORPORATION LIMITED, PATNA

**Detail Progress Report for Construction of 30 bedded maternity ward**

**As On. 15th October, 2013**

S.L.	Scheme/Project		Name & Address of Second Party/Contractor/Firm	Work Order No/Date		Payment Released	Date of Completion		Present Status of Work	Remarks
				Date	Amount		Expected	Actual		
1	Pilkhi	Muzaffarpur	Nalin Ranjan S/O Sri Rajendra Thakur, Vill- Madhaul P.O.- Susta Madhopaur, P.S- Kudhni, Distt- Muzaffarpur	372/20.8.13	15910530	....	19.8.14		Above Plinth level & boundary wall Completed.	