

बिहार चिकित्सा सेवाएँ एवं आधारभूत संरचना निगम. लि.

माननीय मुख्यमंत्री के 7- निश्चय के अंतर्गत प्रस्तावित परियोजनाओं का अवतान (30 अप्रैल 2022) तक प्रगति प्रतिवेदन

क्रम संख्या	योजना का नाम	कुल स्वीकृत योजनाओं की संख्या	प्रशासनिक स्वीकृति की राशि (₹ करोड़ में)	आवंटन की राशि (₹ करोड़ में)	अप्रैल 2022 तक का व्यय की राशि (₹ करोड़ में)	भूमि उपलब्ध	निविदा आमंत्रित	निविदा निष्पादित	निविदा प्रक्रियाधीन	कुल LOA निर्गत	कार्यादेश निर्गत	निर्माणधीन योजनाओं की संख्या	पूर्ण	कार्य प्रारंभ नहीं	अभियुक्ति
1	एनएनएमओ ट्रेनिंग संस्थान एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 6.30 करोड़)	54	340.58	229.75	286.82	54	52	52	0	53	51	8	43	0	पुनर्निविदा आमंत्रित किया जाना है-देवघरा,पुपरी
2	जीएनएमओ ट्रेनिंग संस्थान एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 13.35 करोड़)	23	307.13	195.29	228.75	22	22	20	2	20	18	4	15	1	भूमि अनुपलब्ध-देवघरा एवं पुनर्निविदा आमंत्रित-शिवहर, समस्तीपुर
3	परा मेडिकल संस्थान का निर्माण कार्य (प्रति यूनिट 9.98 करोड़)	33	329.34	185.00	228.57	32	32	30	2	31	30	6	23	1	भूमि अनुपलब्ध-देवघरा एवं पुनर्निविदा आमंत्रित-शिवहर, समस्तीपुर
4	बी.एस.सी. नर्सिंग कॉलेज का निर्माण कार्य (प्रति यूनिट 26.49 करोड़)	16	423.96	196.31	141.33	14	13	11	2	11	11	5	4	1	कार्य प्रारंभ नहीं-PMCH(Dropped) भूमि अनुपलब्ध-मधुबनी, देवघरा एवं
5	चिकित्सा महाविद्यालय का निर्माण कार्य	3	महिला, वैशाली	500.00	63.00	56.72	1	1	1	1	1	1	0	0	Work Started
			बेगूसराय	515.00	40.70	1.29	1	1	0	1	0	0	0	0	Financial bid to be opened
			आरा, मोरङपुर	543.99	115.50	2.01	1	0	0	0	0	0	0	0	DPR under progress
	कुल	129	2960.00	1025.55	945.49	125	121	114	7	116	111	24	85	3	

fcgkj fpfdRIk Isok,i ,oa vk/kkjHkwr lajpuk fuxe- fy-

ekuuh; eq[;ea=h ds 7& fu'p; ds varxZr izLrkfor ifj;kstukvksa dk v[ru ¼30 अप्रै+ल 2022½ rd izxfr izfrosnu

Øel a[; k	;kstuk dk uke		dqy Lohd`r ;kstukv ksa dh laf`k	iz'kklfud Lohd`fr dh jkf`k ¼:0 djksM+ esa½	vkoaVu dh jkf`k ¼:0 djksM+ esa½	अप्रैल 2022 rd dk O;; dh jkf`k ¼:0 djksM+ esa½	Hkwfe miyC/k	fufonk vkeaf= r	fufonk fu"ikfnr	fufonk izfdz;k/k hu	dqy LOA fuxZ r	dk;kZn s'k fuxZr	tuëKZ.KK/ khu ;kstukvk sa dh laf`k	iw.kZ	dk;Z izkjaHk ugha	vfHk;qfDr
1	,0,u0,e0 Vss^fuax laLFkku ,oa Nk=kokl dk fuekZ.k dk;Z ¼izfr ;wfuV 6-30 djksM+½		54	340.58	229.75	286.82	54	52	52	0	53	51	8	43	0	iqufuZfonk vkeaf=r fd;k tkuk gS&rs?kM+k]iqijh
2	th0,u0,e0 Vss^fuax laLFkku ,oa Nk=kokl dk fuekZ.k dk;Z ¼izfr ;wfuV 13-35 djksM+½		23	307.13	195.29	228.75	22	22	20	2	20	18	4	15	1	Hkwfe vuqiyC/k&csxwljk; iqufuZfonk vkeaf=r&f`kogj] leLrhiqj
3	ikjk esfMdy laLFkku dk fuekZ.k dk;Z ¼izfr ;wfuV 9-98 djksM+½		33	329.34	185.00	228.57	32	32	30	2	31	30	6	23	1	Hkwfe vuqiyC/k&csxwljk; iqufuZfonk vkeaf=r&f`kogj] leLrhiqj
4	ch-,l-lh- uflZax dkWyst dk fuekZ.k dk;Z ¼izfr ;wfuV 26-49 djksM+½		16	423.96	196.31	141.33	14	13	11	2	11	11	5	4	1	dk;Z izkjaHk ugha&PMCH(Dropped) Hkwfe vuqiyC/k&e/kqqcuH] csxwljk;
5	fpfdRIk egkfo[ky; dk fuekZ.k dk;Z	egqvk] oS'kkyh	3	500.00	63.00	56.72	1	1	1	0	1	1	1	0	0	Work Started
		csxqljk;		515.00	40.70	1.29	1	1	0	1	0	0	0	0	0	Financial bid to be opened
		vkjk] Hkkstiqj		543.99	115.50	2.01	1	0	0	0	0	0	0	0	0	DPR under progress
	dqy		129	2960.00	1025.55	945.49	125	121	114	7	116	111	24	85	3	

PROJECT UNDER 7-Commitement

as on 30.4.2022

Construction of Auxiliary Nurse Midwifery Training Institute (A.N.M)

S.N	District	Name of Places	Administrative Approval Amount (In Rs. Cr.)	LOA issued	NAME OF CONTRACTOR	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
								(in rs cr.)	in %	Stage	
1	Araria	Farbisganj	6.31	Yes	Topline Infra, Katihar	11/11/2017	10/11/2018	6.74	100%	Completed	Handed Over
2	Madhubani	Jainagar	6.31	Yes	Maa Tara Construction, Darbhanga	28/6/2017	27/06/2018	5.40	100%	Completed	Handed over
3	Munger	Tarapur	6.31	Yes	Lalan Kumar,Bhagalpur	7/12/2017	6/12/2018	6.25	100%	Completed	Handed Over
4	Saran	Sonpur	6.31	Yes	Kaushal buildcon,patna	5/1/2018	4/1/2019	5.04	100%	Completed	Handed over
5	Gaya	Neemchak Bathani	6.31	Yes	Anil Kumar Singh, Sasaram	4/1/2018	3/1/2019	5.46	100%	Completed	Handed Over
6	Katihar	Manihari	6.31	Yes	Sudesh Kumar Singh, Jamui	21/9/2017	20/09/2018	6.20	100%	Completed	Handed Over
7	Bhojpur	Jagdispur	6.31	YES	Ramesh kumar pandey	6/9/2017	5/9/2018	5.72	100%	Completed	Handed over
8	Madhubani	Jhanjharpur	6.31	Yes	Girdhari Lal Poddar,Darbhanga	7/11/2017	6/11/2018	6.10	100%	Completed	Handed over
9	West Champaran	Narkatiyaganj	6.31	Yes	Rama & Sons, Patna	7/11/2017	6/11/2018	6.03	100%	Completed	Handed over
10	East Champaran	Sikarhana	6.31	Yes	B.K.Chaudhary	1/2/2018	31/01/2019	5.61	100%	Completed	Handed over
11	Samastipur	Patori	6.31	YES	Binod Kumar Singh,Samastipur	13/1/2018	12/1/2019	5.57	100%	Completed	Handed over
12	Samastipur	Dalsinghsarai	6.31	Yes	Binod Kumar Singh,Samastipur	12/1/2018	11/1/2019	5.85	100%	Completed	Handed over
13	Purnea	Banmankhi	6.31	Yes	Bambam Kumar Singh	29/1/2018	28/01/2019	5.97	100%	Completed	Handed Over
14	Supaul	Virpur	6.31	Yes	Kunal Kush, Araria	20/07/2017	19/07/2018	5.58	100%	Completed	Handed over
15	Darbhanga	Benipur	6.31	Yes	Sanjay Kumar, Darbhanga	15/7/2018	14/7/2019	4.98	100%	Completed	Handed over

S.N	District	Name of Places	Administrative Approval Amount (In Rs. Cr.)	LOA issued	NAME OF CONTRACTOR	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
								(in rs cr.)	in %	Stage	
16	East Champaran	Chakia	6.31	Yes	Asiana Contract Pvt. Ltd.	31/03/2018	30/03/2019	3.43	100%	Completed	Handed over
17	West Champaran	Bagha	6.31	Yes	Shiva Infra Solution, New Delhi	17/05/2017	16/05/2018	5.87	100%	Completed	Handed over
18	Madhubani	Benipatti	6.31	Yes	Kunwar Construction, Darbhanga	17/5/2018	16/05/2019	6.38	100%	Completed	Handed Over
19	Bhagalpur	Kahalgaoon	6.31	Yes	Ramesh Kumar, Patna	15/03/2018	14/03/2019	6.14	100%	Completed	Handed Over
20	Vaishali	Mahnar	6.31	Yes	Kunwar Construction, Darbhanga	28/12/2017	27/12/2018	5.82	100%	Completed	Handed Over
21	Rohtas	Bikramganj	6.31	Yes	Rambabu Prasad, Patna	27/2/2018	25/02/2019	5.61	100%	Completed	Handed over
22	East Champaran	Areraj	6.31	Yes	S.K. Enterprises, Sitamarhi	2/12/2017	1/12/2018	5.65	100%	Completed	Handed Over
23	Samastipur	Rosara	6.31	Yes	Sanjay Kumar, Darbhanga	1/7/2018	30/06/2019	6.30	100%	Completed	Handed Over
24	Gopalganj	Gopalganj (APHC Baikunthpur)	6.31	Yes	Baranwala Contractor Pvt.Ltd.	18/5/2018	17/5/2019	4.45	100%	Completed	Handed Over
25	Arwal	Arwal Sadar	6.31	Yes	B. Ray, Dhanbad	28/2/2018	27/02/2020	6.86	100%	Completed	Handed Over
26	Bhojpur	Piro	6.31	Yes	Anil kumar, Rohtas	10/7/2018	9/7/2019	6.05	100%	Completed	Handed Over
27	Darbhanga	Biraul	6.31	Yes	Kunwar Construction, Darbhanga	25/02/2019	24/02/2020	6.05	100%	Completed	Handed over
28	Sitamarhi	Belsand	6.31	Yes	Kabbu Khirhar, Sitamarhi	2/3/2019	1/3/2020	7.40	100%	Completed	Handed Over
29	Saharsa	Simri Bakhtiyarpur	6.31	Yes	SHANTOSH KUMAR SINGH SAHARSA	10/2/2018	9/2/2019	5.50	100%	Completed	Handed over
30	Supaul	Nirmali	6.31	Yes	SHANTOSH KUMAR SINGH SAHARSA	1/2/2018	31/1/2019	5.85	100%	Completed	Handed over
31	Katihar	Barsoi (SDH Campus)	6.31	Yes	Krishnakant Thakur	6/3/2019	5/3/2020	5.85	100%	Completed	Handed Over

S.N	District	Name of Places	Administrative Approval Amount (In Rs. Cr.)	LOA issued	NAME OF CONTRACTOR	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
								(in rs cr.)	in %	Stage	
32	Gaya	Sherghati	6.31	Yes	Ambey infra,patna	30/12/2017	29/12/2018	5.15	100%	Completed	Handed Over
33	Vaishali	Mahua (CHC Rajapakar)	6.31	Yes	Indra Narayan Singh,Patna	25/9/2018	24/09/2020	5.14	100%	Completed	Handed Over
34	Gaya	Tekari	6.31	Yes	Mukesh Kumar, Gaya	7/11/2017	6/11/2018	5.25	100%	Completed	Handed Over
35	Madhepura	Uda Kishanganj	6.31	Yes	CS CONSTRUCTION, Arariya	3/6/2017	2/6/2018	4.10	100%	Completed	Handed over
36	Munger	Haveli Khargpur	6.31	Yes	Naushad Ali	22/06/2019	21/06/2020	6.25	100%	Completed	Handed Over
37	Saran	Madhaura	6.31	Yes	Ramesh kumar pandey	28/05/2020	27/05/2021	5.80	100%	Completed	Handed Over
38	Patna	Paliganj	6.31	Yes	Sanjeev Kumar	10/5/2020	9/5/2021	6.09	100%	Completed	Handed Over
39	East Champaran	Pakri Dayal	6.31	Yes	M/s Hariom Construction, East Champaran	2/3/2019	31/12/2020	5.50	100%	Completed	Handed Over
40	Madhubani	Phulparas	6.31	Yes	Sanjay Kumar, Darbhanga	24/03/2020	19/07/2021	5.18	100%	Completed	Handed Over
41	East Champaran	Raxaul	6.31	Yes	M/s Hariom Construction, East Champaran	2/3/2019	31/12/2020	4.21	100%	Completed	
42	Supaul	Sukhpur	6.31	Yes	Arvind Kumar singh, Danapur	15/02/2019	31/03/2022	4.47	100%	Completed	
43	Begusarai	Bakhri	6.31	Yes	Satyanarayan Singh, Deoghar	2/11/2018	1/11/2019	4.34	98%	Finishing work is in progress	Contractor debarred, for slow work progress
44	Begusarai	Baliya	6.31	Yes	Satyanarayan Singh, Deoghar	20/07/2018	19/07/2019	3.52	98%	Finishing work is in progress	Contractor debarred, for slow work progress
45	Khagaria	Gogari	6.31	Yes	Arvind Kumar singh, Danapur	12/1/2018	11/1/2019	4.96	96%	Finishing work is in progress	Contractor debarred, for slow work progress
46	Madhepura	Madhepura	6.31	Yes	M/s Satyanarayan Singh	20/5/2018	20/03/2022	3.69	95%	Finishing WIP	Contractor debarred

S.N	District	Name of Places	Administrative Approval Amount (In Rs. Cr.)	LOA issued	NAME OF CONTRACTOR	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
								(in rs cr.)	in %	Stage	
47	Begusarai	Manjhaul	6.31	Yes	Satyanarayan Singh, Deoghar	26/11/2019	25/11/2020	4.03	95%	Finishing work is in progress	Contractor debarred Work progress slow
48	Bhagalpur	Navgachia	6.31	Yes	Satyanarayan Singh, Deoghar	4/1/2020	3/1/2021	2.94	85%	Finishing work is going on	Contractor Debarred
49	Araria	Araria	6.31	Yes	Shrinath builder, Patna	2/4/2018	10/4/2022	2.13	58%	Academic Block: Finishing WIP Hostel Block: Column work (2nd F)	Contractor debarred vide Letter no-971, Dated-16/07/2019
50	Purnea	Dhamdaha	6.31	Yes	Krishnakant Thakur	21/09/2020	20/12/2021	3.64	75%	Academic Block: Plaster WIP Hostel work- Finishing WIP	EOT granted upto 04.04.2022
51	Purnea	Baisi	6.31	Yes	Krishnakant Thakur	21/09/2020	20/12/2021	5.57	100%	Completed	EOT granted upto 17.02.2022
52	Buxar	Dumrao	6.31	Yes	Ramesh kumar pandey	-	-	0.00	-	Not started	LOA Issued
53	Sitamarhi	Pupri	6.31	Yes	Sanjay Kumar, Darbhanga	NS	16/05/2019	0.00		Foreclosed	Retender to be invited
54	Begusarai	Teghra	6.31	-	-	-	-	0.00	-	Not started	DPR to be prepared

PROJECT UNDER 7-Commitement as on 30.4.2022																
Construction of General Nurse Midwifery Institute (G.N.M)																
S.N	District	Place of construction	A. A. Amount (in rs cr.)	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
													(in rs cr.)	in %	Stage	
1	Munger	Leprosy Hospital Munger	13.35	NIT-25, Dated-3/8/2016	Yes	Yes	LALAN KUMAR	Yes	Yes	24/3/2017	24/03/2017	23/9/2018	11.16	100%	Completed	Handed Over
2	Jamui	Vill-Mahuli	13.35	Nit-38, Dated-27/10/2016	Yes	Yes	SUDESH KUMAR SINGH	Yes	Yes	12/2/2018	12/2/2018	11/8/2019	13.6	100%	Completed	Handed Over
3	Arwal	Sadar Hospital	13.35	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	B. Ray, Dhanbad	Yes	Yes	28/02/2018	28/02/2018	27/02/2020	13.58	100%	Completed	Handed Over
4	Bhabhua	Barka Katra	13.35	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Yashaswi Infrastructure,	Yes	Yes	4/5/2018	4/5/2018	3/8/2019	12.26	100%	Completed	Handed Over
5	Madhubani	Raghopur Balath	13.35	NIT-18/2017	Yes	Yes	SKS-KKT JV	Yes	Yes	17/07/2018	17/07/2018	16/01/2020	12.93	100%	Completed	Handed Over
6	Gopalganj	SDH, Hathua	13.35	Nit-38, Dated-27/10/2016	Yes	Yes	AIPLGMC, JOINT VENTURE	Yes	Yes	1/2/2018	1/2/2018	31/8/2019	10.56	100%	Completed	Handing Over
7	Siwan	SDH Mahraiganj	13.35	RETENDER NIT-18/2017	Yes	Yes	B. Prasad	Yes	Yes	8/5/2018	8/5/2018	7/11/2019	23.37	100%	Completed	Handed Over
8	Khagaria	Old Sub divisional Hospital	13.35	NIT-25, Dated-3/8/2016	Yes	Yes	MACRO RANJAN	Yes	Yes	24/3/2017	24/03/2017	23/9/2018	14.06	100%	Completed	Handed Over
9	Supaul	VILL -Sukhpur	13.35	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Ashok Kumar	Yes	Yes	29/05/2018	29/05/2018	28/11/2019	11.03	100%	Completed	Handed Over
10	Vaishali	CHC Rajapakar	13.35	Nit-38, Dated-27/10/2016	Yes	Yes	INDRA NARAIN SINGH	Yes	Yes	25/09/2018	25/09/2018	24/09/2020	12.72	100%	Completed	Handed Over
11	Lakhisarai	Noongarh	13.35	Nit-38, Dated-27/10/2016	Yes	Yes	KANHAIYA CONTRACTOR, BEGUSARAI	Yes	Yes	7/12/2018	7/12/2018	6/12/2019	10.38	100%	Completed	Handed Over
12	East Champaran	Sadar Hospital	13.35	RETENDER NIT-18/2017	Yes	Yes	Rama Construction	Yes	Yes	2/3/2019	2/3/2019	31/12/2020	26.44	100%	Completed	Handing Over
13	Katihar	Ward no-04,	13.35	NIT-25, Dated-3/8/2016	Yes	Yes	ADYARAJ DEVELOPER	Yes	Yes	26/04/2017	25/11/2018	31/07/2021	22.1	100%	Completed	
14	Sitamarhi	Madhuban	13.35	NIT-18/2017	Yes	Yes	Shashikant Singh	Yes	Yes	2/3/2019	2/3/2019	17/10/2021	12.67	100%	Completed	Handing Over
15	Kishanganj	Motihara	13.35	NIT-18/2017	Yes	Yes	Shafique Alam	Yes	Yes	3/4/2018	17/11/2019	28/06/2021	7.73	100%	Completed	
16	Nalanda	Pavapuri Medical College Campus	13.35	NIT-18/2017	Yes	Yes	M/s Satyanarayan Singh	Yes	Yes	28/04/2018	28/04/2018	4/15/2022	10.7	95%	Finishing work is in progress	Contractor has been debarred due to slow work progress
17	Nawada	Budhaul	13.35	Nit-38, Dated-27/10/2016	Yes	Yes	Dhanpat prasad	Yes	Yes	29/01/2018	29/1/2018	25/03/2022	7.13	80%	Academic block- & hostel- Brick work, plaster putty, Tiles work in progress	Contractor has been debarred due to slow work progress since 10.06.2019 and EOT granted upto 31.3.2022

S.N	District	Place of construction	A. A. Amount (in rs cr.)	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
													(in rs cr.)	in %	Stage	
18	Bhojpur	Sadar Hospital	13.35	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Siemens Construction	Yes	Yes	29/05/2018	29/05/2018	21/03/2022	9.42	65%	Hostel -Roof casted (3rd.F), Academic -Finishing work is going on	Contractor has been debarred due to slow work progress
19	Araria	Araria	13.35	NIT-25, Dated-3/8/2016	Yes	Yes	SRINATH BUILDER	Yes	Yes	24/03/2017	2/4/2018	10/4/2022	4.22	58%	Academic Block : Finishing work is going on Hostel Block : Column work (2nd F)	Contractor debar vide Letter no-971, Dated-16/07/2019
20	Aurangabad	Sadar Hospital	13.35	Retender Nit-35/2019	Yes	Yes	Prasad Associate	Yes	No	6/1/2021	5/7/2022	-	0	0%	Foundation work startafter available clear land.	
21	Samastipur	Sarairanjan	13.35	Tender Nit-06/2020	No	No	-						0	4%	Foundation work is going on	Work rescind Retender invited by 06/2022
22	Sheohar	-	13.35	-	No	No	-	Yes	No	-	-	-	0		Not Started	Work rescind Retender invited by 06/2022
23	Begusarai		13.35		No	No	-	No	No	-	-	-	0		Land not available	
		Total	307.05													
Sl. No	Abstract															
1	Land not available			1	Begusarai											

PROJECT UNDER 7-Commitement

as on 30.4.2022

Construction of Para Medical Institute

S.N	District	Place of construction	LOA Issued	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
										(in rs cr.)	in %	Stage	
1	Banka	Sadar Hospital (Old Campus)	YES	RANA CONSTRUCTION	YES	Yes	5/5/2017	5/5/2017	4/6/2018	9.46	100%	Completed	Handed over
2	Buxar	Sadar Hospital	YES	B PRASAD &COMPANY	YES	Yes	7/8/2017	25/11/2017	24/2/2019	9.85	100%	Completed	Handed over
3	Rohtas	Sadar Hospital	YES	RAMESH PANDEY	YES	Yes	5/8/2017	5/8/2017	4/11/2018	10.06	100%	Completed	Handed over
4	Gopalganj	SDH Hathwa	Yes	G M CONSTRUCTION	YES	Yes	31/3/2017	15/1/2018	14/4/2019	9.59	100%	Completed	Handed over
5	Munger	Leprosy Hospital Munger	YES	LALAN KUMAR	YES	Yes	24/3/2017	24/3/2017	23/09/2018	13.2	100%	Completed	Handed Over
6	Saharsa	Sadar Hospital	YES	C S CONSTRUCTION	YES	Yes	31/3/2017	12/3/2018	11/8/2019	10.39	100%	Completed	Handed over
7	Lakhisarai	Nungarh	YES	KANHAIYA CONSTRUCTION, BEGUSARAI	Yes	Yes	12/9/2018	12/9/2018	11/6/2019	9.83	100%	Completed	
8	Jamui	Vill-Mahuli	YES	SUDESH KUMAR SINGH	Yes	Yes	12/2/2018	12/2/2018	11/8/2019	7.32	100%	Completed	Handed Over
9	Arwal	Sadar Hospital	Yes	B. Rai, Dhanbad	Yes	Yes	28/02/2018	28/02/2018	27/02/2020	10.86	100%	Completed	Handed over
10	Saran	Sadar Hospital Chhapra	Yes	G M CONSTRUCTION, SIWAN	Yes	Yes	4/5/2018	20/7/2018	19/10/2019	8.57	100%	Completed	Handed over
11	Siwan	Sub-Divisional hospital, Maharajganj	Yes	B. Prasad	Yes	Yes	8/5/2018	8/5/2018	7/11/2019	9.23	100%	Completed	Handed over
12	Khagaria	Old Subdivisional Hospital	YES	MACRO RANJAN	YES	Yes	24/3/2017	24/3/2017	23/09/2018	6.07	100%	Completed	Handed over
13	Madhubani	Sadar Hospital	YES	SANJAY KUMAR	YES	Yes	9/5/2017	1/11/2018	28/02/2020	9.4	100%	Completed	Handed over
14	Vaishali	Rajapakar	YES	INDRA NARAIN SINGH	Yes	Yes	25/09/2018	25/09/2018	24/09/2020	10.17	100%	Completed	Handed over
15	East Champaran	Sadar Hospital	YES	Rama Construction	Yes	Yes	2/3/2019	2/3/2019	31/12/2020	26.44	100%	Completed	Handing Over
16	Supaul	Supaul	YES	INDRA NARAIN SINGH, PATNA	Yes	Yes	28/11/2018	28/11/2018	30/10/2020	10.05	100%	Completed	Handed over

S.N	District	Place of	LOA	NAME OF CONTRACTOR	Work order	Whether work	Date of Work Order	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
17	Bhabhua	Sarangpur	Yes	Ajay Kumar Singh	Yes	Yes	26/10/2018	20/01/2019	30/11/2020	9.87	100%	Completed	
18	Jehanabad	Referral Hospital Ghosi	Yes	KAUSHLENDRA KUMAR	Yes	Yes	2/3/2019	2/3/2019	30/12/2020	9.24	100%	Completed	Handed over
19	Sheikhpura	Makhdumpur PHC	YES	Sanjay Kumar Technocrat	Yes	Yes	7/12/2018	7/12/2018	31/12/2020	9.81	100%	Completed	Handed over
20	Katihar	Sadar Hospital	YES	ADYARAJ DEVELOPER	Yes	Yes	26/4/2017	25/11/2018	31/07/2021	22.1	100%	Completed	
21	Kishanganj	Motihara	Yes	Shafique Alam	Yes	Yes	31/03/2018	17/11/2019	28/06/2021	6.18	100%	Completed	
22	West Champaran	Sadar Hospital	YES	L& T CONSTRUCTION	YES	Yes	10/7/2017	10/7/2017	9/3/2021	0	100%	Completed	Construct with GMCH, Bettiah
23	Purnea	Sadar Hospital Purnea	YES	UMAKANT SINGH	YES	Yes	31/3/2017	1/11/2017	30/3/2021	19	100%	Completed	
24	Nawada	Budhaul	YES	DHANPAT PRASAD	Yes	Yes	29/01/2017	29/01/2017	25/03/2022	5.54	80%	Academic block- & hostel- Brick work, plaster putty, Tiles work in progress	Contractor has been debarred due to slow work progress since 10.06.2019 and EOT granted upto 31.3.2022
25	Bhojpur	Sadar Hospital	YES	Siemens Construction	Yes	Yes	29/05/2018	29/5/2018	21/03/2022	0	65%	Hostel-Roof casted (3rd.F), Academic-Finishing work is going on	Contractor debarred
26	Nalanda	Pavapuri Medical College Campus	YES	M/s Satyanarayan Singh	Yes	Yes	28/04/2018	28/04/2018	4/15/2022	7.75	95%	Finishing work is in progress	Contractor has been debarred due to slow work progress
27	Madhepura	Parariya	Yes	M/s Satyanarayan Singh	Yes	Yes	31/03/2018	20/5/2018	20/03/2022	5.84	95%	Hostel-Finishing work, Academic Block-Finishing work	Contractor has been debarred due to slow work progress

S.N	District	Place of work	LOA Level	NAME OF CONTRACTOR	Work order	Whether work	Date of Work Order	Date of Actual Start	Date of completion	Expenditure	Physical progress		Remarks
28	Araria	Araria	YES	SRINATH BUILDER	YES	Yes	24/03/2017	2/4/2018	10/4/2022	3.37	58%	Academic Block: Finishing work is going on Hostel Block: Column work (2nd F)	Contractor debar vide Letter no-971, Dated-16/07/2019
29	Sitamarhi	Padri	Yes	Shashikant Singh	Yes	Yes	8/1/2020	8/1/2020	30/04/2022	2.21	30%	Academic Block: Roof casted. G Hostel Block: Roof shuttering. B Hostel - redesign	redesign due to overhead high tension wire
30	Aurangabad	Sadar Hospital	YES	Prasad Associate	YES	No	6/1/2021	5/7/2022	-	0	-	Foundation work startafter available clear land.	
	Samastipur	Sarairanjan	No	Arun Kumar						0	4%	Foundation work is going on	Work rescind Retender invited by 06/2022
32	Sheohar	Sadar Hospital	Yes	Birendra Kumar Chaudhary	No	No				0		Not Started	Work rescind Retender invited by 06/2022
33	Begusarai	-	No		No	No				0		Not Started	Land not available
		Total											
Sl. No.		Abstract											
1		Land not available Begusarai											

PROJECT UNDER 7-Commitment							as on 30.4.2022		
B.Sc Nursing College									
S.N	Name of Places	District	Administrative Approval Amount (In Rs. Cr.)	Date of Work Order	Date of Actual Start	Date of completion	Expenditure (in rs cr)	Physical progress in Percentage	Remarks
1	PMCH, Patna	Patna	26.49	18/08/2017	NS	17/08/2019	0	-	Work is kept on hold because of PMCH redevelopment
2	JLNMCH, Bhagalpur	Bhagalpur	26.49	31/3/2017	31/3/2017	30/03/2019	25.25	100%	Completed & Handed Over
3	Vardhaman Ayurvigyan Sansthan, Pawapuri	Nalanda	26.49	31/3/2017	31/3/2017	30/03/2019	24.04	100%	Completed & Handed Over
4	DMCH, Laheriasarai	Darbhanga	26.49	31/3/2017	31/3/2017	30/03/2019	24.4	100%	Completed & Handed Over
5	ANMMCH, Gaya	Gaya	26.49	5/5/2017	5/5/2017	30/12/2020	11.63	100%	Completed & Handed Over
6	SKMCH, Muzaffarpur	Muzaffarpur	26.49	31/3/2017	31/3/2017	31/12/2020	12.52	93%	Outer & internal finishing work under progress. Work is very slow/ Contractor has been
7	Govt. Medical College, Bettiah	Bettiah	26.49	10/7/2017	10/7/2017	9/3/2021	0	85%	Constrct with GMCH, Bettiah
8	Govt. Medical College, Purnea (Sadar Hospital Campus)	Purnea	26.49	31/3/2017	1/11/2017	30/3/2021	19.00	100%	Completed
9	Govt. Medical College, Chhapra	Chhapra	26.49	28/2/2019	28/2/2019	27/02/2022	11.92	85%	Finishing
10	Govt. Medical College, Mahua	Vaishali	26.49	22/09/2020	-	21/09/2023	0	-	Work is going on (13%)
11	Govt. Medical College, Sitamarhi	Sitamarhi	26.49	18/07/2020	13/03/2021	12/3/2024	0	6%	Work started
12	Govt. Medical College, Samastipur	Samastipur	26.49	-	-	-	0	4%	Work rescind Retender invited by 06/2022
13	Govt. Medical College, Madhepura	Madhepura	26.49	-	-	-	0	-	Tender invited by NIT NO- 06/2022
14	Govt. Medical College, Ara	Bhojpur	26.49	-	-	-	0	-	will be tender along with GMCH
15	Govt. Medical College, Begusarai	Begusarai	26.49	-	-	-	0	-	Land not available
16	Govt. Medical College, Madhubani	Madhubani	26.49	-	-	-	0	-	Land not available
		Total	423.84	-	-	-		-	
Sl. No.	Abstract								
1	Land to be decided Begusarai & Madhubani								