

**बिहार चिकित्सा सेवाएँ एवं आधारभूत संरचना निगम. लि.**

**माननीय मुख्यमंत्री के 7- निश्चय के अंतर्गत प्रस्तावित परियोजनाओं का अद्यतन (4 जून) 2018 तक प्रगति प्रतिवेदन**

क्रम संख्या	योजना का नाम	कुल स्वीकृत योजनाओं की संख्या	प्रशासनिक स्वीकृति की राशि (₹0 करोड़ में)	आवंटन की राशि (₹0 करोड़ में)	भूमि उपलब्ध	निविदा आमंत्रित	निविदा निष्पादित	निविदा प्रक्रियाधीन	कुल LOA निर्गत	कार्यादेश निर्गत	वास्तविक रूप से कार्य प्रारंभ योजनाओं की संख्या	कार्यादेश की राशि	अभियुक्ति
1	ए0एन0एम0 ट्रेनिंग संस्थान एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 6.30 करोड़)	54	340.58	80.00	54	53	48	5	45	40	33	252.00	
2	जी0एन0एम0 ट्रेनिंग संस्थान एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 13.35 करोड़)	23	307.13	25.00	22	22	20	2	19	14	12	186.90	
3	पारा मेडिकल संस्थान का निर्माण कार्य (प्रति यूनिट 9.98 करोड़)	33	329.34	45.00	31	31	30	1	28	21	17	209.58	
4	बी.एस.सी. नर्सिंग कॉलेज का निर्माण कार्य (प्रति यूनिट 26.49 करोड़)	16	423.96	60.00	8	8	8	0	8	8	7	211.92	बी.एस.सी. नर्सिंग कॉलेज का निर्माण चिकित्सा महाविद्यालयों के साथ किया जाना है, जिसके निर्माण हेतु भूमि चिन्हित की जा चुकी है, परंतु अंतिम रूप से हस्तांतरण प्रक्रियाधीन है।
5	चिकित्सा महाविद्यालय का निर्माण कार्य (प्रति यूनिट 400.00 करोड़)	5	2000.00	0.00	0	0	0	0	0	0	0	0.00	चिकित्सा महाविद्यालयों के निर्माण हेतु भूमि चिन्हित की जा चुकी है, परंतु अंतिम रूप से हस्तांतरण प्रक्रियाधीन है।
	<b>कुल</b>	<b>131</b>	<b>3401.01</b>	<b>210.00</b>	<b>115</b>	<b>114</b>	<b>106</b>	<b>8</b>	<b>100</b>	<b>83</b>	<b>69</b>	<b>860</b>	

**PROJECT UNDER 7-Commitment**

**Construction of Auxiliary Nurse Midwifery Training Institute (A.N.M) (As on 4th June 2018)**

S.N	Name of Places	District	A.A. Amount (In Rs. Lakh)	Name of Consultant	TENDER REFERENCE	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
1	Arariya	Arariya	630.72	Arch-En-Design	Nit-25, Dated-03/08/2016	Yes	Yes	Shrinath builder,PATNA	Yes	yes	24/03/2017	23/03/2019	5%	Letter sent to electricity department for removing wire on proposed site
2	Farbisganj	Arariya	630.72	M/S Kapoor & Associates	Nit-28, Dated-03/08/2016	Yes	Yes	Topline Infra, Katihar	yes	Yes	24/07/2017	23/07/2018	40%	
3	Uda Kishanganj	Madhepura	630.72	EDMAC	Nit-28, Dated-03/08/2016	Yes	Yes	C S CONSTRUCTION,Arariya	Yes	Yes	5/5/2017	4/5/2018	42%	
4	Jainagar	Madhubani	630.72	M/s Mass N Void	Nit-28, Dated-03/08/2016	Yes	Yes	Maa Tara Construction,Darbhanga	yes	Yes	28/06/2017	27/06/2018	50%	
5	Tarapur	Munger	630.72	Decoarch	Nit-28, Dated-03/08/2016	Yes	Yes	Lalan Kumar,Bhagalpur	Yes	Yes	16/06/2017	15/06/2018	35%	
6	Simri Bakhtiyarpur	Saharsa	630.72	EDMAC	Nit-28, Dated-03/08/2016	Yes	Yes	SHANTOSH KUMAR SINGH,SAHARSA	yes	Yes	14/07/2017	13/07/2018	15%	
7	Nirmali	Supaul	630.72	M/S Kapoor & Associates	Nit-28, Dated-03/08/2016	Yes	Yes	SHANTOSH KUMAR SINGH,SAHARSA	Yes	Yes	16/06/2017	15/06/2018	19%	
8	Bagha	West Champaran	630.72	M/s Mass N Void	Nit-28, Dated-03/08/2016	Yes	Yes	Shiva Infra Solution, New Delhi	Yes	Yes	17/05/2017	16/05/2018	35%	
9	Sonpur	Saran	630.72	M/S Kapoor & Associates	Nit-28, Dated-03/08/2016	Yes	Yes	kaushal buildcon,patna	Yes	Yes	20/07/2017	19/07/2018	35%	
10	Virpur	Supaul	630.72	M/S Kapoor & Associates	Nit-28, Dated-03/08/2016	Yes	Yes	Kunal Kush, Araria	Yes	Yes	20/07/2017	19/07/2018	70%	
11	Biraul	Darbhanga	630.72	Mass-N-Void	Nit-38, Dated-27/10/2016	Yes	Yes	Kunwar Construction, Darbhanga	Yes	No	2/11/2017	1/11/2018		Available land is disputed, alternative land is required for construction
12	Neemchak Bathani	Gaya	630.72	Sen & Lall	Nit-28, Dated-03/08/2016	Yes	Yes	Anil Kumar Singh, Sasaram	Yes	yes	5/1/2018	4/1/2019	40%	
13	Tekari	Gaya	630.72	Sen & Lall	Nit-38, Dated-27/10/2016	Yes	Yes	Mukesh Kumar, Gaya	Yes	Yes	7/11/2017	6/11/2018	30%	
14	Manihari	Katihar	630.72	EDMAC	Nit-28, Dated-03/08/2016	Yes	Yes	Sudesh Kumar Singh, Jamui	Yes	Yes	21/09/2017	20/09/2018	45%	
15	Gogari	Khagaria	630.72	EDMAC	Nit-38, Dated-27/10/2016	Yes	Yes	Arvind Kumar singh, Danapur	Yes	Yes	12/1/2018	11/1/2019	20%	
16	Dhamdaha	Purnea	630.72	Decoarch	Nit-28, Dated-03/08/2016	Yes	YES	C.S. Construction, Araria	Yes	Yes	18/08/2017	17/08/2018	1%	
17	Patori	Samastipur	630.72	EDMAC	Nit-28, Dated-03/08/2016	Yes	YES	Binod Kumar Singh,Samastipur	Yes	Yes	9/10/2017	8/10/2018	30%	
18	Madhaura	Saran	630.72	M/S Kapoor & Associates	Retender Nit-39/2017	No	No							Financial bid opened to be decided by single tender committee

**PROJECT UNDER 7-Commitment**

**Construction of Auxiliary Nurse Midwifery Training Institute (A.N.M) (As on 4th June 2018)**

S.N	Name of Places	District	A.A. Amount (In Rs. Lakh)	Name of Consultant	TENDER REFERENCE	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
19	Mahnar	Vaishali	630.72	M/S Kapoor & Associates	Nit-38, Dated-27/10/2016	Yes	YES	Kunwar Construction, Darbhanga	Yes	yes	28/12/2017	27/12/2018	32%	
20	Jagdispur	Bhojpur	630.72	Sen & Lall	Nit-28, Dated-03/08/2016	Yes	YES	Ramesh kumar pandey	Yes	Yes	6/9/2017	5/9/2018	60%	
21	Piro	Bhojpur	630.72	Sen & Lall	Nit-38, Dated-27/10/2016	Yes	Yes	Anil kumar,Rohtas	No					Construction is objected by villagers
22	Sherghati	Gaya	630.72	Sen & Lall	Nit-28, Dated-03/08/2016	Yes	Yes	Ambey imfra,patna	Yes	yes	2/11/2017	1/11/2018	20%	
23	Jhanjharpur	Madhubani	630.72	M/s Mass N Void	Nit-28, Dated-03/08/2016	Yes	Yes	Girdhari Lal Poddar,Darbhanga	Yes	Yes	7/11/2017	6/11/2018	38%	
24	Banmankhi	Purnea	630.72	Decoarch	Nit-28, Dated-03/08/2016	Yes	Yes	Bambam Kumar Singh	Yes	Yes	29/01/2018	28/01/2019	28%	
25	Bikramganj	Rohtas	630.72	Sen & Lall	Nit-28, Dated-03/08/2016	Yes	Yes	Rambabu Prasad,Patna	Yes	Yes	26/02/2018	25/02/2019	25%	
26	Supaul	Supaul	630.72	EDMAC	Nit-38, Dated-27/10/2016	Yes	Yes	Arvind Kumar singh, Danapur	Yes	No	22/10/2017	21/10/2018	0%	
27	Mahua (CHC Rajapakar)	Vaishali	630.72	Arch-En-Design	Nit-38, Dated-27/10/2016	Yes	No	Indray Narayan Singh,Patna	No				-	
28	Narkatiyaganj	West Champaran	630.72	M/s Mass N Void	Nit-28, Dated-03/08/2016	Yes	Yes	Rama & Sons, Patna	Yes	yes	7/11/2017	6/11/2018	50%	
29	Dalsinghsarai	Samastipur	630.72	EDMAC	Nit-28, Dated-03/08/2016	Yes	Yes	Binod Kumar Singh,Samastipur	Yes	yes	9/10/2017	8/10/2018	30%	
30	Paliganj	Patna	630.72	Sen & Lall	Nit-38, Dated-27/10/2016	No	No		No				-	Land not available
31	Areraj	East Champaran	630.72	Mass-N-Void	Nit-38, Dated-27/10/2016	Yes	Yes	S.K. Enterprises, Sitamarhi	Yes	Yes	2/12/2017	1/12/2018	22%	
32	Pakri Dayal	East Champaran	630.72	Mass-N-Void	Retender Nit-39, Dated-02/12/2016	No	No		No					To be decided by single tender committee
33	Arwal Sadar	Arwal	630.72	Arch-En-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	B. Ray, Dhanbad	Yes	Yes	28/02/2018	27/02/2020	17%	
34	Kahalgaoon	Bhagalpur	630.72	Decoarch	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Ramesh Kumar, Patna	Yes	Yes	15/03/2018	14/03/2019	22%	
35	Benipatti	Madhubani	630.72	M/s Mass N Void	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Kunwar Construction, Darbhanga	Yes	yes	17/05/2018	16/05/2019	15%	
36	Phulparas	Madhubani	630.72	M/s Mass N Void	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Sanjay Kumar, Darbhanga	Yes	No	28/04/2018	27/04/2019	0%	Old structure to be demolished
37	Haveli Khargpur	Munger	630.72	Decoarch	RETENDER NIT-13, Dated-15/05/2017	No	No		No					Retender invited
38	Benipur	Darbhanga	630.72	EDMAC	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Sanjay Kumar, Darbhanga	Yes	Yes	17/05/2018	16/05/2019	15%	
39	Manjhaur	Begusarai	630.72	Decoarch	Nit-17/2017	Yes	Yes	Satyannarayan Singh, Deoghar	Yes	No	13/02/2018	12/2/2019		Demarcation of land to be done
40	Bakhri	Begusarai	630.72	Decoarch	Nit-17/2017	Yes	Yes	Satyannarayan Singh, Deoghar	Yes	No	13/02/2018	12/2/2019		Work will be started within a week

**PROJECT UNDER 7-Commitment**

**Construction of Auxiliary Nurse Midwifery Training Institute (A.N.M) (As on 4th June 2018)**

S.N	Name of Places	District	A.A. Amount (In Rs. Lakh)	Name of Consultant	TENDER REFERENCE	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
41	Baliya	Begusarai	630.72	Decoarch	Nit-17/2017	Yes	Yes	Satyannarayan Singh, Deoghar	Yes	No	13/02/2018	12/2/2019		Work will be started within a week
42	Navgachia	Bhagalpur	630.72	Sen & Lall	Retender Nit-39/2017	Yes	No	Satyannarayan Singh, Deoghar	No					
43	Raxaul	East Champaran	630.72	Mass-N-Void	Nit-17/2017	No	No		No					To be decided by single tender committee
44	Sikarhana	East Champaran	630.72	Mass-N-Void	Nit-17/2017	Yes	Yes	B.K.Chaudhary	Yes	yes	1/2/2018	31/01/2019	50%	
45	Chakia	East Champaran	630.72	Mass-N-Void	Nit-17/2017	Yes	Yes	Asiana Contract Pvt. Ltd.	Yes	yes	31/03/2018	30/03/2019	5%	
46	Rosara	Samastipur	630.72	Archline Designs pvt ltd	Nit-17/2017	Yes	Yes	Sanjay Kumar, Darbhanga	No					
47	Belsand	Sitamarhi	630.72	Archline Designs pvt ltd	Nit-39/2017	Yes	Yes	Kabhu Khirhar, Sitamarhi	No					
48	Pupari	Sitamarhi	630.72	Archline Designs pvt ltd	Nit-17/2017	Yes	Yes	Sanjay Kumar, Darbhanga	Yes		17/05/2018	16/05/2019		
49	Gopalganj	Gopalganj ( APHC Baikunthpur)	630.72	Kapoor & Associates	TENDER Nit-18/2017	Yes	Yes	Baranwala Contractor Pvt.Ltd.	Yes	Yes	15/03/2018	14/03/2019	5%	
50	Barsoi	Katihar ( Barsoi SDH Campus)	630.72	Kapoor & Associates	Retender Nit-39/2017	Yes	Yes	Krishnakant Thakur	No					
51	Madhepura	Madhepura	630.72	Suresh Goel & Associates	TENDER Nit-18/2017	Yes	Yes	M/s Satyanarayan Singh	Yes	Yes	31/03/2018	30/09/2019	2%	
52	Vayasi	Purnea	630.72	Decoarch	RE TENDER Nit-18/2017	Yes	Yes	Umakant Singh	No					
53	Teghra	Begusarai	630.72	EDMAC	TENDER Nit-39/2017	Yes	No	M/s Satyanarayan Singh	No					
54	Dumrao	Buxar	630.72	Kapoor & Associates	-	No			No					Land is of welfare department
		<b>Total</b>	<b>34058.88</b>											

Sl. No.	Abstract		
1	Tender Invited	53	
2	Tender under process	4	Madhaura, Pakri Dayal, Paliganj, Raxaul
3	Tender Decided	48	
4	LOA issued	45	
5	Work order issued	40	
6	Tender to be invited	2	Haveli Kharagpur, Dumraon (Land made available on 5.01.2018)



## PROJECT UNDER 7-Commitement

### Construction of General Nurse Midwifery Institute (G.N.M) (As on 4th June 2018)

S.N	District	Place of construction	Administrative Approval Amount (In Rs.	Name of Consultant	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
1	Arariya	Arariya	1335.38	Arch-N-Design	NIT-25, Dated-3/8/2016	Yes	YES	SRINATH BUILDER	Yes	Yes	24/03/2017	23/03/2019	5%	Letter sent to electricity department for remove wire on proposed site
2	Katihar	Sadar Hospital	1335.38	Arch-N-Design	NIT-25, Dated-3/8/2016	Yes	YES	ADYARAJ DEVELOPER	Yes	No	26/04/2017	25/10/2018	0%	Redesign work is in process
3	Khagaria	Old Sub divisional Hospital	1335.38	Arch-N-Design	NIT-25, Dated-3/8/2016	Yes	YES	MACRO RANJAN	Yes	Yes	24/3/2017	23/9/2018	40%	
4	Munger	Leprosy Hospital	1335.38	Arch-N-Design	NIT-25, Dated-3/8/2016	Yes	YES	LALAN KUMAR	Yes	Yes	24/3/2017	23/9/2018	40%	
5	Jamui	Vill-Amarth	1335.38	Arch-N-Design	Nit-38, Dated-27/10/2016	Yes	YES	SUDESH KUMAR SINGH	Yes	Yes	12/2/2018	11/8/2019	22%	
6	Vaishali	CHC Rajapakar	1335.38	Arch-N-Design	Nit-38, Dated-27/10/2016	Yes	NO	INDRA NARAIN SINGH	No	No				
7	Gopalganj	SDH, Hathua	1335.38	Design Associates	Nit-38, Dated-27/10/2016	YES	YES	AIPLGMC, JOINT VENTURE	Yes	Yes	1/2/2018	31/8/2019	10%	
8	Lakhisarai	Balguddar Ashokdham	1335.38	EDMAC	Nit-38, Dated-27/10/2016	YES	YES	KANHAIYA CONTRCTOR, BEGUSARAI	No	No				Alternate land required
9	Nawada	Budhaul	1335.38	Arch-N-Design	Nit-38, Dated-27/10/2016	Yes	YES	Dhanpat prasad	Yes	Yes	29/01/2018	28/07/2019	12%	
10	Arwal	Sadar Hospital	1335.38	Arch-N-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	YES	B. Ray, Dhanbad	Yes	Yes	28/02/2018	27/02/2020	17%	
11	Aurangabad	Sadar Hospital	1335.38	Arch-N-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	YES	Raj Construction	No					
12	Bhabhua	Barka Katra	1335.38	DDF	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Yashaswi Infrastructure, Ranchi	Yes	Yes	4/5/2018	3/11/2019	5%	
13	Bhojpur	Sadar Hospital	1335.38	Arch-N-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Siemens Construction	Yes	Yes	29/05/2018	28/11/2019	3%	
14	Supaul	VILL -Kharail	1335.38	EDMAC	RETENDER NIT-13, Dated-15/05/2017	Yes	YES	Ashok Kumar	Yes	Yes	29/05/2018	28/11/2019	2%	

S.N	District	Place of construction	Administrative Approval Amount (In Rs.)	Name of Consultant	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
15	Begusarai	Vill- Mirzapur, Khata no.-251	1335.38	DDF	NIT-18/2017	No	NO		No	No				Financial bid opened
16	Madhubani	Sadar Hospital	1335.38	Sen & Lall consultants pvt ltd	NIT-18/2017	Yes	YES	SKS-KKT JV	No	No				
17	Sitamarhi	Sadar Hospital	1335.38	Mass-N-Void	NIT-18/2017	Yes	YES	Shashikant Singh	No	No				
18	Siwan	SDH Mahrajganj	1335.38	Mass-N-Void	RETENDER NIT-18/2017	Yes	YES	B. Prasad	Yes	Yes	8/5/2018	7/11/2019	8%	
19	East Champaran	Sadar Hospital	1335.38	Design Associates	RETENDER NIT-18/2017	Yes	YES	Rama Construction	No	No				
20	Kishanganj	-	1335.38	Arch-N-Design	NIT-18/2017	Yes	Yes	Shafique Alam	Yes	No	31/03/2018	30/09/2019		Proposed site not sufficient for construction, so alternative land is required
21	Nalanda	Pavapuri Medical College Campus	1335.38	Arch-N-Design	NIT-18/2017	Yes	Yes	M/s Satyanarayan Singh	Yes	Yes	28/04/2018	27/10/2019		
22	Sheohar	-	1335.38	DDF Consultant pvt ltd	Retender NIT 5/2018	No	NO		No					To be decided by single tender committee
23	Samastipur	Govt. Medical college, Samastipur	1335.38	DDF Consultant pvt ltd	-	No	NO		No					LAND PROBLEM
		<b>Total</b>	<b>30713.74</b>											

Sl. No.	Abstract		
1	Total no. of Places	23	
2	Tender Invited	22	
3	Tender Decided	20	
4	Tender Under process	2	Begusarai & Sheohar
5	LOA issued	19	Vaishali
6	Work order issued	14	
7	Tender to be invited	0	
8	Land not available	1	Samastipur

**PROJECT UNDER 7-Commitement**

**Construction of Para Medical Institute (As on 4th June 2018)**

S.N	District	Place of construction	Amount (In Rs. Lakh)	Name of Consultant	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
1	Arariya	Arariya	998.00	Arch-En-Design	NIT-25, Dated-03/08/2016	Yes	YES	SRINATH BUILDER	YES	Yes	24/03/2017	23/03/2019	5%	Letter sent to electricity department for remove wire on proposed site
2	Banka	Sadar Hospital (Old Campus)	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	RANA CONSTRUCTION	YES	Yes	5/5/2017	4/10/2018	72%	
3	Gopalganj	SDH Hathwa	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	G M CONSTRUCTION	YES	Yes	31/3/2017	30/6/2018	27%	
4	Katihar	Sadar Hospital	998.00	Arch-En-Design	NIT-25, Dated-03/08/2016	Yes	YES	ADYARAJ DEVELOPER	YES	No	26/4/2017	25/10/2018		Redesign work is in process
5	Khagaria	Old Subdivisional Hospital	998.00	Arch-En-Design	NIT-25, Dated-03/08/2016	Yes	YES	MACRO RANJAN	YES	Yes	24/3/2017	23/09/2018	40%	
6	Madhubani	Sadar Hospital	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	SANJAY KUMAR	YES	No	9/5/2017	8/8/2018	0%	Letter sent to D.M Madhubani for alternative Land
7	Munger	Leprosy Hospital Munger	998.00	Arch-En-Design	NIT-25, Dated-03/08/2016	Yes	YES	LALAN KUMAR	YES	Yes	24/3/2017	23/09/2018	40%	
8	Purnea	Sadar Hospital Purnea	998.00	Design Associates Inc.	Nit-26, Dated-03/08/2016	Yes	YES	UMAKANT SINGH	YES	Yes	31/3/2017	30/09/2019	18%	Hostel building started
9	Saharsa	Sadar Hospital	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	C S CONSTRUCTION	YES	Yes	31/3/2017	30/08/2018	18%	
10	West Champaran	Sadar Hospital	998.00	DDF	Nit-15, Dated-10/06/2016	Yes	YES	L& T CONSTRUCTION	YES	Yes	10/7/2017	9/7/2020	5%	
11	Buxar	Sadar Hospital	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	B PRASAD &COMPANY	YES	Yes	7/8/2017	6/11/2018	60%	
12	Rohtas	Sadar Hospital	998.00	Designer's Wing	NIT-27, Dated-03/08/2016	Yes	YES	RAMESH PANDEY	YES	Yes	5/8/2017	4/11/2018	80%	
13	Jamui	Vill-Amrath	998.00	Arch-En-Design	Nit-38, Dated-27/10/2016	Yes	YES	SUDESH KUMAR SINGH	Yes	Yes	12/2/2018	11/8/2019	22%	
14	Vaishali	Rajapakar	998.00	Arch-En-Design	Nit-38, Dated-27/10/2016	Yes	NO	INDRA NARAIN SINGH	No	No				
15	Jehanabad	Vill-Jamuawan	998.00	Designer's Wing	Nit-38, Dated-27/10/2016	Yes	YES	KAUSHLENDRA KUMAR	No	No				Land problem



S.N	District	Place of construction	A. A. Amount (In Rs. Lakh)	Name of Consultant	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
16	Saran	Sadar Hospital Chhapra	998.00	EDMAC	Nit-38, Dated-27/10/2016	Yes	YES	G M CONSTRUCTION, SIWAN	Yes	Yes	4/5/2018	3/8/2019	2%	
17	Lakhisarai	Mesona	998.00	Designer's Wing	Nit-38, Dated-27/10/2016	Yes	YES	KANHAIYA CONSTRUCTION, BEGUSARAI	No					Redesign work is in process
18	Supaul	Supaul	998.00	Mass-N-Void	Nit-38, Dated-27/10/2016	YES	NO	INDRA NARAIN SINGH, PATNA	No					
19	Nawada	Budhaul	998.00	Arch-En-Design	Nit-38, Dated-27/10/2016	Yes	YES	DHANPAT PRASAD	Yes	Yes	29/01/2011	28/07/2019	12%	
20	Arwal	Sadar Hospital	998.00	Arch-En-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	B. Rai, Dhanbad	Yes	Yes	28/02/2018	27/02/2020	17%	
21	Aurangabad	Sadar Hospital	998.00	Arch-En-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	Yes	Raj Construction	No					
22	Bhojpur	Sadar Hospital	998.00	Arch-En-Design	RETENDER NIT-13, Dated-15/05/2017	Yes	YES	Siemens Construction	YES		29/05/2018		3%	
23	Nalanda	Pavapuri Medical College Campus	998.00	Arch-En-Design	TENDER NIT 18/2017	Yes	YES	M/s Satyanarayan Singh	Yes	Yes	28/04/2018	27/10/2019	2%	
24	Sitamarhi	Sadar Hospital	998.00	Designer's Wing	TENDER NIT 18/2017	Yes	YES	Shashikant Singh	No					
25	East Champaran	Sadar Hospital	998.00	Design Associates Inc.	RETENDER NIT 18/2017	Yes	YES	Rama Construction	No					
26	Kishanganj	Kochhadhaman, Vill-Patkoikla	998.00	Arch-En-Design	TENDER NIT 18/2017	Yes	Yes	Shafique Alam	Yes	No	31/03/2018	30/03/2019		Proposed site not sufficient for construction, so alternative land is required
27	Madhepura	Madhepura	998.00	Suresh Goel & Associates	TENDER NIT 18/2017	Yes	Yes	M/s Satyanarayan Singh	Yes	Yes	31/03/2018	30/09/2019	2%	
28	Siwan	Sub-Divisional hospital, Maharajganj	998.00	Mass-N-Void	RE TENDER NIT 18/2017	Yes	Yes	B. Prasad	Yes	Yes	8/5/2018	7/11/2019	8%	
29	Bhabhua	Sarangpur	998.00	DDF	RE TENDER NIT 39/2017	Yes	Yes	Ajay Kumar Singh	No		29/05/2018	28/08/2019		

S.N	District	Place of construction	A. A. Amount (In Rs. Lakh)	Name of Consultant	Status of Tender	Tender decided	LOA ISSUED	NAME OF CONTRACTOR	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
30	Sheohar	Sadar Hospital	998.00	DDF Consultant pvt ltd	RE TENDER NIT 5/2018	No	NO		No					To be decided by single tender committee
31	Begusarai	Sherpur	998.00	DDF	-	No	NO		No					LAND PROBLEM
32	Samastipur	-	998.00	DDF	-	No	NO		No					LAND PROBLEM
33	Seikhpura	Makhdumpur PHC	998.00	Designer's Wing	NIT 39/2017	Yes	YES	Sanjay Kumar Technocrat	No					
		<b>Total</b>	<b>32934.00</b>											

Sl. No.	Abstract		
1	Tender Invited	31	
2	Tender Decided	30	Sheohar remaining
3	Work order issued	21	
4	LOA issued	28	
5	Tender to be invited	0	
6	LAND PROBLEM	2	Samastipur & Begusarai

**PROJECT UNDER 7-Commitment**

**B.Sc Nursing College (As on 24th May 2018)**

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakhs)	Name of Consultant	Status of Tender	Work order issued	Whether work started	Date of Work Order	Date of completion	Physical progress in Percentage	Remarks
1	PMCH, Patna	Patna	2649.76	Suresh Goel & Associates	Nit-26, Dated-03/08/2016	Yes	No	18/08/2017	17/08/2019	-	Work is kept on hold because of PMCH redevelopment
2	DMCH, Laheriasarai	Darbhanga	2649.76	Suresh Goel & Associates	Nit-26, Dated-03/08/2016	Yes	Yes	31/3/2017	30/03/2019	45%	
3	SKMCH, Muzaffarpur	Muzaffarpur	2649.76	DDF	Nit-26, Dated-03/08/2016	Yes	Yes	31/3/2017	30/03/2019	25%	
4	ANMMCH, Gaya	Gaya	2649.76	Design Associate Inc.	Nit-26, Dated-03/08/2016	Yes	Yes	5/5/2017	4/5/2019	42%	
5	JLNMCH, Bhagalpur	Bhagalpur	2649.76	Arch-En-Design	Nit-26, Dated-03/08/2016	Yes	Yes	31/3/2017	30/03/2019	45%	
6	Vardhaman Ayurvigyan Sansthan, Pawapuri	Nalanda	2649.76	Arch-En-Design	Nit-26, Dated-03/08/2016	Yes	Yes	31/3/2017	30/03/2019	82%	
7	Govt. Medical College, Bettiah	Bettiah	2649.76	DDF	Nit-15, Dated-10/06/2016	Yes	Yes	10/7/2017	9/7/2020	5%	Work started
9	Govt. Medical College, Purnea (Sadar Hospital Campus)	Purnea	2649.76	Design Associate Inc.	Nit-26, Dated-03/08/2016	Yes	Yes	31/3/2017	30/03/2019	18%	Hostel building started
8	Govt. Medical College, Madhepura	Madhepura	2649.76	EDMAC	-	-	No				
10	Govt. Medical College, Chhapra	Chhapra	2649.76	Suresh Goel & Associates	-	-					Land is not yet cleared from Chapra University
11	Govt. Medical College, Samastipur	Samastipur	2649.76	DDF	-	-					Clearance of land is required
12	Govt. Medical College, Mahua	Vaishali	2649.76	-	-	-					TRANSFER OF LAND IS REQUIRED
13	Govt. Medical College, Begusarai	Begusarai	2649.76								Land identified, TRANSFER OF LAND IS REQUIRED
14	Govt. Medical College, Ara	Bhojpur	2649.76								Clearance of land is required
15	Govt. Medical College, Sitamarhi	Sitamarhi	2649.76								Clearance of land is required
16	Govt. Medical College, Madhubani	Madhubani	2649.76								Clearance of land is required
		<b>Total</b>	<b>42396.16</b>								



Sl. No.	<b>Abstract</b>		
1	<b>Tender Invited</b>	<b>8</b>	
2	<b>Tender Decided</b>	<b>8</b>	<b>Bhagalpur, Patna, Gaya, Purnia, Darbhanga, Pawapuri, Muzaffarpur &amp; Bettiah</b>
3	<b>Work order issued</b>	<b>8</b>	<b>Do</b>
4	<b>Work order to be issued</b>	<b>0</b>	
5	<b>Land to be decided</b>	<b>8</b>	<b>Madhepura, Chapra, Samastipur, Mahua, Begusarai, Bhojpur, Madhubani &amp; Sitamarhi</b>