

CONSTRUCTION OF B.SC NURSING COLLEGES										
SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS
1	Construction of B.Sc Nursing College	42396.16 (2649.76 per unit)	42396.00	2267.39	16	0	8	8		-
Total		42396.00	42396.00	2,267.39	16	0	8	8		
SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	PMCH, Patna	Dhanpat Prasad	SGS India Pvt Ltd	2166.27	8/18/2017	8/17/2019	0			Land to be shifted
2	DMCH, Laheriasarai (Darbhanga)	BBCPL-SKPL (JV)	Dynamic Projects pvt ltd	2197.16	3/31/2017	3/30/2019	432.43	Hostel Block-Column work(1st Floor) Academy Block- Column Work (F.F)	18%	
3	SKMCH, Muzaffarpur	M/S Satyam Builder	Dynamic Projects pvt ltd	2043.11	3/31/2017	3/30/2019	216.32	Hospital Block-Pile cap work is in progress. Academic block-Pile work completed	10%	
4	ANMMCH, Gaya	Raj Construction	Shiva Consultancy	2000.69	5/5/2017	5/4/2019	305.83	College Block-Roof shuttering (2nd.F) Hostel Block- Roof casted (G.F)	25%	
5	JLNMCH, Bhagalpur	Lalan Kumar, Bhagalpur	Arch-En-Design	2176.90	3/31/2017	3/30/2019	426.59	Hostel Block-Column casted (F.F) Academic Block- Roof casted (F.F)	30%	
6	Vardhaman Ayurvigyan Sansthan, Pawapuri, Nalanda	Balkrishna Bhalotia	Arch-En-Design	2126.77	3/31/2017	3/30/2019	886.22	Hostel Block-Plaster Work Academic Block- Plaster Work	65%	
7	Govt. Medical College, Bettiah	Larsen & Turebo	DDF Consultancy	51355.00	7/10/2017	7/9/2020	0	work is going on		Constructed with GMC, Bettiah
8	Govt. Medical College, Purnea (Sadar Hospital Campus) & Para Medical Institute	Umakant Singh, Katihar	SGS India Pvt Ltd	2945.66	3/31/2017	3/30/2019	0	Hostel Block-Roof slab shuttering work is in progress.	10%	
Total							2267.39			

CONSTRUCTION OF PARA-MEDICAL INSTITUTE

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS
1	Construction of Para Medical Institute	32934.00 (998.00 per unit)	2000.00	1938.44	33	0	10	23		-
Total			2000.00	1,938.44	33	0	10	23		
SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (Rs in lakh)	PHYSICAL STAGE %		REMARKS
1	2	3	4	5	6	7	8.00	9	10	11
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. Pvt Ltd	SGS India Pvt Ltd	2476.49	3/24/2017	3/23/2019	0.00	Foundation work is going on	3%	
2	Sadar Hospital (Old Campus), Banka	Rana construction	SGS India Pvt Ltd	806.186	5/5/2017	10/4/2018	275.02	Academic Block-Plaster work. Girls Hostel- Finishing work, Boys Hostel- Roof shuttering (G.F)	45%	
3	Sadar Hospital, Buxar	B. Prasad	Arch- En- Design	822.39	8/7/2017	11/6/2018	260.52	Girl's Hostel-Finishing work, Boys Hostel- Structure completed Admin Block- Roof casted (F.F)	27%	
4	Sub-Divisional Hospital, Gopalganj (Hathuwa)	G.M construction	K&J projects Pvt Ltd	942.28	3/31/2017	6/30/2018	0.00	Academic Block-Pile work. Girls Hostel- Pile work, Boys Hostel- Pile work	5%	
5	Vill-Mahuli , Jamui (GNM & para Medical)	Sudesh Kumar Singh & Company Const. Pvt Ltd	Shiva Consultancy Services Pvt. Ltd.	1961.75	2/12/2018	8/11/2019	0.00	Raft Casting work completed	5%	
6	Vill-Jamuawan, Jehanabad	Kaushlendra Kumar	-	820.67			0.00			LOA issued on 02/08/2017 (Clear land not available)
7	Sadar Hospital, Katihar (GNM & PARA Medical)	Adyaraj	SGS India Pvt Ltd				0.00			LOA issued on 29/12/2016. Available land is disputed, Letter sent to D.M for alternative land

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8.00	9	10	11
8	Old Subdivisional Hospital, Khagaria (GNM & para Medical)	Macro Ranjan const. pvt ltd	Dynamic Projects pvt ltd	2066.11	3/24/2017	9/23/2018	375.04	Academic Block-Column work (2nd.F) Hostel Block-Column work (F.F)	30%	
9	Mesona, Lakhisarai	Kanhaiya Contractor pvt ltd		817.65			0.00			LOA issued on 05/08/2017
10	Sadar Hospital, Madhubani	Sanjay Kumar	Dynamic Projects pvt ltd	879.17	5/9/2017	8/8/2018	0.00			Some structure to be demolished
11	Leprosy Hospital Munger (GNM & para Medical)	Lalan Kumar	Chaitanya Projects consultancy pvt ltd	2020.13	3/24/2017	9/23/2018	400.80	Academic Block- Roof Shuttering (G.F), Hostel Block- Roof Shuttering (G.F)	20%	
12	Sadar Hospital, Rohtas	Ramesh Kumar Pandey	Arch- En- Design	838.63	8/5/2017	11/4/2018	522.09	Girl's Hostel-Plaster work, Boys Hostel-Plaster work, Admin Block- Plaster work	60%	
13	Sadar Hospital, Saharsa	C.S construction	SGS India Pvt ltd	884.77	3/31/2017	8/30/2018	0.00	Pile cap casting work is in process	5%	
14	Sadar Hospital Chhapra,Saran	G.M construction	K&J projects pvt ltd	861.22			0.00			LOA issued on 05/08/2017 (Site clearance work in progress.)
15	Sadar Hospital, West Champaran	Larsen & Turebo	DDF Consultancy	51355.00	7/10/2017	7/9/2020	0.00	Constructed with GMC, Bettiah		
16	Budhaul, Nawada ((GNM & para Medical)	Dhanpat Prasad	Arch-en-Design	1812.30	1/29/2018	7/28/2019	104.97	Foundation work is going on	8%	
17	Sadar Hospital, Arwal (ANM, GNM & para Medical)	B.Rai		2262.38						LOA issued on 22/11/2017
18	Sadar Hospital, East Champaran (GNM & Para Medical)	Rama & Sons		2176.40						LoA issued on 02/02/2018
19	Sadar Hospital, Sitamarhi	Shashikant Singh		838.19						LoA issued on 16/01/2018
20	Mauja Supaul, ward no12, Supaul	Indra Narayan Singh contract pvt ltd		854.90						LOA to be issued

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS	
				(Rs in lakh)			(Rs in lakh)	STAGE	%		
1	2	3	4	5	6	7	8.00	9	10	11	
21	SDH Mahrajganj, Siwan (GNM & Para-Medical)	M/s B.Prasad & Company	-	2036.62						LoA issued on 02/01/2018	
22	Vill-Parariya, Madhepura (ANM & PARA-Medical)	M/S Satyanarayan Singh, Jharkhand	-	1368.69						LoA issued on 16/01/2018	
23	Pavapuri Medical College Campus, Nalanda (ANM & PARA-Medical)	M/S Satyanarayan Singh, Jharkhand		1924.73						LoA issued on 16/01/2018	
24	Bhojpur (GNM & PARA-Medical)	Simens Construction Corporation		1903.68						LoA issued on 12/01/2018	
25	Sadar Hospital, Aurangabad (GNM & Para Medical)	M/s Raj Construction		1870.43						LoA issued on-27/02/2018	
Total							1938.44				

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of GNM training school & hostel	30713.74 (1335.38 per unit)	2000.00	775.84	23	0	6	17	-
Total		30713.74	2000.00	775.84	23	0	6	17	

Detailed Report (GNM)

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. pvt ltd	SGS India Pvt ltd	2476.49	3/24/2017	3/23/2019	0	Foundation started	3%	
2	Sub-Divisional Hospital Hathua, Gopalganj	AIPLGMC-JV	Chaitanya Projects	1143.76			0	Foundation started	5%	LOA issued on 05/08/2017
3	Sadar Hospital, Katihar (GNM & para Medical)	Adyaraj Construction	SGS india pvt ltd	2048.37	4/26/2017	10/25/2018	0			LOA issued on 29/12/2016. Available land is disputed, Letter sent to D.M for alternative land
4	Old Subdivisional Hospital, Khagaria (GNM & para Medical)	Macro Ranjan const. pvt ltd	Dynamic Projects	2066.11	3/24/2017	9/23/2018	375.04	Academic Block- Roof Slab shuttering (F.F), Hostel Block -G. F slab shuttering progress.	30%	
5	Balguddar Ashokdham, Lakhisarai	M/S Kanhaiya Contractor Pvt Ltd	-	1119.92			0			LOA issued on 05/08/2017 (Land not available)
6	Leprosy Hospital Munger (GNM & para Medical)	Lalan Kumar	Chaitanya Projects	2020.13	3/24/2017	9/23/2018	400.80	Academic Block- Roof Shuttering (G.F), Hostel Block- Roof Shuttering (G.F)	20%	
7	Budhaul, Nawada ((GNM & para Medical)	Dhanpat Prasad	Arch-en-Design	1812.30	1/29/2018	7/28/2019	0	Foundation started	5%	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS	
				(Rs in lakh)			(Rs in lakh)	STAGE	%		
1	2	3	4	5	6	7	8	9	10	11	
8	Sadar Hospital, Arwal (ANM, GNM & para Medical)	B.Rai		2262.38			0.00			LOA issued on 22/11/2017	
9	Mauja- Kharail, ward no-01, Supaul	Ashok Kumar Patori, Saharsa		1123.12			0			LOA issued on 08/12/2017 (Land not available)	
10	Vill-Amarth, Jamui (GNM & para Medical)	Sudesh Kumar Singh & Company Const. Pvt Ltd	Shiva consultancy Services pvt ltd	1961.75			0	Foundation work is going on	8%	LOA issued on 15/07/2017, Land recently available, work will be started within a Week	
11	Sadar Hospital, Aurangabad (GNM & Para Medical)	M/s Raj Construction		1870.43			0.00			LOA issued on-27/02/2018	
12	Sadar Hospital, East Champaran (GNM & Para Medical)	Rama & Sons		2176.40			0.00			LoA issued on 02/02/2018	
13	Vill-Mirzapur, Dumra, Dist- Sitamarhi	Shashikant Singh		1120.68			0			LOA issued on 16/01/2018	
14	SDH Mahrajganj, Siwan (GNM & Para-Medical)	M/s B.Prasad & Company		2036.62			0			LoA issued on 02/01/2018	
15	Vill-Barka Katra, Bhabhua (Kaimur)	Yashaswi Infrastructure, Ranchi	-	1169.42			0			LoA issued on 02/01/2018	
16	Mauja-Raghopur Balat, Dist-Madhubani	SKS & KKT	-	1122.58			0			LOA issued on 16/01/2018	
17	Bhojpur (GNM & PARA-Medical)	Simens Construction Corporation		1903.68			0.00			LOA issued on 12/01/2018	
Total							775.84				

CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	34058.88 (630.72 per unit)	4000.00	1288.97	54	0	25	29	-
Total		4000.00	4000.00	1,288.97	54	0	25	29	

Detailed Report (ANM)

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISOR ON CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
				(Rs in lakh)			(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. Pvt Ltd	SGS India Pvt Ltd	2476.49	3/24/2017	3/23/2019	0	Foundation work is going on	3%	
2	Sub-Divisional Farbisganj, Arariya	Topline Infra Projects Pvt Ltd, Katihar	Shiva consultancy Services Pvt Ltd	568.35	7/24/2017	7/23/2018	110.11	Roof Shuttering work is going on (G.F)	25%	
3	Sub-Divisional Kahalgaon, Bhagalpur	Ramesh Kumar, Patna	SGS India Pvt Ltd	526.50	3/15/2018	3/14/2019	0	Work to be Started		LOA issued on 08/12/2017
4	Sub-Divisional Jagdispur, Bhojpur	Ramesh Kumar Pandey	Arch-en Design	509.80	9/6/2017	9/5/2018	147.03	Roof Shuttering (2nd Floor)	30%	
5	Sub-Divisional Piro, Bhojpur	Anil Kumar	Arch-en Design	529.96			0			LOA issued on 02/08/2017 (Land recently available)
6	Sub-Divisional Biraul, Darbhanga	Kuwar Construction	Dynamic Projects Pvt Ltd	530.23	Work order	-	0			Old building demolition work is in process
7	Sub-Divisional Areraj, East Champaran	M/s S. K Enterprises	Chaitanya Projects	535.83	12/2/2017	12/1/2018	69.73	Academic Block- Pile cap is going on, Hostel Block- Pile cap is going on		
8	Sub-Divisional Neemchak Bathani, Gaya	Anil Kumar Singh	Shiva consultancy Services Pvt Ltd	508.34	1/4/2018	1/3/2019	67.8	Column casted (G.F)	20%	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISOR ON CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
9	Sub-Divisional Sherghati, Gaya	Ambe Infra	Shiva consultancy Services pvt ltd	461.10	11/2/2017	11/1/2018	35.36	Foundation work is in progress	10%	
10	Sub-Divisional Tekari, Gaya	Mukesh Kumar	Shiva consultancy	543.05	11/7/2017	11/6/2018	0	Foundation work is in progress	5%	
11	Sub-Divisional Manihari, Katihar	Sudesh Kumar Singh & co. Pvt Ltd., Jamui	Shiva consultancy Services pvt ltd	521.64	9/21/2017	9/20/2018	133.03	Roof shuttering (F.F)	30%	
12	Sub-Divisional Gogri, Khagaria	Arvind Kumar Singh	Dynamic Projects pvt ltd	530.45			0	Tie beam	7%	LOA issued on 02/08/2017
13	Sub-Divisional Uda Kishanganj, Madhepura	C.S. Construction	SGS India Pvt ltd	556.10	5/5/2017	5/4/2018	152.75	Roof casted (G.F)	25%	
14	Sub-Divisional Jainagar, Madhubani	Maa Tara	Dynamic Projects pvt ltd	529.80	6/28/2017	6/27/2018	94.24	Acadmic block - Roof shuttering (G.F), Hostel.Block- Column work Progress (G.F)	28%	
15	Sub-Divisional Benipatti, Madhubani	M/s Kuwar Const., Darbhanga	Dynamic Projects pvt ltd	530.31			0			LOA ISSUED ON 08/12/2017
16	Sub-Divisional Jhanjharpur, Madhubani	Gridhari Lal Poddar	Dynamic Projects pvt ltd	521.98	11/7/2017	11/6/2018	0	College - Column work above Plinth level. Hostel - Column work above Plinth level	20%	
17	Sub-Divisional Phulparas, Madhubani	Sanjay Kumar, Darbhanga		528.90			0			LOA ISSUED ON 08/12/2017 (Design to be changed)
18	Sub-Divisional Tarapur, Munger	Lalan Kumar	Dynamic Projects pvt ltd	529.21	6/16/2017	6/15/2018	0	Plinth Level	15%	
19	Sub-Divisional Benipur, Darbhanga	Sanjay Kumar	-	526.68			0	Foundation work is going on	5%	LOA ISSUED ON 08/12/2017
20	Sub-Divisional Banmankhi, Purnea	Bambam Kumar Singh	Shiva consultancy Services pvt ltd	527.23	1/29/2018	1/28/2019	0	Foundation work is going on	8%	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISOR ON CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
21	Sub-Divisional Dhamdaha, Purnea	M/S C.S Construction, Arariya	Shiva consultancy Services pvt ltd	530.07	8/18/2017	8/17/2018	0			Work will be started after demolished the Old buildings. Letter sent to D.M Purnea for given the NOC by BCD Purnea vide ltr no- 1121, dt-11/07/2017
22	Sub-Divisional Bikramganj, Rohtas	Ram Babu Prasad	Arch-en Design	513.02			0	Foundation work is going on	5%	LOA issued on 02/08/2017
23	Sub-Divisional Simri Bakhtiyarpur, Saharsa	Santosh Singh, Saharsa	SGS India Pvt Ltd	509.37	7/14/2017	7/13/2018	0			Site will be changed as per instruction of C.S & D.M Saharsa
24	Sub-Divisional Dalsinghsarai, Samastipur	Vinod Kumar Singh	Dynamic Projects pvt ltd	521.36	10/9/2017	10/8/2018	0	Plinth level	12%	
25	Sub-Divisional Patori, Samastipur	Vinod Kumar Singh	Dynamic Projects pvt ltd	521.48	10/9/2017	10/8/2018	0	Tie Beam is going on	8%	
26	Sub-Divisional Madhaura, Saran		-				0			In Tender, Nit no-39/2017
27	Sub-Divisional Sonpur, Saran	Kaushal buildcon	K&J Projects pvt ltd	511.95	7/20/2017	7/19/2018	0	Column work (G.F)	22%	
28	Sub-Divisional Pupri, Sitamarhi	Sanjay Kumar	-	530.03						LOA ISSUED ON 11/12/2017
29	Sub-Divisional Birpur, Supaul	Kunal Kush	SGS India Pvt Ltd	529.64	7/20/2017	7/19/2018	128.45	Roof casted(G.F)	25%	
30	Sub-Divisional Nirmali, Supaul	Santosh Singh, Saharsa	SGS India Pvt Ltd	540.69	6/16/2017	6/15/2018	0	Foundation work is going on	5%	
31	Sub-Divisional Sahdei Bujurg (Mahnar), Vaishali	Kuwar Construction	Dynamic Projects pvt ltd	529.59			0	Column work above Plinth Level	18%	LOA issued on 14/07/2017
32	Sub-Divisional Bagha, West Champaran	Shiva Infra Solution pvt ltd,	Chaitanya Projects	545.87	5/17/2017	5/16/2018	128.68	Academic block-Plinth Level. Hostel Block- Layout Done	15%	
33	Sub-Divisional Narkatiyaganj, West Champaran	Rama and sons, Patna	Chaitanya Projects	523.17	11/7/2017	11/6/2018	221.79	Academic block-Roof Reinforcement binding Hostel Block- Column work	20%	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISOR ON CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS	
								STAGE	%		
1	2	3	4	(Rs in lakh) 5	6	7	(Rs in lakh) 8	9	10	11	
34	Sub-Divisional Sikarhana, East Champaran	M/S Virendra Kumar Chaudhary	Chaitanya Projects	586.34	2/1/2018	1/31/2019	0	Academic block-Roof Shuttering (G.F) Hostel Block- Roof Shuttering (G.F)	25%	LOA issued on 18/11/2017	
35	Sub-Divisional Haveli Khargpur, Munger		Dynamic Projects pvt ltd				0	Not Started			
36	Sadar Hospital, Arwal (ANM, GNM & para Medical)	B.Rai		2262.38			0.00			LOA issued on 22/11/2017	
37	Vill- Kharail, Supaul	Arvind Kumar Singh	SGS India Pvt ltd	530.25			0			LOA issued on 02/08/2017	
38	Sub-Divisional Baliya, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.94	-	-	0	-	-	LOA issued on 18/11/2017	
39	Sub-Divisional Bakhri, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.65	-	-	0	-	-	LOA issued on 18/11/2017	
40	Sub-Divisional Manjhaul, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.91	-	-	0	-	-	LOA issued on 18/11/2017	
41	Sub-Divisional Vayasi, Purnea	Umakant Singh	-	530.11			0			LOA issued on 16/01/2018	
42	Vill-Parariya, Madhepura (ANM & PARA-Medical)	M/S Satyanarayan Singh, Jharkhand	-	1368.69			0			LOA issued on 16/01/2018	
43	Sub-Divisional Rosara, Samastipur	Sanjay Kumar, Darbhanga	-	529.76			0			LOA issued on 12/01/2018	
44	Sub-Divisional Chakia, East Champaran	Asiana Contract Pvt Ltd, Gopalganj	-	529.55			0			LOA issued on 12/01/2018	
45	APHC Baikunthpur, Gopalganj	Baranwala Contract Pvt Ltd	-	530.46	3/15/2018	3/14/2019	0				
Total							1288.97				

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)under GOI schemes

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of GNM training school & hostel	10772.98	3625.00	6511.59	10	5	5	0	

Detailed Report

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	EXPENDITURE WITH CENTAGE	PHYSICAL		REMARKS
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of G.N.M Training school & hostels in Sadar hospital, Sasaram (Rohtas)	M/S B Prasad & co. Anishabad, Patna	DDF consultant pvt. Ltd	1,220.17	894.38	6/11/2014	12/10/2015	1,047.27	Completed	100%	Handed over
2	Construction of G.N.M at Sadar Hospital Banka	M/S Lalan Kumar	SGS India pvt. Ltd	1,222.36	969.16	11/26/2014	5/25/2016	982.35	Completed	100%	
3	Construction of G.N.M at Sadar Hospital Jahanabad	M/S Yashaswi construction, Anishabad (Patna)	Arch-en-Design, Lucknow	963.56	941.74	11/27/2015	5/26/2017	1,089.49	Completed	100%	Handed over
4	Construction of G.N.M at Sadar Hospital Saharsa	Baba Hans construction Pvt. Ltd	EDMAC Engineering consultant (I) pvt ltd.	1,038.93	973.04	12/26/2014	6/25/2016	835.12	Completed	100%	Letter written to C.S for Handed over
5	Construction of G.N.M at Sadar Hospital Chapra (Saran)	M/S Harishankar Prasad	EDMAC Engineering consultant (I) pvt ltd.	1,255.93	1,019.75	12/26/2014	6/25/2016	615.00	Block A- Finishing work Block B- Finishing work	78%	
6	Construction of G.N.M at Sadar Hospital Buxar	Rajesh Kumar	Arch-en-Design, Lucknow	1,004.84	845.09	5/9/2017	11/8/2018	230.82	Brick work (3rd.F)	50%	
7	Construction of G.N.M at Sadar Hospital Purnea	M/S Satyanarayan Singh	SGS India pvt ltd, Maharashtra	1,020.69	894.08	12/15/2015	6/14/2017	277.54	Academic Block- Finishing work is in progress	48%	Clear land not available for hostel block.
8	Construction of G.N.M at Sadar Hospital Sheikhpura	Arun Deo Kumar	Arch- en-Design, Lucknow	983.43	828.36	12/31/2015	6/30/2017	1024.55	Completed	100%	Handed over
9	Construction of G.N.M at Medical College & Hospital Madhepura	-	-	1,040.90	-	-	-	0.00	Finishing work is in progress.	67%	Being constructed with Medical College. Hence separate expenditure not given.
10	Construction of G.N.M at Bettiah, West Champaran	Rama & Sons	Chaitanya Project consultancy pvt ltd	1,022.15	855.73	5/11/2017	11/10/2018	409.45	Roof Reinforcement binding (Terrace Floor)	40%	
		Total		10,772.98	8,221.33			6,511.59			

CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N under GOI schemes

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	5120.94	1376.00	4121.92	10	10	0	-	-

Detailed Report (ANM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	EXPENDITURE WITH CENTAGE	PHYSICAL		REMARKS
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of A.N.M school & hostel at referral hospital Jale, Darbhanga	Avaneesh Enterprises, Ghaziabad	Arch-en-Design	584.99	436.89	7/19/2014	7/18/2015	315.09	Completed	100%	
2	Construction of A.N.M school & hostel at referral hospital Rajauli, Nawada	Bipin Kumar, Nawada	BMSICL	448.73	380.79	8/29/2014	8/28/2015	418.34	Completed	100%	Handed over
3	Construction of A.N.M Training school & Hostel in Referral hospital, Mairwa (Siwan)	G.M Construction, Ahmedabad	Kaware & jawade projects pvt. Ltd	593.26	408.98	7/26/2014	7/25/2015	385.54	Completed	100%	Handed over
4	Construction of A.N.M Training school & Hostel in Referral hospital, Daudnagar (Aurangabad)	Yashswi Infrastructure pvt. Ltd., Ranchi	Shiva Consultancy services pvt ltd	468.41	385.96	1/19/2015	1/18/2016	416.89	Completed	100%	Handed over
5	Construction of A.N.M Training school & Hostel in Sadar hospital, Bhabhua (Kaimur)	Anil Kumar, Rohtas	DDF Consultants pvt. Ltd	484.74	409.04	8/25/2014	24-08-2015	460.58	Completed	100%	Handed over
6	Construction of A.N.M Training school & Hostel in Sadar hospital, Khagaria	Surendra Prasad Singh, Begusarai	M/S Dynamic Projects pvt. Ltd.	580.12	400.96	1/9/2015	1/8/2016	429.02	Completed	100%	Handed over
7	Construction of A.N.M Training school & Hostel in Sadar hospital, Lakhisarai	Rama construction, Patna	M/S Dynamic Projects pvt. Ltd.	472.21	406.74	7/19/2014	7/18/2015	459.35	Completed	100%	Handed over

Detailed Report (ANM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	EXPENDITURE WITH CENTAGE	PHYSICAL		REMARKS
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of A.N.M school & hostel at Sub-divisional hospital Triveniganj, Supaul	Avaneesh Enterprises, Ghaziabad	EDMAC Engineering consultant (I) Pvt. Ltd	502.78	426.57	7/18/2014	7/17/2015	364.59	Completed	100%	Letter written to C.S for Handed over
9	Construction of A.N.M school & hostel at sadar hospital, sheohar	Virendra Kumar Chaudhary	Chaitanya Project consultancy Pvt. Ltd	501.58	401.40	12/29/2014	12/28/2015	447.94	Completed	100%	Handed over
10	Construction of A.N.M at Refferal Hospital Lakshmipur (Jamui)	M/S Balkrishan Dholakiya construction Pvt Ltd	M/S SGS India Pvt. Ltd	484.12	396.81	8/19/2015	5/18/2016	424.58	Completed	100%	Handed over
		Total		5,120.94	4,054.15			4,121.92			

PROJECTS IN MEDICAL COLLEGES {UNDER DFID (Department for International Development, U.K.) FUNDING}

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Expenditure in Percentage (%) against agrrement	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of various project in Medical colleges of Bihar	Health Dept.	16932.98	16721.28	10392.31	79%	21	15	5	1 (Diagnostic Centre)	

Detailed Report (DFID)

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		REMARKS
										(RS IN LAKH)	(RS IN LAKH)	
1	2	3	4	5	6	7	8	9	10	11	12	13

NMCH, Patna

1	CONSTRUCTION OF CENTRE OF EXCELLENCE AT NMCH, PATNA	4211.70	4000.00	M/S B. Rai	Arch-en-Design,Lucknow	3,711.81	11/27/2015	5/26/2017	4,070.49	Completed	100%	Handed Over
2	CONSTRUCTION OF B.SC NURSING AT NMCH, PATNA	2762.26	2762.26	Indra Narayan Singh contractors pvt ltd, Patna	SGS India pvt ltd, Kolkata	2,350.20	12/9/2015	6/8/2017	24 77.12	Completed	100%	
3	CONSTRUCTION OF VACCINE CENTRE AT NMCH, PATNA	1094.24	1094.24	M/S B. Prasad	SGS India pvt ltd, Kolkata	887.34	4/13/2016	10/12/2017	875.83	Completed	100%	Handed Over
4	CONSTRUCTION OF MODEL RECORD ROOM AT NMCH, PATNA	170.98	170.98	R.K infra services pvt ltd, Patna	BMSICL	122.45	2/5/2016	11/4/2016	101.15	Completed	100%	Handed Over
Sub Total of NMCH		8239.18	8027.48			7,071.81			5047.47			

PMCH, Patna

5	CONSTRUCTION OF LECTURE THEATRE (250 seater) AT PMCH, PATNA	275.08	275.08	Ramesh Kumar Pandey	Khaware & Jawade Projects pvt ltd	342.36	9.12.2015	8.06.2017	227.29	Completed	100%	Handed Over
6	CONSTRUCTION OF MODEL RECORD ROOM AT PMCH, PATNA	170.98	170.98	Ramesh Kumar Pandey	Khaware & Jawade Projects pvt ltd		9.12.2015	8.06.2017	155.28	Completed	100%	
7	CONSTRUCTION OF 150 BEDDED HOSTEL AT PMCH, PATNA	1029.78	1029.78	Sudhesh Kumar Singh & company pvt ltd	Khaware & Jawade Projects pvt ltd	812.07	12/9/2015	6/8/2017	787.13	Completed	100%	Handed Over
Sub Total of PMCH		1475.84	1475.84			1,154.44			1169.70			

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		REMARKS
										(RS IN LAKH)	(RS IN LAKH)	
1	2	3	4	5	6	7	8	9	10	11	12	13
ANMMCH, Gaya												
8	CONSTRUCTION OF CENTRAL LIBRARY AT ANMMCH, GAYA	584.55	584.55	Simens construction corporation, Patna	Chaitanya Projects Pvt. Ltd., Ghaziabad	2,703.67	31.12.2015	30.12.2017	588.98	Finishing work is in progress	80%	
9	CONSTRUCTION OF MODEL RECORD ROOM AT ANMMCH, GAYA (Above central library)	170.98	170.98				31.12.2015	30.12.2017				
10	CONSTRUCTION OF EMERGENCY WARD AT ANMMCH, GAYA	1294.74	1294.74				31.12.2015	30.12.2017	419.92	Finishing work is in progress	80%	
11	CONSTRUCTION OF 136 BEDDED GIRLS HOSTEL AT ANMMCH, GAYA	1109.00	1109.00				31.12.2015	30.12.2017	676.41	Finishing work is in progress	80%	
12	CONSTRUCTION OF 250 SEATER LECTURE THEATRE (2 units) ANMMCH, GAYA	550.16	550.16				31.12.2015	30.12.2017	343.87	Finishing work is in progress	80%	
Sub Total of ANMMCH, Gaya		3709.43	3709.43			2,703.67			2029.18			
SKMCH, Muzaffarpur												
13	CONSTRUCTION OF 75 BEDDED GIRLS HOSTEL AT SKMCH, MUZAFFARPUR	499.12	499.12	Mother India pvt ltd	Shiva Consultants Pvt. Ltd	972.97	15.12.2015	14.06.2017	375.54	Completed	100%	
14	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (2 units) AT SKMCH, MUZAFFARPUR	550.16	550.16				15.12.2015	14.06.2017	373.28	Completed	100%	
15	CONSTRUCTION OF MODEL RECORD ROOM AT SKMCH, MUZAFFARPUR	170.98	170.98				15.12.2015	14.06.2017	135.51	Completed	100%	Handed Over
Sub Total of SKMCH, Muzaffarpur		1220.26	1220.26			972.97			884.33			

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		REMARKS
						(RS IN LAKH)			(RS IN LAKH)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
JLNMCH, Bhagalpur												
16	CONSTRUCTION OF CENTRAL LIBRARY AT JLNMCH, BHAGALPUR	584.55	584.55	Nandlal & Company	EDMAC consultant Pvt. Ltd	1,199.64	09-09-2015 09/11/2015	3/8/2017	413.95	Completed	100%	
17	CONSTRUCTION OF GIRL'S HOSTEL (75 capacity) AT JLNMCH, BHAGALPUR	499.12	499.12				09-09-2015 09/11/2015	3/8/2017	400.00	Completed	100%	
18	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (1 units) JLNMCH, BHAGALPUR	275.08	275.08				09-09-2015 09/11/2015	3/8/2017	334.20	Completed	100%	
19	CONSTRUCTION OF MODEL RECORD ROOM AT JLNMCH, BHAGALPUR	170.98	170.98				09-09-2015 09/11/2015	3/8/2017		Completed	100%	
	Sub Total of JLNMCH, Bhagalpur	1529.73	1529.73			1,199.64			1,148.15			
DMCH, Darbhanga												
20	CONSTRUCTION OF MODEL RECORD ROOM AT DMCH, DARBHANGA	170.98	170.98	Shaurya Premier Infrastructure Pvt ltd	Dynamic Projects pvt ltd, Kolkata	125.03	8/30/2016	8/29/2017	113.48	Completed	100%	
21	CONSTRUCTION OF DIAGNOSTIC CENTRE IN 6 MEDICAL COLLEGES (Pre-fabricated)	587.56	587.56	-	-	0	-	-	0.00	Not started	0%	In Tender
	Total	16932.98	16721.28			13227.55			10392.31			

PHC TO CHC (30 BEDDED) {Health deptt-38 nos}

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS	
1	Construction of PHC to CHC (Health deptt.)	14036.06	24433.92	7203.56	38	11	24	3		
Detailed Report										
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CHC AT PHC GIDHAURE (JAMUI)	Ashok & co niwas pvt ltd, Jamui	SGS India pvt ltd, Kolkata	338.94	8/31/2015	8/30/2016	286.86	Completed	100%	Handed over
2	CHC AT PHC RAJAPAKAR (VAISHALI)	Rana construction, Kadamkuan (Patna)	K&J projects pvt ltd, Nagpur	318.90	8/31/2015	8/30/2016	330.65	Completed	100%	Handed over
3	CHC AT PHC SANGRAPUR (EAST CHAMPARAN)	Nagendra Mishra, Muzaffarpur	Chaitanya Project consultancy	311.08	8/31/2015	8/30/2016	300.51	Completed	100%	Handed over
4	CHC AT PHC NARDIGANJ (NAWADA)	Arun Deo Kumar, Nalanda	Arch-en-Design, Lucknow	343.25	9/9/2015	9/8/2016	336.04	Completed	100%	Handed over
5	CHC AT PHC HULASGANJ (JEHANABAD)	M/S Om Sai construction, Jehanabad	Shiva services pvt ltd	316.90	8/31/2015	8/30/2016	336.04	Completed	100%	Handed over
6	CHC AT SARAIGARH BHAPTIYAH (SUPAUL)	Indra Narayan Singh Contract pvt ltd, Patna	SGS India pvt ltd, Maharashtra	352.90	4/28/2016	4/27/2017	349.69	Completed	100%	Handed over
7	CHC AT ISMAILPUR (BHAGALPUR)	Pankaj construction	SGS India pvt ltd, Maharashtra	404.56	6/8/2016	6/7/2017	320.78	Finishing work is in progress	85%	
8	CHC AT BOKHRA (SITAMARHI)	Sanjay Kumar	Chaitanya Project consultancy	336.23	5/12/2016	5/11/2017	310.84	Completed	100%	
9	CHC AT MOHANPUR (SAMASTIPUR)	Vinesh Kumar	Dynamic	324.54	5/12/2016	5/11/2017	105.78	Roof shuttering (3rd.F)	40%	
10	CHC AT KHANPUR (SAMASTIPUR)	M/S Shyam babu Chaudhary	Dynamic	322.42	5/12/2016	5/11/2017	69.81	Roof shuttering (F.F)	35%	Land available on May-2017
11	CHC AT PHC BHAGWANPUR (VAISHALI)	Nagendra Mishra, Muzaffarpur	Amulya Traders	327.06	8/22/2016	8/21/2017	282.18	Completed	100%	Handed over

Detailed Report

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
12	CHC AT PHC HASANPURA (SIWAN)	Asiana contract pvt ltd, Gopalganj	K&J projects pvt ltd, Nagpur	310.54	8/31/2015	8/30/2016	159.71	Plaster work is in progress	67%	
13	CHC AT PHC THAWE (GOPALGANJ)	G.M Construction, Siwan	K&J projects pvt ltd, Nagpur	330.17	8/31/2015	8/30/2016	185.20	Completed	100%	
14	CHC AT PHC MOHRA (GAYA)	Mohan Sharma, Gaya	Shiva consultancy services pvt ltd	315.16	11/14/2016	11/13/2017	206.00	Fiishing work is in progress	60%	
15	CHC AT BITHAN (SAMASTIPUR)	M/S Surendra Prasad Singh, Begusarai	Dynamic	341.28	3/6/2017	3/5/2018	341.27	Completed	100%	
16	CHC AT KALUAHI (MADHUBANI)	Abhay kumar Singh, Sitamarhi	Dynamic	323.46	2/17/2017	2/16/2018	74.90	Roof shuttering (F.F)	30%	
17	CHC AT KALER (ARWAL)	B.M Construction, Jehanabad	Shiva consultancy services pvt ltd	330.58	10/16/2017	10/15/2018	72.00	Roof shuttering (G.F)	20%	
18	CHC AT SATAR KATAIYA (SAHARSA)	M/S R. K. Construction, Begusarai	M/S SGS india pvt ltd	382.85	10/31/2016	10/30/2017	231.65	Finishing work is in progress	70%	
19	CHC AT KASHICHAK (NAWADA)	Avani Devcon pvt ltd, Patna	Arch- en- Design, Lucknow	300.69	2/13/2017	2/12/2018	143.16	Roof shuttering (Terrace Floor)	35%	
20	CHC AT BANDRA (MUZAFFARPUR)	Nalin Ranjan	Chaitanya Projects	297.09	12/27/2016	12/26/2017	0.00	Not Started		Land not available
21	CHC AT LAKRI NABIGANJ (SIWAN)	Asiana contract pvt ltd, Gopalganj	K&J projects pvt ltd, Nagpur	316.76	8/11/2016	8/10/2017	235.43	Completed	100%	
22	CHC AT HARLALNAGAR,ALIGANJ (JAMUI)	A.K Construction	M/S SGS india pvt ltd	289.68	6/8/2016	6/7/2017	172.03	Roof Reinforcement binding work is in	50%	
23	CHC AT HANUMAN NAGAR (DARBHANGA)	Sanjay Kumar	Dynamic	335.76	3/6/2017	3/5/2018	94.46	Column work (4th.Floor)	45%	
24	CHC AT SAMAILI (KATI HAR)	M/S C.S Construction	Shiva consultancy services pvt ltd	350.83	9/8/2016	9/7/2017	233.74	Finishing work is in progress	80%	

Detailed Report

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
25	CHC AT MANSARI (KATIHAR)	M/S C.S Construction	M/S SGS india pvt ltd	339.46	9/8/2016	9/7/2017	260.04	Finishing work is in progress	75%	
26	CHC AT DUGRI KATHSARI (SHEOHAR)	Sri Ashok Kumar Singh, Sitamarhi	Chaitanya projects	337.18	2/17/2017	2/16/2018	0.00	Not Started		LOA issued on-04/08/2016 (encroachment available in proposed site)
27	CHC AT BANKEBAZAR (GAYA)	Kishor Kumar Singh, Aurangabad	Shiva consultancy services pvt ltd	354.31	10/7/2016	10/6/2017	239.22	Plaster in progress	60%	
28	CHC AT PURAINI (MADHEPURA)	Topline Infra Projects pvt ltd, Kolkata	M/S SGS india pvt ltd	357.33	12/27/2016	12/26/2017	283.00	Finishing work is in progress	85%	
29	CHC AT SUPPI (SITAMARHI)	Sri Sanjeev Kumar, Patna	Chaitanya Projects	326.89	-	-	0.00	Not Started		LOA issued on-04/08/2016, Land provided by PHC head, Redesign work in
30	CHC AT RATNIFARIDPUR (JAHANABAD)	Sri Nripendra Kumar Sinha, Patna	Shiva consultancy services pvt ltd	289.93	8/18/2017	8/17/2018	50.18	Roof Shuttering (G.F)	20%	
31	CHC AT GWALPARA (MADHEPURA)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	385.23	2/17/2017	2/16/2018	244.60	Plaster work is in progress	60%	
32	CHC AT PRATAPGANJ (SUPAUL)	Indra Narayan Singh Contract pvt ltd, Patna	M/S SGS india pvt ltd	366.66	2/17/2017	2/16/2018	178.07	Brick work (3rd Floor)	45%	
33	CHC AT RANGRACHOWK (BHAGALPUR)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	359.12	1/13/2017	1/12/2018	223.85	Finishing work is in progress	68%	
34	CHC AT LAKHNAUR (MADHUBANI)	Mother India const. pvt ltd	Dynamic	360.45	3/20/2017	3/19/2018	47.16	Column work (F.F)	25%	
35	CHC AT CHORAUT (SITAMARHI)	Mother India const. pvt ltd	Chaitanya Projects	334.73	7/20/2017	7/19/2018	187.17	Roof Shuttering (F.F)	40%	
36	CHC AT BIHARIGANJ (MADHEPURA)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	388.35	2/17/2017	2/16/2018	134.15	Roof casted (2nd.F)	40%	
37	CHC AT MESKAUR (NAWADA)	Archana Contractor pvt ltd	Arch- en- Design, Lucknow	307.13	7/14/2017	7/13/2018	0.00	Excavation work	2%	Work sttoped due to hard rock
38	CHC AT DANDKHORA (KATIHAR)	Bambam Kumar Singh	M/S SGS india pvt ltd	343.77	5/15/2017	5/14/2018	177.37	Roof Shuttering (3rd Floor)	35%	
		Total					7203.56			

PHC TO CHC (30 BEDDED) (Individual)

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS				
1	Construction of PHC to CHC	Health Dept.	8386.76	0.00	3716.14	15	9	3	3					
DETAILED REPORT														
SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A AMOUNT (in Rs. Lakh)	ALLOT. (in Rs. Lakh)	DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (IN RS. LAKH)	PHYSICAL		REMARKS
												STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	CHC ARARIA SANGRARM, BLOCK-JHANJHARPUR	Health Dept./28.2.2014	476.00	0.00	MADHUBANI	M/S Dhramnath construction, Madhubani	Arch-en-Design	388.34	8/11/2015	8/10/2016	339.58	Completed	100%	Handed Over
2	CHC KHANWA,	Health Dept./28.2.2014	476.00	0.00	NAWADA	Sri Bipin Kumar, Nawada	Arch-en-Design	345.20	8/28/2015	8/27/2016	279.15	Completed	100%	
3	CHC PHULWARISARIFF,	Health Dept./6.2.2015	543.23	0.00	PATNA	M/S B.Prasad & Company, Patna	Arch-en-Design	439.04	12/15/2015	12/14/2016	493.04	Completed	100%	Handed Over
4	CHC AT PAKRI, BLOCK-SIDHWALIA	Health Dept./18.7.2014	577.12	0.00	Gopalganj	M/S CONCRETE Infrastructure Pvt. Ltd, Patna	K&J projects pvt ltd, Nagpur	318.86	9/9/2015	8/9/2016	294.27	Completed	100%	
5	CHC ALINAGAR, BLOCK-ALINAGAR	Health Dept./31.3.2015	577.12	0.00	DARBHANGA	Sanjay Kumar, Darbhanga	Dynamic	502.55	9/6/2016	9/5/2017	473.83	Completed	100%	
6	CHC AT BAKHTIYARPUR,	Health Dept./21.7.2015	577.12	0.00	PATNA	Prasad Associates, Ranchi	Arch-en-Design	413.19	6/16/2016	6/15/2017	413.19	Completed	100%	Handed Over
7	CHC SHAKURABAD, BLOCK-RATNIFARIDPUR	Health Dept./24.11.2014	577.12	0.00	JAHANABAD	Mukesh Kumar, Gaya	Shiva Consultancy	345.21	6/8/2016	6/7/2017	332.89	Completed	100%	
8	CHC BALUA BAJAR, BLOCK-CHHATAPUR,	Health Dept./24.11.2014	577.12	0.00	SUPAUL	INCL, Patna	SGS India Pvt Ltd	417.23	7/6/2016	7/5/2017	233.57	Finishing work is in progress.	90%	
9	CHC MAHKAR, BLOCK-KHIZIRSARAI	Health Dept./24.11.2015	577.12	0.00	GAYA	Kaushlendra Kumar, Jehanabad	Arch-en-Design	368.02	7/20/2016	7/19/2017	293.72	Completed	100%	Handed Over
10	CHC BALMIKINAGAR BAGHA-2, DIST-WEST CHAMPARAN	Health Dept./24.11.2014	543.23	0.00	W. CHAMPARAN	Maa Vindhayvasini construction, W. Champaran		389.10			0	Not started		(Agreement done on 08/07/2016) Land not available
11	CHC ISUAPUR, DIST-SARAN	Health Dept./5.8.2015	577.12	0.00	SARAN	Yashaswi Infrastructure pvt ltd	K&J projects pvt ltd, Nagpur	491.55			0	Column Work (G.F)	20%	Land made available on 20 July 2017
12	CHC ISLAMPUR, Dist-NALANDA	Health Dept./5.8.2015	577.12	0.00	NALANDA	M/S B.Prasad & Company, Patna	Arch-en-Design	439.30	9/6/2016	9/5/2017	373.12	Completed	100%	
13	CHC MUSHARI, DIST-MUZAFFARPUR	Health Dept./15.7.2015	577.12	0.00	MUZAFFARPUR	Mohan Prasad Developers & construction pvt ltd	Chaitanya Projects	480.20	3/6/2017	3/5/2018	189.78	Roof casted (F.F)	35%	
14	CHC KOCHAS, BLOCK-KOCHAS	Health Dept./16.6.2015	577.12	0.00	ROHTAS			-				Not started		Tender to be done
15	CHC KARGAHAR, BLOCK-KARGAHAR	Health Dept./16.6.2015	577.12	0.00	ROHTAS			-				Not started		
	Total		8386.76	0.00				5,337.79			3,716.14			

PHC TO CHC (30 BEDDED) (Under MSDP)

SL NO	Name of work	A.A. Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS
1	Construction of PHC to CHC (Minority)	11776.25 (471.05 per unit)	0.00	2238.59	25	4	10	11		
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(RS in lakh)			(RS in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CHC AT DIGHALBANK, KISHANGANJ	Shafique Alam	EDMAC	385.56	4/28/2016	4/27/2017	273.54	Completed	100%	
2	CHC AT THAKURGANJ, KISHANGANJ	Shafique Alam	Shiva consultancy	386.25	4/28/2016	4/27/2017	0.00	Not Started		Letter sent to D.M for land
3	CHC AT BAHADURGANJ, KISHANGANJ	Shafique Alam	EDMAC	381.55	4/28/2016	4/27/2017	266.56	Completed	100%	
4	CHC AT KOCHADHAMAN, KISHANGANJ	Shafique Alam	EDMAC	384.91	4/28/2016	4/27/2017	193.43	Finishing work	75%	
5	CHC AT PALASI, ARARIYA	Topline Infra	EDMAC	389.75	4/28/2016	4/27/2017	191.19	Finishing work	80%	
6	CHC AT AZAMNAGAR, KATI HAR	Pankaj Kumar Singh	Shiva consultancy	387.17	4/29/2016	4/28/2017	312.09	Completed	100%	Handed Over
7	CHC AT JAGDISHPUR, BHAGALPUR	Balkrishna Bhalotia construction pvt ltd, jamui	SGS India pvt ltd	368.77	4/28/2016	4/27/2017	227.71	Completed	100%	
8	CHC AT BALRAMPUR, KATI HAR	Birendra Kumar Singh, Katihar	Shiva consultancy	367.86	5/31/2016	5/30/2017	0.00	Column work (G.F)	18%	
9	CHC AT AMADABAD, KATI HAR	Birendra Kumar Singh, Katihar	Shiva consultancy	362.07	5/27/2016	5/26/2017	0.00	Not Started		(Land not available) Letter sent to D.M for land
10	CHC AT RANIGANJ, ARARIYA	INSCPL	EDMAC	369.66	7/6/2016	7/5/2017	174.41	Brick &Plaster work is in progress	62%	
11	CHC AT MADHUBANI SADAR, MADHUBANI	Satyanarayan Singh, Deoghar	Dynamic	389.59	7/20/2016	7/19/2017	0.00	Not Started		Work will be started after demolished the old building
12	CHC AT KADWA, KATI HAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.92	6/8/2016	6/7/2017	262.30	Finishing work is in progress	80%	
13	CHC AT BARSOI, KATI HAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.62	6/8/2016	6/7/2017	0.00	Not Started		Land not available, Letter send for land
14	CHC AT BARARI, KATI HAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.91	6/8/2016	6/7/2017	234.39	Finishing work	80%	

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
				(RS in lakh)			(RS in lakh)			
1	2	3	4	5	6	7	8	9	10	11
15	CHC AT SIKTI, ARARIYA	Basant Banijya Limited, Gaya	Shiva consultancy	379.11	-	-	0.00	Tie Beam is in progress.	8%	Agreement done on 23/02/2017
16	CHC AT TERHAGACH, ARARIYA	M/S C.S construction	EDMAC	378.29	9/6/2016	9/5/2017	63.77	Roof shuttering (G.F)	25%	work started after demolished the old building
17	CHC AT KIRATPUR, DARBHANGA	Kuwar construction	Dynamic	352.30	7/15/2017	7/14/2018	0.00	Not Started	-	Land not available, Letter send to D.M
18	CHC AT POTHIA, KISHANGANJ	Anil Kumar	Shiva consultancy	369.47	6/2/2017	6/1/2018	39.21	Plinth Level	15%	Land made available after Tree cutting on 02 August 2017
19	CHC AT HASANGANJ, KATIHAR	Rita Devi	Shiva consultancy	371.21	7/25/2017	7/24/2018	0.00	Not Started	-	Letter sent for land
20	CHC AT BANJARIA, EAST CHAMPARAN	-	-	-	-	-	0.00	Not Started		Land not available (Letter Send to P.S MWD, Bihar vide Letter no-BMSIC/80015/05-2016/959, Dated-21/06/2016
21	CHC AT CHEHRA KALAN, VAISHALI	-	-	-	-	-	0.00	Not Started		
22	CHC AT JOKIHAT, ARARIYA	-	-	-	-	-	0.00	Not Started		
23	CHC AT KATIHAR SADAR, KATIHAR	-	-	-	-	-	0.00	Not Started		
24	CHC AT FORBESGANJ, ARARIYA	-	-	-	-	-	0.00	Not Started		Project dropped
25	CHC AT MANIHARI, KATIHAR	-	-	-	-	-	0.00	Not Started		Project dropped

Total 2238.59

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (in lakh)	PHYSICAL		REMARKS
											STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	CONSTRUCTION OF APHC IN SAMASTICHAK, PATNA	SHS	75.99	45.039	Pintu Construction, Masaurhi	Arch-en-Design	68.75	4/20/2013	1/19/2014	81.47	completed	100%	
2	CONSTRUCTION OF APHC IN NATAIYA, KAIMUR	SHS	75.99	75.99	Smt Rita Devi	Arch-en-Design	68.75	7/3/2013	4/2/2014	88.11	completed	100%	Handed over
3	APHC NARHAN, DIST-SAMASTIPUR (FROM SHS)	SHS	75.99	75.99	-	-	-	-	-	-	-	-	Tender not Invited
4	CONSTRUCTION OF APHC IN BANDHAR, SAMASTIPUR	SHS	75.99	75.99	Mr. A Khan	Arch-en-Design	68.75	8/16/2013	5/15/2014	90.68	completed	100%	Handed over
5	CONSTRUCTION OF APHC IN MAIN GRAM, GAYA	SHS	75.99	75.99	M/S Rita Devi	EDMAC Engineering Consultant (I) Pvt. Ltd.	66.45	9/12/2013	6/11/2014	79.20	completed	100%	
6	CONSTRUCTION OF APHC NARENDARPUR, SIWAN	SHS	75.99	75.99	Jiradei Narendrapur Engineering & Construction Company	EDMAC Engineering Consultant (I) Pvt. Ltd.	73.62	8/14/2013	5/13/2014	80.55	completed	100%	Handed over
SUBTOTAL		SHS	455.94	424.989						420.00476			
7	APHC BHAGWANPURRATI, DIST-VAISHALI (BY PREFAB MATERIAL)	CONSTRUCTED AS MODEL UNDER 100 APHC SANCTIONED BY HEALTH DEPT.		0.00	Synergy thrillingston, chandigarh					59.00	completed	100%	
8	APHC ROOPNARAYANPUR, BLOCK-JANDAHA, DIST-VAISHALI (BY PREFAB MATERIAL)			0.00	Revirie Ventures Pvt. Ltd, Chhatishgarh					69.05	completed	100%	
9	APHC DATMAI, BLOCK-MASAURHI, DIST-PATNA (BY PREFAB MATERIAL)			0.00	Sai Baba Builders & Consultants Pvt. Ltd					35.65	completed	100%	
10	CONSTRUCTION OF APHC AT MAHKAR, BLOCK-KHIZIRISARAI (GAYA) BY PRE-FAB MATERIAL	HEALTH DEPT.	112.49	0.00	Acme Cleantech Solutions Ltd, Gurgaon (Haryana)	Planing & Infrastructure Development Pvt. Ltd	84.74	8/26/2014	11/25/2014	69.55	completed	100%	Handed over
11	CONSTRUCTION OF APHC AT KACHHARIYA, BLOCK-THARTHARI (NALANDA) BY PRE-FAB MATERIAL	HEALTH DEPT.	112.49	0.00	Beardsell Ltd.	SGS India Pvt. Ltd.	93.78	12/29/2014	4/28/2015	0		-	(work rescined)
12	CONSTRUCTION OF APHC AT SONVARSA, SAMHO (BEGUSARAI)	HEALTH DEPT.	90.008	90.0084	Ramniwas Kumar, Begusarai	M/S Dynamic projects Pvt Ltd Kolkata	76.46	8/19/2015	5/18/2016	75.00	Completed	100%	

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (in lakh)	PHYSICAL		REMARKS
											STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	CONSTRUCTION OF APHC AT SIDHWALIA,GOPALGANJ	HEALTH DEPT.	120.66	0.00	Bajrangi Singh,Chhapra	Kaware & Jawade projects pvt ltd Nagpur	104.92	8/14/2015	5/13/2016	93.85109	Completed	100%	Handed over
14	CONSTRUCTION OF APHC AT BALRA,BARAULI (GOPALGANJ)	HEALTH DEPT.	87.05	0.00	Baranwala Contact Pvt. Ltd, Gopalganj	Kaware & Jawade projects pvt ltd Nagpur	78.44	8/19/2015	2/18/2016	78.44	Completed	100%	
15	CONSTRUCTION OF APHC AT REVITHI, BAIKUNTHPUR (GOPALGANJ)	HEALTH DEPT.	87.05	0.00	Baranwala Contact Pvt. Ltd, Gopalganj	Kaware & Jawade projects pvt ltd Nagpur	77.75	8/19/2015	2/18/2016	77.55	Completed	100%	
16	CONSTRUCTION OF APHC AT BAJITPUR, BLOCK-GHOSHI, DIST- JAHANABAD	HEALTH DEPT.	122.35	0.00	-	-	-	-	-	-	-	-	Retender invited
17	APHC AT MURAHARA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	HEALTH DEPT.	122.35	0.00	Srimati Rita Devi, Sasaram	Shiva consultancy	181.62	9/1/2015	6/30/2015	64.00	completed	100%	Handed over
18	APHC AT AVGILLA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	HEALTH DEPT.	122.350	0.00						86.36	completed	100%	Handed over
19	CONSTRUCTION OF APHC AT BARHARI BLOCK-KARGAHAR, DIST-ROHTAS	HEALTH DEPT.	120.655	0.00	Sri Rajesh Kumar,Sasaram	BMSICL	284.13	8/31/2015	5/30/2016	312.00	Completed	100%	Handed over
20	CONSTRUCTION OF APHC AT KOWATH ,BLOCK-DAWATH, DIST-ROHTAS	HEALTH DEPT.	120.655	0.00	Sri Rajesh Kumar,Sasaram	BMSICL		8/31/2015	5/30/2016		completed	100%	Handed over
21	CONSTRUCTION OF APHC AT KHAIRHI, BLOCK-DAWATH, DIST-ROHTAS	HEALTH DEPT.	120.655	0.00	Sri Rajesh Kumar,Sasaram	BMSICL		8/31/2015	5/30/2016		completed	100%	Handed over
22	CONSTRUCTION OF APHC AT SONHO, BLOCK-GOROUL (VAISHALI)	HEALTH DEPT.	102.05	0.00	Randhir Kumar	Kaware & Jawade projects pvt ltd Nagpur	97.40	9/9/2015	6/8/2016	97.46	completed	100%	
23	CONSTRUCTION OF APHC AT AMBA (NALANDA)	HEALTH DEPT.	122.34	0.00	Lallu Kumar	Arch-en-Design	97.50	1/4/2016	10/3/2016	96.86	completed	100%	Handed over
24	CONSTRUCTION OF APHC AT POTHIA SANHAULA (BHAGALPUR)	HEALTH DEPT.	81.309	81.309			82.84			0			Retender invited (NIT-11/2016), C.S in process
25	APHC AT BITHWAR DIST-KAIMUR	HEALTH DEPT.	122.340	0.000	Kamlesh Kumar Singh	BMSICL	94.71	5/12/2016	5/11/2017	104.00	Completed	100%	
26	APHC AT GOPALPUR (MANER) DIST-PATNA	HEALTH DEPT.	122.340	0.000	Brajesh Kumar		98.51	3/3/2016	12/2/2016	0			Land not available

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (in lakh)	PHYSICAL		REMARKS
											STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
27	APHC AT KIYUR, BLOCK-HULASHGANJ, DIST-JEHANABAD	HEALTH DEPT.	122.340	0.000	Kaushlendra Kumar	Shiva consultancy	91.54	10/28/2016	7/27/2017	91.54	completed	100%	
28	SMRITISHESH PARMESHWARI DEVI APHC AT KESAWE, BARAUNI, DIST-BEGUSARAI	HEALTH DEPT.	122.340	0.000	Agni Kumar Singh	Dynamic projects	109.48	5/5/2017	2/4/2018	39.23	completed	100%	
29	APHC AT BAHALPUR (NAYAGAON) MATIHANI, DIST-BEGUSARAI	HEALTH DEPT.	90.008	90.084	Ramniwas kumar	Dynamic projects	74.93	3/24/2017	12/23/2017	22.20	completed	100%	
30	APHC SAKSOHRA AT BELCHI, DIST-PATNA	HEALTH DEPT.	114.700	0.000	M/s Devendra Prasad Singh	Arch-en-Design	120.39	5/5/2017	3/4/2018	71.41	Finishing work	70%	
31	APHC AT BANGALWA, DIST-MUNGER	HEALTH DEPT.	122.490	0.000						0			
32	APHC AT GHATWARI, DIST-MUNGER (BY PREFAB)	HEALTH DEPT.	122.490	0.000	P PRAKASH CONT.	SGS India pvt. Ltd.	99.13	2/22/2017	11/21/2017	0			Land not available
33	APHC AT MADARNA DIST-VAISHALI	HEALTH DEPT.	102.050	0.000	Rohit Raj Construction, Patna	BMSICL	96.68	8/11/2016	5/10/2017	99.69	completed	100%	Handed over
34	APHC AT BHAIKAVSTHAN BLOCK-JHANJHARPUR, DIST-MADHUBANI	HEALTH DEPT.	114.07	0.000	M/S Delta Enterprises	Dynamic projects	102.72	2/22/2017	11/21/2017	36.85	Finishing work	90%	Work Stopped due to sand problem
35	APHC AT SIHMA, BLOCK-MATIHANI DIST-BEGUSARAI	HEALTH DEPT.	122.340	0.000	M/S Surendra Prasad Singh, Begusarai	Dynamic projects	103.50	2/17/2017	11/16/2017	53.66	completed	100%	
36	APHC AT DEVDHA, (HASANPUR) DIST-SAMASTIPUR	HEALTH DEPT.	122.34	0.000									Retender invited by NIT-22/2017
37	APHC AT BASAITH, BLOCK-BENIPATTI (MADHUBANI)	HEALTH DEPT.	122.340	0.000	Tufail Ahmed Khan const. pvt ltd	Dynamic projects	98.12	5/5/2017	2/4/2018	33.76	Finishing work	80%	Bill in process-21.57 Lakh
38	APHC AT NAWANI, BLOCK-JHANJHARPUR, DIST-MADHUBANI	HEALTH DEPT.	0.000	0.000	Regal Infratrading Pvt. Ltd., Patna	Dynamic projects	126.19	2/8/2017	11/7/2017	31.45	Roof Shuttering (G.F)	35%	
39	APHC AT BHAUR, BLOCK-PANDAUL, DIST-MADHUBANI	HEALTH DEPT.	0.000	0.000	MDS Infranirman Pvt Ltd, Patna	Dynamic projects	105.39	7/15/2017	4/14/2018	0	Column work (G.F)	20%	
40	APHC AT LARI, BLOCK-KURTHA, DIST-ARWAL	HEALTH DEPT.	0.000	0.000	Praveen Kumar, Jehanabad	Shiva consultancy	124.50	9/21/2017	6/20/2018	40.49	Brick work is in process	40%	

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (in lakh)	PHYSICAL		REMARKS
											STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
41	APHC AT MOHAN BARIYAM,NARPAT NAGAR , BLOCK-PANDAUL, DIST-MADHUBANI	HEALTH DEPT.	0.000	0.000	Shaurya Premiere Infrastructure pvt ltd, Patna	Dynamic projects	106.95	10/6/2017	7/5/2017		Plinth Level	15%	
42	APHC AT PATILAR, DIST-w. Champaran	HEALTH DEPT.	0.000	0.000	Anil Kumar Mishra	Amulya Traders	105.13				Plinth Level	20%	LOA issued on 08/12/2017
42	APHC AT NANDA MUNDA, BLOCK-SISWAN, DIST-SIWAN	HEALTH DEPT.	126.970	0.000	Pratap Construction, New Delhi		102.58						LOA issued on /03/2018
	SUBTOTAL	HEALTH DEPT.	3166.644	261.401						1,569.66			
	GRAND TOTAL		3622.584	686.390						1989.668			

Sl no.	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	Remarks
1	42	26	8	8	

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)

SL NO	NAME OF PLACE	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS in Lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (RS in Lakh)	PHYSICAL		REMARKS
								STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	Brahmpur (Darbhanga)	C.G.G construction	Dynamic	303.02	2/17/2016	2/16/2017	52.88	Completed	100%	
2	Kamtaul (Darbhanga)				2/17/2016	2/16/2017	47.67	Completed	100%	
3	Sarwara (Darbhanga)				2/17/2016	2/16/2017	21.73	Roof shuttering	30%	
4	Morsanda (katihar)	B.K Singh	SGS India pvt ltd	299.55	6/8/2016	6/7/2017	14.97	Roof casted	40%	
5	Bharwara (katihar)				6/8/2016	6/7/2017	60.01	Finishing work is in progress	80%	
6	Surjapur (katihar)				6/8/2016	6/7/2017	0.00	Not Started		Land not available
7	Gokhula (West Champaran)	Sharda chandel contract pvt ltd.	Chaitanya Project consultancy pvt ltd	194.83	4/11/2016	4/10/2017	105.33	Finishing work is in progress	85%	
8	Dumaria (West Champaran)				4/11/2016	4/10/2017		Finishing work is in progress	85%	
9	Kalpeer, Tedhagach (Kishanganj)	M/S Shankar Construction, Begusarai	SGE consultancy pvt ltd.	101.54	12/27/2016	9/26/2017	0.00	Not Started		Land not available
10	Bual Dah, Block- Kochadhaman (Kishanganj)	M/S Shankara Construction, Begusarai	SGE consultancy pvt ltd.	206.36	12/27/2016	9/26/2017	61.30	Finishing work is in progress	70%	
11	Maudha, Block- Kochadhaman (Kishanganj)		SGE consultancy pvt ltd.		12/27/2016	9/26/2017	0.00	Not Started		Land not available
12	Deenbandhu, Basantpur (Supaul)	Mahendra Kumar Mishra	SGE consultancy pvt ltd.	96.68			0.00			LOA issued on 12/05/2016
13	chichubadi, Kasba-Kaliyaganj , Block-Pothia (Kishanganj)	Sri Narayan Mandal, Katihar	SGE consultancy pvt ltd.	205.09	1/13/2017	10/12/2017	57.34	Plaster work is in progress	55%	
14	Tijjihari Magurjohn , Block- Pothia (Kishanganj)		SGE consultancy pvt ltd.		1/13/2017	10/12/2017	0.00	-	-	Land not clear
15	Abdullah Nagar (Purnea)	Rana pratap Singh	SGE consultancy pvt ltd.	97.71	10/9/2017	7/8/2018	66.57	Plinth Level	15%	
16	Loha,Kaluahi (Madhubani)	M/S Dayaram Singh		99.64	-	-	0.00	Not Started		LOA issued on 12/05/2016 (Land not available)
17	Karsahiya, Barharwa Lakhansen, (Dhaka E. Champaran)	Vikash Kumar Gupta	Amulya Traders	209.19	7/20/2017	4/19/2018	0.00	Foundation work started	10%	
18	Powakhali Thakurganj (Kishanganj)	Sudesh Kumar Singh &co. construction pvt ltd, jamui	SGE consultancy pvt ltd.	97.26	2/17/2017	11/16/2017	57.82	Finishing is in progress	70%	
19	Bajpatti Got Abidpur (Sitamarhi)						0.00			Retender to be invited

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)

SL NO	NAME OF PLACE	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(RS in Lakh)			AMOUNT (RS in Lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
20	Harihath, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic	312.80	3/6/2017	3/5/2018	0.00	Not Started		Land not available
21	Garaul, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic		3/6/2017	3/5/2018	0.00	Not Started		Land not available
22	Narman, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic		3/6/2017	3/5/2018	36.23	Finishing work is in progress.	95%	
23	Dhangada, Block-Dighalbank (Kishanganj)	Anil Kumar	SGE consultancy pvt ltd.	207.35	1/13/2017	10/12/2017	50.12	Plaster work is in progress.	55%	
24	Baruamani Garnchavdaga, Block-Dighalbank (Kishanganj)	Anil Kumar	SGE consultancy pvt ltd.				63.65	Plaster work is in progress.	55%	
25	Kadogaon, Block-Thakurganj (Kishanganj)	Sudesh Kumar Singh &co. construction pvt ltd, jamui	SGE consultancy pvt ltd.	97.25	2/17/2017	11/16/2017	0.00	Foundation work started		
26	Budhnayi, Block-Pothia (Kishanganj)	Sudesh Kumar Singh &co. construction pvt ltd, jamui	SGE consultancy pvt ltd.	193.95	1/13/2017	10/12/2017	99.58	Completed	100%	
27	Fala Tarni Block-Pothia (Kishanganj)		SGE consultancy pvt ltd.		1/13/2017	10/12/2017	100.38	Completed	100%	
28	Pardhadi, Dhuria (Banka)	Lalan Kumar		89.5481			0.00			LOA to be issued
29	Jamalpur, Block-Kiratpur (Darbhanga)	Ram Pukar Yadav, Darbhanga		103.24						LOA issued on 08/12/2017
30	Manighachhi, Block-Manigachhi (Darbhanga)	Mother India Construction Pvt. Ltd.,						Work started		LOA issued on 08/12/2017
31	Nehra, Block-Manigachhi (Darbhanga)	Mother India Construction Pvt. Ltd.,		103.88						LOA issued on 08/12/2017
32	Benol, Block-Bokhra (Sitamarhi)	M/s Bharti Const., Sitamarhi		103.88						LOA issued on 08/12/2017
33	Mahendrapur, Block-Purnea (Purnea)	Anil Kumar Singh, Katihar		103.24						LOA issued on 08/12/2017
34	Ranipatra, Block-Purnea Purva (Purnea)	Shiv Shankar Singh, Katihar		103.24						LOA issued on 08/12/2017
35	Harda, Block-Purnea Purva (Purnea)	Prakash Kumar Sah, katihar		103.24						LOA issued on 08/12/2017
36	Sabdapur, Block-Kasba (Purnea)	Rohit Raj Construction, Vaishali		103.24						LOA issued on 08/12/2017
37	Echalo, Block-Dagarua (Purnea)	Rohit Raj Construction, Vaishali		103.24						LOA issued on 08/12/2017
38	Muchhatta, Block-Amour (Purnea)	Prashant Const., Purnea		103.24						LOA issued on 08/12/2017

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)

SL NO	NAME OF PLACE	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS	
				(RS in Lakh)			AMOUNT (RS in Lakh)	STAGE	%		
1	2	3	4	5	6	7	8	9	10	11	
39	Sirshi, Block-Baisa (Purnea)	Prashant Const., Purnea		103.24						LOA issued on 08/12/2017	
40	Katorhat, Block-Baisa (Purnea)	Parshant Const., Purnea		103.24						LOA issued on 08/12/2017	
41	Kajha, Block-K.Nagar (Purnea)									In Tender 07/2017	
42	Banbhag, Block-K.Nagar (Purnea)									In Tender 07/2017	
Total							895.57				

HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	ALLOTMENT RECEIVED	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS			
												AMOUNT (in lakh)	STAGE		%		
1	2				3	4	5	6	7	8	9	10	11	12			
1	HSC LOMA, BLOCK-JANDAHA, (BY PREFAB)	COSTRUCTED AS MODEL UNDER 128		0	VAISHALI	Revirie Ventures					25.91	Completed	100%				
2	HSC DAMODARPUR, (BY PREFAB)	HSC SANCTIONED		0	VAISHALI	Synergy Thrillingston					14.64	Completed	100%				
3	HSC AT KUSHI, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS	Rajesh Kumar, Sasaram	M/S Dynamic Projects Pvt. Ltd.	183.14	8/19/2015	5/18/2016	182.00	Completed	100%	Handed over			
4	HSC AT TENDUNI, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
5	HSC AT SEHAR MEDNI, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
6	HSC AT KALYANPUR, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
7	HSC AT KARMAINI, BLOCK-SANJHAULI	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
8	HSC AT CHANDI ENGLISH, BLOCK-SANJHAULI	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
9	HSC AT GHUSIA KHURD, BLOCK-VIKRAMGANJ	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
10	HSC AT PARCHHA, BLOCK-NAUHATTA (ROHTAS)	HEALTH DEPT./9.3.2015	25.698	0	ROHTAS		M/S Dynamic Projects Pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over			
11	HSC AT JANGRA, BLOCK-NOKHA (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS		Smi Rita Devi		M/S Dynamic Projects Pvt. Ltd.	125.85		8/22/2015	5/21/2016	83.479	Not Started		Land not available
12	HSC AT JAMSONA, BLOCK-DAWTH (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS				M/S Dynamic Projects Pvt. Ltd.			8/22/2015	5/21/2016		Completed	100%	Handed over
13	HSC AT UDAIPUR, BLOCK-SANJHAULI (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS	M/S Dynamic Projects Pvt. Ltd.		8/22/2015	5/21/2016		Not Started		Land not available				
14	HSC AT SILARI, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS	M/S Dynamic Projects Pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over				
15	HSC AT PADRI, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS	M/S Dynamic Projects Pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over				

HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	ALLOTMENT RECEIVED	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
												AMOUNT (in lakh)	STAGE	
1	2				3	4	5	6	7	8	9	10	11	12
16	HSC AT TORNI, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over
17	HSC HARDASBIGHA, BLOCK-KHUSRUPUR (With APHC SAKSOHRA))	HEALTH DEPT./28.2.2014	22.55	0	PATNA	M/s Devendra Prasad Singh	Arch-en-Design	120.39	5/5/2017	3/4/2018	22.78	Completed	100%	
18	HSC AT BISUNPURA, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS						0			
19	HSC AT BHOKHRI, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS	Dhanmendra Pandey	K&J Projects pvt ltd	41.52	5/9/2017	11/8/2017	41.52	Completed	100%	Handed over
20	HSC AT DUMRA, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS		K&J Projects pvt ltd		5/9/2017	11/8/2017		Completed	100%	Handed over
21	HSC AT CHAPAR, BLOCK-MOHIUDDINAGAR, SAMASTIPUR	HEALTH DEPT	25.698	0	SAMASTIPUR	Santosh Kumar Singh	Dynamic Projects	19.19	5/5/2017	9/4/2017	11.75	Completed	100%	
22	HSC KALANAUR, BLOCK-MAKHDUMPUR	HEALTH DEPT./24.11.2014	24.98	0	JAHANABAD	M/s. Savitri Construction	Shiva consultancy	20.06			0			Land not available (Agreement Done on 20/04/2016)
23	HSC SIMRO, BLOCK-KAHALGAON	HEALTH DEPT./9.1.2015	16.85	0	BHAGALPUR						0			
24	HSC RATI, BLOCK-RAJNAGAR	HEALTH DEPT./16.06.2015	25.69	0	MADHUBANI						0			In Tender
25	HSC BHABHNI PAHADI, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	0	ROHTAS						0			Retender to be invited
26	HSC SAMHUTA, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	0	ROHTAS						0			Retender to be invited
27	HSC LADUI, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	0	ROHTAS						0			Retender to be invited
28	HSC GARRA, BLOCK-NUAON	HEALTH DEPT./16.06.2015	25.69	0	KAIMUR						0			Retender to be invited
29	HSC KUCHILA, BLOCK-NUAON	HEALTH DEPT./16.06.2015	25.69	0	KAIMUR						0			Retender to be invited

HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	ALLOTMENT RECEIVED	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
												AMOUNT (in lakh)	STAGE	
1	2				3	4	5	6	7	8	9	10	11	12
30	HSC GAMHARIA, BLOCK-GAUNAHA	HEALTH DEPT./17.08.2015	25.69	0	W. CHAMPARAN						0			Retender to be invited
31	HSC ATANAGAR, BLOCK-ISHUAPUR	HEALTH DEPT./17.08.2015	25.69	0	SARAN						0			Tender not invited
32	HSC AT SHEIKHBAHUARA, BLOCK-KOCHAS	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS						0			Retender to be invited
33	HSC GANDAMAN, BLOCK-MASHRAKH	HEALTH DEPT./4.6.2014	20.39	0	SARAN						0			CONSTRUCTED BY OTHER DEPT.
34	HSC AT BHABHNI, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS						0			TWICE SANCTION NO NEED TO TENDER
35	HSC AT SAMHUTA, (SAMARDIHA) BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	0	ROHTAS						0			TWICE SANCTION NO NEED TO TENDER
36	HSC SAHAR MEDINI, BLOCK-KARGAHR	HEALTH DEPT./16.06.2015	25.69	0	ROHTAS						0			TWICE SANCTION
	TOTAL		758.162					510.15			341.52			

Sl no.	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	Remarks
1	36	18	0	18	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
1	HSC AT MANGALPUR BLOCK-SIKTA (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy Pvt. Ltd	116.16	12/16/2015	8/15/2016	31.04	Finishing work	95%	
2	HSC AT BHAURA, BLOCK-SIKTA (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy Pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	
3	HSC AT TILOJPUR, BLOCK-MAINATAND (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy Pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	
4	HSC AT JIGNA, BLOCK-MAINATAND (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy Pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	
5	HSC AT KHODAIBARI, BLOCK-HUSAINGANJ (SIWAN)	DEPT. OF MINORITY	SIWAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy Pvt. Ltd		12/16/2015	8/15/2016				Land not available
6	HSC AT BASDIH, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects	97.74	2/15/2017	10/14/2017		Not Started		Land not available
7	HSC AT SIRNIA, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		
8	HSC AT RATANPURA, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		
9	HSC AT HORALPATTI, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		
10	HSC AT DRAHWAJPUR, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects	104.92	3/20/2017	11/19/2017		Not Started		
11	HSC AT KHARUA, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		
12	HSC AT BHALPATTI, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Completed	100%	
13	HSC AT BADHAUL-DEVRA BANDHAUDI, BLOCK-JALE (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		
14	HSC AT GARDI, BLOCK-JALE (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
15	HSC AT BARWA, BLOCK-ADAPUR (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd	108.76				Not Started		LOA issued on-04/10/2016 (Agreement Done) work stopped due to non availability of sand
16	HSC AT BRAHBHAIN, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Not Started		
17	HSC AT BARARI HARKESH, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Roof casted	55%	
18	HSC AT CHHOTKA SAKHEN, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Not Started		
19	HSC AT PIPRITHAN PURVI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy	133.15	5/5/2017	1/4/2018	126.8	Completed	100%	Due to unavailability of Land
20	HSC AT KHARIBASTI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018		Not Started	0%	
21	HSC AT KATHARO, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018		Completed	100%	
22	HSC AT KHANABARI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018		Completed	100%	
23	HSC AT PACKPARA, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018		Completed	100%	
24	HSC AT JIRANGACH OLDMAICHI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018		Completed	100%	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
25	HSC AT PALSIA, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd	89.99	3/6/2017	11/5/2017	20.72	Roof Level	40%	
26	HSC AT MALIKPUR, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		Roof Level	40%	
27	HSC AT SINHAGAON BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		Roof Level	40%	
28	HSC AT MADHOPUR, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		-		Work stated within a week
29	HSC AT SHARIFNAGAR, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd	92.90	3/20/2017	11/19/2017		Column work (G.F)	35%	
30	HSC AT BALRAMPUR, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Lintel level work completed	35%	
31	HSC AT BALUGANJ BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Not Started		Land not clear
32	HSC AT KAMRA, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Foundtion workis in progress	10%	
33	HSC AT RATNI, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd	90.00	3/6/2017	11/5/2017		Foundation work	10%	
34	HSC AT BHARRA, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017		Foundation work	5%	
35	HSC AT DHERUA, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017				
36	HSC AT RAMPUR, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017		Not Started		
37	HSC AT JOKER, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	113.69						Loa issued on 27-12.2016
38	HSC AT PIDAL, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd							
39	HSC AT BALUGANJ, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd							
40	HSC AT BARIA, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd							
41	HSC AT CHANDPUR, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd							

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
42	HSC AT KATAIYA BLOCK-BASANTPUR, SUPAUL	DEPT. OF MINORITY	SUPAUL	Dhirendra Kumar Thakur, Supaul	SGE consultancy	42.67	2/8/2017	8/7/2017		Finishing work	85%	
43	HSC AT JIRWA BLOCK-BASANTPUR, SUPAUL	DEPT. OF MINORITY	SUPAUL	Dhirendra Kumar Thakur, Supaul	SGE consultancy		2/8/2017	8/7/2017		Finishing work	85%	
44	HSC AT NISTA, BLOCK-SINGHWARA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects	66.40	2/8/2017	10/7/2017		Not Started		Land not available
45	HSC AT SAKARPUR, BLOCK-SINGHWARA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		
46	HSC AT KARAUNI, BLOCK-KEWTI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		
47	HSC AT JAGDISHPUR, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects	66.40	2/8/2017	10/7/2017		Not Started		Land not available
48	HSC AT BHANDARISAM, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		
49	HSC AT RAMNAGAR, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		
50	HSC AT CHANKA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy	129.61	3/23/2017	11/22/2017	19.94	Not Started		Land not clear
51	HSC AT UDAYANGAR, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		B/W is in progress.	30%	
52	HSC AT MANKAUL, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Roof casted	50%	
53	HSC AT GADHIYA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Not Started		Land not clear
54	HSC AT LASANPUR, BLOCK-DAGARUA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Not Started		Land not clear
55	HSC AT GADHWAS, BLOCK-DAGARUA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt Ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Roof casted	40%	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
56	HSC AT LAXMIPUR , BALATH, SUNDARPUR BILTHI, SATLAKHA, SAMBHAUR, KHARUVA NAJIRPUR & CHAURI , BLOCK-RAHINA, DIST.-MADHUBANI	DEPT. OF MINORITY	MADHUBANI	Satish Narayan Singh, E. Champaran	Dynamic Projects	178.82				Laxmipur-Finishing work, Sundarpur Bilthi-Column work , Sambhaur-Roof Level	35%	Rs-9.62 Lakh bill in process
57	HSC AT KURSEL,KAMRU,KURUM, BHRRI & ROSHANGANJ, BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51	7/15/2017	3/14/2018	7.71	Kursel- Layout Bhri- Plinth Level	-	KAMRU,KURUM, & ROSHANGAN -Land not available
58	HSC AT TAYABPUR WEST,NISTA, SAGRATH,SHIKARPUR & BHAWNAGAR BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	LOA issued
59	HSC AT PARSII, PIPRA,DHUMNAGAR,ROARI, SUNASATTI, & DHAMINAHA BLOCK-NARKATIYAGANJ, DIST.-WEST CHAMPARAN	DEPT. OF MINORITY	WEST CHAMPARAN	Vikash Kumar Gupta	Amulya Traders Engineers pvt ltd	137.13	5/5/2017	1/4/2018		DHAMINAHA & ROARI-Plinth Level, Sunasatti-Plinth Level	15%	LOA issued
60	HSC AT JAUNIYA, THAGDABARI, BHANDARTAL, RONIYA & Durgapur, BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	111.34				Not Started	-	LOA issued
61	HSC AT KALPEER, PATHARGHATTI, & LOHAGARA BLOCK-DIGHALBANK, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	M/S Dolphin Construction	SGE consultancy	69.25	4/28/2017	6Months	24.39	Lohanagar- Plaster work, Patharghati-Plaster work	60%	LOA issued, Kalpeer-Land Problem
62	HSC AT MAUKHNAHA DEVINAGAR, BANSAR, HAUSI & BHATHALI, BLOCK-SRINAGAR JALALGARH, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	M/s Gautam Construction	SGE consultancy	110.67	5/5/2017	1/4/2018		DEVINAGAR- Column work	-	Rest site Land not clear
63	HSC AT PALANKAP,KANJIYA,BHEMRA, SATARO, RAIBER & MIRJAPUR, BLOCK-BAISA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SARWAR ALAM, KISHANGANJ	SGE consultancy	115.48	5/9/2017	1/8/2018		Kanjiya- Tie Beam	10%	Rest site Land not clear
64	HSC AT PARMANANDPUR,CHHATIYA GAURA, MAHARAJPUR & HARDA, BLOCK-PURNEA PURV, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	Mannu Pratap Rana	SGE consultancy	109.32	5/9/2017	1/8/2018	10.15	MAHARAJPUR- Finishing work	60%	Rest site land not clear

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
65	HSC AT CHAKAUTI, KURHAR & BUDHNAGAR, BLOCK-BOKHRA, DIST.-SITAMARHI	DEPT. OF MINORITY	SITAMARHI	KUNDAN KUMAR SINGH	Chaitanya Project consultancy Pvt. Ltd	68.45	5/15/2017	11/14/2017	6.46	Kurhar-Plaster work	60%	Chakauti & Budhnagar-Land not available
66	HSC AT CHAPAY, SAUSA, DEVINAGAR, BAKHRIKAUL, MIRAMILIKH & SONGARHA, BLOCK-K. NAGAR, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SUDHIR KUMAR	SGE consultancy	130.99				Not Started	-	LOA issued (Land not clear)
67	HSC AT BHERIA, RAMCHANDARPUR, AWADHIYATOLA, GHATIWANA, Inderwasakin & Bidhesiatola, Block-Thave, Dist.-Gopalganj	DEPT. OF MINORITY	GOPALGANJ	SRI KRISHNA CONST. COMPANY	K&J Projects Pvt Ltd	114.69	5/11/2017	1/10/2018		GHATIWANA- Plinth Level	15%	LOA issued
68	HSC AT BINJI, SIMARIA, PACHMA, CHANDAL & RAUTARA BLOCK-KODHA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	AWANI DEVCON PVT. LTD.	SGS India Pvt Ltd	111.20	7/15/2017	3/14/2018		Not Started	-	Land not available
69	HSC AT PANISAL, HALAWALA, CHHAGALIA, GACHHPARA KAPGANDHA BLOCK-KISHANGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	SARWAR ALAM, KISHANGANJ	SGE consultancy	114.19	5/9/2017	8Months	12.17	GACHHPARA- Plaster work, Halawala- Roof shuttering	55%	LOA issued, Rest site land not clear
70	HSC AT KANTNAGAR, SRANICHAK, BHAINSDIRA, BINDHTOLI & HASIMPUR, BLOCK-BARARI, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India Pvt Ltd	111.34	10/9/2017	6/8/2018		Not Started	-	LOA issued
71	HSC AT CHAITAL, BHOGDAWAR & MAHESWARI BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	Smt Rita Devi, Sasaram	SGE consultancy	66.57	7/14/2017	3/13/2018	66.57	CHAITAL- Finishing work, BHOGDAWAR- Finishing work, MAHESHWARI- Finishing work	90%	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)				(RS in lakh)	STAGE	
1	2		3	4	5	6	7	8	9	10	11	12
72	HSC AT SHEETALPUR, SIGRI, GOVINDPUR, SAROGORA, POLTHA, HALDAGOAN, BAKSA, HALDIBARI & PAMAL BLOCK-POTHIA, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy	199.72	9/14/2017	8 Months	46.72	SHEETALPUR-Plaster work, Sigri-Plaster work, SAHUGORA-Plaster work, KOLTHA-Plaster work, HALDIBARI-Roof casted & PAMAL-Finishing work	55%	Govindpur-Not started, Haldagaon & Baska-Land not clear
73	HSC AT NEJAGACHH, DUMARIA MADARSATOLA, BESARWATI, PATHAMARI & CHURLI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy	110.96	7/14/2017	3/13/2018	40.43	DUMARIA MADARSATOLA- Roof Casted, BESARWATI-Finishing work PATHAMARI- Finishing work & CHURLI-Finishing work	65%	Nejagachh-Land not available
74	HSC AT KHERA, PARTAILI CHILMARA & HAJIPAR BLOCK-KATIHAR, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	PRAKASH KUMAR SAH	SGS India pvt ltd	93.85	5/15/2017	1/14/2018		Not Started	-	Land not available
75	HSC AT MAKGADPUR, SISIA, RAJWARA, NAKKIPUR & BHATWARA BLOCK-KODHA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	AWANI DEVCON PVT. LTD.	SGS India pvt ltd	111.20	7/14/2017	3/13/2018		Not Started	-	Land not available
76	HSC AT KAMALPUR, DARIAPUR, DUBEILI, MANIKPUR, LASANPUR CHAKWA & MARGA, BLOCK-PURNEA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	PRAKASH KUMAR SAH	SGE consultancy	162.58				Not Started	-	LOA issued (Land not clear)
77	HSC AT BORHA, BALUA & JAGIR, BLOCK-TEDHAGACHH, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGA NJ	NAWNEE KUMAR SINGH	SGE consultancy	65.91				Not Started	-	LOA issued
78	HSC AT BAIDA, KISHNUPUR, CHHOTA LAKHANPUR, BARIA, PAHARPUR PACHHIM TOLA, BLOCK-AMDABAD, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	LOA issued
79	HSC AT KHATTI, CHAUKIAPUR, MAYAMARI, BABLABANN & PRANPUR BLOCK-AMDABAD, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	LOA issued
80	HSC AT CHHOTI NALA, MADEDA, AMBIHA, BANIADIH, BLOCK-SANHAULA, DIST.-BHAGALPUR	DEPT. OF MINORITY	BHAGALPUR	SANJEEV KUMAR	SGS India pvt ltd	80.17				Not Started	-	LOA issued

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%	
1	2		3	4	5	6	7	8	9	10	11	12
81	HSC AT KARUA RAHIKA, BELAHAT, POTHIIYA RAMPUR, RAMNAGAR, ROSKA KOSHAGARH & BITHNAULI KHEMCHAND BLOCK-K. NAGAR, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	UNITED INFRA & INDUSTRIES	SGE consultancy	139.21				Not Started	-	LOA issued (Land not clear)
82	HSC AT SRAJDHANI, BHARSIA, BELGACHHI & RANI SIMARIA,, BLOCK-FALKA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	LARKS BUILDCON PVT. LTD.	SGS India pvt ltd	87.28	3/20/2017	6 Month	10.15	RANI SIMARIA- Roof slab casted	-	LOA issued
83	HSC AT BAKHARI, GANDHAR, BISHARI & KHOKSA BLOCK-VAYSI, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SARWAR ALAM, KISHANGANJ	SGE consultancy	92.38				Not Started	-	LOA issued
84	HSC AT NAWABGANJ, BAKHARIA, CHOBHRA & MALHARIA, BLOCK-VAYSI, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	TUFAIL AHMED KHAN	SGE consultancy	68.98				Not Started	-	LOA issued
85	HSC AT BHATGAON, HATHIDUBA, DUDHAUTI, BHOLMARA, RUPDAH & ADARGARI & KATHALDANGI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	Smt Rita Devi, Sasaram	SGE consultancy	110.96	7/14/2017	3/13/2018	20.35	BHATGAON- Finishing work, HATHIDUBA- Plaster work, BHOLMARA- Layout,	-	Dudhuti, Bholmara & ADARGARI-Land not available
86	HSC AT MUKURIA, KHARSOTA, NIMAUL, MURAWATPUR & TEGHRA BLOCK-AZAMNAGAR, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	NEW SHIVA CONSTRUCTION	SGS India pvt ltd	105.58	5/15/2017	1/14/2018		Not Started	-	Work stated within a week
	TOTAL					116.16			31.04			

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										(Rs in lakh)	(Rs in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CONSTRUCTION OF LECTURE THEATRE FOR 350 STUDENTS IN NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA	354.00	100.00	Kislay Enterprises	BMSICL	218.97	1/16/2015	1/15/2016	259.79	Completed	100%	Handed over
2	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	238.61	0.00	Sanjeev Kumar, Patna	BMSICL	200.75	9/9/2015	3/8/2016	225.53	2900 m work completed	85%	
3	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (College-481')	13.17	13.17	Ganesh Prasad Singh	BMSICL	12.29	8/11/2015	11/10/2015	13.12	Completed	100%	Handed over
4	CONSTRUCTION OF CENTRAL LIBRARY AT NMCH (3rd floor), PATNA	0.00	0.00	Pawan Shekher	BMSICL	75.82	5/12/2016	2/11/2017	76.66	Completed	100%	Handed over
5	CONSTRUCTION OF MORTUARY BUILDING AT PMCH, PATNA	506.60	0.00	Ramesh Kumar Pandey	Arch-en-Design	415.64	12/19/2014	12/18/2015	439.65	Completed	100%	
6	CONSTRUCTION OF COMMON ROOM AT 1st FLOOR OF OLD BUILDING PMCH, PATNA	79.18	20.00	Lallu Kumar	BMSICL	58.71	8/17/2015	4/16/2016	66.41	Completed	100%	Handed over
7	CONSTRUCTION OF BOUNDARY WALL NEAR DARBHANGA HOUSE AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	0.00	0.00	Lallu Kumar	BMSICL	22.22	2/22/2017	5/21/2017	16.29	Completed	100%	
8	UPGRADATION OF EMERGENCY WARD AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	996.80	0.00	Rama and Sons	Arch-en-Design	835.95	9/8/2017	6/7/2018	149.03	Finishing work in progress.	75%	
9	CONSTRUCTION OF CENTRAL LIBRARY IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	985.70	985.70	Indra narayan singh contractor pvt. Ltd	Kawade & Jawade Projects ltd	660.46	7/9/2014	1/8/2016	688.89	Completed	100%	
10	CONSTRUCTION OF P.G GIRLS HOSTEL IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1004.84	1004.84	Indra narayan singh contractor pvt. Ltd	Kawade & Jawade Projects ltd, Nagpur	853.82	7/9/2014	1/8/2016	667.71	Completed	100%	
11	CONSTRUCTION OF BOUNDARY WALL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	81.3611	81.36114	Smt Rita Devi, Sasaram	Arch-en-Design, Lucknow	69.71	8/6/2015	12/5/2015	50.88	720m B/W completed out of 1100m	90%	Work started on 05/01/2016 after New site given by Medical college

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										(Rs in lakh)	(Rs in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	CONSTRUCTION OF 100 BEDDED MOTHER CHILD HOSPITAL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	0.00	0.00	Sanjay Kumar, Darbhanga		1,024.41						LOA issued on 07/11/2017
13	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)	456.85	456.857	Anand Consultant	M/S Dynamic Projects Pvt. Ltd.	427.48	8/7/2014	8/6/2015	504.45	Completed	100%	
14	CONSTRUCTION OF 100 BEDDED BOYS HOSTEL AT JLNMCH, BHAGALPUR	705.28	0.00	Lalan Kumar	EDMAC	941.64	5/20/2016	11/19/2017	146.92	Completed	100%	
15	CONSTRUCTION OF 50 BEDDED PG BOYS HOSTEL AT JLNMCH, BHAGALPUR	550.95	0.00	Lalan Kumar	EDMAC		5/20/2016	11/19/2017	143.24	Completed	100%	
16	CONSTRUCTION OF LECTURE THEATRE AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	203.77	203.77	Ajay Kumar Chaudhary	M/S Dynamic Projects Pvt. Ltd.	142.28	12/15/2014	12/14/2015	142.28	Completed	100%	
17	CONSTRUCTION OF VARIOUS BUILDING IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA			M/S Dipansu Promoter & Builder Pvt. Ltd., Ranchi	Shiva Consultancy Services Pvt. Ltd	2,296.22	9/4/2014	9/3/2016				
	(a) Administrative Block	490.01	490.01						335.22	Completed	100%	Handed over
	(b) Principal Residence	126.49	126.49						100.07	Completed	100%	Handed over
	(c) P.G boys hostel	611.68	611.68						324.95	Completed	100%	Handed over
	(d) P.G girls hostel	573.98	573.98						342.56	Completed	100%	Handed over
	(e) 64 Tutor Residence (2 Blocks)	1336.03	0.00						1,202.86	Completed	100%	Handed over

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
						(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	CONSTRUCTION OF BOUNDARY WALL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')	28.701	28.701	Ramjee Prasad	Chaitanya Project consultancy pvt ltd.	24.16	8/19/2014	11/18/2014	17.75	Completed	100%	
19	CONSTRUCTION OF TUTOR RESIDENCE AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	0.00	Arun Deo Kumar	Shiva Consultancy Services pvt. Ltd	2,084.49	5/15/2017	5/14/2019	251.64	Roof shuttering (3rd.F)	40%	
20	CONSTRUCTION OF BOYS HOSTEL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	0.00	Arun Deo Kumar	Shiva Consultancy Services pvt. Ltd		5/15/2017	5/14/2019	303.44	Roof shuttering (2nd.F)	35%	
21	UPGRADATION OF INTERNAL ROAD OF RBTS HOMEOPATHIC MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	0.00	Ashok Kumar Singh, Muzaffarpur	Chaitanya Project consultancy pvt ltd.	31.84	9/6/2017	12/5/2017	26.64	70% Work completed	70%	
22	CONSTRUCTION OF 7 LABORATORIES IN GOVT. MEDICAL COLLEGE BETTIAH BY PRE-FABRICATED MATERIAL	318.90	318.9357	Shiva infra solution pvt. Ltd	Chaitanya Project consultancy pvt ltd.	281.85	11/27/2014	3/26/2015	234.18	Completed	100%	
23	EXPENSION OF INTERNAL CAPACITY OF GOVT. MEDICAL COLLEGE BETTIAH	0.00	0	Irfan Akhtar	Chaitanya Project consultancy pvt ltd.	37.42	2/2/2018	4/1/2019				
24	CONSTRUCTION OF GYMNASIUM AND COMMON ROOM AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH	0.00	0	Fab India	DDF Consultancy	120.00	3/15/2018	7/14/2018				

DISTRICT EARLY INTERVENTION CENTRE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (Rs in lakh)	PHYSICAL		REMARKS
										STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CONSTRUCTIN OF DEIC AT JLNMCB,BHAGALPUR	122.44	0.00	Ajay Kumar Chaudhary	SGS	98.41	5/9/2017	2/8/2018	-	Roof shuttering (G.F)	25%	
2	CONSTRUCTIN OF DEIC AT SADAR HOSPITAL, SAHARSA	122.44	0.00	Bambam Singh	SGS	99.35	6/2/2017	3/1/2018		Plinth Level	15%	
3	CONSTRUCTIN OF DEIC AT SADAR HOSPITAL, MUZAFFARPUR	122.44	0.00	Md. Nabi	SGS	96.96	6/29/2017	3/28/2018	43.43	Finishing work in progress.	85%	
4	CONSTRUCTIN OF DEIC AT PRABHAWATI HOSPITAL, GAYA	123.69	0.00	Ram Pukar Singh, Gaya	Shiva Consultancy Services pvt. Ltd	90.29	8/23/2017	5/22/2018	16.53	Roof casted (G.F)	25%	
TOTAL		491.01	0.00			98.41			0.00			

MCH WING

1	CONSTRUCTIN OF 100 BEDDED MCH WING AT JLNMCB,BHAGALPUR	1335.61	0.00	Devine Lotus Infrastructure Pvt Ltd	-	1,080.39			-			LOA issued on 13/02/2018
2	CONSTRUCTIN OF 100 BEDDED MCH WING AT SKMCH, MUZAFFARPUR	1337.89	0.00	Arun Deo Kumar	-	1,078.66				Foundation work is going on	5%	Agreement done on- 17/11/2017
3	CONSTRUCTIN OF 100 BEDDED MCH WING AT SADAR HOSPITAL MUZAFFARPUR	1342.31	0.00	Kishor Kumar	-	1,082.82				Piling work Completed	7%	Agreement done on- 17/11/2017
TOTAL		4015.81	0.00			3241.88						

CONSTRUCTION OF CT SCAN & MRI BUILDING

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA	75.95	75.954	M/S Santosh Kumar Pandey	Shiva Consultancy Services pvt. Ltd	58.29	11/14/2014	5/13/2015	68.59	Completed	100%	
2	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	78.54	0.00	M/S Radhika Raman Rai	Arch-en-Design, Lucknow	70.58	11/12/2014	5/11/2015	57.40	Completed	100%	
3	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	63.59	63.59	M/S Lalan Kumar	M/S Dynamic Projects pvt. Ltd.	56.64	11/26/2014	5/25/2015	56.64	Completed	100%	
4	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA	55.40	55.41	Rajiv Ranjan	Planing & Infrastructure Development Pvt. Ltd	48.75	12/2/2014	6/1/2015	28.01	Completed	100%	
5	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	70.50	70.50	M/S Hari Shankar Prasad	Chaitanya Project consultancy pvt ltd.	58.66	12/2/2014	6/1/2015	97.33	Completed	100%	
TOTAL		343.98	265.454			292.91			307.96			

CONSTRUCTION OF DRUG WARE HOUSE (D.W.H)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS
1	Construction of Drug ware House (DWH)	709.05 (47.27 per unit)	709.05	491.46	15	11	2	2		Sitamarhi & Nalanda- Rescined
Detailed Report										
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF DWH IN SADAR HOSPITAL BHABHUA, KAIMUR	Smt Rita Devi	Arch-en-Design	4,525,000.00	1/11/2013	7/10/2013	4,144,945.00	Completed	100%	Handed over
2	CONSTRUCTION OF DWH IN SADAR HOSPITAL, SAMASTIPUR	Shri Binesh Kumar	Arch-en-Design	4,271,147.00	4/22/2013	10/21/2013	4,252,167.00	Completed	100%	Handed over
3	CONSTRUCTION OF DWH IN MEDICAL COLLEGE, DARBHANGA	Shri Nikesh kumar	Arch-en-Design	4,246,712.00	2/14/2013	8/13/2013	4,284,112.00	Completed	100%	Handed over
4	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL,ARWAL	M/S Maa Vidhvaswasi Store	EDMAC Engineering Consultant (I) Pvt. Ltd.	4,244,450.00	1/11/2013	7/10/2013	2,139,266.00	Plaster work in progress.	75%	
5	CONSTRUCTION OF D.W.H AT AURANGABAD	M/S Rita Devi	EDMAC Engineering Consultant (I) Pvt. Ltd.	3,846,250.00	1/11/2013	7/10/2013	3,262,264.00	Completed	100%	Handed over
6	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, ARARIYA	Mr. Dinesh Singh	EDMAC Engineering Consultant (I) Pvt. Ltd.	3,846,250.00	2/8/2013	8/7/2013	1,945,709.00	Finishing work	75%	
7	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, GOPALGANJ	M/S Tuntun Ray	EDMAC Engineering Consultant (I) Pvt. Ltd.	4,706,000.00	3/5/2013	9/4/2013	4,669,417.00	Completed	100%	Handed over
8	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, BEGUSARAI	M/s A.K Singh	SGS India Pvt. Ltd.	4,067,070.00	1/11/2013	7/10/2013	4,067,070.00	Completed	100%	Handed over
9	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, JAMUI	M/s R.K Singh	SGS India Pvt. Ltd.	4,252,545.00	1/11/2013	7/10/2013	3,766,274.00	Completed	100%	Handed over
10	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, LAKHISARAI	M/s Sanjay Kumar	SGS India Pvt. Ltd.	3,938,357.00	3/5/2013	9/4/2013	3,688,634.00	Completed	100%	Handed over
11	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, SHEIKPURA	M/s Sanjay Kumar	SGS India Pvt. Ltd.	3,938,560.00	3/5/2013	9/4/2013	3,335,867.00	Completed	100%	Handed over
12	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, MOTIHARI	Sri Vinayak Kumar	Voyants Solution India Pvt. Ltd.	4,298,750.00	2/8/2013	8/7/2013	4,011,912.00	Completed	100%	
13	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, SHEOHAR	Sri Simant Shekhar	Voyants Solution India Pvt. Ltd.	4,706,000.00	1/21/2013	7/20/2013	4,244,723.00	Completed	100%	Handed over
14	CONSTRUCTION OF D.W.H IN DUMARIA P.H.C, SITAMARHI	Sri Binod Kumar	Voyants Solution India Pvt. Ltd.	4,525,000.00	1/31/2013	7/30/2013	-	-	-	Rescind
15	CONSTRUCTION OF D.W.H IN BIHARSHARIF, NALANDA	Mr. Dinesh Singh	Arch-en-Design	3,846,250.00	3/20/2013	9/19/2013	-	-	-	Rescind
		Total		63,258,341.00			47,812,360.00			

RENOVATION WORK

SL NO	NAME OF WORK	A.A APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT		REMARKS	
									AMOUNT (RS)	PHYSICAL		
									STAGE	%		
1	2	3	4	5	6	7	8	9	10	11	12	13
1	RENOVATION OF T.B.D.C AGAMKUAN, PATNA	26.95	26.95	Nawal Kishore Singh	Arch-en-Design	2,500,000	6/27/2013	9/26/2013	2,029,448.00	Completed	100%	Handed over
2	RENOVATION OF REFFERAL HOSPITAL JALE, DARBHANGA	29.4	29.4	Nawal Kishore Singh	Arch-en-Design	2,700,000	8/22/2013	11/21/2013	2,119,892.00	Completed	100%	Handed over
3	RENOVATION OF ORTHO OPD OF PMCH	164.6	0.00	Yashaswi construction	BMSICL	26,994,249.00	8/19/2014	2/18/2015	9,734,675.00	Completed	100%	Handed over
	RENOVATION OF ICU AT PMCH	93.99	0.00	Yashaswi construction	BMSICL		8/19/2014	2/18/2015	6,260,162.00	Completed		Handed over
	RENOVATION OF OT AT PMCH (EMERGENCY)	112.3	0.00	Yashaswi construction	BMSICL		8/19/2014	2/18/2015	3,283,708.00	Completed		Handed over
4	RENOVATION OF COTTAGE WARD IN PMCH PATNA	151.22	0.00	Mahnar Infra tech Private limited	Shiva consultancy	11,842,670.00	11/26/2014	8/25/2015	6,109,626.00	completed.	100%	
5	RENOVATION OF CIVIL SURGEON OFFICE AT SADAR HOSPITAL SASARAM	23.50	23.50	Santosh Kumar Pandey	By Bmsicl	2,199,200.00	1/9/2015	2/8/2015	2,268,466.00	Completed	100%	Handed over
6	RENOVATION OF REFFERAL HOSPITAL AT BIRAU, DARBHANGA	78.92338	78.92338	Radhika Raman Rai	Arch-en-Design	7,609,482.00	12/20/2014	7/19/2015	3,769,495.00	Completed	100%	
7	RENOVATION OF LOK NAYAK JAYPRAKASH NARAYAN HOSPITAL RAJVANSHI NAGAR PATNA	24.85	0.00	Ram jee Prasad	Bmsicl	2,322,595.00	8/19/2014	10/3/2014	2,226,325.00	Completed	100%	Handed over
8	RENOVATION OF MARCHIA DEVI REFFERAL HOSPITAL PHULWARIA (GOPALGANJ)	83.08	-	Tuntun Rai, Gopalganj	K&J Projects	6,987,943.00	9/3/2015	5/2/2016	41.58	Completed	100%	
9	RENOVATION OF MENTAL HOSPITAL AT KOILWAR (BHOJPUR)	82.682	82.682	M/S B. Prasad & company, Patna	SGE Consultancy pvt. Ltd	7,046,020.00	9/2/2015	3/1/2016	7,046,019.00	Completed	100%	
10	RENOVATION OF APHC AT SONVARSHA, GANGADWAR (MADHUBANI)	72.55	72.55	Mansa Engicon, Patna	Arch-en-Design	7,225,000.00	8/28/2015	5/27/2016	5,113,642.00	Completed	100%	
11	RENOVATION OF GURU GOVIND SINGH HOSPITAL, PATNACITY (PATNA)	0	0	M/S B. Prasad & company, Patna	BMSICL	33,547,127.00	2/8/2016	10/7/2016	27,346,530.00	Completed (Nov-16)	100%	
12	RENOVATION OF BLOOD COLLECTION ROOM AT RAJBANSHINAGAR PATNA	0	0	R K INFRA SERVICE (P) LTD	BMSICL	1,506,590.00	9/6/2016	11/5/2016	1,385,983.00	Completed	100%	Handed over
13	RENOVATION OF LABOUR ROOM AT SADAR HOSPITAL, PURNEA	0	0	Kaushal Kishore	SGE Consultancy pvt. Ltd	60,77,551.50	7/24/2017	11/23/2017	9.96	70% work completed	70%	
14	RENOVATION OF OT AT IGIC PMCH, PATNA	0	0.00	Lallu Kumar	BMSICL	15,32,146.00	7/20/2017	8/30/2017				

RENOVATION WORK

SL NO	NAME OF WORK	A.A APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11	12	13
	TOTAL	944.04	314.01			77427159.00			49961499.58			

RENOVATION/EXTENSION WORK OF ANM & GNM												
SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	ALLOTMENT SO FAR	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
		(Rs in lakh)	(Rs in lakh)			(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	GNM school & hostel PMCH, Patna	113.93	0.00	MDS Infra Nirman Pvt. Ltd., Patna	BMSICL	78.92	9/6/2016	3/5/2017	74.41	work completed	100%	
2	ANM school & hostel Patnacity	127.14	0.00	Chandra Shekher Prasad, Patna	BMSICL	91.79	10/7/2016	4/6/2017	93.89	work completed	100%	
3	ANM school & hostel Chhapra (Saran)	65.54	0.00	Divyanshu Prasad Developers & const. pvt ltd, Patna	BMSICL	50.98	8/17/2016	11/16/2016	41.96	work completed	100%	Handed over
4	ANM school & hostel Munger	221.61	0.00	Sri Gopal Kumar, Sheikhpura	M/S SGS india pvt. Ltd.	184.25	2/17/2017	2/16/2018	51.93	75%work completed	75%	
5	ANM school & hostel Katihar	226.44	0.00	Dinesh Kumar, Patna	M/S SGS india pvt. Ltd.	192.75	1/13/2017	1/12/2018	17.29	Plintjh Level	15%	Renovation work completed
6	ANM school & hostel Kishanganj	259.83	0.00	Dinesh Kumar, Patna	SGE Consultancy pvt ltd	224.31	1/12/2017	1/11/2018	32.93	Finishing work	80%	
7	ANM school & hostel Barh	0.00	0.00	MDS Infra Nirman Pvt. Ltd., Patna	-	36.23	-	-		-	-	LOA issued on 08/11/2017
8	ANM school & hostel Ara	73.71	0.00	-	-	-	-	-	0.00	-	-	Tender to be invited
Total		1088.20	480.00						312.40			

Miscellaneous Work

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CONSTRUCTION OF 1st & 2nd FLOOR OF GOVT. TIBBI COLLEGE KADAMKUAN, PATNA	1059.15	630.00	M/S Indra Narayan singh cont. pvt. Ltd.	Arch-en-Design	574.60	11/11/2013	11/10/2014	524.85	Completed	100%	Handed over
2	CONSTRUCTION OF 30 BEDDED MCH WING , PILKHI VILLAGE MUZAFFARPUR	172.00	86.00	Sri Nalin Ranjan	Voyants Solution India pvt. Ltd	159.11	20.08.2013	19.08.2014	164.96	Completed	100%	
3	CONSTRUCTION OF 180 BEDDED MENTAL HOSPITAL KOILWAR, ARA (BHOJPUR)	383.28	383.28	Revire venture india pvt. Ltd.	By BMSICL	277.86	7/17/2014	9/1/2014	131.87	Completed	100%	Handed over
4	CONSTRUCTION OF ORTHO WARD AT LNJPN HOSPITAL, RAJVANSHI NAGAR (PATNA)	209.65	0.00	Santosh Kumar Singh, Godda (Jharkhand)	By BMSICL	126.66	8/19/2015	5/18/2016	122.96	Completed	100%	
5	CONSTRUCTION OF BOUNDARY WALL AT PHC BARHAT, JAMUI	1.219	0.00	Sri Shambhu yadav, Jamui	SGS india pvt ltd	1.46	11/30/2015	2/29/2016	1.34	Completed	100%	
6	CONSTRUCTION OF BOUNDARY WALL AT APHC BANDHAR (SAMASTIPUR)	14.66	14.66	Abhishek Ranjan, Samastipur	Arch-en-Design	16.15	8/27/2015	11/26/2016	37.32	Completed	100%	
7	CONSTRUCTION OF BOUNDARY WALL AT APHC SONHO, JAMUI (Length-1161')	19.175	0.00	Sri Rajeev Kumar Singh	M/S SGS India pvt ltd, Kolkata	20.33	8/19/2015	11/18/2015	20.33	Completed	100%	
8	CONSTRUCTION OF MATERNITY HOME AT VYASI, DIST-PURNIA	-	-	M/S Savitri Construction, Patna	-	24.58	-	-	-			MSDP Project (LOA issued on 14/06/2016)
9	CONSTRUCTION OF MAIN GATE & APPROACH ROAD OF STATE HEALTH SOCIETY, PATNA	-	-	Sri Lallu Kumar, Patna	BMSICL	33.15	10/13/2016	s	38.15	Completed	100%	Handed over
10	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, DANAPUR	-	-	MDS Infra Nirman Pvt. Ltd.	BMSICL	91.93	2/7/2017	11/6/2017	91.93	Completed	100%	Handed over
11	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, NAWADA	-	-	Uday Kumar, Rohtas	Arch-en-Design	82.91	6/29/2017	3/28/2018	13.50	Roof Shuttering (F.F)	25%	

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, ARWAL	-	-	M/s Triveni Const.	Shiva Consultancy	90.57	5/5/2017	2/4/2018	90.57	Completed	100%	
13	CONSTRUCTION OF DENTAL, SKIN & ENT OPD BUILDING AT GARDANIBAGH HOSPITAL, PATNA	0	0	Devendra Prasad Singh	Arch-en-Design	253.57	5/25/2017	2/24/2018	46.00	Column work (G.F)	25%	Water logging
14	CONSTRUCTION OF 4 nos DOCTORS QUARTER & 8 nos STAFF QUARTER AT REFFERAL HOSPITAL KALYAN BIGHA, BLOCK- HARNAUT, DIST- NALANDA	-	-	A.K Chaudhary		196.34				Foundation work is in progrss	15%	LOA issued on-09/10/2017
	TOTAL	1859.14	1113.94			1499.30			1237.78			

CONSTRUCTION OF MORTUARY BUILDING

S.N	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Mortuary building in 36 sadar hospital of Bihar	2503.80	800.00	1,591.58	36	28	3	5	(i) Land not available-Nawada, (ii) Site not clear-Jehanabad, Gopalganj. . iv) Gaya, Bhagalpur

Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
				(Rs in lakh)			(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF MORTUARY AT SADAR HOSPITAL, ARWAL	M/S Bharat Infrastructure	Voyants Solution India pvt. Ltd	52.57	3/4/2014	11/3/2014	57.70	Completed	100%	Handed ver
2	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, AURANGABAD	Uday Kumar	Voyants Solution India pvt. Ltd	54.11	3/4/2014	<u>03-11-2014</u> 14/11/2015	64.38	Completed	100%	Handed ver
3	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, JAHANABAD	Sri Ram jee Prasad	Voyants Solution India pvt. Ltd	53.68	3/4/2014	11/3/2014	0.00	-	-	Land not available
4	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MOTIHARI	Sri Ashutosh Kr. Mishra	Voyants Solution India pvt. Ltd	55.27	3/4/2014	11/3/2014	60.77	Completed	100%	Handed over
5	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MUZAFFARPUR	Sri Ram jee Prasad	Voyants Solution India pvt. Ltd	55.65	3/4/2014	11/3/2014	55.65	Completed	100%	
6	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MADHUBANI	Kaushal Kishor, Patna		66.72					-	LOA issued on 08/12/2017

Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
				(Rs in lakh)			(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11
7	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, SASARAM	Ramesh Kumar Pandey	Arch-en-Design	56.11	3/4/2014	11/3/2014	63.07	Completed	100%	Handed over
8	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, SAMASTIPUR	M/S KHAN BROTHERS	Arch-en-Design	53.62	3/4/2014	11/3/2014	62.69	Completed	100%	
9	CONSTRUCTION OF MORTUARY BUILDING AT JAMUI	Ashok kumar Singh	SGS India pvt. Ltd	51.85	3/4/2014	11/3/2014	51.85	Completed	100%	Handed over
10	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SITAMARHI	M/S Jitendra Kumar Singh	Chaitanya Project consultancy pvt. Ltd	60.96	9/26/2014	5/25/2015	60.96	Completed	100%	
11	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL MADHEPURA	Narayan Prasad Singh	SGE Consultancy pvt. Ltd	59.62	9/26/2014	5/25/2015	69.57	Completed	100%	Handed over
12	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SAHARSA	Kaushal Kishor, Patna	-	59.42						LOA issued on 08/12/2017
13	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SUPAUL	Narayan Prasad Singh	SGE Consultancy pvt. Ltd	59.01	9/29/2014	5/28/2015	69.10	Completed	100%	Handed over
14	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BETTIAH (WEST CHAMPARAN)	M/S Irfan Akhtar	Chaitanya Project consultancy pvt. Ltd	52.97	9/26/2014	5/25/2015	52.97	Completed	100%	Handed over
15	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL HAJIPUR, VAISHALI	Ranjit Kumar	Kaware & jawade projects pvt. Ltd	54.16	9/26/2014	5/25/2015	46.71	Completed	100%	
16	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL PURNEA	M/S Rana Pratap Singh	Shiva Consultancy Services pvt. Ltd	55.49	9/26/2014	5/25/2015	69.42	Completed	100%	Handed Over
17	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SARAN	G.M Construction	Kaware & jawade projects pvt. Ltd	56.99	11/17/2014	7/16/2015	46.25	Completed	100%	

Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
				(Rs in lakh)			(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11
18	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL LAKHISARAI	Shambhu Yadav	M/S Dynamic Projects pvt. Ltd.	52.83	9/26/2014	5/25/2015	73.78	Completed	100%	Handed Over
19	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SHEIKHPURA	Santosh Kumar	M/S SGS India pvt. Ltd	53.30	10/7/2014	6/6/2015	53.30	Completed	100%	
20	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL ARA, BHOJPUR	Triveni Construction	SGE Consultancy pvt. Ltd	54.04	10/7/2014	6/6/2015	61.85	Completed	100%	Handed over
21	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BIHARSHARIFF, NALANDA	Sourya Primere Infrastructure Pvt. Ltd.	M/S SGS India pvt. Ltd	54.37	9/26/2014	25-05-2015	49.62	Completed	100%	Handed over
22	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL NAWADA	Santosh Kumar	BMSICL	52.54	10/7/2014	6/6/2015	15.86	B/W is in progress	45%	Land available on 17/10/2017
23	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL GOPALGANJ	Tuntun Rai	Kawade & Jawade Projects ltd	53.59	11/26/2014	7/25/2015	0.00		-	Hindrance-work not started due to local villagers (Letter given to DM)
24	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SIWAN	Tuntun Rai	Kawade & Jawade Projects ltd	53.03	11/26/2014	7/25/2015	53.03	Completed	100%	Handed Over
25	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BUXAR	Rita Devi	BMSICL	51.88	9/26/2014	5/25/2015	59.77	Completed	100%	
26	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BHABHUA, KAIMUR	Rishav Kumar Mishra	SGS India pvt. Ltd	50.50	9/26/2014	5/25/2015	58.18	Completed	100%	Handed over
27	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL GAYA	Santosh Kumar	-	54.32	9/26/2014	5/25/2015	0.00			Due to unavailability of land Bidder has take EMD
28	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BEGUSARAI	M/S Agni Kumar Singh	M/S Dynamic Projects pvt. Ltd.	56.51	12/23/2014	8/22/2015	61.98	Completed	100%	

Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								STAGE	%	
1	2	3	4	(Rs in lakh) 5	6	7	(Rs in lakh) 8	9	10	11
29	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SHEOHAR	M/S Jitendra Kumar, Sitamarhi	Chaitanya Project consultancy pvt. Ltd	55.30	5/27/2016	1/26/2017	41.25	Completed	100%	
30	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL MUNGER	M/S Kumar Pankaj, Patna	SGS India pvt. Ltd	53.24	11/30/2015	7/29/2016	60.77	Completed	100%	
31	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BHAGALPUR	M/S Kumar Pankaj, Patna	SGS India pvt. Ltd	52.25	11/30/2015	7/29/2016	0.00			(Due to Medical college) Drawing to be revised
32	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BANKA	M/S Ganesh Ram Dokania, Banka	SGS India pvt. Ltd	54.55	1/13/2016	9/12/2016	36.58	Completed	100%	
33	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KHAGARIA	M/S Ram Niwas Kumar, Begusarai	Dynamic Projects pvt Ltd, Kolkata	54.11	8/19/2015	4/18/2016	53.56	Completed	100%	
34	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KISHANGANJ	M/S Vats Infratech pvt ltd, Darbhanga	Shiva Consultancy Services pvt. Ltd	51.11	8/31/2015	4/30/2016	45.31	Completed	100%	
35	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KATIHAR	Rajeev Ranjan, Katihar	-	64.63	-	-	-	-	-	Loa issued on 08/12/2017
36	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL ARARIYA	Rana Pratap Singh, Purnea	SGE Consultancy pvt. Ltd	58.89	12/27/2016	8/26/2017	35.66	Completed	100%	
		TOTAL		1,989.19			1,591.58			

CONSTRUCTION OF DISTRICT PROGRAMME MANAGER (D.P.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of DPM office cum Residence (Phase-1)	2975.00 (119.00 per unit)	2975.00	2,283.32	25	21	2	2	(i) Land not available- Darbhanga, Samastipur
2	Construction of DPM office cum Residence (Phase-2)	1547.00 (119.00 per unit)	0.00	1,543.69	13	13	0	0	-
Total		2975.00	2975.00	3,827.01	38	34	2	2	

Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								(Rs in lakh)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL ARWAL	M/S Om Sai Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	10,684,000.00	2/8/2013	2/7/2014	106.76	Completed	100%	Handed over
2	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT AURANGABAD	M/S Om Sai Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,412,776.00	2/25/2014	2/24/2015	114.13	Completed	100%	
3	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BANKA	M/s Goutam India Drill	SGS India Pvt. Ltd.	11,150,249.50	1/11/2013	1/10/2014	121.63	Completed	100%	Handed over
4	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL ARA, BHOJPUR	Triveni Prasad Singh	Arch-en-Design	10,271,406.00	1/21/2013	1/20/2014	103.29	Completed	100%	Handed over
5	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BUXAR	Amresh Kumar	Arch-en-Design	10,608,650.00	1/7/2013	1/6/2014	108.20	Completed	100%	Handed over
6	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT GAYA	M/S Maa Chandika Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,613,680.00	3/5/2013	3/4/2014	118.13	Completed	100%	Handed over
7	CONSTRUCTION OF DPM IN SADAR HOSPITAL, JAMUI	M/S Satyanarayan Singh	SGS India Pvt. Ltd.	10,820,823.00	3/20/2013	3/19/2014	100.46	Completed	100%	Handed over
8	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT JAHANABAD	M/S Praveen Kumar	EDMAC Engineering Consultant (I) Pvt. Ltd.	10,880,008.00	1/21/2013	1/20/2014	110.18	Completed	100%	Handed over

Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								(Rs in lakh)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
9	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL BHABHUA, KAIMUR	Ajay Kumar Singh	Arch-en-Design	11,613,680.00	1/11/2013	1/10/2014	112.51	Completed	100%	Handed over
10	CONSTRUCTION OF D.P.M IN SADAR HOSPITAL, LAKHISARAI	M/s Satyanarayan Singh	SGS India pvt. Ltd	10,596,366.30	1/11/2013	1/10/2014	116.09	Completed	100%	Handed over
11	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MADHEPURA	M/s R.P Construction	Voyants Solution India pvt. Ltd	10,572,915.60	3/5/2013	3/4/2014	15.01	Foundation work	-	Work has been stopped by BMSICL
12	CONSTRUCTION OF DPM IN SADAR HOSPITAL, MUNGER	M/s P.Prakash Construction	SGS India pvt. Ltd	9,491,950.00	1/21/2013	1/20/2014	93.08	Completed	100%	Handed over
13	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, ARARIYA	Mr. Dinesh Singh	EDMAC Engineering Consultant (I) pvt. Ltd.	9,491,950.00	2/8/2013	2/7/2014	16.84	Plinth Level	25%	
14	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MUZAFFARPUR	Harishankar Prasad	Voyants Solution India pvt. Ltd	11,155,833.00	21.01.2013	20.01.2014	117.52	Completed	100%	Handed over
15	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BIHAR SHARIFF, NALANDA	Sourya Primear Infrastructure Pvt. Ltd	SGS India pvt. Ltd	10,665,514.61	12/10/2014	12/9/2015	106.79	Completed	100%	Handed over
16	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL NAWADA	M/S Bipin Kumar	EDMAC Engineering Consultant (I) pvt. Ltd.	11,781,185.00	1/11/2013	1/10/2014	117.08	Completed	100%	Handed over
17	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL SASARAM, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	11,613,680.00	1/8/2013	1/7/2014	118.16	Completed	100%	Handed over
18	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SAHARSA	Sri Narayan Prasad Singh	Voyants Solution India pvt. Ltd	11,111,165.00	1/11/2013	1/10/2014	111.70	Completed	100%	Handed over
19	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SAMASTIPUR	Shaurya premeir infrastructure pvt ltd, Patna	Dynamic Projects pvt ltd, Kolkata	12,322,664.00	9/9/2015	6/8/2016	-			Land not made available by C.S

Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								(Rs in lakh)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
20	CONSTRUCTION OF DPM IN SADAR HOSPITAL, SHEIKHPURA	M/S A.K Singh	SGS India Pvt. Ltd	10,412,110.80	1/21/2013	1/20/2014	114.03	Completed	100%	Handed over
21	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SUPAUL	Narendra Prasad Singh	Voyants Solution India Pvt. Ltd	10,379,726.50	24.12.2012	23.12.2013	80.18	Completed	100%	
22	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, HAJIPUR (VAISHALI)	Binod Kumar Singh	Voyants Solution India Pvt. Ltd	10,747,120.80	3/20/2013	3/19/2014	104.66	Completed	100%	Handed over
23	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BLOCK OFFICE, BETTIAH	Prem Pratap Rai	Voyants Solution India Pvt. Ltd	11,088,831.00	12/31/2012	12/30/2013	111.03	Completed	100%	Handed over
24	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SHEOHAR	M/S Jitendra Kumar	Chaitanya Project consultancy Pvt. Ltd	12,027,609.00	3/17/2016	3/16/2017	65.84	Completed	100%	
25	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN DARBHANGA					-	-			Land made available, retender to be invited.
Total (25 DPM)							2,283.32			
26	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BHAGALPUR	Trimurti Engicons and traders Pvt.Ltd	SGS India Pvt. Ltd	11,023,381.00	8/16/2013	8/15/2014	110.23	Completed	100%	Handed over
27	CONSTRUCTION OF DPM IN SADAR HOSPITAL, KHAGARIA	Trimurti Engicons and traders Pvt.Ltd	SGS India Pvt. Ltd	11,861,403.00	9/25/2013	9/24/2014	141.32	Completed	100%	Handed over
28	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BEGUSARAI	M/S Dayaram Singh	SGS India Pvt. Ltd	10,931,825.00	9/16/2013	9/15/2014	109.32	Completed	100%	Handed over
29	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN KISHANGANJ	Birendra Kr. Singh	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,759,306.00	8/16/2013	8/15/2014	72.93	Completed	100%	

Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								(Rs in lakh)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
30	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, PURNEA	Trimurti Engicons & Traders Pvt Ltd	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,656,036.00	8/16/2013	8/15/2014	116.19	Completed	100%	Handed over
31	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE KATIHAR	Birendra Kr. Singh	Shiva Consultancy Services (P) Ltd	11,587,724.00	1/16/2015	1/15/2016	114.85	Completed	100%	Handed over
32	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL CHHAPRA, SARAN	Bajrangi Singh	Voyants Solution India Pvt. Ltd	11,735,341.00	8/12/2013	8/11/2014	114.73	Completed	100%	Handed over
33	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL GOPALGANJ	M/S Shiv Shankar Singh Contract Pvt. Ltd.	EDMAC Engineering consultant (I) Pvt. Ltd.	12,134,728.00	8/12/2013	8/11/2014	115.07	Completed	100%	Handed over
34	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT SIWAN	M/S Cohesive Infrastructure Developers Pvt. Ltd.	Voyants Solution India Pvt. Ltd	11,608,685.00	2/28/2014	2/27/2015	114.80	Completed	100%	Handed over
35	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN EYE HOSPITAL RAJENDRA NAGAR, PATNA (Shifted in Gardaniabagh)	Kaushal Buildcon	Arch-en-Design	12,003,542.00	8/14/2013	8/13/2014	130.24	Completed	100%	Handed over
36	CONSTRUCTION OF DPM IN SADAR HOSPITAL, MADHUBANI	Kaushal Buildcon	Arch-en-Design	12,126,626.00	8/14/2013	8/13/2014	133.18	Completed	100%	Handed over
37	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MOTIHARI	Asuthosh Kumar Mishra	Voyants Solution India Pvt. Ltd	12,113,332.00	8/7/2013	8/6/2014	126.58	Completed	100%	Handed over
38	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN DUMRA P.H.C., SITAMARHI	Kaushal Buildcon Pvt. Ltd	Voyants Solution India Pvt. Ltd	12,135,239.00	14.08.2013	13.08.2014	144.26	Completed	100%	
Total (13 DPM)							1,543.69			

CONSTRUCTION OF DOCTOR'S QUARTER & NURSES QUARTER

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Medical officer Quarter & Nurses Quarter (Phase-1)	4118.01 (158.385 Per unit)	4050.93	3023.12	M.O-26	22	2	2	(i) Land not available- Katihar, (ii) In Tender-Dhamdaha(Purnea)
					N.Q-26	22	2	2	(i) Land not available-Katihar, (ii) In Tender- Dhamdaha(Purnea)
2	Construction of Medical officer Quarter & Nurses Quarter (Phase-2)	3801.24 (158.385 Per unit)	3801.24	3274.48	M.O-24	21	1	2	(i) Land not available-Munger, Lakshmipur (Jamui)
					NQ-24	20	1	3	(i) Land not available-Munger, Lakshmipur (Jamui) (ii) Site not clear-Hajipur .
Total			7852.17	6297.6	100	85	6	9	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF MO QUARTER IN SUB-DIVISIONAL HOSPITAL, ARARIA	Indradev Narayan Singh	Voyants Solution India Pvt. Ltd	17,415,476.00	3/3/2014	3/2/2015	7,259,234.54	Completed	100%	Handed over
	8,118,500.00						Completed	100%	Handed over	
2	CONSTRUCTION OF M.O QUARTER IN SUB- DIVISIONAL HOSPITAL DAUDNAGAR, AURANGABAD	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,104,228.00	Completed	100%	Handed over
	9,127,740.00						Completed	100%	Handed over	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
3	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, MANJHAUL (BEGUSARAI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,392,558.00	2/22/2013	2/21/2014	8,779,379.00	Completed	100%	
	9,674,897.00						Completed	100%		
4	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, NAUGACHIA (BHAGALPUR)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	8,016,571.00	Completed	100%	Handed over
	9,709,506.00						Completed	100%	Handed over	
5	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL JAGDISPUR,ARA	Triveni Prasad Singh	Arch-en-Design	16,555,827.00	3/29/2014	3/28/2015	7,755,170.00	Completed	100%	Handed over
	9,112,142.00						Completed	100%	Handed over	
6	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL BENIPUR, DARBHANGA	M/S Diamond construction	Arch-en-Design	16,707,667.00	2/22/2013	2/21/2014	8,102,708.00	Completed	100%	Handed over
	7,190,288.00						Completed	100%		
7	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL SHERGHATI,GAYA	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,491,431.00	Completed	100%	Handed over
	9,150,412.00						Completed	100%	Handed over	
8	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL HATHUWA, GOPALGANJ	M/S Diamond Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,528,374.00	2/22/2013	2/21/2014	7,160,650.67	Completed	100%	Handed over
	8,912,677.00						Completed	100%	Handed over	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
9	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL MOHANIYA, KAIMUR	Amresh Kumar	Arch-en-Design	16,555,827.00	3/28/2014	3/27/2015	7,836,115.00	Completed	100%	Handed over
	9,330,558.00						Completed	100%	Handed over	
10	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL BARSOI,KATIHAR	Ashok Kumar	Shiva Consultancy services pvt. Ltd.	17,646,647.00	12/24/2014	12/23/2015	38.96	Finishing work	75%	Land available on 18/12/2015
	Shiva Consultancy services pvt. Ltd.		42.85				Finishing work	75%	Land available on 18/12/2015	
11	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL JHANJHARPUR, MADHUBANI	Kaushal Buildicon pvt ltd	Dynamic Projects pvt ltd, Kolkata	15,349,396.00	8/10/2016	5/9/2017	66.13	Completed	100%	
	5,346,422.00						Completed	100%		
12	CONSTRUCTION OF M.O QUARTER AT SUB-DIVISIONAL HOSPITAL DHAMDAHA, PURNEA	Shailesh Kumar Singh	Shiva Consultancy services pvt. Ltd.	18,064,778.62	10/16/2014	10/15/2015		Not Started		Recined on 10/12/2015 & Tender to be invited
							Not Started		Recined on 10/12/2015 & Tender to be invited	
13	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL VIKRAMGANJ, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	16,555,827.00	1/22/2014	1/21/2015	7,681,291.00	Completed	100%	Handed over
	8,949,917.00						Completed	100%	Handed over	
14	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL DEHRI ON-SONE, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	15,562,908.00	1/22/2014	1/21/2015	7,492,421.00	Completed	100%	Handed over
	8,611,425.00						Completed	100%	Handed over	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
15	CONSTRUCTION OF M.O QUARTER AT REFERAL HOSPITAL, RANIGANJ (ARARIA)	Trimurti Engicons & Pvt. Ltd	Shiva Consultancy services Pvt. Ltd.	18,193,700.00	12/18/2014	12/17/2015	7,719,998.00	Completed	100%	Handed over
	9,813,806.00						Completed	100%	Handed over	
16	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL KARPEE,ARWAL	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	21.02.2014	7,901,382.00	Completed	100%	Handed over
	9,358,124.00						Completed	100%	Handed over	
17	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL KATORIYA, BANKA	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,720,000.00	Completed	100%	Handed over
	9,684,386.00						Completed	100%	Handed over	
18	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, JHAJHA (JAMUI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,139,581.00	Completed	100%	Handed over
	9,657,095.00						Completed	100%	Handed over	
19	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL MAKHDUMPUR, JAHANABAD	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,884,516.00	Completed	100%	Handed over
	9,559,828.00						Completed	100%	Handed over	
20	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL MAIRWA, SIWAN	M/S Diamond Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,666.66	2/22/2013	2/21/2014	7,117,427.00	Completed	100%	Handed over
	8,118,498.00						Completed	100%	Handed over	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
21	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL TRIVENIGANJ (SUPAUL)	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution pvt. Ltd.	16,392,500.00	2/22/2013	2/21/2014	7,397,668.00	Completed	100%	Handed over
	8,601,816.00						Completed	100%	Handed over	
22	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL DHAKA (MOTIHARI)	M/s Maa Ambey Enterprises	Voyants Solution India pvt. Ltd	16,392,590.00	22.02.2013	21.02.2014	7,720,001.00	Completed	100%	Handed over
	8,118,308.00						Completed	100%	Handed over	
23	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KATIHAR	Sunil Kumar Suman	Shiva Consultancy services pvt. Ltd.	17,729,214.00	12/24/2014	12/23/2015	-	Not Started	0%	Clear Land not available
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KATIHAR						-	Not Started	0%	Clear Land not available
24	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KHAGARIA	M/s Satyanarayan Singh	SGS India pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	58.96	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KHAGARIA						62.48	Completed	100%	
25	CONSTRUCTION OF M.O IN SADAR HOSPITAL, MADHEPURA	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution pvt. Ltd.	16,392,500.00	22.02.2013	21.02.2014	7,594,946.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, MADHEPURA						6,849,985.00	Completed	100%	Handed over
26	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KISHANGANJ	Sri Mithilesh Kumar Jha	Shiva Consultancy services pvt. Ltd.	18,816,355.00	9/9/2015	6/8/2016	77.20	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KISHANGANJ						81.19	Completed	100%	
27	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, GOPALGANJ	M/S Diamond Construction	EDMAC Engineering Consultant (I) pvt. Ltd.	16,528,374.00	2/22/2013	2/21/2014	6,976,379.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, GOPALGANJ						8,118,500.00	Completed	100%	Handed over

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
28	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, JAMUI	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,990,753.00	Completed	100%	Handed over (July-15)
	8,118,500.00						Completed	100%	Handed over (July-15)	
29	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, MUNGER	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	-	Not Started	0%	Land not available
	-						Not Started	0%	Land not available	
30	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, MADHUBANI	Kaushal Buildicon Pvt Ltd	Dynamic Projects Pvt Ltd, Kolkata	12,683,914.00	Work Order		64.50	Completed	100%	After Retender , Agreement done on 09/08/2016
	44.44						Completed	100%		
31	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, SHEIKHPURA	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,554,761.00	Completed	100%	Handed over
	8,118,500.00						Completed	100%	Handed over	
32	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, HAJIPUR	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	7,136,376.00	Completed	100%	Land available on 20/02/2015 but overhead wire available at the site, letter send to C.S on 29/04/2015 & 09/09/2015
	-						Not Started	0%		
33	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL GAYA	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,571,652.00	Completed	100%	Handed over
	9,167,807.00						Completed	100%	Handed over	
34	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL NEW CAMPUS SHEOHAR	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	15,892,591.00	22.02.2013	21.02.2014	5,259,941.00	Completed	100%	Handed over
	8,118,500.00						Completed	100%	Handed over	
35	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, ARWAL	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,816,593.00	Completed	100%	Handed over
	9,587,612.00						Completed	100%	Handed over	

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
36	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, SUPAUL	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution pvt. Ltd.	16,392,500.00	2/22/2013	2/21/2014	7,662,919.00	Completed	100%	Handed over
	8,500,995.00						Completed	100%	Handed over	
37	CONSTRUCTION OF M.O QUARTER AT GGS HOSPITAL, PATNA CITY	Mrityunjay Narayan	BMSICL	10,116,495.00	5/27/2016	26/02/2017	75.76	Completed	100%	
	84.74						Completed	100%		
38	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL DANAPUR, PATNA (Shifted in pilkhi Muzaffarpur)	M/S Diamond construction	Voyants Solution India pvt. Ltd	16,391,725.00	5/1/2014	4/30/2015	7,720,000.00	Completed	100%	Handed Over
	8,118,493.00						Completed	100%	Handed Over	
39	CONSTRUCTION OF M.O QUARTER AT SUB-DIVISIONAL HOSPITAL PALIGANJ, PATNA	Amritraj Construction	Shiva Consultancy services pvt. Ltd.	17,414,699.88	10/16/2014	10/15/2015	8,067,306.00	Completed	100%	
	9,748,337.00						Completed	100%		
40	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL BARH,PATNA	Lallu Kumar	BMSICL	8,242,201.00	17/03/2016	12/16/2016	7,206,015.00	Completed	100%	Remaining work Tender
	96,40,000.00						Completed	100%		
41	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL MASAUHRI (PATNA)	Kislay Enterprises	Shiva Consultancy services pvt. Ltd.	15,958,174.66	10/16/2014	10/15/2015	7,709,925.00	Completed	100%	Handed over
	9,741,389.00						Completed	100%	Handed over	
42	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL , MAHUA	M/s Maa Ambey Enterprises	Voyants Solution India pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	7,307,070.00	Completed	100%	
	7,810,900.00						Completed	100%		

Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
								AMOUNT (RS)	STAGE	
1	2	3	4	5	6	7	8	9	10	11
43	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL NIRMALI, SUPAUL	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution Pvt. Ltd.	16,392,500.00	22.02.2013	21.02.2014	7,007,028.00	Completed	100%	Handed over
	8,118,490.00						Completed	100%	Handed over	
44	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL CHAKIYA (MOTIHARI)	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	15,892,591.00	22.02.2013	21.02.2014	7,719,961.00	Completed	100%	Handed over
	8,117,622.00						Completed	100%	Handed over	
45	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL,CHAKAI (JAMUI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	8,151,379.00	Completed	100%	Handed over
	9,360,949.00						Completed	100%	Handed over	
46	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, LAKSHMIPUR (JAMUI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	-	Not Started		Land not available
	-						Not Started		Land not available	
47	CONSTRUCTION OF M.O RESIDENCE IN REFFERAL HOSPITAL NAUBATPUR, PATNA	Sourya Primear Infrastructure Pvt. Ltd	BMSICL	7,502,537.00	5/12/2016	2/11/2017	7,939,750.00	Completed	100%	
	CONSTRUCTION OF N.Q.AT SUB-DIVISIONAL HOSPITAL NAUBATPUR, PATNA		Arch-en-Design	8,522,583.53	10/14/2014	7/13/2015	8,862,354.00	Completed	100%	Handed over
48	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL NAUHATTA, ROHTAS	Smt Rita Devi	Arch-en-Design	18,062,118.00	2/21/2014	2/20/2015	81.27	Completed	100%	Handed over
	9,622,503.00						Completed	100%	Handed over	
49	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL, BARBIGHA (SHEIKPURA)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,768,479.00	Completed	100%	Handed over
	8,118,500.00						Completed	100%	Handed over	
50	CONSTRUCTION OF M.O QUARTER IN RAGHOPUR, VAISHALI	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	6,180,142.00	Completed	100%	Handed over
	5,723,798.00						Completed	100%		