

B.SC NURSING COLLEGES WITH HOSTEL

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of B.Sc Nursing College	42396.16 (2649.76 per unit)	42396.00	3436.28	16	0	8	8	-

Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	Darbhanga	B.Sc Nursing College at DMCH, Laheriasarai (Darbhanga)	2649.76	18-Jul-16	BBCPL-SKPL (JV)	2197.16	31-Mar-17	30-Mar-19	Hostel Block-Column work (5th Floor) Academic block-Column work (4th.F)	45%	615.39	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Muzaffarpur	B.Sc Nursing College at SKMCH, Muzaffarpur	2649.76	18-Jul-16	M/S Satyam Builder	2043.11	31-Mar-17	30-Mar-19	Hospital Block-Roof shuttering (F.F.) Academic block-Plinth Level	25%	221.36	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
3	Gaya	B.Sc Nursing College at ANMMCH, Gaya	2649.76	18-Jul-16	Raj Construction	2000.69	05-May-17	04-May-19	College Block-Brick work is in progress (F.F). Hostel Block- Roof casted (3rd.F)	42%	668.34	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
4	Bhagalpur	B.Sc Nursing College at JLNMCH, Bhagalpur	2649.76	18-Jul-16	Lalan Kumar, Bhagalpur	2176.90	31-Mar-17	30-Mar-19	Hostel Block- Roof shuttering (Terrace Floor) Academic Block- Roof shuttering (Terrace Floor)	50%	726.26	Sri Anil Kumar	Sri Sanjeev Ranjan	
5	Nalanda	B.Sc Nursing College at Vardhaman Ayurvigyan Sansthan, Pawapuri, Nalanda	2649.76	18-Jul-16	Balkrishna Bhalotia	2126.77	31-Mar-17	30-Mar-19	Hostel Block-Finishing Work Academic Block-Finishing Work	80%	1081.92	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	Bettiah	B.Sc Nursing College at Govt. Medical College, Bettiah	2649.76	18-Jul-16	Larsen & Turebo	51355.00	10-Jul-17	09-Jul-20	work is going on		0	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Being Constructed with Medical College
7	Purnea	B.Sc Nursing College at Govt. Medical College, Purnea (Sadar Hospital Campus) & Para Medical Institute	2649.76	18-Jul-16	Umakant Singh, Katihar	2945.66	31-Mar-17	30-Mar-19	Hostel Block-Roof Shuttering work is in progress. (2nd Floor)	13%	123.01	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
8	Patna	B.Sc Nursing College at PMCH, Patna	2649.76	18-Jul-16	Dhanpat Prasad	2166.27	18-Aug-17	17-Aug-19	Not started	0%	0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
Total			21198.08			67011.56					3436.28			

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)														
SL NO	Name of work		Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS				
1	Construction of GNM training school & hostel		30713.74 (1335.38 per unit)	2000.00	1915.03	23	0	12	11	-				
Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%				
1	Arariya	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Mauja- Basantpur Arariya	630.72+1335.38 +998.00=2964.10	18-Jul-16	Srinath Builder & Housing co. pvt ltd	2476.49	24-Mar-17	23-Mar-19	Academic Block: Column casting below plinth in progress.	5%	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to electricity department for removing wire on proposed site
2	Arwal	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Sadar Hospital, Arwal	630.72+1335.38 +998.00=2964.10	18-Jul-16	B.Rai	2262.38	28-Feb-18	27-Feb-20	Academic Block- Roof shuttering (G.F) Hostel Block- Roof shuttering (G.F)	19%	426.90	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	Katihar	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Katihar	1335.38+998=2333.38	18-Jul-16	Adyaraj Construction	2048.37	26-Apr-17	25-Oct-18	Not Started		0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	redesign work is in process
4	Khagaria	Construction of Combined Building of GNM & Para medical Institute at Old Subdivisional Hospital, Khagaria	1335.38+998=2333.38	18-Jul-16	Macro Ranjan const. pvt ltd	2066.11	24-Mar-17	23-Sep-18	Academic Block- Roof shuttering (3rd.F), Hostel Block -F. F Roof casted	38%	646.83	Sri Anil Kumar	Sri Rajendra Prasad Singh	
5	Munger	Construction of Combined Building of GNM & Para medical Institute at Leprosy Hospital Munger	1335.38+998=2333.38	18-Jul-16	Lalan Kumar	2020.13	24-Mar-17	23-Sep-18	Academic Block- Roof reinforcement binding (2nd.F), Hostel Block- Roof casted (G.F)	35%	399.31	Sri Anil Kumar	Sri Rajendra Prasad Singh	
6	Nawada	Construction of Combined Building of GNM & Para medical Institute at Budhaul, Nawada	1335.38+998=2333.38	18-Jul-16	Dhanpat Prasad	1812.30	29-Jan-18	28-Jul-19	Foundation work is going on	12%	104.97	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
7	Jamui	Construction of Combined Building of GNM & Para medical Institute at Vill-Mahuli, Jamui	1335.38+998=2333.38	18-Jul-16	Sudesh Kumar Singh & Company Const. Pvt ltd	1961.75	12-Feb-18	11-Aug-19	Academic Block-Roof casted (G.F) Hostel-Roof casted (G.F)	22%	337.02	Sri Anil Kumar	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
8	Bhojpur	Construction of Combined Building of GNM & Para medical Institute at Bhojpur	1335.38+998=2333.38	18-Jul-16	Simens Construction Corporation	1903.68	29-May-18	28-Nov-19	Foundation work is going on	3%	0.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	East Champaran	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, East Champaran	1335.38+998=2333.38	18-Jul-16	Rama & Sons	2176.40					0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	LoA issued on 02/02/2018
10	Siwan	Construction of Combined Building of GNM & Para medical Institute at SDH Mahrajganj, Siwan	1335.38+998=2333.38	18-Jul-16	M/s B.Prasad & Company	2036.62	08-May-18	07-Nov-19	Pile cap is going on	7%	0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
11	Aurangabad	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Aurangabad	1335.38+998=2333.38	18-Jul-16	M/s Raj Construction	1870.43					0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on-27/02/2018
12	Gopalganj	Construction of GNM Training Institute at Sub-Divisional Hospital Hathua, Gopalganj	1335.38	18-Jul-16	AIPLGMC-JV	1143.76	01-Feb-18	31-Aug-19	Academic Block- Column casted (G.F) Hostel Block -Foundation work	8%	0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Transformer and Electrical Pole Relocation work in progress
13	Lakhisarai	Construction of GNM Training Institute at Balguddar Ashokdham, Lakhisarai	1335.38	18-Jul-16	M/S Kanhaiya Contractor Pvt Ltd	1119.92					0	Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 05/08/2017 (Land not available)
14	Supaul	Construction of GNM Training Institute at Mauja- Kharail, ward no-01, Supaul	1335.38	18-Jul-16	Ashok Kumar Patori, Saharsa	1123.12	29-May-18	28-Nov-19	Work started	2%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
15	Sitamarhi	Construction of GNM Training Institute at Vill-Mirzapur, Dumra, Dist- Sitamarhi	1335.38	18-Jul-16	Shashikant Singh	1120.68					0	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	2 Plots given by D.M Sitamarhi have seen, Land demarcation work is in progress
16	Kaimur	Construction of GNM Training Institute at Vill-Barka Katra, Bhabhua (Kaimur)	1335.38	18-Jul-16	Yashaswi Infrastructure, Ranchi	1169.42	04-May-18	03-Aug-19	Foundation work is going on	5%	0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
17	Madhubani	Construction of GNM Training Institute at Mauja-Raghopur Balat, Dist- Madhubani	1335.38	18-Jul-16	SKS & KKT	1122.58					0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	T.S in Process
18	Nalanda	Construction of Combined Building of GNM & Para medical Institute at Vardhaman Institute of Medical Science Pawapuri Nalanda	1335.38+998=2333.38	18-Jul-16	Satyanarayan Singh	1924.73	28-Apr-18	27-Oct-19	Column work (G.F)	15%	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
Total											1915.03			

PARA-MEDICAL INSTITUTE WITH HOSTEL

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Para Medical Institute	32934.00 (998.00 per unit)	2000.00	3682.39	33	0	19	14	-

Detailed Report

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	Purnea	B.Sc Nursing College at Govt. Medical College, Purnea (Sadar Hospital Campus) & Para Medical Institute	2649.76	18-Jul-16	Umakant Singh, Katihar	2945.66	31-Mar-17	30-Mar-19	Hostel Block-Roof Shuttering work is in progress. (2nd Floor)	13%	123.01	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	Arariya	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Mauja-Basantpur Arariya	630.72+1335.38+998.00=2964.10	18-Jul-16	Srinath Builder & Housing co. pvt ltd	2476.49	24-Mar-17	23-Mar-19	Academic Block: Column casting below plinth in progress.	5%	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to electricity department for removing wire on proposed site
3	Arwal	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Sadar Hospital, Arwal	630.72+1335.38+998.00=2964.10	18-Jul-16	B.Rai	2262.38	28-Feb-18	27-Feb-20	Academic Block- Roof shuttering (G.F) Hostel Block- Roof shuttering (G.F)	19%	426.90	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
4	Katihar	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Katihar	1335.38+998=2333.38	18-Jul-16	Adyaraj Construction	2048.37	26-Apr-17	25-Oct-18	Not Started		0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	redesign work is in process
5	Khagaria	Construction of Combined Building of GNM & Para medical Institute at Old Subdivisional Hospital, Khagaria	1335.38+998=2333.38	18-Jul-16	Macro Ranjan const. pvt ltd	2066.11	24-Mar-17	23-Sep-18	Academic Block- Roof shuttering (3rd.F), Hostel Block - F. F Roof casted	38%	646.83	Sri Anil Kumar	Sri Rajendra Prasad Singh	
6	Munger	Construction of Combined Building of GNM & Para medical Institute at Leprosy Hospital Munger	1335.38+998=2333.38	18-Jul-16	Lalan Kumar	2020.13	24-Mar-17	23-Sep-18	Academic Block- Roof reinforcement binding (2nd.F), Hostel Block- Roof casted (G.F)	35%	400.80	Sri Anil Kumar	Sri Rajendra Prasad Singh	
7	Nawada	Construction of Combined Building of GNM & Para medical Institute at Budhaul, Nawada	1335.38+998=2333.38	18-Jul-16	Dhanpat Prasad	1812.30	29-Jan-18	28-Jul-19	Foundation work is going on	10%	104.97	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
8	Jamui	Construction of Combined Building of GNM & Para medical Institute at Vill-Mahuli, Jamui	1335.38+998=2333.38	18-Jul-16	Sudesh Kumar Singh & Company Const. Pvt Ltd	1961.75	12-Feb-18	11-Aug-19	Academic Block-Roof casted (G.F) Hostel- Roof casted (G.F)	22%	337.02	Sri Anil Kumar	Sri Rajendra Prasad Singh	
9	Bhojpur	Construction of Combined Building of GNM & Para medical Institute at Bhojpur	1335.38+998=2333.38	18-Jul-16	Simens Construction Corporation	1903.68	29-May-18	28-Nov-19	Foundation work is going on	3%	0.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
10	East Champaran	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, East Champaran	1335.38+998=2333.38	18-Jul-16	Rama & Sons	2176.40					0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	LOA issued on 02/02/2018
11	Siwan	Construction of Combined Building of GNM & Para medical Institute at SDH Mahrajganj, Siwan	1335.38+998=2333.38	18-Jul-16	M/s B.Prasad & Company	2036.62	08-May-18	07-Nov-19	Foundation work is going on	8%	0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
12	Aurangabad	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Aurangabad	1335.38+998=2333.38	18-Jul-16	M/s Raj Construction	1870.43						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on-27/02/2018
13	Madhepura	Construction of Combined Building of ANM & Para medical Institute at Vill-Parariya, Madhepura	630.72+998=1628.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	1368.69	31-Mar-18	30-Sep-19	Foundation work is going on	3%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	Nalanda	Construction of Combined Building of GNM & Para medical Institute at Pavapuri Medical College Campus, Nalanda	1335.38+998=2333.38	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	1924.73	28-Apr-18	27-Oct-19	Column work (G.F)	15%	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	Banka	Construction of Para Medical Institute at Sadar Hospital (Old Campus), Banka	998.00	18-Jul-16	Rana construction	806.186	05-May-17	04-Oct-18	Academic Block-Finishing work. Girls Hostel- Finishing work, Boys Hostel- Roof shuttering (F.F)	70%	400.64	Sri Anil Kumar	Sri Sanjeev Ranjan	
16	Buxar	Construction of Para Medical Institute at Sadar Hospital, Buxar	998.00	18-Jul-16	B. Prasad	822.39	07-Aug-17	06-Nov-18	Girl's Hostel-Finishing work, Boys Hostel- Finishing work Academic Block- Roof casted (F.F)	60%	260.52	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
17	Gopalganj	Construction of Para Medical Institute at Sub-Divisional Hospital, Gopalganj (Hathuwa)	998.00	18-Jul-16	G.M construction	942.28	31-Mar-17	30-Jun-18	Academic Block-Roof casting is in progress(F.F), Girls Hostel-Roof casting is in progress(F.F), Boys Hostel-Roof casted(F.F)	30%	276.00	Sri Birendra Purbey	Sri Rajendra Prasad Singh	

Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
18	Jehanabad	Construction of Para Medical Institute at Vill-Jamuawan, Jehanabad	998.00	18-Jul-16	Kaushlendra Kumar	820.67			-	0%	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 02/08/2017 (Clear land not available)
19	Lakhisarai	Construction of Para Medical Institute at Mesona, Lakhisarai	998.00	18-Jul-16	Kanhaiya Contractor pvt ltd	817.65					0.00	Sri Anil Kumar	Sri Sanjeev Ranjan	LOA issued
20	Madhubani	Construction of Para Medical Institute at Sadar Hospital, Madhubani	998.00	18-Jul-16	Sanjay Kumar	879.17	09-May-17	08-Aug-18			0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Letter sent to D.M for alternative Land
21	Rohtas	Construction of Para Medical Institute at Sadar Hospital, Rohtas	998.00	18-Jul-16	Ramesh Kumar Pandey	838.63	05-Aug-17	04-Nov-18	Girl's Hostel-Finishing work, Boys Hostel-Finishing work, Admin Block- Finishing work	80%	602.51	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
22	Saharsa	Construction of Para Medical Institute at Sadar Hospital, Saharsa	998.00	18-Jul-16	C.S construction	884.77	31-Mar-17	30-Aug-18	Academic Block-Tie Beam completed Girls Hostel- Piling work in progress	18%	103.19	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
23	Saran	Construction of Para Medical Institute at Sadar Hospital Chhapra,Saran	998.00	18-Jul-16	G.M construction	861.22	04-May-18	03-Aug-19	Foundation work is going on	5%	0.00	Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on 05/08/2017 (Site clearance work in progress.)
24	Sitamarhi	Construction of Para Medical Institute at Sadar Hospital, Sitamarhi	998.00	18-Jul-16	Shashikant Singh	838.19						Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	2 Plots given by D.M Sitamarhi have seen, Land demarkation work is in progress
25	Supaul	Construction of Para Medical Institute at Mauja Supaul, ward no12, Supaul	998.00	18-Jul-16	Indra Narayan Singh contract pvt ltd	854.90						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA to be issued
26	West Champaran	Construction of Para Medical Institute at Sadar Hospital, West Champaran	998.00	18-Jul-16	Larsen & Turebo	51355.00	10-Jul-17	09-Jul-20	Foundation work is going on	8%	0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
27	Madhepura	Construction of Para Medical Institute at Madhepura	998.00	18-Jul-16	M/S Satyanarayan Singh, Jharkhand		31-Mar-18	30-Sep-19	Foundation work is going on	2%		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
28	Kaimur	Construction of Para Medical Institute at Sarangpur	998.00	18-Jul-16	Ajay Kumar Singh		29-May-18	28-Aug-19				Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
Total						89594.79					3682.39			

CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	34058.88 (630.72 per unit)	4000.00	#REF!	54	0	34	20	-

Detailed Report

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Arariya	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Mauja- Basantpur Arariya	630.72+1335.38+998.00=2964.10	18-Jul-16	Srinath Builder & Housing co. pvt ltd	2476.49	24-Mar-17	23-Mar-19	Academic Block: Column casting below plinth in progress.	5%	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to electricity department for removing wire on proposed site
2	Arwal	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Sadar Hospital, Arwal	630.72+1335.38+998.00=2964.10	18-Jul-16	B.Rai	2262.38	28-Feb-18	27-Feb-20	Academic Block- Roof shuttering (G.F) Hostel Block- Roof shuttering (G.F)	19%	426.90	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	Madhepura	Construction of Combined Building of ANM & Para medical Institute at Vill-Parariya, Madhepura	630.72+998.00=1628.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	1368.69	31-Mar-18	30-Sep-19	Foundation work is going on	4%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
5	Arariya	Construction of ANM Training Institute & Hostel at Sub-Divisional Farbisganj, Arariya	630.72	18-Jul-16	Topline Infra Projects Pvt Ltd, Katihar	568.35	24-Jul-17	23-Jul-18	Roof Shuttering(Terrace Floor)	42%	229.82	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	Bhagalpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Kahalgaon, Bhagalpur	630.72	18-Jul-16	Ramesh Kumar, Patna	526.50	15-Mar-18	14-Mar-19	Roof reinforcement binding (G.F)	25%	67.00	Sri Anil Kumar	Sri Sanjeev Ranjan	
7	Bhojpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Jagdispur, Bhojpur	630.72	18-Jul-16	Ramesh Kumar Pandey	509.80	06-Sep-17	05-Sep-18	Roof reinforcement binding (Terrace Floor)	55%	192.43	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
8	Bhojpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Piro, Bhojpur	630.72	18-Jul-16	Anil Kumar	529.96	-	-	Pile work is going on	5%	0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	Darbhanga	Construction of ANM Training Institute & Hostel at Sub-Divisional Biraul, Darbhanga	630.72	18-Jul-16	Kuwar Construction	530.23	02-Nov-17	01-Nov-18			0	Sri Anil Kumar	Sri Rajendra Prasad Singh	Letter sent to D.M for alternative land
10	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Areraj, East Champaran	630.72	18-Jul-16	M/s S. K Enterprises	535.83	02-Dec-17	01-Dec-18	Academic Block- Roof Shuttering (G.F) Hostel Block- Column casting is going on (G.F)	22%	69.73	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
11	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Neemchak Bathani, Gaya	630.72	18-Jul-16	Anil Kumar Singh	508.34	04-Jan-18	03-Jan-19	Roof shuttering (2nd.F)	40%	135.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
12	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Sherghati, Gaya	630.72	18-Jul-16	Ambe Infra	461.10	02-Nov-17	01-Nov-18	Roof Shuttering is in progress (G.F)	20%	35.36	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Tekari, Gaya	630.72	18-Jul-16	Mukesh Kumar	543.05	07-Nov-17	06-Nov-18	Roof Casted(F.F)	40%	88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
14	Katihar	Construction of ANM Training Institute & Hostel at Sub-Divisional Manihari, Katihar	630.72	18-Jul-16	Sudesh Kumar Singh & co. Pvt Ltd., Jamui	521.64	21-Sep-17	20-Sep-18	Plaster work is in progress	55%	257.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	Khagaria	Construction of ANM Training Institute & Hostel at Sub-Divisional Gogri, Khagaria	630.72	18-Jul-16	Arvind Kumar Singh	530.45	12-Jan-18	11-Jan-19	Column work above Plinth Level	20%	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	
16	Madhepura	Construction of ANM Training Institute & Hostel at Sub-Divisional Uda Kishanganj, Madhepura	630.72	18-Jul-16	C.S. Construction	556.10	05-May-17	04-May-18	Roof casted (F.F)	30%	152.75	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Jainagar, Madhubani	630.72	18-Jul-16	Maa Tara	529.80	28-Jun-17	27-Jun-18	Academic block - Roof casted (2nd Floor), Hostel.Block- Roof casted (F.F)	50%	195.64	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
18	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Benipatti, Madhubani	630.72	18-Jul-16	M/s Kuwar Const., Darbhanga	530.31	17-May-18	16-May-19	Pile work completed	12%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
19	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Jhanjharpur, Madhubani	630.72	18-Jul-16	Gridhari Lal Poddar	521.98	07-Nov-17	06-Nov-18	College - Column work (S.F) Hostel - Roof casted (F.F)	50%	228.95	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
20	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Phulparas, Madhubani	630.72	18-Jul-16	Sanjay Kumar, Darbhanga	528.90	28-Apr-18	27-Apr-19			0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Old structure to be demolished
21	Munger	Construction of ANM Training Institute & Hostel at Sub-Divisional Tarapur, Munger	630.72	18-Jul-16	Lalan Kumar	529.21	16-Jun-17	15-Jun-18	Roof reinforcement in progress (F.F)	32%	76.84	Sri Anil Kumar	Sri Rajendra Prasad Singh	
22	Darbhanga	Construction of ANM Training Institute & Hostel at Sub-Divisional Benipur, Darbhanga	630.72	18-Jul-16	Sanjay Kumar	526.68	17-May-18	16-May-19	Column work (G.F)	14%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
23	Patna	Sub-Divisional Paliganj, Patna	630.72	18-Jul-16							0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
24	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Banmankhi, Purnea	630.72	18-Jul-16	Bambam Kumar Singh	527.23	29-Jan-18	28-Jan-19	Roof casted(F.F)	30%	123.49	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
25	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Dhamdaha, Purnea	630.72	18-Jul-16	M/S C.S Construction, Arariya	530.07	18-Aug-17	17-Aug-18	Work started		0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
26	Rohtas	Construction of ANM Training Institute & Hostel at Sub-Divisional Bikramganj, Rohtas	630.72	18-Jul-16	Ram Babu Prasad	513.02	27-Feb-18	26-Feb-19	Roof casted (G.F)	25%	59.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
27	Saharsa	Construction of ANM Training Institute & Hostel at Sub-Divisional Simri Bakhtiyarpur, Saharsa	630.72	18-Jul-16	Santosh Singh, Saharsa	509.37	14-Jul-17	13-Jul-18	Plinth beam completed	15%	68.27	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land available in Feb'2018
28	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Dalsinghsarai, Samastipur	630.72	18-Jul-16	Vinod Kumar Singh	521.36	09-Oct-17	08-Oct-18	Academic block - Column work (1st Floor), Hostel.Block-Roof reinforcement binding (F.F)	28%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
29	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Patori, Samastipur	630.72	18-Jul-16	Vinod Kumar Singh	521.48	09-Oct-17	08-Oct-18	Column work (F.F)	25%	59.36	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
30	Saran	Construction of ANM Training Institute & Hostel at Sub-Divisional Madhaura, Saran	630.72	18-Jul-16							0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	In Tender, Nit no-39/2017
31	Saran	Construction of ANM Training Institute & Hostel at Sub-Divisional Sonpur, Saran	630.72	18-Jul-16	Kaushal buildcon	511.95	20-Jul-17	19-Jul-18	Roof casted (2nd.F)	32%	0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
32	Sitamarhi	Construction of ANM Training Institute & Hostel at Sub-Divisional Pupri, Sitamarhi	630.72	18-Jul-16	Sanjay Kumar	530.03	17-May-17	16-May-18				Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Land provided is in too deep
33	Supaul	Construction of ANM Training Institute & Hostel at Sub-Divisional Birpur, Supaul	630.72	18-Jul-16	Kunal Kush	529.64	20-Jul-17	19-Jul-18	Plaster work is in progress	65%	254.97	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
34	Supaul	Construction of ANM Training Institute & Hostel at Sub-Divisional Nirmali, Supaul	630.72	18-Jul-16	Santosh Singh, Saharsa	540.69	16-Jun-17	15-Jun-18	Column Work (G.F)	17%	86.22	Sri Anil Kumar	Sri Rajendra Prasad Singh	
35	Vaishali	Construction of ANM Training Institute & Hostel at Sub-Divisional Sahdei Bujurg (Mahnar), Vaishali	630.72	18-Jul-16	Kuwar Construction	529.59	28-Dec-17	27-Dec-18	Column casting (F.F)	25%	65.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
36	West Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Bagha, West Champaran	630.72	18-Jul-16	Shiva Infra Solution pvt ltd,	545.87	17-May-17	16-May-18	Academic block-Roof Reinforcement binding (F.F) Hostel Block- Tie Beam work is going on	39%	210.84	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
37	West Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Narkatiyaganj, West Champaran	630.72	18-Jul-16	Rama and sons, Patna	523.17	07-Nov-17	06-Nov-18	Academic block-Roof reinforcement binding (Terrace Floor) Hostel Block- Roof shuttering (Terrace Floor)	65%	334.62	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
38	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Sikarhana, East Champaran	630.72	18-Jul-16	M/S Virendra Kumar Chaudhary	586.34	01-Feb-18	31-Jan-19	Academic block-Column work (2nd.F) Hostel Block- Roof reinforcement binding (F.F)	30%	210.91	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
39	Munger	Construction of ANM Training Institute & Hostel at Sub-Divisional Haveli Khargpur, Munger	630.72	18-Jul-16					Not Started		0	Sri Anil Kumar	Sri Rajendra Prasad Singh	In Tender
40	Suapul	Construction of ANM Training Institute & Hostel at Vill-Kharail, Supaul	630.72	18-Jul-16	Arvind Kumar Singh	530.25	22-Oct-17	21-Oct-18	Not Started		0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
41	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Baliya, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.94	13-Feb-18	12-Feb-19	Not Started	-	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	
42	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Bakhri, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.65	13-Feb-18	12-Feb-19	Not Started	-	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	
43	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Manjhaul, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.91	13-Feb-18	12-Feb-19	Not Started	-	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	
44	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Vayasi, Purnea	630.72	18-Jul-16	Umakant Singh	530.11	-	-	-	-	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 16/01/2018
45	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Rosara, Samastipur	630.72	18-Jul-16	Sanjay Kumar, Darbhanga	529.76	-	-	-	-	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/01/2018
46	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Chakia, East Champaran	630.72	18-Jul-16	Asiana Contract Pvt Ltd, Gopalganj	529.55	31-Mar-18	30-Mar-19	Foundation work is going on	5%	0	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
47	Gopalganj	Construction of ANM Training Institute & Hostel at APHC Baikunthpur, Gopalganj	630.72	18-Jul-16	Baranwala Contract Pvt Ltd	530.46	15-Mar-18	14-Mar-19	Pile work under Progress	8%	0	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
48	Sitamarhi	Sub-Divisional Belsand, Sitamarhi	630.72	18-Jul-16	Kabbu Khirhar							Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	T.S in process
Total											3628.98			

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)

under GOI schemes

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of GNM training school & hostel	10772.98	3625.00	#REF!	10	5	5	0	

Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		EXPENDITURE WITH CENTAGE (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	Rohtas	Construction of G.N.M Training school & hostels in Sadar hospital, Sasaram (Rohtas)	1,220.17	03-Oct-13	M/S B Prasad & co. Anishabad, Patna	894.38	11-Jun-14	10-Dec-15	Completed	100%	1,047.27	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	Banka	Construction of G.N.M at Sadar Hospital Banka	1,222.36	03-Oct-13	M/S Lalan Kumar	969.16	26-Nov-14	25-May-16	Completed	100%	982.35	Sri Anil Kumar	Sri Rajendra Prasad	Handed over
3	Jahanabad	Construction of G.N.M at Sadar Hospital Jahanabad	963.56	03-Oct-13	M/S Yashaswi construction, Anishabad (Patna)	941.74	27-Nov-15	26-May-17	Completed	100%	1,089.49	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
4	Saharsa.	Construction of G.N.M at Sadar Hospital Saharsa	1,038.93	03-Oct-13	Baba Hans construction Pvt. Ltd	973.04	26-Dec-14	25-Jun-16	Completed	100%	835.12	Sri Sunil Kumar	Sri Rajendra Prasad	Handed over
5	Saran	Construction of G.N.M at Sadar Hospital Chapra (Saran)	1,255.93	03-Oct-13	M/S Harishankar Prasad	1,019.75	26-Dec-14	25-Jun-16	Block A-Finishing work Block B-Finishing work	90%	712.00	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
6	Buxar	Construction of G.N.M at Sadar Hospital Buxar	1,004.84	03-Oct-13	Rajesh Kumar	845.09	09-May-17	08-Nov-18	Finishing work is in progress.	82%	401.26	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
7	Purnea	Construction of G.N.M at Sadar Hospital Purnea	1,020.69	03-Oct-13	M/S Satyanarayan Singh	894.08	15-Dec-15	14-Jun-17	Academic Block-Finishing work is in progress	48%	283.12	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Clear land not available for hostel block.
8	Sheikhpura	Construction of G.N.M at Sadar Hospital Sheikhpura	983.43	03-Oct-13	Arun Deo Kumar	828.36	31-Dec-15	30-Jun-17	Completed	100%	1024.55	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
9	Madhepura	Construction of G.N.M at Medical College & Hospital Madhepura	1,040.90	03-Oct-13	-	-	-	-	Finishing work is in progress.	70%	0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Being constructed with Medical College. Hence separate expenditure not given.
10	West Champaran	Construction of G.N.M at Bettiah, West Champaran	1,022.15	03-Oct-13	Rama & Sons	855.73	11-May-17	10-Nov-18	Finishing work is in progress.	75%	585.12	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
Total			10,772.98			8,221.33					6,960.28			

CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N under GOI schemes

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	5120.94	1376.00	#REF!	10	10	0	-	-

Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		EXPENDITURE WITH CENTAGE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Darbhanga	Construction of A.N.M school & hostel at referral hospital Jale, Darbhanga	584.99	24-Sep-13	Avaneesh Enterprises, Ghaziabad	436.89	19-Jul-14	18-Jul-15	Completed	100%	315.09	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
2	Nawada	Construction of A.N.M school & hostel at referral hospital Rajauli, Nawada	448.73	24-Sep-13	Bipin Kumar, Nawada	380.79	29-Aug-14	28-Aug-15	Completed	100%	418.34	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
3	Siwan	Construction of A.N.M Training school & Hostel in Referral hospital, Mairwa (Siwan)	593.26	24-Sep-13	G.M Construction, Ahmedabad	408.98	26-Jul-14	25-Jul-15	Completed	100%	385.54	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
4	Aurangabad	Construction of A.N.M Training school & Hostel in Referral hospital, Daudnagar (Aurangabad)	468.41	24-Sep-13	Yashwi Infrastructure pvt. Ltd., Ranchi	385.96	19-Jan-15	18-Jan-16	Completed	100%	416.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	Kaimur	Construction of A.N.M Training school & Hostel in Sadar hospital, Bhabhua (Kaimur)	484.74	24-Sep-13	Anil Kumar, Rohtas	409.04	25-Aug-14	24-08-2015	Completed	100%	460.58	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	Khagaria	Construction of A.N.M Training school & Hostel in Sadar hospital, Khagaria	580.12	24-Sep-13	Surendra Prasad Singh, Begusarai	400.96	09-Jan-15	08-Jan-16	Completed	100%	429.02	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
7	Lakhisarai	Construction of A.N.M Training school & Hostel in Sadar hospital, Lakhisarai	472.21	24-Sep-13	Rama construction, Patna	406.74	19-Jul-14	18-Jul-15	Completed	100%	459.35	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
8	Supaul	Construction of A.N.M school & hostel at Sub-divisional hospital Triveniganj, Supaul	502.78	24-Sep-13	Avaneesh Enterprises, Ghaziabad	426.57	18-Jul-14	17-Jul-15	Completed	100%	364.59	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
9	Sheohar	Construction of A.N.M school & hostel at sadar hospital, sheohar	501.58	24-Sep-13	Virendra Kumar Chaudhary	401.40	29-Dec-14	28-Dec-15	Completed	100%	447.94	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
10	Jamui	Construction of A.N.M at Refferal Hospital Lakshampur (Jamui)	484.12	24-Sep-13	M/S Balkrishan Dholakiya construction pvt ltd	396.81	19-Aug-15	18-May-16	Completed	100%	424.58	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
Total			5,120.94			4,054.15					4,121.92			

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE EXPENDITURE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS IN LAKH)			STAGE	%	(RS IN LAKH)			
JLNMCH, Bhagalpur														
16	Bhagalpur	CONSTRUCTION OF CENTRAL LIBRARY AT JLNMCH, BHAGALPUR	584.55	28-Apr-15	Nandlal & Company	1,199.64	09-Sep-15	08-Mar-17	Completed	100%	465.44	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
17		CONSTRUCTION OF GIRL'S HOSTEL (75 capacity) AT JLNMCH, BHAGALPUR	499.12	27-Mar-15			09-Sep-15	08-Mar-17	Completed	100%	400.00	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
18		CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (1 units) JLNMCH, BHAGALPUR	275.08	27-Mar-15			09-Sep-15	08-Mar-17	Completed	100%	334.20	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
19		CONSTRUCTION OF MODEL RECORD ROOM AT JLNMCH, BHAGALPUR	170.98	28-Apr-15			09-Sep-15	08-Mar-17	Completed	100%		Sri Anil Kumar	Sri Sanjeev Ranjan	
		Sub Total of JLNMCH, Bhagalpur	1529.73			1,199.64								
DMCH, Darbhanga														
20	Darbhangga	CONSTRUCTION OF MODEL RECORD ROOM AT DMCH, DARBHANGA	170.98	28-Apr-15	Shaurya Premier Infrastructure Pvt Ltd	125.03	30-Aug-16	29-Aug-17	Completed	100%	113.48	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
		Total	16345.42			13227.55					10683.07			

PHC TO CHC (30 BEDDED) {Health deptt-38 nos}

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS					
1	Construction of PHC to CHC (Health deptt.)	14036.06	24433.92	8307.38	38	12	25	1						
Detailed Report														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	JAMUI	CHC AT PHC GIDHAURE (JAMUI)	369.37	03-Sep-14	Ashok & co niwas pvt ltd, Jamui	338.94	31-Aug-15	30-Aug-16	Completed	100%	286.86	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
2	VAISHALI	CHC AT PHC RAJAPAKAR (VAISHALI)	369.37	03-Sep-14	Rana construction, Kadamkuan, Nagera	318.90	31-Aug-15	30-Aug-16	Completed	100%	330.65	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
3	EAST CHAMPARAN	CHC AT PHC SANGRAMPUR (EAST CHAMPARAN)	369.37	03-Sep-14	Nagendra Mishra, Muzaffarpur	311.08	31-Aug-15	30-Aug-16	Completed	100%	300.51	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Handed over
4	NAWADA	CHC AT PHC NARDIGANJ (NAWADA)	369.37	03-Sep-14	Arun Deo Kumar, Nalanda	343.25	09-Sep-15	08-Sep-16	Completed	100%	336.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	JEHANABAD	CHC AT PHC HULASGANJ (JEHANABAD)	369.37	03-Sep-14	M/S Om Sai construction, Jehanabad	316.90	31-Aug-15	30-Aug-16	Completed	100%	336.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
6	SUPAUL	CHC AT SARAIGARH BHAPTIYAH (SUPAUL)	369.37	03-Sep-14	Indra Narayan Singh Contract pvt ltd, Patna	352.90	28-Apr-16	27-Apr-17	Completed	100%	349.69	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
7	BHAGALPUR	CHC AT ISMAILPUR (BHAGALPUR)	369.37	03-Sep-14	Pankaj construction	404.56	08-Jun-16	07-Jun-17	Finishing work is in progress	98%	320.78	Sri Anil Kumar	Sri Sanjeev Ranjan	
8	SITAMARHI	CHC AT BOKHRA (SITAMARHI)	369.37	03-Sep-14	Sanjay Kumar	336.23	12-May-16	11-May-17	Completed	100%	310.84	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
9	SAMASTIPUR	CHC AT MOHANPUR (SAMASTIPUR)	369.37	03-Sep-14	Vinesh Kumar	324.54	12-May-16	11-May-17	Plaster work is in progress	60%	167.56	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	SAMASTIPUR	CHC AT KHANPUR (SAMASTIPUR)	369.37	03-Sep-14	M/S Shyam babu Chaudhary	322.42	12-May-16	11-May-17	Roof shuttering (2nd.F)	45%	138.74	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land available on May-2017
11	VAISHALI	CHC AT PHC BHAGWANPUR (VAISHALI)	369.37	03-Sep-14	Nagendra Mishra, Muzaffarpur	327.06	22-Aug-16	21-Aug-17	Completed	100%	282.18	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
12	SIWAN	CHC AT PHC HASANPURA (SIWAN)	369.37	03-Sep-14	Asiana contract pvt ltd, Gopalganj	310.54	31-Aug-15	30-Aug-16	Finishing work is in progress	75%	159.71	Sri Birendra Purbey	Sri Rajendra Prasad	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
13	GOPALGANJ	CHC AT PHC THAWE (GOPALGANJ)	369.37	03-Sep-14	G.M Construction, Siwan	330.17	31-Aug-15	30-Aug-16	Completed	100%	185.20	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
14	GAYA	CHC AT PHC MOHRA (GAYA)	369.37	03-Sep-14	Mohan Sharma, Gaya	315.16	14-Nov-16	13-Nov-17	Finishing work is in progress	95%	270.03	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	SAMASTIPUR	CHC AT BITHAN (SAMASTIPUR)	369.37	03-Sep-14	M/S Surendra Prasad Singh, Begusarai	341.28	06-Mar-17	05-Mar-18	Completed	100%	341.27	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
16	MADHUBANI	CHC AT KALUAHI (MADHUBANI)	369.37	03-Sep-14	Abhay kumar Singh, Sitamarhi	323.46	17-Feb-17	16-Feb-18	Roof Binding (2nd.F)	42%	161.23	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	ARWAL	CHC AT KALER (ARWAL)	369.37	03-Sep-14	B.M Construction, Jehanabad	330.58	16-Oct-17	15-Oct-18	Brick work is in progress	45%	179.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
18	SAHARSA	CHC AT SATAR KATAIYA (SAHARSA)	369.37	03-Sep-14	M/S R. K. Construction, Begusarai	382.85	31-Oct-16	30-Oct-17	Finishing work is in progress	80%	231.65	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
19	NAWADA	CHC AT KASHICHAK (NAWADA)	369.37	03-Sep-14	Avani Devcon pvt ltd, Patna	300.69	13-Feb-17	12-Feb-18	Roof shuttering (Terrace Floor)	45%	194.92	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
20	MUZAFFARPUR	CHC AT BANDRA (MUZAFFARPUR)	369.37	03-Sep-14	Nalin Ranjan	297.09	27-Dec-16	26-Dec-17	Not Started		0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Land not available
21	SIWAN	CHC AT LAKRI NABIGANJ (SIWAN)	369.37	03-Sep-14	Asiana contract pvt ltd, Gopalganj	316.76	11-Aug-16	10-Aug-17	Completed	100%	235.43	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
22	JAMUI	CHC AT HARLALNAGAR,ALIGANJ (JAMUI)	369.37	03-Sep-14	A.K Construction	289.68	08-Jun-16	07-Jun-17	Plaster work is going on	70%	230.36	Sri Anil Kumar	Sri Rajendra Prasad Singh	
23	DARBHANGA	CHC AT HANUMAN NAGAR (DARBHANGA)	369.37	03-Sep-14	Sanjay Kumar	335.76	06-Mar-17	05-Mar-18	Finishing work is in progress	62%	139.09	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
24	KATI HAR	CHC AT SAMAILI (KATI HAR)	369.37	03-Sep-14	M/S C.S Construction	350.83	08-Sep-16	07-Sep-17	Finishing work is in progress	80%	233.74	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
25	KATI HAR	CHC AT MANSARI (KATI HAR)	369.37	03-Sep-14	M/S C.S Construction	339.46	08-Sep-16	07-Sep-17	Finishing work is in progress	75%	260.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	SHEOHAR	CHC AT DUGRI KATHSARI (SHEOHAR)	369.37	03-Sep-14	Sri Ashok Kumar Singh, Sitamarhi	337.18	17-Feb-17	16-Feb-18	Foundation work is going on	2%	0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Encroachment available in Proposed Site
27	GAYA	CHC AT BANKEBAZAR (GAYA)	369.37	03-Sep-14	Kishor Kumar Singh, Aurangabad	354.31	07-Oct-16	06-Oct-17	Finishing work is in progress	80%	253.68	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	MADHEPURA	CHC AT PURAINI (MADHEPURA)	369.37	03-Sep-14	Topline Infra Projects pvt ltd, Kolkata	357.33	27-Dec-16	26-Dec-17	Completed	100%	357.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
29	SITAMARHI	CHC AT SUPPI (SITAMARHI)	369.37	03-Sep-14	Sri Sanjeev Kumar, Patna	326.89	17-May-18	16-May-19	Foundation work is going on	15%	0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
30	JEHANABAD	CHC AT RATNIFARIDPUR (JAHANABAD)	369.37	03-Sep-14	Sri Nripendra Kumar Sinha, Patna	289.93	18-Aug-17	17-Aug-18	Roof shuttering (3rd.F)	40%	172.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	MADHEPURA	CHC AT GWALPARA (MADHEPURA)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	385.23	17-Feb-17	16-Feb-18	Finishing work is in progress	70%	244.60	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
32	SUPAUL	CHC AT PRATAPGANJ (SUPAUL)	369.37	03-Sep-14	Indra Narayan Singh Contract pvt ltd, Patna	366.66	17-Feb-17	16-Feb-18	Finishing work is in progress	75%	270.45	Sri Sunil Kumar	Rajendra Prasad Singh	
33	BHAGALPUR	CHC AT RANGRACHOWK (BHAGALPUR)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	359.12	13-Jan-17	12-Jan-18	Finishing work is in progress	95%	223.85	Sri Anil Kumar	Sri Sanjeev Ranjan	
34	MADHUBANI	CHC AT LAKHNAUR (MADHUBANI)	369.37	03-Sep-14	Mother India const. pvt ltd	360.45	20-Mar-17	19-Mar-18	Roof shuttering (F.F)	35%	145.24	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
35	SITAMARHI	CHC AT CHORAUT (SITAMARHI)	369.37	03-Sep-14	Mother India const. pvt ltd	334.73	20-Jul-17	19-Jul-18	Plaster work is going on	67%	221.20	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
36	MADHEPURA	CHC AT BIHARIGANJ (MADHEPURA)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	388.35	17-Feb-17	16-Feb-18	Plaster work is in progress	60%	231.53	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
37	NAWADA	CHC AT MESKAUR (NAWADA)	369.37	03-Sep-14	Archana Contractor pvt ltd	307.13	14-Jul-17	13-Jul-18	Excavation work	2%	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Work sttoped due to hard rock
38	KATIHAR	CHC AT DANDKHORA (KATIHAR)	369.37	03-Sep-14	Bambam Kumar Singh	343.77	15-May-17	14-May-18	Plaster work is in progress	60%	205.88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
					Total						8307.38			

PHC TO CHC (30 BEDDED) (Individual)

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS				
1	Construction of PHC to CHC	Health Dept.	8386.76	0.00	0.00	15	9	3	3					
Detailed Report														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (IN RS. LAKH)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	MADHUBANI	CHC ARARIA SANGRARM,BLOCK-JHANJHARPUR	476.00	28-Feb-14	M/S Dhramnath construction, Madhubani	388.34	8/11/2015	8/10/2016	Completed	100%	339.58	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
2	NAWADA	CHC KHANWA,	476.00	28-Feb-14	Sri Bipin Kumar, Nawada	345.20	8/28/2015	8/27/2016	Completed	100%	279.15	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	PATNA	CHC PHULWARISARIFF,	543.23	06-Feb-15	M/S B.Prasad & Company, Patna	439.04	12/15/2015	12/14/2016	Completed	100%	493.04	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
4	Gopalganj	CHC AT PAKRI, BLOCK-SIDHWALIA	577.12	0.00	M/S Conesive Infrastructure Pvt. Ltd. Patna	318.86	9/9/2015	8/9/2016	Completed	100%	294.27	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
5	DARBHANGA	CHC ALINAGAR, BLOCK-ALINAGAR	577.12	31-Mar-15	Sanjay Kumar, Darbhanga	502.55	9/6/2016	9/5/2017	Completed	100%	473.83	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
6	PATNA	CHC AT BAKHTIYARPUR,	577.12	21-Jul-15	Prasad Associates, Ranchi	413.19	6/16/2016	6/15/2017	Completed	100%	413.19	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
7	JAHANABAD	CHC SHAKURABAD, BLOCK-RATNIFARIDPUR	577.12	24-Nov-14	Mukesh Kumar, Gaya	345.21	6/8/2016	6/7/2017	Completed	100%	332.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
8	SUPAUL	CHC BALUA BAJAR, BLOCK-CHHATAPUR,	577.12	24-Nov-14	INCPL, Patna	417.23	7/6/2016	7/5/2017	Almost completed	98%	328.22	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
9	GAYA	CHC MAHKAR, BLOCK-KHIZIRSARAI	577.12	24-Nov-14	Kaushlendra Kumar, Jehanabad	368.02	7/20/2016	7/19/2017	Completed	100%	293.72	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
10	W. CHAMPARAN	CHC BALMIKINAGAR BAGHA-2, DIST-WEST CHAMPARAN	543.23	24-Nov-14	Maa Vindhyaasini construction, W. Champaran	389.10			Not started		0	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	(Agreement done on 08/07/2016) Land not available
11	SARAN	CHC ISUAPUR, DIST-SARAN	577.12	05-Aug-15	Yashaswi Infrastructure pvt ltd	491.55			Roof casted (G.F)	25%	56.00	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Land made available on 20 July 2017
12	NALANDA	CHC ISLAMPUR, Dist-NALANDA	577.12	05-Aug-15	M/S B.Prasad & Company, Patna	439.30	9/6/2016	9/5/2017	Completed	100%	373.12		Sri Sanjeev Ranjan	
13	MUZAFFARPUR	CHC MUSHARI, DIST-MUZAFFARPUR	577.12		Mohan Prasad Developers & construction pvt ltd	480.20	3/6/2017	3/5/2018	Brick work is going on (F.F)	50%	227.87	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
14	ROHTAS	CHC KOCHAS, BLOCK-KOCHAS	577.12	16-Jun-15		-			Not started			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Tender to be done
15	ROHTAS	CHC KARGAHAR, BLOCK-KARGAHAR	577.12	16-Jun-15		-			Not started			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
Total			8386.76			5,337.79					3,904.88			

PHC TO CHC (30 BEDDED) (Under MSDP)

SL NO	Name of work	A.A. Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of PHC to CHC (Minority)	11776.25 (471.05 per unit)	0.00	2677.38	25	6	7	12	

Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	KISHANGANJ	CHC AT DIGHALBANK, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	385.56	28-Apr-16	27-Apr-17	Completed	100%	273.54	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	KISHANGANJ	CHC AT THAKURGANJ, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	386.25	28-Apr-16	27-Apr-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to D.M for land
3	KISHANGANJ	CHC AT BAHADURGANJ, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	381.55	28-Apr-16	27-Apr-17	Completed	100%	266.56	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
4	KISHANGANJ	CHC AT KOCHADHAMAN, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	384.91	28-Apr-16	27-Apr-17	Completed	100%	193.43	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	ARARIYA	CHC AT PALASI, ARARIYA	471.05	13-Apr-15	Topline Infra	389.75	28-Apr-16	27-Apr-17	Completed	100%	231.67	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	KATIHAR	CHC AT AZAMNAGAR, KATIHAR	471.05	13-Apr-15	Pankaj Kumar Singh	387.17	29-Apr-16	28-Apr-17	Completed	100%	312.09	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
7	BHAGALPUR	CHC AT JAGDISHPUR, BHAGALPUR	471.05	13-Apr-15	Balkrishna Bhalotia construction pvt ltd, jamui	368.77	28-Apr-16	27-Apr-17	Completed	100%	360.00	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
8	KATIHAR	CHC AT BALRAMPUR, KATIHAR	471.05	13-Apr-15	Birendra Kumar Singh, Katihar	367.86	31-May-16	30-May-17	Column work (G.F)	18%	81.11	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9	KATIHAR	CHC AT AMADABAD, KATIHAR	471.05	13-Apr-15	Birendra Kumar Singh, Katihar	362.07	27-May-16	26-May-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Land not available) Letter sent to D.M for land
10	ARARIYA	CHC AT RANIGANJ, ARARIYA	471.05	13-Apr-15	INSCPL	369.66	06-Jul-16	05-Jul-17	Finishing work	75%	174.41	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	MADHUBANI	CHC AT MADHUBANI SADAR, MADHUBANI	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.59	20-Jul-16	19-Jul-17	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Work will be started after demolished the old building
12	KATIHAR	CHC AT KADWA, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.92	08-Jun-16	07-Jun-17	Finishing work is in progress	90%	294.51	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	KATIHAR	CHC AT BARSOI, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.62	08-Jun-16	07-Jun-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available, Letter send for land
14	KATIHAR	CHC AT BARARI, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.91	08-Jun-16	07-Jun-17	Finishing work	90%	295.78	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	ARARIYA	CHC AT SIKTI, ARARIYA	471.05	13-Apr-15	Basant Banijya Limited, Gaya	379.11	27-Feb-18	26-Feb-19	Roof casted (G.F)	25%	61.13	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Agreement done on 23/02/2017

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS				
			Amount (in rs lakh)	Date		(RS in lakh)			STAGE	%	(RS in lakh)							
16	ARARIYA	CHC AT TERHAGACH, ARARIYA	471.05	13-Apr-15	M/S C.S construction	378.29	06-Sep-16	05-Sep-17	Column work (G.F)	20%	63.77	Sri Pankaj Kumar	Sri Sanjeev Ranjan	work started after demolished the old building				
17	DARBHANGA	CHC AT KIRATPUR, DARBHANGA	471.05	13-Apr-15	Kuwar construction	352.30	15-Jul-17	14-Jul-18	Not Started	-	0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available, Letter send to D.M				
18	KISHANGANJ	CHC AT POTHIA, KISHANGANJ	471.05	13-Apr-15	Anil Kumar	369.47	02-Jun-17	01-Jun-18	Column work (G.F)	18%	69.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land made available after Tree cutting on 02 August 2017				
19	KATIHAR	CHC AT HASANGANJ, KATIHAR	471.05	13-Apr-15	Rita Devi	371.21	25-Jul-17	24-Jul-18	Not Started	-	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent for land				
20	EAST CHAMPARAN	CHC AT BANJARIA, EAST CHAMPARAN	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Land not available				
21	VAISHALI	CHC AT CHEHRA KALAN, VAISHALI	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	(Letter Send to P.S MWD, Bihar vide Letter no-BMSIC/80015/0				
22	ARARIYA	CHC AT JOKIHAT, ARARIYA	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Dated-21/06/2016				
23	KATIHAR	CHC AT KATIHAR SADAR, KATIHAR	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped				
24	ARARIYA	CHC AT FORBESGANJ, ARARIYA	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped				
25	KATIHAR	CHC AT MANIHARI, KATIHAR	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped				
Total															2677.38			

ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
1	PATNA	CONSTRUCTION OF APHC IN SAMASTICHAK, PATNA	75.99	12-Mar-11	Pintu Construction, Masaurhi	68.75	20-Apr-13	19-Jan-14	completed	100%	81.47	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	KAIMUR	CONSTRUCTION OF APHC IN NATAIYA, KAIMUR	75.99	18-Sep-12	Smt Rita Devi	68.75	03-Jul-13	02-Apr-14	completed	100%	88.11	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
3	SAMASTIPUR	APHC NARHAN, DIST-SAMASTIPUR (FROM SHS)	75.99	12-Mar-11	-	-	-	-	-	-	-	-	-	Tender not Invited
4	SAMASTIPUR	CONSTRUCTION OF APHC IN BANDHAR, SAMASTIPUR	75.99	28-Aug-12	Mr. A Khan	68.75	16-Aug-13	15-May-14	completed	100%	90.68	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	GAYA	CONSTRUCTION OF APHC IN MAIN GRAM, GAYA	75.99	03-Oct-12	M/S Rita Devi	66.45	12-Sep-13	11-Jun-14	completed	100%	79.20	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	SIWAN	CONSTRUCTION OF APHC NARENDARPUR, SIWAN	75.99		Jiradei Narendrapur Engineering & Construction Company	73.62	14-Aug-13	13-May-14	completed	100%	80.55	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
7	VAISHALI	APHC BHAGWANPURRATI, DIST-VAISHALI (BY PREFAB MATERIAL)	53.15	06-Nov-09	Synergy thrillingston, chandigarh	-	-	-	completed	100%	59.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	CONSTRUCTED AS MODEL UNDER 100 APHC SANCTIONED BY HEALTH DEPT.
8	VAISHALI	APHC ROOPNARAYANPUR, BLOCK-JANDAHA, DIST-VAISHALI (BY PREFAB MATERIAL)	53.15	06-Nov-09	Revirie Ventures Pvt. Ltd, Chhatishgarh	-	-	-	completed	100%	69.05	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	PATNA	APHC DATMAI, BLOCK-MASOURHI, DIST-PATNA (BY PREFAB MATERIAL)	53.15	06-Nov-09	Sai Baba Builders & Consultants Pvt. Ltd	-	-	-	completed	100%	35.65	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
10	GAYA	CONSTRUCTION OF APHC AT MAHKAR, BLOCK-KHIZIRISARAI (GAYA) BY PREFAB MATERIAL	112.49	23-Jun-14	Acme Cleantech Solutions Ltd, Gurgaon (Haryana)	84.74	26-Aug-14	25-Nov-14	completed	100%	69.55	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
11	NALANDA	CONSTRUCTION OF APHC AT KACHHARIYA, BLOCK-THARTHARI (NALANDA) BY PRE-FAB MATERIAL	112.49	22-Jul-14	Beardsell Ltd.	93.78	29-Dec-14	28-Apr-15	-	-	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(work rescinded)
12	BEGUSARAI	CONSTRUCTION OF APHC AT SONVARSA, SAMHO (BEGUSARAI)	90.008	17-Jan-14	Ramniwas Kumar, Begusarai	76.46	19-Aug-15	18-May-16	Completed	100%	76.46	Sri Anil Kumar	Sri Rajendra Prasad Singh	

ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT AMOUNT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
13	GOPALGANJ	CONSTRUCTION OF APHC AT SIDHWALIA, GOPALGANJ	120.66		Bajrangi Singh, Chhapra	104.92	14-Aug-15	13-May-16	Completed	100%	93.85	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
14	GOPALGANJ	CONSTRUCTION OF APHC AT BALRA, BARAULI (GOPALGANJ)	87.05	10-Nov-14	Baranwala Contact Pvt. Ltd, Gopalganj	78.44	19-Aug-15	18-Feb-16	Completed	100%	78.44	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
15	GOPALGANJ	CONSTRUCTION OF APHC AT REVITITH, BAIKUNTHPUR (GOPALGANJ)	87.05	10-Nov-14	Baranwala Contact Pvt. Ltd, Gopalganj	77.75	19-Aug-15	18-Feb-16	Completed	100%	77.55	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
16	JAHANABAD	CONSTRUCTION OF APHC AT BAJITPUR, BLOCK-GHOSHI, DIST- JAHANABAD	122.35	-	-	-	-	-	-	-	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Tender Finalized, LOA to be issued
17	JAHANABAD	APHC AT MURAHARA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	122.35	04-Feb-15	Srimati Rita Devi, Sasaram	181.62	01-Sep-15	30-Jun-15	completed	100%	64.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
18	JAHANABAD	APHC AT AVGILLA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	122.350	04-Feb-15						completed	100%	86.36	Sri Pankaj Kumar	Sri Sanjeev Ranjan
19	ROHTAS	CONSTRUCTION OF APHC AT BARHARI BLOCK-KARGAHAR, DIST-ROHTAS	120.655	04-Feb-15	Sri Rajesh Kumar, Sasaram	284.13	31-Aug-15	30-May-16	Completed	100%	312.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
20	ROHTAS	CONSTRUCTION OF APHC AT KOWATH, BLOCK-DAWATH, DIST-ROHTAS	120.655	04-Feb-15	Sri Rajesh Kumar, Sasaram		31-Aug-15	30-May-16	completed	100%		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
21	ROHTAS	CONSTRUCTION OF APHC AT KHAIRHI, BLOCK-DAWATH, DIST-ROHTAS	120.655	04-Feb-15	Sri Rajesh Kumar, Sasaram		31-Aug-15	30-May-16	completed	100%		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
22	VAISHALI	CONSTRUCTION OF APHC AT SONHO, BLOCK-GOROUL (VAISHALI)	102.05		Randhir Kumar	97.40	09-Sep-15	08-Jun-16	completed	100%	97.46	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
23	NALANDA	CONSTRUCTION OF APHC AT AMBA (NALANDA)	122.34		Lallu Kumar	97.50	04-Jan-16	03-Oct-16	completed	100%	96.86	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
24	BHAGALPUR	CONSTRUCTION OF APHC AT POTHIA SANHAULA (BHAGALPUR)	81.309	27-Jan-14	Lalan Kumar	71.13			Work started		0	Sri Anil Kumar	Sri Sanjeev Ranjan	
25	KAIMUR	APHC AT BITHWAR DIST-KAIMUR	122.340		Kamlesh Kumar Singh	94.71	12-May-16	11-May-17	Completed	100%	104.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
26	PATNA	APHC AT GOPALPUR (MANER) DIST-PATNA	122.340		Brajesh Kumar	98.51	03-Mar-16	02-Dec-16			0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Land not available

ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
27	JAHANABAD	APHC AT KIYUR, BLOCK-HULASHGANJ, DIST-JEHANABAD	122.340	13-Jul-15	Kaushlendra Kumar	91.54	28-Oct-16	27-Jul-17	completed	100%	91.54	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	BEGUSARAI	SMRITISHESH PARMESHWARI DEVI APHC AT KESAWA, BARAUNI, DIST-BEGUSARAI	122.340		Agni Kumar Singh	109.48	05-May-17	04-Feb-18	completed	100%	109.48	Sri Anil Kumar	Sri Rajendra Prasad Singh	
29	BEGUSARAI	APHC AT BAHALPUR (NAYAGAON) MATIHANI, DIST-BEGUSARAI	90.008	22-Jan-14	Ramniwas kumar	74.93	24-Mar-17	23-Dec-17	completed	100%	22.20	Sri Rajendra Prasad Singh	Sri Rajendra Prasad Singh	
30	PATNA	APHC SAKSOHRA AT BELCHI, DIST-PATNA	114.700		M/s Devendra Prasad Singh	120.39	05-May-17	04-Mar-18	completed	100%	71.41	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
31	MUNGER	APHC AT BANGALWA, DIST-MUNGER	122.490	28-Feb-14	P PRAKASH CONT.	104.64					0	Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued
32	MUNGER	APHC AT GHATWARI, DIST-MUNGER (BY PREFAB)	122.490	28-Feb-14	P PRAKASH CONT.	99.13	22-Feb-17	21-Nov-17			0	Sri Anil Kumar	Sri Rajendra Prasad Singh	Land not available
33	VAISHALI	APHC AT MADARNA DIST-VAISHALI	102.050	02-Sep-14	Rohit Raj Construction, Patna	96.68	11-Aug-16	10-May-17	completed	100%	99.69	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
34	MADHUBANI	APHC AT BHAIKAVSTHAN BLOCK-JHANJHARPUR, DIST-MADHUBANI	114.07	09-Feb-15	M/S Delta Enterprises	102.72	22-Feb-17	21-Nov-17	Finishing work	92%	36.85	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
35	BEGUSARAI	APHC AT SIHMA, BLOCK-MATIHANI DIST-BEGUSARAI	122.340		M/S Surendra Prasad Singh, Begusarai	103.50	17-Feb-17	16-Nov-17	completed	100%	103.50	Sri Anil Kumar	Sri Rajendra Prasad Singh	
36	SAMASTIPUR	APHC AT DEVDHA, (HASANPUR) DIST-SAMASTIPUR	122.34	03-Feb-15								Sri Sunil Kumar	Sri Rajendra Prasad Singh	In Tener
37	MADHUBANI	APHC AT BASAITH, BLOCK-BENIPATTI (MADHUBANI)	122.340	09-Feb-16	Tufail Ahmed Khan const. pvt ltd	98.12	05-May-17	04-Feb-18	Finishing work	90%	33.76	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
38	MADHUBANI	APHC AT NAWANI, BLOCK-JHANJHARPUR, DIST-MADHUBANI	126.970	29-Aug-16	Regal Infratrading Pvt. Ltd., Patna	126.19	08-Feb-17	07-Nov-17	Brick work is in progress	45%	31.45	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
39	MADHUBANI	APHC AT BHAUR, BLOCK-PANDAUL, DIST-MADHUBANI	122.340	29-Aug-16	MDS Infranirman Pvt ltd, Patna	105.39	15-Jul-17	14-Apr-18	Roof shuttering (G.F)	35%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
40	ARWAL	APHC AT LARI, BLOCK-KURTHA, DIST-ARWAL	122.340	18-Jan-17	Praveen Kumar, Jehanabad	124.50	21-Sep-17	20-Jun-18	Plaster work is in process	55%	40.49	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
41	MADHUBANI	APHC AT MOHAN BARIYAM,NARPAT NAGAR , BLOCK-PANDAUL, DIST-MADHUBANI	0.000		Shaurya Premiere Infrastructure pvt ltd, Patna	106.95	06-Oct-17	05-Jul-17	Roof casted	35%	27.85	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
42	WEST CHAMPARAN	APHC AT PATILAR, DIST-w. Champaran	0.000	05-May-16	Anil Kumar Mishra	105.13	02/02/018	01-Sep-18	Roof shuttering (G.F)	30%	23.45	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
43	SIWAN	APHC AT NANDA MUNDA, BLOCK-SISWAN, DIST-SIWAN	126.970	20-Sep-16	Pratap Construction, New Delhi	102.58						Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued
44	SIWAN	APHC AT JAMO BLOCK-GORIYAKOTHI, DIST-SIWAN	122.340	05-Sep-17	Savitri Technocrate Pvt Ltd, Gopalganj	102.58						Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on 13/02/2018
45	NALANDA	CONSTRUCTION OF APHC AT HUSAINPUR, BLOCK-RAHUI (NALANDA)			R.K Infraservices	98.77	17-May-18	16-Feb-19				Sri Pankaj Kumar	Sri Sanjeev Ranjan	
		SUBTOTAL	3166.644								1,691.21			

Sl no.	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	Remarks
1	45	27	9	9	

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in Lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT AMOUNT (RS in Lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	Darbhanga	Brahmpur (Darbhanga)	124.31		C.G.G construction	303.02	17-Feb-16	16-Feb-17	Completed	100%	52.88	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Darbhanga	Kamtaul (Darbhanga)	124.31				17-Feb-16	16-Feb-17	Completed	100%	47.67	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
3	Darbhanga	Sarwara (Darbhanga)	124.31				17-Feb-16	16-Feb-17	Brick work completed	55%	21.73	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
4	Katihar	Morsanda (katihar)	124.31		B.K Singh	299.55	08-Jun-16	07-Jun-17	Roof casted	40%	14.97	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	Katihar	Bharwara (katihar)	124.31				08-Jun-16	07-Jun-17	Finishing work is in progress	80%	60.01	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	Katihar	Surjapur (katihar)	124.31				08-Jun-16	07-Jun-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
7	West Champaran	Gokhula (West Champaran)	124.31		Sharda chandel contract pvt ltd.	194.83	11-Apr-16	10-Apr-17	Finishing work is in progress	90%	105.33	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
8	West Champaran	Dumaria (West Champaran)	124.31				11-Apr-16	10-Apr-17	Finishing work is in progress	90%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
9	Kishanganj	Kalpeer, Tedhagach (Kishanganj)	124.31		M/S Shankar Construction, Begusarai	101.54	27-Dec-16	26-Sep-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
10	Kishanganj	Bual Dah, Block-Kochadhaman (Kishanganj)	124.31		M/S Shankara Construction, Begusarai	206.36	27-Dec-16	26-Sep-17	Finishing work is in progress	95%	89.44	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	Kishanganj	Maudha, Block-Kochadhaman (Kishanganj)	124.31				27-Dec-16	26-Sep-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
12	Supaul	Deenbandhu, Basantpur (Supaul)	124.31		Mahendra Kumar Mishra	96.68					0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/05/2016
13	Kishanganj	chichubadi, Kasba-Kaliyaganj, Block- Pothia (Kishanganj)	124.31		Sri Narayan Mandal, Katihar	205.09	13-Jan-17	12-Oct-17	Plaster work is in progress	60%	57.34	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
14	Kishanganj	Tipijhari Magurjohn, Block-Pothia (Kishanganj)	124.31				13-Jan-17	12-Oct-17	-	-	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
15	Purnea	Abdullah Nagar (Purnea)	124.31		Rana pratap Singh	97.71	09-Oct-17	08-Jul-18	Finishing work is in progress	90%	66.57	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	Madhubani	Loha, Kaluahi (Madhubani)	124.31		M/S Dayaram Singh	99.64	-	-	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/05/2016 (Land not available)
17	East Champaran	Karsahiya, Barharwa Lakhansen, (Dhaka E. Champaran)	124.31		Vikash Kumar Gupta	209.19	20-Jul-17	19-Apr-18	Plinth Level	15%	8.79	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
18	Kishanganj	Powakhali Thakurganj (Kishanganj)	124.31		Sudesh Kumar Singh & co. construction pvt ltd. jamui	97.26	17-Feb-17	16-Nov-17	Finishing is in progress	85%	57.82	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
19	Sitamarhi	Bajpatti Got Abidpur (Sitamarhi)	124.31								0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Retender to be invited

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in Lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT AMOUNT (RS in Lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
20	Darbhanga	Harihath, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar	312.80	06-Mar-17	05-Mar-18	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
21	Darbhanga	Garaul, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar		06-Mar-17	05-Mar-18	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
22	Darbhanga	Narman, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar		06-Mar-17	05-Mar-18	Completed	100%	36.23	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
23	Kishanganj	Dhangada, Block- Dighalbank (Kishanganj)	124.31		Anil Kumar	207.35	13-Jan-17	12-Oct-17	Finishing work work is in progress.	90%	205.88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	Kishanganj	Baruamani Garnchavdaga, Block-Dighalbank (Kishanganj)	124.31		Anil Kumar		Finishing work work is in progress.	90%	63.65	Sri Pankaj Kumar	Sri Sanjeev Ranjan			
25	Kishanganj	Kadogaon, Block- Thakurganj (Kishanganj)	124.31		Sudesh Kumar Singh & co. construction pvt ltd, jamui	97.25	17-Feb-17	16-Nov-17			0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
26	Kishanganj	Budhnayi, Block-Pothia (Kishanganj)	124.31		Sudesh Kumar Singh & co. construction pvt ltd, jamui	193.95	13-Jan-17	12-Oct-17	Completed	100%	99.58	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	Kishanganj	Fala Tarni Block-Pothia (Kishanganj)	124.31				13-Jan-17	12-Oct-17	Completed	100%	100.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	Banka	Pardhadi, Dhuria (Banka)	124.31		Lalan Kumar	89.5481					0.00	Sri Anil Kumar	Sri Sanjeev Ranjan	T.S in process
29	Darbhanga	Jamalpur, Block-Kiratpur (Darbhanga)	124.31	06-Feb-17	Ram PUKAR Yadav, Darbhanga	103.24						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
30	Darbhanga	Manighachhi, Block-Manigachhi (Darbhanga)	124.31	06-Feb-17	Mother India Construction Pvt. Ltd				Column work (G.F)	20%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
31	Darbhanga	Nehra, Block-Manigachhi (Darbhanga)	124.31	06-Feb-17	Mother India Construction Pvt. Ltd	103.88						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
32	Sitamarhi	Benol, Block-Bokhra (Sitamarhi)	124.31	06-Feb-17	M/s Bharti Const., Sitamarhi	103.88						Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	T.S in Process
33	Purnea	Mahendrapur, Block-Purnea (Purnea)	124.31	06-Feb-17	Anil Kumar Singh, Katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
34	Purnea	Ranipatra, Block-Purnea Purva (Purnea)	124.31	06-Feb-17	Shiv Shankar Singh, Katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
35	Purnea	Harda, Block-Purnea Purva (Purnea)	124.31	06-Feb-17	Prakash Kumar Sah, katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
36	Purnea	Sabdapur, Block-Kasba (Purnea)	124.31	06-Feb-17	ROMIT RAJ Construction, Machhali	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
37	Purnea	Echalo, Block-Dagarua (Purnea)	124.31	06-Feb-17	Construction, Machhali	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
38	Purnea	Muchhatta, Block-Amaur (Purnea)	124.31	06-Feb-17	Prashant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in Lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT AMOUNT (RS in Lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
39	Purnea	Sirshi, Block-Baisa (Purnea)	124.31	06-Feb-17	Prashant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
40	Purnea	Katorhat, Block-Baisa (Purnea)	124.31	06-Feb-17	Parshant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
41	Purnea	Kajha, Block-K.Nagar (Purnea)	124.31	06-Feb-17								Sri Pankaj Kumar	Sri Sanjeev Ranjan	In Tender 07/2017
42	Purnea	Banbhag, Block-K.Nagar (Purnea)	124.31	06-Feb-17								Sri Pankaj Kumar	Sri Sanjeev Ranjan	In Tender 07/2017
Total										1088.26				

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	WEST CHAMPARAN	HSC AT MANGALPUR BLOCK-SIKTA (WEST CHAMPARAN)			Brajesh Kumar, Bettiah	116.16	16-Dec-15	15-Aug-16	Completed	100%	31.04	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
2	WEST CHAMPARAN	HSC AT BHAURA,BLOCK-SIKTA (WEST CHAMPARAN)			Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
3	WEST CHAMPARAN	HSC AT TILOJPUR,BLOCK-MAINATAND (WEST CHAMPARAN)			Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
4	WEST CHAMPARAN	HSC AT JIGNA,BLOCK-MAINATAND (WEST CHAMPARAN)			Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
5	SIWAN	HSC AT KHODAIBARI,BLOCK-HUSAINGANJ (SIWAN)			Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Not Started				Sri Birendra Purbey	Sri Rajendra Prasad Singh
6	DARBHANGA	HSC AT BASDIH, BLOCK-HAYAGHAT (DARBHANGA)			Sri vivek Kumar Jha, Darbhanga	97.74	15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
7	DARBHANGA	HSC AT SIRNIA, BLOCK-HAYAGHAT (DARBHANGA)			Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
8	DARBHANGA	HSC AT RATANPURA, BLOCK-HAYAGHAT (DARBHANGA)			Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
9	DARBHANGA	HSC AT HORALPATTI, BLOCK-HAYAGHAT (DARBHANGA)			Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	DARBHANGA	HSC AT DRAHWAJPUR, BLOCK-DARBHANGA (DARBHANGA)			Dinesh Pd. Singh		104.92	20-Mar-17	19-Nov-17	Not Started			Sri Sunil Kumar	
11	DARBHANGA	HSC AT KHARUA, BLOCK-DARBHANGA (DARBHANGA)			Dinesh Pd. Singh	20-Mar-17		19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
12	DARBHANGA	HSC AT BHALPATTI, BLOCK-DARBHANGA (DARBHANGA)			Dinesh Pd. Singh	20-Mar-17		19-Nov-17	Completed	100%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	DARBHANGA	HSC AT BADHAUL-DEVRA BANDHAUDI, BLOCK-JALE (DARBHANGA)			Dinesh Pd. Singh	20-Mar-17		19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	DARBHANGA	HSC AT GARDI, BLOCK-JALE (DARBHANGA)			Dinesh Pd. Singh	20-Mar-17		19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
15	GOPALGANJ	HSC AT BARWA, BLOCK-ADAPUR (GOPALGANJ)			Sri Shailendra Shekhar Mishra, Gopalganj	108.76			Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on-04/10/2016 (Agreement Done) Chotka Sakhen-Land not available
16	GOPALGANJ	HSC AT BRAHBHAIN, BLOCK-ACHKAGAON (GOPALGANJ)			Sri Shailendra Shekhar Mishra, Gopalganj				Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	
17	GOPALGANJ	HSC AT BARARI HARKESH, BLOCK-ACHKAGAON (GOPALGANJ)			Sri Shailendra Shekhar Mishra, Gopalganj				Finishing work is in progress	75%		Sri Birendra Purbey	Sri Rajendra Prasad Singh	
18	GOPALGANJ	HSC AT CHHOTKA SAKHEN, BLOCK-ACHKAGAON (GOPALGANJ)			Sri Shailendra Shekhar Mishra, Gopalganj				Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	
19	KISHANGANJ	HSC AT PIPRITHAN PURVI, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram	133.15	05-May-17	04-Jan-18	Completed	100%	126.8	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
20	KISHANGANJ	HSC AT KHARIBASTI, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Not Started	0%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Due to unavailability of Land
21	KISHANGANJ	HSC AT KATHARO, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
22	KISHANGANJ	HSC AT KHANABARI, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
23	KISHANGANJ	HSC AT PACKPARA, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	KISHANGANJ	HSC AT JIRANGACH OLDMAICHI, BLOCK-THAKURGANJ (KISHANGANJ)			Smt Rita Devi, Sasaram	05-May-17	04-Jan-18	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan			

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
25	KATIHAR	HSC AT PALSIA, BLOCK-BALRAMPUR (KATIHAR)			BHISHMA PRATAP SINGH, SIWAN	89.99	06-Mar-17	05-Nov-17	Plaster Progress	70%	32.17	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	KATIHAR	HSC AT MALIKPUR, BLOCK-BALRAMPUR (KATIHAR)			BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	Plaster Progress	70%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	KATIHAR	HSC AT SINHAGAON BLOCK-BALRAMPUR (KATIHAR)			BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	Plaster Progress	70%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	KATIHAR	HSC AT MADHOPUR, BLOCK-BALRAMPUR (KATIHAR)			BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	-			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
29	KATIHAR	HSC AT SHARIFNAGAR, BLOCK-BALRAMPUR, KATIHAR			SARWAR ALAM, KISHANGANJ	92.90	20-Mar-17	19-Nov-17	Finishing work	80%	19.45	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
30	KATIHAR	HSC AT BALRAMPUR, BLOCK-BALRAMPUR, KATIHAR			SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Finishing work	80%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	KATIHAR	HSC AT BALUGANJ BLOCK-BALRAMPUR, KATIHAR			SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
32	KATIHAR	HSC AT KAMRA, BLOCK-BALRAMPUR, KATIHAR			SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Brick work	57%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
33	KATIHAR	HSC AT RATNI, BLOCK-HASANGANJ, KATIHAR			BALMIKI PRASAD SINGH, KATIHAR	90.00	06-Mar-17	05-Nov-17	Finishing work	80%	20.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
34	KATIHAR	HSC AT BHARRA, BLOCK-HASANGANJ, KATIHAR			BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	Plinth Level	15%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
35	KATIHAR	HSC AT DHERUA, BLOCK-HASANGANJ, KATIHAR			BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	-			Sri Pankaj Kumar	Sri Sanjeev Ranjan	
36	KATIHAR	HSC AT RAMPUR, BLOCK-HASANGANJ, KATIHAR			BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	Finishing work	80%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
37	KATIHAR	HSC AT JOKER, BLOCK-AZAMNAGAR, KATIHAR			ARCHANA CONTRACTOR PVT. LTD. PATNA	113.69						Sri Pankaj Kumar	Sri Sanjeev Ranjan	Loa issued on 27-12.2016
38	KATIHAR	HSC AT PIDAL, BLOCK-AZAMNAGAR, KATIHAR			ARCHANA CONTRACTOR PVT. LTD. PATNA							Sri Pankaj Kumar	Sri Sanjeev Ranjan	
39	KATIHAR	HSC AT BALUGANJ, BLOCK-AZAMNAGAR, KATIHAR			ARCHANA CONTRACTOR PVT. LTD. PATNA				Layout			Sri Pankaj Kumar	Sri Sanjeev Ranjan	
40	KATIHAR	HSC AT BARIA, BLOCK-AZAMNAGAR, KATIHAR			ARCHANA CONTRACTOR PVT. LTD. PATNA							Sri Pankaj Kumar	Sri Sanjeev Ranjan	
41	KATIHAR	HSC AT CHANDPUR, BLOCK-AZAMNAGAR, KATIHAR			ARCHANA CONTRACTOR PVT. LTD. PATNA							Sri Pankaj Kumar	Sri Sanjeev Ranjan	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
42	SUPAUL	HSC AT KATAIYA BLOCK-BASANTPUR, SUPAUL			Dhirendra Kumar Thakur, Supaul	42.67	08-Feb-17	07-Aug-17	Finishing work	85%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
43	SUPAUL	HSC AT JIRWA BLOCK-BASANTPUR, SUPAUL			Dhirendra Kumar Thakur, Supaul		08-Feb-17	07-Aug-17	Finishing work	85%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
44	DARBHANGA	HSC AT NISTA, BLOCK-SINGHWARA (DARBHANGA)			M/s Delta Enterprises, Patna	66.40	08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
45	DARBHANGA	HSC AT SAKARPUR, BLOCK-SINGHWARA (DARBHANGA)			M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
46	DARBHANGA	HSC AT KARAUNI, BLOCK-KEWTI (DARBHANGA)			M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
47	DARBHANGA	HSC AT JAGDISHPUR, BLOCK-MANIGACHHI (DARBHANGA)			M/s Delta Enterprises, Patna	66.40	08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
48	DARBHANGA	HSC AT BHANDARISAM, BLOCK-MANIGACHHI (DARBHANGA)			M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
49	DARBHANGA	HSC AT RAMNAGAR, BLOCK-MANIGACHHI (DARBHANGA)			M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
50	PURNEA	HSC AT CHANKA, BLOCK-SRINAGAR, DIST.-KISHANGANJ			MDS Infranirman Pvt Ltd, Patna	129.61	23-Mar-17	22-Nov-17	Not Started		19.94	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
51	PURNEA	HSC AT UDAYNGAR, BLOCK-SRINAGAR, DIST.-KISHANGANJ			MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	B/W is in progress.	30%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
52	PURNEA	HSC AT MANKAUL, BLOCK-SRINAGAR, DIST.-KISHANGANJ			MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Finishing work	75%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
53	PURNEA	HSC AT GADHIYA, BLOCK-SRINAGAR, DIST.-KISHANGANJ			MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
54	PURNEA	HSC AT LASANPUR, BLOCK-DAGARUA, DIST.-PURNEA			MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
55	PURNEA	HSC AT GADHWAS, BLOCK-DAGARUA, DIST.-PURNEA			MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Finishing work	80%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
56	MADHUBANI	HSC AT LAXMIPUR , BALATH, SUNDARPUR BILTHI, SATLAKHA, SAMBHAUR, KHARUVA NAJIRPUR & CHAURI , BLOCK-RAHINA, DIST.-MADHUBANI			Satish Narayan Singh, E. Champaran	178.82			Laxmipur-Finishing work, Sundarpur Bilthi-Column work , Sambhaur-Plaster work	55%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
57	KATI HAR	HSC AT KURSEL,KAMRU,KURUM, BHRI & ROSHANGANJ, BLOCK-KADWA, DIST.-KATI HAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51	15-Jul-17	14-Mar-18	Kursel- Brick work is in progress Bhri-Roof reinforcement binding in progress, Kurum- Layout	25%	20.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	KAMRU,, & ROSHANGAN -Land not available
58	KATI HAR	HSC AT TAYABPUR WEST,NISTA, SAGRATH,SHIKARPUR & BHAWNAGAR BLOCK-KADWA, DIST.-KATI HAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
60	KATI HAR	HSC AT JAUNIYA, THAGDABARI, BHANDARTAL, RONIYA & Durgapur, BLOCK-KADWA, DIST.-KATI HAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	111.34			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
61	KISHANGANJ	HSC AT KALPEER, PATHARGHATTI, & LOHAGARA BLOCK-DIGHALBANK, DIST.-KISHANGANJ			M/S Dolphin Construction	69.25	28-Apr-17	27-Oct-17	Completed	100%	24.39	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
62	PURNEA	HSC AT MAUKHNAHA DEVINAGAR, BANSAR, HAUSI & BHATHAILI, BLOCK-SRINAGAR JALALGARH, DIST.-PURNEA			M/s Gautam Construction	110.67	05-May-17	04-Jan-18	DEVINAGAR- Column work	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
63	PURNEA	HSC AT PALANKAP,KANJIYA,BHEMRA, SATARO, RAIBER & MIRJAPUR, BLOCK-BAISA, DIST.-PURNEA			SARWAR ALAM, KISHANGANJ	115.48	09-May-17	08-Jan-18	Kanjiya- Roof Level	35%	14.69	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
64	PURNEA	HSC AT PARMANANDPUR,CHHATIYA GAURA, MAHARAJPUR & HARDA, BLOCK-PURNEA PURV, DIST.-PURNEA			Mannu Pratap Rana	109.32	09-May-17	08-Jan-18	MAHARAJPUR- Completed, GAURA-Roof Casted, Harda-Layout	60%	20.42	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site land not clear

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
65	SITAMARHI	HSC AT CHAKAUTI, KURHAR & BUDHNAGAR, BLOCK-BOKHRA, DIST.-SITAMARHI			KUNDAN KUMAR SINGH	68.45	15-May-17	14-Nov-17	Kurhar-Finishing work	70%	6.46	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Chakauti & Budhnagar-Land not available
66	PURNEA	HSC AT CHAPAY, SAUSA, DEVINAGAR, BAKHRIKAUL, MIRAMILIKH & SONGARHA, BLOCK-K. NAGAR, DIST.-PURNEA			SUDHIR KUMAR	130.99			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)
67	GOPALGANJ	HSC AT BHERIA, RAMCHANDARPUR, AWADHIYATOLA, GHATIWANA, INDERWASAKIN & BIDHESIATOLA, BLOCK-THAVE, DIST.-GOPALGANJ			SRI KRISHNA CONST. COMPANY	114.69	11-May-17	10-Jan-18	GHATIWANA- column work (G.F)	25%		Sri Birendra Purbey	Sri Rajendra Prasad Singh	Rest Site Land not available
68	KATI HAR	HSC AT BINJI, SIMARIA, PACHMA, CHANDAL & RAUTARA BLOCK-KODHA, DIST.-KATI HAR			AWANI DEVCON PVT. LTD.	111.20	15-Jul-17	14-Mar-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
69	KISHANGANJ	HSC AT PANISAL, HALAWALA, CHHAGALIA, GACHHPARA KAPGANDHA BLOCK-KISHANGANJ, DIST.-KISHANGANJ			SARWAR ALAM, KISHANGANJ	114.19	09-May-17	8Months	GACHHPARA- Finishing work, Halawala- Roof casted	60%	24.83	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued, Rest site land not clear
70	KATI HAR	HSC AT KANTNAGAR, SRANICHAK, BHAINSDIRA, BINDHTOLI & HASIMPUR, BLOCK-BARARI, DIST.-KATI HAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	111.34	09-Oct-17	08-Jun-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
71	KISHANGANJ	HSC AT CHAITAL, BHOGDAWAR & MAHESWARI BLOCK-THAKURGANJ, DIST.-KISHANGANJ			Smt Rita Devi, Sasaram	66.57	14-Jul-17	13-Mar-18	Completed	100%	66.57	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
72	KISHANGANJ	HSC AT SHEETALPUR, SIGRI, GOVINDPUR, SAROGORA, POLTHA, HALDAGOAN, BAKSA, HALDIBARI & PAMAL BLOCK-POTHIA, DIST.-KISHANGANJ			Smt Rita Devi, Sasaram	199.72	14-Sep-17	8 Months	SHEETALPUR-Completed, Sigri-Completed, SAHUGORA-Completed, KOLTHA-Completed, HALDIBARI-Completed & PAMAL-Completed	100%	46.72	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Govindpur-Not started, Haldagaon & Baska-Land not clear

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
73	KISHANGANJ	HSC AT NEJAGACHH, DUMARIA MADARSATOLA, BESARWATI, PATHAMARI & CHURLI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ			Smt Rita Devi, Sasaram	110.96	14-Jul-17	13-Mar-18	DUMARIA MADARSATOLA- Completed BESARWATI- Completed PATHAMARI- Completed & CHURLI- Completed	100%	40.43	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Nejagachh-Land not available
74	KATIHAR	HSC AT KHERA, PARTAILI CHILMARA & HAJIPUR BLOCK-KATIHAR, DIST.-KATIHAR			PRAKASH KUMAR SAH	93.85	15-May-17	14-Jan-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
75	KATIHAR	HSC AT MAKGADPUR, SISIA, RAJWARA, NAKKIPUR & BHATWARA BLOCK-KODHA, DIST.-KATIHAR			AWANI DEVCON PVT. LTD.	111.20	14-Jul-17	13-Mar-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
76	PURNEA	HSC AT KAMALPUR, DARIAPUR, DUBEILL, MANIKPUR, LASANPUR CHAKWA & MARGA, BLOCK-PURNEA, DIST.-PURNEA			PRAKASH KUMAR SAH	162.58			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)
77	KISHANGANJ	HSC AT BORHA, BALUA & JAGIR, BLOCK-TEDHAGACHH, DIST.-KISHANGANJ			NAWNEE KUMAR SINGH	65.91			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
78	KATIHAR	HSC AT BAIDA, KISHNUPUR, CHHOTA LAKHANPUR, BARIA, PAHARPUR PACHHIM TOLA, BLOCK-AMDABAD, DIST.-KATIHAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
79	KATIHAR	HSC AT KHATTI, CHAUKIAPUR, MAYAMARI, BABLABANN & PRANPUR BLOCK-AMDABAD, DIST.-KATIHAR			ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
80	BHAGALPUR	HSC AT CHHOTI NALA, MADEDA, AMBIHA, BANIADIH, BLOCK-SANHAULA, DIST.-BHAGALPUR			SANJEEV KUMAR	80.17			Not Started	-		sri Anil Kumar	Sri Sanjeev Ranjan	LOA issued
81	PURNEA	HSC AT KARUA RAHIKA, BELAHAT, POTHYA RAMPUR, RAMNAGAR, ROSKA KOSHAGARH & BITHNAULI KHEMCHAND BLOCK-K. NAGAR, DIST.-PURNEA			UNITED INFRA & INDUSTRIES	139.21			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)

HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS in lakh)			STAGE	%	(RS in lakh)			
82	KATIHAR	HSC AT SRAJDHANI, BHARSIA, BELGACHHI & RANI SIMARIA,, BLOCK-FALKA, DIST.-KATIHAR			LARKS BUILD CN PVT. LTD.	87.28	20-Mar-17	19-Sep-17	SRAJDHANI-Roof casted, RANI SIMARIA-Plaster Progress	25%	10.15	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
83	PURNEA	HSC AT BAKHARI, GANDHAR, BISHARI & KHOKSA BLOCK-VAYSI, DIST.-PURNEA			SARWAR ALAM, KISHANGANJ	92.38			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
84	PURNEA	HSC AT NAWABGANJ, BAKHARIA, CHOBHRA & MALHARIA, BLOCK-VAYSI, DIST.-PURNEA			TUFAIL AHMED KHAN	68.98			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
85	KISHANGANJ	HSC AT BHATGAON, HATHIDUBA, DUDHAUTI, BHOLMARA, RUPDAH & ADARGARI & KATHALDANGI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ			Smt Rita Devi, Sasaram	110.96	14-Jul-17	13-Mar-18	BHATGAON-Completed HATHIDUBA-Completed BHOLMARA-Completed	-	20.35	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Dudhuti, & ADARGARI-Land not available
86	KATIHAR	HSC AT MUKURIA, KHARSOTA, NIMAUL, MURAWATPUR & TEGHRA BLOCK-AZAMNAGAR, DIST.-KATIHAR			NEW SHIVA CONSTRUCTION	105.58	15-May-17	14-Jan-18	Brick work is in progress	15%	6.88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Murawatpur-Pond
		TOTAL				116.16					551.86			

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	PATNA	CONSTRUCTION OF LECTURE THEATRE FOR 350 STUDENTS IN NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA	354.00		Kislay Enterprises	218.97	16-Jan-15	15-Jan-16	Completed	100%	259.79	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	PATNA	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	238.61	07-Jul-15	Sanjeev Kumar, Patna	200.75	09-Sep-15	08-Mar-16	3000 m work completed	95%	225.53	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
3	PATNA	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (College-481')	13.17		Ganesh Prasad Singh	12.29	11-Aug-15	10-Nov-15	Completed	100%	13.12	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
4	PATNA	CONSTRUCTION OF CENTRAL LIBRARY AT NMCH (3rd floor), PATNA	0.00		Pawan Shekher	75.82	12-May-16	11-Feb-17	Completed	100%	76.66	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	PATNA	CONSTRUCTION OF MORTUARY BUILDING AT PMCH, PATNA	506.60		Ramesh Kumar Pandey	415.64	19-Dec-14	18-Dec-15	Completed	100%	439.65	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	PATNA	CONSTRUCTION OF COMMON ROOM AT 1st FLOOR OF OLD BUILDING PMCH, PATNA	79.18		Lallu Kumar	58.71	17-Aug-15	16-Apr-16	Completed	100%	66.41	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
7	PATNA	CONSTRUCTION OF BOUNDARY WALL NEAR DARBHANGA HOUSE AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	0.00		Lallu Kumar	22.22	22-Feb-17	21-May-17	Completed	100%	16.29	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
8	PATNA	UPGRADATION OF EMERGENCY WARD AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	996.80		Rama and Sons	835.95	08-Sep-17	07-Jun-18	Finishing work in progress.	96%	623.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	DARBHANGA	CONSTRUCTION OF CENTRAL LIBRARY IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	985.70		Indra narayan singh contractor pvt. Ltd	660.46	09-Jul-14	08-Jan-16	Completed	100%	688.89	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	DARBHANGA	CONSTRUCTION OF P.G GIRLS HOSTEL IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1004.84		Indra narayan singh contractor pvt. Ltd	853.82	09-Jul-14	08-Jan-16	Completed	100%	667.71	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
11	DARBHANGA	CONSTRUCTION OF BOUNDARY WALL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	81.3611		Smt Rita Devi, Sasaram	69.71	06-Aug-15	05-Dec-15	830m B/W completed out of 1100m	95%	50.88	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Work started on 05/01/2016 after New site given by Medical college

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS	
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
12	DARBHANGA	CONSTRUCTION OF 100 BEDDED MOTHER CHILD HOSPITAL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	0.00		Sanjay Kumar, Darbhanga	1,024.41						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 07/11/2017	
13	BHAGALPUR	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)	456.85		Anand Consultant	427.48	07-Aug-14	06-Aug-15	Completed	100%	427.48	Sri Anil Kumar	Sri Sanjeev Ranjan		
14	BHAGALPUR	CONSTRUCTION OF 100 BEDDED BOYS HOSTEL AT JLNMC, BHAGALPUR	705.28		Lalan Kumar	941.64	20-May-16	19-Nov-17	Completed	100%	930.84	Sri Anil Kumar	Sri Sanjeev Ranjan		
15	BHAGALPUR	CONSTRUCTION OF 50 BEDDED PG BOYS HOSTEL AT JLNMC, BHAGALPUR	550.95		Lalan Kumar		20-May-16	19-Nov-17	Completed	100%		Sri Anil Kumar	Sri Sanjeev Ranjan		
16	BHAGALPUR	CONSTRUCTION OF LECTURE THEATRE AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	203.77		Ajay Kumar Chaudhary	142.28	15-Dec-14	14-Dec-15	Completed	100%	142.28	Sri Anil Kumar	Sri Sanjeev Ranjan		
17	GAYA	CONSTRUCTION OF VARIOUS BUILDING IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA			M/S Dipansu Promoter & Builder Pvt. Ltd., Ranchi	2,296.22	04-Sep-14	03-Sep-16							
		(a) Administrative Block	490.01						Completed	100%	335.22	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	
		(b) Principal Residence	126.49						Completed	100%	100.07	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	
		(c) P.G boys hostel	611.68						Completed	100%	324.95	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	
		(d) P.G girls hostel	573.98						Completed	100%	342.56	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	
		(e) 64 Tutor Residence (2 Blocks)	1336.03						Completed	100%	1,202.86	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	

CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
18	MUZAFFARPUR	CONSTRUCTION OF BOUNDARY WALL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')	28.701		Ramjee Prasad	24.16	19-Aug-14	18-Nov-14	Completed	100%	17.75	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
19	MUZAFFARPUR	CONSTRUCTION OF TUTOR RESIDENCE AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Arun Deo Kumar	2,084.49	15-May-17	14-May-19	Roof casted (3rd.F)	50%	251.64	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
20	MUZAFFARPUR	CONSTRUCTION OF BOYS HOSTEL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Arun Deo Kumar		15-May-17	14-May-19	Roof casted (Terrace Floor)	50%	303.44	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
21	MUZAFFARPUR	UPGRADATION OF INTERNAL ROAD OF RBTS HOMEOPATHIC MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Ashok Kumar Singh, Muzaffarpur	31.84	06-Sep-17	05-Dec-17	Completed	100%	26.64	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
22	BETTIAH	CONSTRUCTION OF 7 LABORATORIES IN GOVT. MEDICAL COLLEGE BETTIAH BY PRE-FABRICATED MATERIAL	318.90		Shiva infra solution pvt. Ltd	281.85	27-Nov-14	26-Mar-15	Completed	100%	234.18	Sri Birendra Purbe	Sri Rajendra Prasad Singh	
23	BETTIAH	EXPENSION OF INTERNAL CAPACITY OF GOVT. MEDICAL COLLEGE BETTIAH	0.00		Irfan Akhtar	37.42	02-Feb-18	01-Apr-19	70% work completed	70%	15.00	Sri Birendra Purbe	Sri Rajendra Prasad Singh	
24	BETTIAH	CONSTRUCTION OF GYMNASIUM AND COMMON ROOM AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Fab India	120.00	15-Mar-18	14-Jul-18	25% work completed	25%	24.00	Sri Birendra Purbe	Sri Rajendra Prasad Singh	
25	BETTIAH	CONSTRUCTION OF CENTRAL LIBRARY AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Shiva Infra Solutions Pvt. Ltd.,	446.45	16-Oct-17	15-Apr-18	25% work completed	25%	79.00	Sri Birendra Purbe	Sri Rajendra Prasad Singh	
26	BETTIAH	CONSTRUCTION OF LECTURE THEATRE AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Jindal Mectec Pvt. Ltd	133.39	-	-	completed	100%		Sri Birendra Purbe	Sri Rajendra Prasad Singh	

Miscellaneous Work

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		Amount (in rs lakh)			STAGE	%	Amount (in rs lakh)			
1	PATNA	CONSTRUCTION OF 1st & 2nd FLOOR OF GOVT. TIBBI COLLEGE KADAMKUAN, PATNA	1059.15		M/S Indra Narayan singh cont. Pvt. Ltd.	574.60	11-Nov-13	10-Nov-14	Completed	100%	524.85	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	MUZAFFARPUR	CONSTRUCTION OF 30 BEDDED MCH WING , PILKHI VILLAGE MUZAFFARPUR	172.00		Sri Nalin Ranjan	159.11	20-Aug-13	19-Aug-14	Completed	100%	164.96	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
3	BHOJPUR	CONSTRUCTION OF 180 BEDDED MENTAL HOSPITAL KOILWAR, ARA (BHOJPUR)	383.28		Revire venture india Pvt. Ltd.	277.86	17-Jul-14	01-Sep-14	Completed	100%	131.87	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
4	PATNA	CONSTRUCTION OF ORTHO WARD AT LNJPN HOSPITAL, RAJVANSHI NAGAR (PATNA)	209.65		Santosh Kumar Singh, Godda (Jharkhand)	126.66	19-Aug-15	18-May-16	Completed	100%	122.96	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	JAMUI	CONSTRUCTION OF BOUNDARY WALL AT PHC BARHAT, JAMUI	1.219		Sri Shambhu yadav, Jamui	1.46	30-Nov-15	29-Feb-16	Completed	100%	1.34	Sri Anil Kumad	Sri Rajendra Prasad Singh	
6	SAMASTIPUR	CONSTRUCTION OF BOUNDARY WALL AT APHC BANDHAR (SAMASTIPUR)	14.66		Abhishek Ranjan, Samastipur	16.15	27-Aug-15	26-Nov-16	Completed	100%	37.32	Sri Sunil Kumad	Sri Rajendra Prasad Singh	
7	JAMUI	CONSTRUCTION OF BOUNDARY WALL AT APHC SONHO, JAMUI (Length-1161')	19.175		Sri Rajeev Kumar Singh	20.33	19-Aug-15	18-Nov-15	Completed	100%	20.33	Sri Anil Kumad	Sri Rajendra Prasad Singh	
8	PURNEA	CONSTRUCTION OF MATERNITY HOME AT VYASI, DIST-PURNEA	-		M/S Savitri Construction, Patna	24.58	-	-			-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	MSDP Project, LOA issued
9	PATNA	CONSTRUCTION OF MAIN GATE & APPROACH ROAD OF STATE HEALTH SOCIETY, PATNA	-		Sri Lallu Kumar, Patna	33.15	13-Oct-16	s	Completed	100%	38.15	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
10	PATNA	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, DANAPUR	115.14	11-Jan-16	MDS Infra Nirman Pvt. Ltd.	91.93	07-Feb-17	06-Nov-17	Completed	100%	91.93	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
11	NAWADA	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, NAWADA	115.14	11-Jan-16	Uday Kumar, Rohtas	82.91	29-Jun-17	28-Mar-18	Finishing work is going on	65%	29.52	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

Miscellaneous Work

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		Amount (in rs lakh)			STAGE	%	Amount (in rs lakh)			
12	ARWAL	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, ARWAL	115.14	11-Jan-16	M/s Triveni Const.	90.57	05-May-17	04-Feb-18	Completed	100%	90.57	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	PATNA	CONSTRUCTION OF DENTAL, SKIN & ENT OPD BUILDING AT GARDANIBAGH HOSPITAL, PATNA	343.30	21-Dec-15	Devendra Prasad Singh	253.57	25-May-17	24-Feb-18	Roof casted(F.F)	40%	46.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
14	NALANDA	CONSTRUCTION OF 4 nos DOCTORS QUARTER & 8 nos STAFF QUARTER AT REFFERAL HOSPITAL KALYAN BIGHA, BLOCK-HARNAUT, DIST-NALANDA	256.94	07-Mar-17	A.K Chaudhary	196.34			Roof shuttering (G.F)	20%	31.43	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	NALANDA	CONSTRUCTION OF RAMP & TOILET AT REFFERAL HOSPITAL, KALYANBIGHA,BLOCK-HARNAUT, DISTT-NALANDA	60.00	-	Lallu Kumar, Barh	50.47			70% work completed	70%	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	SAMASTIPUR	CONSTRUCTION OF LOK NAYAK KARPURI THAKUR REFFERAL HOSPITAL TAJPUR, SAMASTIPUR	-	-	Satyanarayan Singh	580.62	17-May-18	16-Aug-19			0.00	Sri Sunil Kumad	Sri Rajendra Prasad Singh	
17	PATNA	RENOVATION OF BUILDING & B/W AT GOVT. DRUG TESTING LABORATRY AGAMKUAN, PATNA	-	-	Regal Infratrading Pvt Ltd, Patna	66.81	17-May-18	16-Aug-18	60% work completed		0.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
18	PATNA	RENOVATION & EXTENSION OF 104 CALL CENTRE AT 2nd FLOOR AT STATE HEALTH SOCIETY, PATNA	-	-	Dhanmendra Sharma	7.03						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	T.S in Process
		TOTAL	2864.80			2654.13					1331.23			

