

## PMCH, Patna

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(Rs in lakh)		(Rs in lakh)			STAGE	%	
1	CONSTRUCTION OF MORTUARY BUILDING AT PMCH, PATNA	506.60	Ramesh Kumar Pandey	415.64	19-Dec-14	18-Dec-15	Completed	100%	Handed over
2	CONSTRUCTION OF COMMON ROOM AT 1st FLOOR OF OLD BUILDING PMCH, PATNA	79.18	Lallu Kumar	58.71	17-Aug-15	16-Apr-16	Completed	100%	Handed over
3	CONSTRUCTION OF LECTURE THEATRE (250 seater) AT PMCH, PATNA	275.08	Ramesh Kumar Pandey	342.36	9.12.2015	8.06.2017	Completed	100%	Handed Over
4	CONSTRUCTION OF MODEL RECORD ROOM AT PMCH, PATNA	170.98	Ramesh Kumar Pandey		9.12.2015	8.06.2017	Completed	100%	
5	CONSTRUCTION OF 150 BEDDED HOSTEL AT PMCH, PATNA	1029.78	Sudhesh Kumar Singh & company pvt ltd	812.07	09-Dec-15	08-Jun-17	Completed	100%	Handed Over
6	RENOVATION OF COTTAGE WARD IN PMCH PATNA	151.22	Mahnar Infratech Private limited	118.42	26-Nov-14	25-Aug-15	Completed	100%	Handed Over
7	RENOVATION OF ORTHO OPD OF PMCH	164.6	Yashaswi construction	269.94	19-Aug-14	18-Feb-15	Completed	100%	Handed Over
8	RENOVATION OF ICU AT PMCH	93.99	Yashaswi construction		19-Aug-14	18-Feb-15			Handed Over
9	RENOVATION OF OT AT PMCH (EMERGENCY)	112.3	Yashaswi construction		19-Aug-14	18-Feb-15			Handed Over
10	CONSTRUCTION OF BOUNDARY WALL NEAR DARBHANGA HOUSE AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	25.27	Lallu Kumar	22.22	22-Feb-17	21-May-17	Completed	100%	Handed Over
11	CONSTRUCTION OF B.S.C. NURSING AT PMCH, PATNA	2649.76	Dhanpat Prasad	2166.27	<b>Cancelled due to Redevelopment of PMCH</b>				
12	UPGRADATION OF EMERGENCY WARD AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	996.80	Rama and Sons	835.95	08-Sep-17	07-Jun-18	Finishing work in progress.	95%	
13	RENOVATION OF EYE BANK AT PMCH PATNA	118.59	M/s Gauri Homes Pvt. Ltd.	19.06	01-Jun-18	31-Jul-18	Work is going on	5%	
14	CONSTRUCTION OF KIDNEY TRANSPLANT UNIT AT PMCH, PATNA	1266.00	-	-	-	-	-	-	In Tender (Financial Bid opened, Tender will be decided very soon)
15	CONSTRUCTION OF 12 BEDDED ICU AT PMCH, PATNA	120.60	-	-	-	-	-	-	In Tender, Technical evaluation under process
16	CONSTRUCTION OF BURN WARD AT PMCH, PATNA	528.82	-	-	-	-	-	-	Tender invited vide Nit no-19/2018, Dated-30/05/2018
<b>Total</b>		<b>8289.57</b>		<b>5,060.64</b>					

## NMCH, Patna

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(in Rs. Lakh)		(in Rs. Lakh)			STAGE	%	
1	CONSTRUCTION OF LECTURE THEATRE FOR 350 STUDENTS IN NMCH,PATNA	354.00	Kislay Enterprises	218.97	1/16/2015	1/15/2016	Completed	100%	Handed Over
2	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN NMCH,PATNA	75.95	M/S Santosh Kumar Pandey	58.29	11/14/2014	5/13/2015	Completed	100%	Handed Over
3	CONSTRUCTION OF BOUNDARY WALL AT NMCH, PATNA (College-481')	13.17	Ganesh Prasad Singh	12.29	8/11/2015	11/10/2015	Completed	100%	Handed Over
4	CONSTRUCTION OF CENTRE OF EXCELLENCE AT NMCH, PATNA	4211.70	M/S B. Rai	3,711.81	11/27/2015	5/26/2017	Completed	100%	Handed Over
5	CONSTRUCTION OF B.SC NURSING AT NMCH, PATNA	2762.26	Indra Narayan Singh contractors pvt ltd, Patna	2,350.20	12/9/2015	6/8/2017	Completed	100%	
6	CONSTRUCTION OF VACCINE CENTRE AT NMCH, PATNA	1094.24	M/S B. Prasad	887.34	4/13/2016	10/12/2017	Completed	100%	Handed Over
7	CONSTRUCTION OF MODEL RECORD ROOM AT NMCH, PATNA	170.98	R.K infra services pvt ltd, Patna	122.45	2/5/2016	11/4/2016	Completed	100%	Handed Over
8	Upgradation of Central Library at NMCH, Patna	93.19	Pawan Shekher	75.82	5/12/2016	2/11/2017	Completed	100%	Handed Over
9	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	238.61	Sanjeev Kumar, Patna	200.75	09-Sep-15	08-Mar-16	2900 m work completed	85%	
10	RENOVATION OF EYE BANK AT NMCH, PATNA	124.15	Asha Homes Infra Pvt Ltd	23.67	-	-	-	-	Kept on hold
11	CONSTRUCTION OF MCH WING AT NMCH, PATNA	1364.21	-	-	-	-	-	-	LOA to be issued
<b>Total</b>		<b>10502.46</b>		<b>7661.60</b>					

## SKMCH, Muzaffarpur

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(RS in lakh)		(RS in lakh)			STAGE	%	
1	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	70.50	M/S Hari Shankar Prasad	58.66	12/2/2014	6/1/2015	Completed	100%	Handed Over
2	CONSTRUCTION OF 75 BEDDED GIRLS HOSTELAT SKMCH, MUZAFFARPUR	499.12	Mother India pvt ltd	972.97	15.12.2015	14.06.2017	Completed	100%	
3	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (2 units) AT SKMCH, MUZAFFARPUR	550.16			15.12.2015	14.06.2017	Completed	100%	
4	CONSTRUCTION OF MODEL RECORD ROOM AT SKMCH, MUZAFFARPUR	170.98			15.12.2015	14.06.2017	Completed	100%	Handed Over
5	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MUZAFFARPUR	69.55	Sri Ram jee Prasad	55.65	3/4/2014	11/3/2014	Completed	100%	Handed Over
6	CONSTRUCTION OF BOUNDARY WALL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')	28.701	Chaitanya Project consultancy pvt ltd.	24.16	8/19/2014	11/18/2014	Completed	100%	Handed Over
7	CONSTRUCTION OF B.Sc NURSING COLLEGE & HOSPITAL AT SKMCH, MUZAFFARPUR	2649.76	M/S Satyam Builder	2043.11	31-Mar-17	30-Mar-19	Hospital Block-Roof shuttering (F.F) Academic block-Plinth Level	25%	
8	CONSTRUCTIN OF 100 BEDDED MCH WING AT SKMCH, MUZAFFARPUR	1337.89	Arun Deo Kumar	1,078.66	23-Mar-18	22-Sep-19	Roof Shuttering (G.F)	20%	
9	CONSTRUCTION OF TUTOR RESIDENCE AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	1555.66	Arun Deo Kumar	2,084.49	15-May-17	14-May-19	column casted (4th.F)	40%	
10	CONSTRUCTION OF BOYS HOSTEL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	1109.00	Arun Deo Kumar		15-May-17	14-May-19	column shuttering (4th.F)	35%	
11	CONSTRUCTION OF EYE BANK AT SKMCH, MUZAFFARPUR	124.36	M/s Harendra Construction	23.98	09-May-18	08-Aug-18	work is going on	25%	
12	CONSTRUCTION OF 250 BEDDED NURSES HOSTEL AT SKMCH, MUZAFFARPUR	2180.00	SKS & KKT (JV)	1,507.95	-	-	-	-	Loa issued
<b>Total</b>		<b>10345.68</b>		<b>7849.64</b>					

## DMCH, Darbhanga

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		Rs in lakh		Rs in lakh			STAGE	%	
1	CONSTRUCTION OF CENTRAL LIBRARY IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	985.70	Indra narayan singh contractor pvt. Ltd	660.46	09-Jul-14	08-Jan-16	Completed	100%	Handed over
2	CONSTRUCTION OF P.G GIRLS HOSTEL IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1004.84	Indra narayan singh contractor pvt. Ltd	853.82	09-Jul-14	08-Jan-16	Completed	100%	Handed over
3	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	78.54	M/S Radhika Raman Rai	70.58	12-Nov-14	11-May-15	Completed	100%	Handed over
4	CONSTRUCTION OF DWH IN MEDICAL COLLEGE, DARBHANGA	47.27	Shri Nikesh kumar	42.46	14-Feb-13	13-Aug-13	Completed	100%	Handed over
5	CONSTRUCTION OF MODEL RECORD ROOM AT DMCH, DARBHANGA	170.98	Shaurya Premier Infrastructure Pvt ltd	125.03	30-Aug-16	29-Aug-17	Completed	100%	Handed over
6	CONSTRUCTION OF B.Sc NURSING COLLEGE & HOSPITAL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	2649.76	BBCPL-SKPL (JV)	2197.16	31-Mar-17	30-Mar-19	Hostel Block-Column work (5th Floor) Academic block-Column work (4th.F)	45%	
7	CONSTRUCTION OF MCH WING AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1335.61	Sanjay Kumar	1024.41	-	-	-	-	Work will start soon, Agreement done
8	CONSTRUCTION OF EYE BANK AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	124.36	M/s Harendra Construction	23.83	09-May-18	08-Aug-18	Plinth Level	15%	
9	CONSTRUCTION OF SURGICAL BLOCK AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	569.03	Adyaraj Macro Ranjan Cons (JV)	132.51	-	-	Tender Finalized but Work Could not be started due to Environmental clearance		
10	FURNISHING OF CENTRAL LIBRARY AT DMCH, DARBHANGA	528.82	-	-	-	-	Tender to be invited		
<b>Total</b>		<b>7494.91</b>		<b>5130.26</b>					

## ANMMCH, Gaya

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(Rs in lakh)		(Rs in lakh)			STAGE	%	
1	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA	55.40	Rajiv Ranjan	48.75	02-Dec-14	01-Jun-15	Completed	100%	Handed over
2	CONSTRUCTION OF VARIOUS BUILDING IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA		M/S Dipansu Promoter & Builder Pvt. Ltd., Ranchi	2,296.22	04-Sep-14	03-Sep-16			
	(a) Administrative Block	490.01					Completed	100%	Handed over
	(b) Principal Residence	126.49					Completed	100%	Handed over
	(c) P.G boys hostel	611.68					Completed	100%	Handed over
	(d) P.G girls hostel	573.98					Completed	100%	Handed over
(e) 64 Tutor Residence (2 Blocks)	1336.03	Completed	100%	Handed over					
3	CONSTRUCTION OF CENTRAL LIBRARY AT ANMMCH, GAYA	584.55	Simens construction corporation, Patna	2,703.67	31-Dec-15	30-Dec-17	Finishing work is in progress	80%	
4	CONSTRUCTION OF MODEL RECORD ROOM AT ANMMCH, GAYA (Above central library)	170.98			31-Dec-15	30-Dec-17			
5	CONSTRUCTION OF EMERGENCY WARD AT ANMMCH, GAYA	1294.74			31-Dec-15	30-Dec-17			82%
6	CONSTRUCTION OF 136 BEDDED GIRLS HOSTEL AT ANMMCH, GAYA	1109			31-Dec-15	30-Dec-17			82%
7	CONSTRUCTION OF 250 SEATER LECTURE THEATRE (2 units) ANMMCH, GAYA	550.16			31-Dec-15	30-Dec-17			82%
8	CONSTRUCTION OF B.Sc NURSING COLLEGE & HOSPITAL AT ANMMCH, GAYA	2649.76	Raj Construction	2000.69	05-May-17	04-May-19	College Block-Brick work is in progress (F.F). Hostel Block-Roof casted (3rd.F)	42%	
9	CONSTRUCTION OF MCH WING AT ANMMCH, GAYA	1325.04	Akshit Engineering Construction pvt ltd	1026.74	01-Jun-18	31-Dec-19	-	-	Old buiding to be demolished
10	CONSTRUCTION OF EYE BANK AT AT ANMMCH, GAYA	148.63	M/s Gauri Homes Pvt. Ltd.	43.14	09-May-18	08-Aug-18	Work is going on	20%	
11	REMAINING WORK OF TRAUMA CENTRE AT ANMMCH, GAYA	580.00	-	-	-	-	Tender invited vid NIT no-09/2018, Dated-20/03/2018, Date of receipt of tender-18/04/2018		
12	CONSTRUCTION OF GNM AT ANMMCH, GAYA	1330.00	-	-	-	-	Tender invited vid NIT no-13/2018, Dated-16/04/2018, Date of receipt of tender- 11/06/2018		
13	CONSTRUCTION OF ETP & STP AT ANMMCH, GAYA	437.00	-	-	-	-	Tender invited vid NIT no-15/2018, Dated-03/05/2018		
<b>Total</b>		<b>13373.45</b>		<b>8119.22</b>					

## JLNMCH, Bhagalpur

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(Rs in lakh)		(Rs in lakh)			STAGE	%	
1	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)	456.85	Anand Consultant	427.48	07-Aug-14	06-Aug-15	Completed	100%	Handed Over
2	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	63.59	M/S Lalan Kumar	56.64	26-Nov-14	25-May-15	Completed	100%	Handed Over
3	CONSTRUCTION OF LECTURE THEATRE AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	203.77	Ajay Kumar Chaudhary	142.28	15-Dec-14	14-Dec-15	Completed	100%	Handed Over
4	CONSTRUCTION OF CENTRAL LIBRARY AT JLNMCH, BHAGALPUR	584.55	Nandlal & Company	1,199.64	09-09-2015 09/11/2015	08-Mar-17	Completed	100%	Handed Over
5	CONSTRUCTION OF GIRL'S HOSTEL (75 capacity) AT JLNMCH, BHAGALPUR	499.12			09-09-2015 09/11/2015	08-Mar-17	Completed	100%	Handed Over
6	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (1 units) JLNMCH, BHAGALPUR	275.08			09-Sep-15	08-Mar-17	Completed	100%	Handed Over
7	CONSTRUCTION OF MODEL RECORD ROOM AT JLNMCH, BHAGALPUR	170.98			09-Sep-15	08-Mar-17	Completed	100%	Handed Over
8	CONSTRUCTION OF 100 BEDDED BOYS HOSTEL AT JLNMCH, BHAGALPUR	705.28	Lalan Kumar	941.64	20-May-16	19-Nov-17	Completed	100%	Handed Over
9	CONSTRUCTION OF 50 BEDDED PG BOYS HOSTEL AT JLNMCH, BHAGALPUR	550.95	Lalan Kumar		20-May-16	19-Nov-17	Completed	100%	Handed Over

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		REMARKS
		(Rs in lakh)		(Rs in lakh)			STAGE	%	
10	CONSTRUCTION OF B.Sc NURSING COLLEGE & HOSPITAL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	2649.76	Lalan Kumar, Bhagalpur	2176.90	31-Mar-17	30-Mar-19	Hostel Block- Roof shuttering (Terrace Floor) Academic Block- Roof shuttering (Terrace Floor)	50%	
11	CONSTRUCTIN OF DEIC AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	122.43	Ajay Kumar Chaudhary	98.41	09-May-17	08-Feb-18	Finishing work is in progress	70%	
12	CONSTRUCTION OF MCH WING AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	1335.61	Divine Lotus	1080.39	24-May-18	23-Nov-19	-	-	Site clearence work is in progress
13	RENOVATION OF EYE BANK AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	117.32	Shabnam Sharma	18.10	28-May-18	27-Jul-18	Work is going on	15%	
14	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	377.04	Rohit Raj Construction Pvt Ltd	283.33	-	-	-	-	LOA issued
15	CONSTRUCTION OF ANATOMY, BIO-CHEMISTRY, 50 BEDDED JUNIOR & SENIOR RESIDENT ETC DEPTT. AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	7532.03	-	-	-	-	-	-	In Tender (Financial bid to be opened)
	<b>Total</b>	<b>15644.36</b>		<b>6424.81</b>					