

BIHAR MEDICAL SERVICES & INFRASTRUCTURE CORPORATION LIMITED, PATNA

Detail Progress Report for Construction of DPM Office Cum Residence

Phase-1										As On. 15th October, 2013			
Sl. No.	Scheme/Project		Name & Address of Second Party/Contractor/Firm	Work Order No/Date		Payment Released	Date of Completion		Present Status of Work	Remarks			
	Place	District		Date	Amount		Expected	Actual					
1	Shekhpura	Shekhpura	Agni Kumar Singh, Sarvodaya Nagar, Begusaria, Bihar, Pin 851102	25/21.01.13	10412110.8	1814234	20.01.14		Shuttering work for 2nd floor slab is in progress.				
2	Ara	Bhojpur	Triveni Prasad Singh, K.G Road, Ara,	31/21.01.13	10271406	1711870	20.01.14		Roof Level (F.F)				
3	Supaul	Supaul	Narendra Prasad Singh, Vill- Chakla Nirmali, Supaul, Pin 852131	32/21.01.13	10379726.5	0	20.01.14		Column above plinth level				
4	Buxar	Buxar	Sri Amresh Kumar, Patliputra Colony, Patna, Pin 800013	05/7.01..13	10608650	4586878	06.01.14		Finishing				
5	Samastipur	Samastipur	Sri Surendre Prasad Singh, Sarvodaya Nagar, Begusarai, Pin	26/21.01.13	10887825	0	20.01.14		Work not started	Land problem			
6	Munger	Munger	M/s P. Prakash Construction, Lal Darwaja, Munger, Pin 811201	27/21.01.13	9491950	0	20.01.14		Shuttering work for 2nd floor slab is in progress.				
7	Banka	Banka	M/s Gautam Drill India, Williams Town, Deoghar, Pin 814112	08/11.01.13	11150249.5	1868737	10.01.14		Column casting in progress over 1st floor slab				
8	Saharsa	Saharsa	Sri Narayan Prasad Singh, Gautam Nagar, Saharsa, Pin 852201	09/11.01.13	11111165	2208482	10.01.14		2nd floor roof complete Gr. Floor Brick work complete				
9	Lakhisarai	Lakhisarai	M/s Satyanarayan Singh, Williams town, Deoghar, Pin 814112	11/11.01.13	10596366.3	1856155	10.01.14		Terrace Slab casting completed				

10	Sasaram	Rohtas	Ramesh Kumar Pandey, Rohtas	06/8.01.13	11613680	7406569	07.01.14	Complete	
11	Kaimur	Kaimur	Ajay Kumar Singh	07/11.01.13	11613680	1661765	10.01.14	Roof level (S.F)	
12	Nawada	Nawada	Bipin Kumar, Hanuman Nagar, Nawada, Pin 805111	10/11.01.13	11781185	2758164	10.01.14	2nd floor roof completed	
13	Jahanabad	Jahanabad	Praveen Kumar, Vill- Horilganj, Dist- Jahanabad Pin 804408	28/21.01.13	10880008	0	20.01.14	Roof casting Gr. Floor	
14	Betiah	West Champaran	Prem Pratap Rai, Mahendru, Patna Pin 800006	33/21.01.13	11088831	2284941	20.01.14	Roof level (S.F)	
15	Muzaffarpur	Muzaffarpur	Harishankar Prasad, Gadichak, Po-Madheya, Dist- Muzaffarpur	29/21.01.13	11155833	3598103	20.01.14	Finishing	
16	Arariya	Arariya	Dinesh Singh, Arariya	76/8.02.13	9491950	0	07.02.14	Super Structure Gr. Floor	Work stop due to waterlogging
17	Arwal	Arwal	M/s Om Sai Construction Block Colony, Court Area, Jahanabad	77/8..02.13	10684000	4311947	07.02.14	Finishing	
18	Aurangabad	Aurangabad	Lucky Sharp Infratech Pvt. Ltd., Ganipur, Muzaffarpur	109/25.02.13	11606400	1358552	24.02.14	Piling work complete	Tender cancelled
19	Sheohar	Sheohar	Lucky Sharp Infratech Pvt. Ltd., Ganipur, Muzaffarpur	108/25.02.13	10831990	0	24.02.14	Not starte Retender	Tender cancelled
20	Jamui	Jamui	M/s Satyanarayan Singh, Williams town, Deoghar, Pin 814112	158/20.3.13	10820823	645201	19.3.14	PCC In Foundation is in progress.	Dismantling of old building
21	Gaya	Gaya	M/S MAA CHANDIKA CONSTRUCTION,KASTURBA PATH,BORING ROAD ,PATNA	121/5.3.13	11613680	1257463	04.3.14	Roof casting Gr. Floor	

22	Madhepura	Madhepura	M/s R.P Construction, Rahika Tola, Ward No. 17, Arariya	122/5.3.13	10572915.6	0	04.3.14	Foundation Complete	Work stop due to 300 Bedded Hospital Proposal.
23	Vaishali	Vaishali	Binod Kumar Singh Vill-Mahnar, Dist-Vaishali	159/20.3.13	10747120.8	0	20.02.14	Not started	Dismantling of old building
24	Biharsharif	Nalanda	Tender work order cancelled			0		ReTender to be done	Retender
25	Darbhanga	Darbhanga	M/s Tribhuvan Construction, Guljarbagh, Patna			0		Work not started	Land problem

PHASE-2

1	Bhagalpur	Bhagalpur	Trimurati Engicons and Traders Pvt Ltd. Rajendra lane Durga ashram gali,Sheikhpura, patna-800014	361/16.8.13	11023381		15.8.14	Plinth Level	
2	Madhubani	Madhubani	Kaushal Buildcon pvt Ltd. Rajive Nagar, Road no. 8, Patna	356/14.8.13	12126626		13.8.14	Plinth Level	
3	Begusarai	Begusarai						Not started	
4	Khagaria	Khagaria						Layout Completed	
5	Patna	Patna	Kaushal Buildcon pvt Ltd. Rajive Nagar, Road no. 8, Patna	357/14.8.13	12003542		13.8.14	Pile complete	Work stopped.
6	Katihar	Katihar	Birendra kumar singh,house no. 140,new market,kulipara katihar -854105		11587724			Work Order	Land not clear
7	Kishanganj	Kishanganj	Birendra kumar singh,house no. 140,new market,kulipara katihar -854105	359/16.8.13	11759306		15.8.14	Transfer of Land is in progress.	
8	Purnea	Purnea	Trimurati Engicons and Traders Pvt Ltd. Rajendra lane Durga ashram gali,Sheikhpura, patna-800014	360/16.8.13	11656036		15.8.14	Excavation Completed	
9	Gopalganj	Gopalganj	M/S Shivshankar singh contract Pvt Ltd. Rajendra Nagar, Gopalganj-841428	350/12.8.13	12134728		11.8.14	Not Started	

10	Saran	Saran	Bajrangi Singh, new colony ,Gandhi chowk, chapra - 841301	349/12.8.13	11735341		11.8.14		Not started	
11	Siwan	Siwan							Work Order Issued	
12	East Champaran,	East Champaran,	Ashutosh kumar mishra at -Belisarai,motihari ,East champaran -845401	344/7.8.13	12113332		6.8.14		Plinth Level	
13	Sitamarhi	Sitamarhi	Kaushal Buildcon pvt ltd. Rajive Nagar, Road no. 8, Patna	355/14.8.13	12135239		13.8.14		Piling work is completed	