

BIHAR MEDICAL SERVICES & INFRASTRUCTURE CORPORATION LIMITED, PATNA

Detail Progress Report for Construction of M.O & Nurse Quarte

As On. 15th October, 2013

S.L.	Scheme/Project		Name & Address of Second Party/Contractor/Firm	Work Order No/Date		Payment Released	Date of Completion		Present Status of
				Date	Amount		Expected	Actual	
1	PATNA	Gurugovind Singh Sub Divisional Hospital Patna City, District-Patna							M.O. Quarters. Roof casting Gr. Floor
									N.Q. not start
2	PATNA	Sub Divisional Hospital Danapur, District-Patna							M.O. Quarters Work Order Issued
3	PATNA	Sub Divisional Hospital Paliganj, District-Patna	M/s Diamond Construction, Opp-Purva lodge, Near M.S. College, New Chandmari, Motihar						M.O. Quarters Work Order Issued
4	PATNA	Sub Divisional Hospital Barh, District-Patna		15.05.13	98350000	3344496			M.O. Quarters Roof Level (First floor)
							14.05.14		
5	PATNA	Sub Divisional Hospital							M.O. Quarters Work not start

5	PATNA	Masaurhi, District-Patna							N.Quarter Work order issued
6	PATNA	Refferal Hospital Naubatpur, Dist-Patna.							M.O.Quarters Plinth level
									N.Quarter Work not start
7	DARBHANGA	Sub-Divisional Hospital, Benipur Dist-Darbhanga.							M.O.Quarters Plinth level
									N.Quarter Not started
8	MADHUBANI	Sub-Divisional Hospital Jhanjharpur Dist-Madhubani.	M/s Diamond Construction, Opp-Purva lodge, Near M.S. College, New Chandmari, Motihar	98/22.02.13	100246000			22.01.14	M.O.Quarters Plinth level
									N.Quarter Not started
9	MADHUBANI	Sadar Hospital Madhubani, Dist-Madhubani.							M.O.Quarters Foundation
									N.Quarter Foundation
10	GAYA	Sub Divisional Hospital Sherghati, District- Gaya.							M.O.Quarters Gr. Floor roof slab completed
									N.Quarter Column & Brick work above plinth level is in progress

	AURANGABAD	Sub Divisional Hospital Daudnagar, Dist -Aurangabad
11		
	ARWAL	Refferal Hospital Karpee, Dist- Arwal
12		
	JAHANABAD	Refferal Hospital Makhdumpur, Dist- Jahanabad
13		

Yashasvi construction, House No. 921/A/1, Aman Ankit Niwas, Ganga Vihar colony, Beur, Anisabad, Patna

100246000

103/22.02.13

2992984

22.01.14

	M.O. Quarters Land not hand over
	N.Quarter Land not hand over
	M.O.Quarters Gr. Floor roof slab completed
	N.Quarter Column & brick work above plinth beam is in progress.
	M.O.Quarters 1st floor roof completed.
	N.Quarter Gr. Floor brick work completed upto slab
	M.O.Quarters Gr. Floor Brick work completed upto roof level

14	GAYA	Sadar Hospital Gaya, Dist-Gaya.							N.Quarter Brick & column above plinth level is in progress
15	ARWAL	Sadar Hospital Arwal,Dist-Arwal							M.O.Quarters work not start
									N.Quarter Work not start
16	SIWAN	Refferal Hospital Mairwa, Dist- Siwan.							M.O.Quarters Work of pile cap is in progress
									N.Quarter Work of pile cap is in progress
17	GOPALGANJ	Sub-Divisional Hospital Hathua, Dist- Gopalganj.	M/s Diamond Construction, Opp- Purva lodge, Near M.S. College, New Chandmari, Motihar	98/22.02.13	100246000			22.01.14	M.O.Quarters 1st floor brick completed upto roof level.
						2864920			N.Quarter Due water logging, layout not have been done.
		Sadar Hospital Gopalganj Dist							M.O.Quarters 1st floor slab completed.

18	GOPALGANJ	General Hospital Gopalganj, Dist- Gopalganj.							N.Quarter Work will start after removal of pandal
19	BHAGALPUR	Sub-Divisional Hospital Naugachiya, Dist-Bhagalpur.							M.O.Quarters Land not clear
								N.Quarter Excavation work stop due to water logging	
20	BANKA	Referral Hospital Katoria, Dist-Banka							M.O.Quarters Shuttering work for mumty slab is in progress.
								N.Quarter Column casting above 2nd floor is in progress.	
21	BEGUSARAI	Sub-Divisional Hospital Manjhaul, Dist- Begusarai							M.O.Quarters Brick work in water structure at Gr. Floor completed.

		Deogarh.
22	JAMUI	Refferal Hospital Jhajha, Dist-Jamui.
23	JAMUI	Referral Hospital Chakai, Dist-Jamui.
24	JAMUI	Refferal Hospital Lashmipur, Dist-Jamui.
25	SHEKHPUR A	Refferal Hospital Barbigha, Dist-Shekhpara.

M/s Satyanarayan Singh,
Williams town, behind S.B.I
Tranning Centre, Deoghar,
Jharkhand

101/22.02.13

183785000

22.01.14

	N.Quarter Brick work up to plinth beam completed.
	M.O.Quarters Plinth level.
	N.Quarter Brick work at Gr. Floor is in progress.
	M.O.Quarters Column casting at first floor is in progress.
	N.Quarter Shuttering Gr. Floor roof slab is in progress.
	M.O.Quarters work not start
	N.Quarter Work not start
	M.O.Quarters Brick work at 1st floor slab has been completed.

									N.Quarter Gr. Floor roof casting completed.
26	KHAGARIY A	Sadar Hospital Khagaria, Dist- Khagaria.							M.O.Quarters Brick work above plinth level.
									N.Quarter Brick work up to bottom of plinth beam.
27	JAMUI	Sadar Hospital Jamui, Dist-Jamui.							M.O.Quarters Gr. Floor roof casting completed.
									N.Quarter Work not start
28	MUNGER	Sadar Hospital Munger, Dist-Munger.							M.O.Quarters work not start
									N.Quarter Work not start
29	SHEKHPUR A	Sadar Hospital Shekhpura,Dist- Shekhpura.							M.O.Quarters work not start
									N.Quarter Work not start

30	MADHEPUR A	Sadar Hospital Madhepura, Dist- Madhepura					M.O.Quarters work not started due to land problem
							N.Quarter Work not started due to land problem.
31	SUPAUL	Referral Hospital Triveniganj, Dist- Supaul.					M.O.Quarters Brick work completed , structure completed, plaster work is progress.
							N.Quarter 3rd floor slab shuttering work is progress Gr. Floor brick work completed.
			Indranarayan singh Contractor Pvt Ltd Ward no. -8, AT+P.O.- Supaul, Distt- Supaul	100/22.02.13	65570000	22.01.14	M.O.Quarters Brick work completed, structure completed.

32	SUPAUL	Sadar Hospital Supaul, Dist-Supaul.				7088798		N.Quarter 2nd floor slab shuttering work is progress Gr. Floor brick work is progress.
33	SUPAUL	Sub-Divisional Hospital, Nirmali,Dist- Supaul.						M.O.Quarters Structure completed, brick work completed.
								N.Quarter PCC Completed , Reinforceme nt work is progress.
34	EAST CHAMPARA N	Refferal Hospital Dhaka,						M.O.Quarters Terrace floor completed, Gr. Floor brick work is progress.
								N.Quarter 3rd floor shuttering work in progress.

35	VAISHALI	Sadar Hospital Vaishali, Dist- Vaishali.
36	SHEOHAR	Sadar Hospital Sheohar, Dist-Sheohar.
37	VAISHALI	Sub-Divisional Hospital Mahua, Dist-Vaishali.
38	VAISHALI	Refferal Hospital Raghopur, Dist-Vaishali.

M/s Maa Ambey Enterprises,
Swami Sahjanand colony, Reva
Road, Bhagwanpur chowk,
Muzaffarpur

100246000

99/22.02.13

6588093

22.01.14

	M.O.Quarters work not start due to land
	N.Quarter Not Started due to land.
	M.O.Quarters 1st floor Completed.
	N.Quarter 2nd floor Completed, Gr. Floor brick work is progress.
	M.O.Quarters Not started by Contractor.
	N.Quarter Not started by Contractor.
	M.O.Quarters Not Started due to water logging.
	N.Quarter Not Started due to water logging.

39	E.CHAMPARAN, MOTIHARI	Subdivisional Hospital Chakiya,Dist- E.Champaran						M.O.Quarters Gr. Floor 1st floor brick work Roof casting complete.	N.Quarter 3rd floors shuttering sheet shuttering and building Gr. Floor and 1st floor brick work.
----	--------------------------	---	--	--	--	--	--	---	---

22879291

Remarks
Land not clear
Land not clear
Land not clear
Land not clear

Land not clear

Land not clear

--

--

--

--

--

Due to
water
logging

Due to
water
logging

Land not
clear

Land not
clear

--

--

--

--

--

Site not clear

Site not clear

Site not clear

Site not clear

Land not
clear

Land not
clear

Work stop
due to
water
logging.

Work stop
due to
water
logging.

