

### Combined Building of 7-Nischay Projects

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)	
1	Arariya	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Mauja-Basantpur Arariya	630.72+1335.38+998.00=2964.10	18-Jul-16	Srinath Builder & Housing co. pvt ltd	2476.49	24-Mar-17	23-Mar-19	Academic Block- Column Casted (G.F))	12%	0	
2	Arwal	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Sadar Hospital, Arwal	630.72+1335.38+998.00=2964.10	18-Jul-16	B.Rai	2262.38	28-Feb-18	27-Feb-20	Academic Block- Roof Casted (4th.F) Hostel Block- Roof Casted (4th.F)	35%	542.04	
3	Vaishali	Construction of Combined Building of ANM, GNM & Para medical Institute with Hostel at Rajapakar, Vaishali	630.72+1335.38+998.00=2964.10	18-Jul-16	INCPL	2367.63	19-Sep-18	18-Sep-20	Academic Block- Roof shuttering (G.F), Hostel Block -Foundation work	10%		
4	Katihar	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Katihar	1335.38+998=2333.38	18-Jul-16	Adyaraj Construction	2048.37	26-Apr-17	25-Oct-18	Piling work is going on	7%	0	
5	Khagaria	Construction of Combined Building of GNM & Para medical Institute at Old Subdivisional Hospital, Khagaria	1335.38+998=2333.38	18-Jul-16	Macro Ranjan const. pvt ltd	2066.11	24-Mar-17	23-Sep-18	Academic Block- Plaster work, Hostel Block -Roof reinforcement binding (3rd.F)	50%	850.00	
6	Munger	Construction of Combined Building of GNM & Para medical Institute at Leprosy Hospital Munger	1335.38+998=2333.38	18-Jul-16	Lalan Kumar	2020.13	24-Mar-17	23-Sep-18	Academic Block-Finishing work Hostel Block- Roof Shuttering (Terrace Floor)	85%	1413.00	
7	Nawada	Construction of Combined Building of GNM & Para medical Institute at Budhaul, Nawada	1335.38+998=2333.38	18-Jul-16	Dhanpat Prasad	1812.30	29-Jan-18	28-Jul-19	Academic Block-Roof csated (G.F) Hostel-Roof casted (G.F)	20%	104.97	
8	Jamui	Construction of Combined Building of GNM & Para medical Institute at Vill-Mahuli , Jamui	1335.38+998=2333.38	18-Jul-16	Sudesh Kumar Singh & Company Const. Pvt ltd	1961.75	12-Feb-18	11-Aug-19	Academic Block-Brick work is going on Hostel--Brick work is going on	40%	337.02	
9	Bhojpur	Construction of Combined Building of GNM & Para medical Institute at Bhojpur	1335.38+998=2333.38	18-Jul-16	Simens Construction Corporation	1903.68	29-May-18	28-Nov-19	Academic Block-Roof casted (G.F) Hostel- Foundation work started	15%	179.47	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	REMARKS
			Amount (in rs lakh)	Date					STAGE	%		
10	Siwan	Construction of Combined Building of GNM & Para medical Institute at SDH Mahrajganj, Siwan	1335.38+998=2333.38	18-Jul-16	M/s B.Prasad & Company	2036.62	08-May-18	07-Nov-19	Boy's Hostel- Roof casted(F.F) Girl's Hostel- Roof shuttering (G.F) . Academic Block-Plaster work is in progress	35%	354.00	
11	Nalanda	Construction of Combined Building of GNM & Para medical Institute at Vardhaman Institute of Medical Science Pawapuri Nalanda	1335.38+998=2333.38	18-Jul-16	Satyanarayan Singh	1924.73	28-Apr-18	27-Oct-19	Academic Block-Roof shutteringk (G.F) Hostel-Column work (2nd Floor)	25%	286.09	
12	Madhepura	Construction of Combined Building of ANM & Para medical Institute at Vill-Parariya, Madhepura	630.72+998.00=1628.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	1368.69	31-Mar-18	30-Sep-19	Girls Hostel : Column casted upto plinth & filling work in progress. Academic Block: Tie-beam casting Completed.	8%	0	
13	Purnea	B.Sc Nursing College at Govt. Medical College, Purnea (Sadar Hospital Campus) & Para Medical Institute	2649.76+998.00=3647.76	18-Jul-16	Umakant Singh, Katihar	2945.66	31-Mar-17	30-Mar-19	Hostel Block-Column work (4th Floor)	16%	274.23	
14	East Champaran	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, East Champaran	1335.38+998=2333.38	18-Jul-16	Rama & Sons	2176.40			Work to be started		0.00	
15	Aurangabad	Construction of Combined Building of GNM & Para medical Institute at Sadar Hospital, Aurangabad	1335.38+998=2333.38	18-Jul-16	M/s Raj Construction	1870.43					0.00	LOA issued on-27/02/2018
	<b>Total</b>					<b>31241.36</b>					<b>274.23</b>	

## B.Sc. Nursing College

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	REMARKS
1	Construction of B.Sc Nursing College	42396.16 (2649.76 per unit)	42396.00	5072.36	16	0	7	-

### Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)	
1	Darbhanga	B.Sc Nursing College at DMCH, Laheriasarai (Darbhanga)	2649.76	18-Jul-16	BBCPL-SKPL (JV)	2197.16	31-Mar-17	30-Mar-19	Hostel Block-Finishing work Academic block-Finishing work	70%	1052.29	
2	Muzaffarpur	B.Sc Nursing College at SKMCH, Muzaffarpur	2649.76	18-Jul-16	M/S Satyam Builder	2043.11	31-Mar-17	30-Mar-19	Hostel Block-Roof shuttering (2nd.F) Academic block-Roof shuttering (2nd.F)	32%	373.36	
3	Gaya	B.Sc Nursing College at ANMMCH, Gaya	2649.76	18-Jul-16	Raj Construction	2000.69	05-May-17	04-May-19	College Block- Plaster is in progress Hostel Block- Plaster is in progress	48%	669.21	
4	Bhagalpur	B.Sc Nursing College at JLNMCH, Bhagalpur	2649.76	18-Jul-16	Lalan Kumar, Bhagalpur	2176.90	31-Mar-17	30-Mar-19	Hostel Block-Finishing work Academic Block- Finishing work	90%	1585.49	
5	Nalanda	B.Sc Nursing College at Vardhaman Ayurvigyan Sansthan, Pawapuri, Nalanda	2649.76	18-Jul-16	Balkrishna Bhalotia	2126.77	31-Mar-17	30-Mar-19	Hostel Block-Finishing Work Academic Block- Finishing Work	90%	1392.01	
6	Bettiah	B.Sc Nursing College at Govt. Medical College, Bettiah	2649.76	18-Jul-16	Larsen & Turebo	51355.00	10-Jul-17	09-Jul-20	work is going on	10%	0	Being Constructed with Medical College
7	Patna	B.Sc Nursing College at PMCH, Patna	2649.76	18-Jul-16	Dhanpat Prasad	2166.27	18-Aug-17	17-Aug-19	Not started	0%	0	Work is kept on hold because of PMCH redevelopment
<b>Total</b>			<b>18548.32</b>			<b>64065.91</b>					<b>5072.36</b>	

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)														
SL NO	Name of work		Administrative Approval Amount (in Rs. Lakh)		Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS			
1	Construction of GNM training school & hostel		30713.74 (1335.38 per unit)		2000.00	724.68	23	0	15	8	—			
Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Gopalganj	Construction of GNM Training Institute at Sub-Divisional Hospital Hathua, Gopalganj	1335.38	18-Jul-16	AIPLGMC-JV	1143.76	01-Feb-18	31-Aug-19	Academic Block- Column Work (F.F) Hostel Block -Column casted (2nd Floor)	35%	0	-	Sri Rajendra Prasad Singh	Transformer and Electrical Pole Relocation work in progress
2	Lakhisarai	Construction of GNM Training Institute at Balguddar Ashokdham, Lakhisarai	1335.38	18-Jul-16	M/S Kanhaiya Contractor Pvt Ltd	1119.92	07-Dec-18	06-Jun-20	Foundation work		0	Sri Anil Kumar	Sri Rajendra Prasad Singh	(Land recently available)
3	Supaul	Construction of GNM Training Institute at Sukhpur, Supaul	1335.38	18-Jul-16	Ashok Kumar Patori, Saharsa	1123.12	29-May-18	28-Nov-19	Academic Block- Column casted (2nd.F) Hostel Block -Roof shuttering	20%	350.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
4	Sitamarhi	Construction of GNM Training Institute at Vill-Mirzapur, Dumra, Dist- Sitamarhi	1335.38	18-Jul-16	Shashikant Singh	1120.68			Work to be started		0	-	Sri Rajendra Prasad Singh	
5	Kaimur	Construction of GNM Training Institute at Vill-Barka Katra, Bhabhua (Kaimur)	1335.38	18-Jul-16	Yashaswi Infrastructure, Ranchi	1169.42	04-May-18	03-Aug-19	Academic Block-Roof shuttering (G.F) Hostel- Roof shuttering (G.F)	25%	133.68	-	Sri Sanjeev Ranjan	
6	Madhubani	Construction of GNM Training Institute at Mauja-Raghopur Balat, Dist- Madhubani	1335.38	18-Jul-16	SKS & KKT	1122.58	17-Jul-18	16-Jan-20	Academic Block-Roof casting (G.F) Hostel- Column work (F.F)	18%	241	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
						6799.48	Total				724.68			

### PARA-MEDICAL INSTITUTE WITH HOSTEL

SL NO	Name of work		Administrative Approval Amount (in Rs. Lakh)		Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS			
1	Construction of Para Medical Institute		32934.00 (998.00 per unit)		2000.00	3020.35	33	1	25	7	-			
Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Madhepura	Construction of Combined Building of ANM & Para medical Institute at Vill-Parariya, Madhepura	630.72+998=1628.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	1368.69	31-Mar-18	30-Sep-19	Girls Hostel : Roof Shuttering (G.F)Academic Block: Column work (G.F)	15%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Banka	Construction of Para Medical Institute at Sadar Hospital (Old Campus), Banka	998.00	18-Jul-16	Rana construction	806.186	05-May-17	04-Oct-18	Academic Block-Finishing work. Girls Hostel- Finishing work, Boys Hostel- Brick work (2nd F)	92%	550.26	Sri Anil Kumar	Sri Sanjeev Ranjan	
3	Buxar	Construction of Para Medical Institute at Sadar Hospital, Buxar	998.00	18-Jul-16	B. Prasad	822.39	07-Aug-17	06-Nov-18	Girl's Hostel-Finishing work, Boys Hostel- Finishing work Academic Block- Finishing work	96%	704.12	-	Sri Sanjeev Ranjan	
4	Gopalganj	Construction of Para Medical Institute at Sub-Divisional Hospital, Gopalganj (Hathuwa)	998.00	18-Jul-16	G.M construction	942.28	31-Mar-17	30-Jun-18	Academic Block- Finishing work, Girls Hostel- Finishing work, Boys Hostel-Finishing work	75%	400.00	-	Sri Rajendra Prasad Singh	
5	Jehanabad	Construction of Para Medical Institute at Referral Hospital Ghosi, Jehanabad	998.00	18-Jul-16	Kaushlendra Kumar	820.67			-	0%	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	work to be started after Tree cutting
6	Lakhisarai	Construction of Para Medical Institute at Mesona, Lakhisarai	998.00	18-Jul-16	Kanhaiya Contractor pvt ltd	817.65	13-Sep-18	12-Dec-19	Academic Block- Finishing work, Girls Hostel- Roof casted (F.F), Boys Hostel-Roof shuttering (G.F)	35%	75.00	Sri Anil Kumar	Sri Sanjeev Ranjan	
7	Madhubani	Construction of Para Medical Institute at Raghopur Balath, Madhubani	998.00	18-Jul-16	Sanjay Kumar	879.17	09-May-17	08-Aug-18	Piling work	5%	0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Letter sent to D.M for alternative Land
8	Rohtas	Construction of Para Medical Institute at Sadar Hospital, Rohtas	998.00	18-Jul-16	Ramesh Kumar Pandey	838.63	05-Aug-17	04-Nov-18	Completed	100%	940.97	-	Sri Sanjeev Ranjan	

Detailed Report														
SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
9	Saharsa	Construction of Para Medical Institute at Sadar Hospital, Saharsa	998.00	18-Jul-16	C.S construction	884.77	31-Mar-17	30-Aug-18	Academic Block-Column work (Mumty) Girls Hostel- Column work (3rd F) Boys Hostel- Column work (Mumty)	35%	350.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	Saran	Construction of Para Medical Institute at Sadar Hospital Chhapra,Saran	998.00	18-Jul-16	G.M construction	861.22	04-May-18	03-Aug-19	Academic Block-Roof Steel binding (F. F) Girls Hostel- Plinth Level Boys Hostel- Roof Steel binding (F. F)	25%	0.00	-	Sri Rajendra Prasad Singh	
11	Sitamarhi	Construction of Para Medical Institute at Sadar Hospital, Sitamarhi	998.00	18-Jul-16	Shashikant Singh	838.19			Work to be started			-	Sri Rajendra Prasad Singh	
12	Supaul	Construction of Para Medical Institute at Mauja Supaul, ward no-12, Supaul	998.00	18-Jul-16	Indra Narayan Singh contract pvt ltd	854.90			Work started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	West Champaran	Construction of Para Medical Institute at Sadar Hospital, West Champaran	998.00	18-Jul-16	Larsen & Turebo	51355.00	10-Jul-17	09-Jul-20	Work is going on	12%	0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
15	Kaimur	Construction of Para Medical Institute at Sarangpur	998.00	18-Jul-16	Ajay Kumar Singh	838.78	26-Nov-18	25-Feb-20	Foundation work started	2%		-	Sri Sanjeev Ranjan	
16	Sheikhpura	Construction of Para Medical Institute at Sadar Hospital, Sheikhpura	998.00	18-Jul-16	Sanjay Kumar Technocrate Pvt. Ltd, Patna	837.76	07-Dec-18	06-Mar-20	Piling work is going on	5%		Sri Anil Kumar	Sri Rajendra Prasad Singh	
	Total					62089.75					3020.35			

## CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	34058.88 (630.72 per unit)	4000.00	0.00	54	4	34	16	-

## Detailed Report

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Arariya	Construction of ANM Training Institute & Hostel at Sub-Divisional Farbisganj, Arariya	630.72	18-Jul-16	Topline Infra Projects Pvt Ltd, Katihar	568.35	24-Jul-17	23-Jul-18	Completed	100%	568.35	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	Bhagalpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Kahalgaon, Bhagalpur	630.72	18-Jul-16	Ramesh Kumar, Patna	526.50	15-Mar-18	14-Mar-19	Plaster work is in going on	65%	225.00	Sri Anil Kumar	Sri Sanjeev Ranjan	
3	Bhojpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Jagdispur, Bhojpur	630.72	18-Jul-16	Ramesh Kumar Pandey	509.80	06-Sep-17	05-Sep-18	Completed	100%	395.12	-	Sri Sanjeev Ranjan	Handed Over
4	Bhojpur	Construction of ANM Training Institute & Hostel at Sub-Divisional Piro, Bhojpur	630.72	18-Jul-16	Anil Kumar	529.96	10-Jul-18	09-Jul-19	Roof casted (G.F)	25%	148.16	-	Sri Sanjeev Ranjan	
5	Darbhanga	Construction of ANM Training Institute & Hostel at Sub-Divisional Biraul, Darbhanga	630.72	18-Jul-16	Kuwar Construction	530.23	02-Nov-17	01-Nov-18			0	Sri Anil Kumar	Sri Rajendra Prasad Singh	Letter sent to D.M for alternative land
6	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Areraj, East Champaran	630.72	18-Jul-16	M/s S. K Enterprises	535.83	02-Dec-17	01-Dec-18	Academic Block- Roof Shuttering (2nd.F) Hostel Block- Brick work (Terrace Floor)	25%	125.11	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
7	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Raxaul, East Champaran	630.72	18-Jul-16	M/s Hariom Construction, East Champaran	585.13			Work to be started			Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
8	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Pakri Dayal, East Champaran	630.72	18-Jul-16	M/s Hariom Construction, East Champaran	583.58			Work to be started			Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
9	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Neemchak Bathani, Gaya	630.72	18-Jul-16	Anil Kumar Singh	508.34	04-Jan-18	03-Jan-19	Finishing work is going on	80%	346.17	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
10	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Sherghati, Gaya	630.72	18-Jul-16	Ambe Infra	461.10	02-Nov-17	01-Nov-18	Brick work is in progress (F.F)	40%	207.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
11	Gaya	Construction of ANM Training Institute & Hostel at Sub-Divisional Tekari, Gaya	630.72	18-Jul-16	Mukesh Kumar	543.05	07-Nov-17	06-Nov-18	Plaster work is in going on	55%	234.65	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
12	Katihar	Construction of ANM Training Institute & Hostel at Sub-Divisional Barsoi, Katihar	630.72	18-Jul-16	Krishnakant Thakur, Darbhanga	530.43						Sri Pankaj Kumar	Sri Sanjeev Ranjan	T.S in process
13	Katihar	Construction of ANM Training Institute & Hostel at Sub-Divisional Manihari, Katihar	630.72	18-Jul-16	Sudesh Kumar Singh & co. Pvt Ltd., Jamui	521.64	21-Sep-17	20-Sep-18	Completed	100%	430.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
14	Khagaria	Construction of ANM Training Institute & Hostel at Sub-Divisional Gogri, Khagaria	630.72	18-Jul-16	Arvind Kumar Singh	530.45	12-Jan-18	11-Jan-19	Academic block - Roof casted (G.F), Hostel Block- Roof Shuttering (G.F)	20%	129.00	Sri Anil Kumar	Sri Rajendra Prasad Singh	
15	Madhepura	Construction of ANM Training Institute & Hostel at Sub-Divisional Uda Kishanganj, Madhepura	630.72	18-Jul-16	C.S. Construction	556.10	05-May-17	04-May-18	Brick work is in progress	45%	200.38	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
16	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Jainagar, Madhubani	630.72	18-Jul-16	Maa Tara	529.80	28-Jun-17	27-Jun-18	Academic block - Finishing work, Hostel Block- Finishing work	98%	255.64	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Benipatti, Madhubani	630.72	18-Jul-16	M/s Kuwar Const., Darbhanga	530.31	17-May-18	16-May-19	Academic block - Roof casted(F.F), Hostel Block- Roof Shuttering(F.F)	25%	176.46	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
18	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Jhanjharpur, Madhubani	630.72	18-Jul-16	Gridhari Lal Poddar	521.98	07-Nov-17	06-Nov-18	Completed	100%	329.10	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
19	Madhubani	Construction of ANM Training Institute & Hostel at Sub-Divisional Phulparas, Madhubani	630.72	18-Jul-16	Sanjay Kumar, Darbhanga	528.90	28-Apr-18	27-Apr-19			0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Old structure to be demolished
20	Munger	Construction of ANM Training Institute & Hostel at Sub-Divisional Tarapur, Munger	630.72	18-Jul-16	Lalan Kumar	529.21	16-Jun-17	15-Jun-18	Academic block - Finishing work, Hostel Block- Finishing work	90%	435.00	Sri Anil Kumar	Sri Rajendra Prasad Singh	
21	Darbhanga	Construction of ANM Training Institute & Hostel at Sub-Divisional Benipur, Darbhanga	630.72	18-Jul-16	Sanjay Kumar	526.68	17-May-18	16-May-19	Finishing work is going on	80%	242.98	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
22	Patna	Construction of ANM Training Institute & Hostel at Sub-Divisional Paliganj, Patna	630.72	18-Jul-16							0	-	Sri Sanjeev Ranjan	
23	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Banmankhi, Purnea	630.72	18-Jul-16	Bambam Kumar Singh	527.23	29-Jan-18	28-Jan-19	Finishing work is in progress	90%	320	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
24	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Dhamdaha, Purnea	630.72	18-Jul-16	M/S C.S Construction, Arariya	530.07	18-Aug-17	17-Aug-18	-		0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Site not clear
25	Rohtas	Construction of ANM Training Institute & Hostel at Sub-Divisional Bikramganj, Rohtas	630.72	18-Jul-16	Ram Babu Prasad	513.02	27-Feb-18	26-Feb-19	Finishing work is going on	70%	191.35	-	Sri Sanjeev Ranjan	
26	Saharsa	Construction of ANM Training Institute & Hostel at Sub-Divisional Simri Bakhtiyarpur, Saharsa	630.72	18-Jul-16	Santosh Singh, Saharsa	509.37	14-Jul-17	13-Jul-18	Column work(2nd.F)	28%	185.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land available in Feb'2018
27	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Dalsinghsarai, Samastipur	630.72	18-Jul-16	Vinod Kumar Singh	521.36	09-Oct-17	08-Oct-18	Academic block -Finishing work Hostel.Block- Finishing work	75%	318.79	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
28	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Patori, Samastipur	630.72	18-Jul-16	Vinod Kumar Singh	521.48	09-Oct-17	08-Oct-18	Finishing work is going on	70%	229.65	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
29	Saran	Construction of ANM Training Institute & Hostel at Sub-Divisional Madhaura, Saran	630.72	18-Jul-16							0	-	Sri Rajendra Prasad Singh	In Tender
30	Saran	Construction of ANM Training Institute & Hostel at Sub-Divisional Sonpur, Saran	630.72	18-Jul-16	Kaushal buildcon	511.95	20-Jul-17	19-Jul-18	Finishing work is going on	90%	170.00	-	Sri Rajendra Prasad Singh	
31	Sitamarhi	Construction of ANM Training Institute & Hostel at Sub-Divisional Pupri, Sitamarhi	630.72	18-Jul-16	Sanjay Kumar	530.03	17-May-17	16-May-18				-	Sri Rajendra Prasad Singh	Land not clear
32	Supaul	Construction of ANM Training Institute & Hostel at Sub-Divisional Birpur, Supaul	630.72	18-Jul-16	Kunal Kush	529.64	20-Jul-17	19-Jul-18	Finishing work is going on	95%	372.89	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
33	Supaul	Construction of ANM Training Institute & Hostel at Sub-Divisional Nirmali, Supaul	630.72	18-Jul-16	Santosh Singh, Saharsa	540.69	16-Jun-17	15-Jun-18	Roof shuttering (F.F)	30%	133.22	Sri Anil Kumar	Sri Rajendra Prasad Singh	
34	Vaishali	Construction of ANM Training Institute & Hostel at Sub-Divisional Sahdei Bujurg (Mahnar), Vaishali	630.72	18-Jul-16	Kuwar Construction	529.59	28-Dec-17	27-Dec-18	Finishing work is going on	85%	65.00	-	Sri Rajendra Prasad Singh	
35	West Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Bagha, West Champaran	630.72	18-Jul-16	Shiva Infra Solution pvt ltd,	545.87	17-May-17	16-May-18	Academic block- Finishing work Hostel Block-Roof reinforcement binding (G.F)	50%	307.74	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
36	West Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Narkatiyaganj, West Champaran	630.72	18-Jul-16	Rama and sons, Patna	523.17	07-Nov-17	06-Nov-18	Academic block-Finishing work Hostel Block- Finishing work	75%	371.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF PLACES	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
37	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Sikarhana, East Champaran	630.72	18-Jul-16	M/S Virendra Kumar Chaudhary	586.34	01-Feb-18	31-Jan-19	Academic block-Plaster work Hostel Block- Plaster work	57%	330.00	Mid Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
38	Munger	Construction of ANM Training Institute & Hostel at Sub-Divisional Haveli Khargpur, Munger	630.72	18-Jul-16					Not Started		0	Sri Anil Kumar	Sri Rajendra Prasad Singh	In Tender
39	Suapul	Construction of ANM Training Institute & Hostel at Vill- Kharail, Supaul	630.72	18-Jul-16	Arvind Kumar Singh	530.25	22-Oct-17	21-Oct-18	Work started		0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
40	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Baliya, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.94	13-Feb-18	12-Feb-19	Column work (G.F)	20%	45.00	Sri Anil Kumar	Sri Rajendra Prasad Singh	
41	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Bakhri, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.65	13-Feb-18	12-Feb-19	Foundation work	2%	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	
42	Begusarai	Construction of ANM Training Institute & Hostel at Sub-Divisional Manjhaul, Begusarai	630.72	18-Jul-16	M/S Satyanarayan Singh, Jharkhand	529.91	13-Feb-18	12-Feb-19	Not Started	-	0	Sri Anil Kumar	Sri Rajendra Prasad Singh	Land is disputed
43	Purnea	Construction of ANM Training Institute & Hostel at Sub-Divisional Vayasi, Purnea	630.72	18-Jul-16	Umakant Singh	530.11	-	-	-	-	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 16/01/2018, Land not available
44	Samastipur	Construction of ANM Training Institute & Hostel at Sub-Divisional Rosara, Samastipur	630.72	18-Jul-16	Sanjay Kumar, Darbhanga	529.76	29-Jun-18	29-Jun-19	Academic block-Roof Shuttering (G.F) Hostel Block- Roof casted (G.F)	24%	108.59	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
45	East Champaran	Construction of ANM Training Institute & Hostel at Sub-Divisional Chakia, East Champaran	630.72	18-Jul-16	Asiana Contract Pvt Ltd, Gopalganj	529.55	31-Mar-18	30-Mar-19	Academic block-Structure completed Hostel Block- Roof Shuttering (Terrace floor)	40%	150.00	Mid Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
46	Gopalganj	Construction of ANM Training Institute & Hostel at APHC Baikunthpur, Gopalganj	630.72	18-Jul-16	Baranwala Contract Pvt Ltd	530.46	15-Mar-18	14-Mar-19	Column work (2nd.F)	25%	0	-	Sri Rajendra Prasad Singh	
47	Sitamarhi	Construction of ANM Training Institute & Hostel at Sub-Divisional Belsand, Sitamarhi	630.72	18-Jul-16	Kabbu Khirhar							-	Sri Rajendra Prasad Singh	T.S in process
						22846.80	Total				7747.24			

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)													under GOI schemes	
SL NO	Name of work		Administrati ve Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)		Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS			
1	Construction of GNM training school & hostel		10772.98	3625.00	0.00		10	6	4	0				
Detailed Report														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		EXPENDITURE WITH CENTAGE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Rohtas	Construction of G.N.M Training school & hostels in Sadar hospital, Sasaram (Rohtas)	1,220.17	03-Oct-13	M/S B Prasad & co. Anishabad, Patna	894.38	11-Jun-14	10-Dec-15	Completed	100%	1,047.27	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	Banka	Construction of G.N.M at Sadar Hospital Banka	1,222.36	03-Oct-13	M/S Lalan Kumar	969.16	26-Nov-14	25-May-16	Completed	100%	982.35	Sri Anil Kumar	Sri Rajendra Prasad	Handed over
3	Jahanabad	Construction of G.N.M at Sadar Hospital Jahanabad	963.56	03-Oct-13	M/S Yashaswi construction, Anishabad (Patna)	941.74	27-Nov-15	26-May-17	Completed	100%	1,089.49	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
4	Saharsa	Construction of G.N.M at Sadar Hospital Saharsa	1,038.93	03-Oct-13	Baba Hans construction Pvt. Ltd	973.04	26-Dec-14	25-Jun-16	Completed	100%	835.12	Sri Sunil Kumar	Sri Rajendra Prasad	Handed over
5	Saran	Construction of G.N.M at Sadar Hospital Chapra (Saran)	1,255.93	03-Oct-13	M/S Harishankar Prasad	1,019.75	26-Dec-14	25-Jun-16	Block A-Finishing work Block B- Finishing work	90%	748.88	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
6	Buxar	Construction of G.N.M at Sadar Hospital Buxar	1,004.84	03-Oct-13	Rajesh Kumar	845.09	09-May-17	08-Nov-18	Completed	100%	741.47	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
7	Purnea	Construction of G.N.M at Sadar Hospital Purnea	1,020.69	03-Oct-13	M/S Satyanarayan Singh	894.08	15-Dec-15	14-Jun-17	Academic Block- Finishing work is in progress	48%	283.12	Sri Pankaj Kumar	Sri Sanjeev Ranjan	1. Academic Block near completion. 2. Clear land not available for hostel block.
8	Sheikhpura	Construction of G.N.M at Sadar Hospital Sheikhpura	983.43	03-Oct-13	Arun Deo Kumar	828.36	31-Dec-15	30-Jun-17	Completed	100%	1024.55	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
9	Madhepura	Construction of G.N.M at Medical College & Hospital Madhepura	1,040.90	03-Oct-13	-	-	-	-	Finishing work is in progress.	80%	0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Being constructed with Medical College. Hence separate expenditure not given.
10	West Champaran	Construction of G.N.M at Bettiah, West Champaran	1,022.15	03-Oct-13	Rama & Sons	855.73	11-May-17	10-Nov-18	Finishing work is in progress.	80%	585.12	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
	Total		10,772.98			8,221.33					7,337.37			

CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M) under GOI schemes														
SL NO	Name of work		Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS			
1	Construction of ANM training school & hostel		5120.94	1376.00	0.00	10	10	0	-		-			
Detailed Report														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		EXPENDITURE WITH CENTAGE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	Darbhanga	Construction of A.N.M school & hostel at refferal hospital Jale, Darbhanga	584.99	24-Sep-13	Avaneesh Enterprises, Ghaziabad	436.89	19-Jul-14	18-Jul-15	Completed	100%	315.09	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
2	Nawada	Construction of A.N.M school & hostel at refferal hospital Rajauli, Nawada	448.73	24-Sep-13	Bipin Kumar, Nawada	380.79	29-Aug-14	28-Aug-15	Completed	100%	418.34	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
3	Siwan	Construction of A.N.M Training school & Hostel in Referral hospital, Mairwa (Siwan)	593.26	24-Sep-13	G.M Construction, Ahmedabad	408.98	26-Jul-14	25-Jul-15	Completed	100%	385.54	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
4	Aurangabad	Construction of A.N.M Training school & Hostel in Referral hospital, Daudnagar (Aurangabad)	468.41	24-Sep-13	Yashwi Infrastructure pvt. Ltd., Ranchi	385.96	19-Jan-15	18-Jan-16	Completed	100%	416.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	Kaimur	Construction of A.N.M Training school & Hostel in Sadar hospital, Bhabhua (Kaimur)	484.74	24-Sep-13	Anil Kumar, Rohtas	409.04	25-Aug-14	24-08-2015	Completed	100%	460.58	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	Khagaria	Construction of A.N.M Training school & Hostel in Sadar hospital, Khagaria	580.12	24-Sep-13	Surendra Prasad Singh, Begusarai	400.96	09-Jan-15	08-Jan-16	Completed	100%	429.02	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
7	Lakhisarai	Construction of A.N.M Training school & Hostel in Sadar hospital, Lakhisarai	472.21	24-Sep-13	Rama construction, Patna	406.74	19-Jul-14	18-Jul-15	Completed	100%	459.35	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
8	Supaul	Construction of A.N.M school & hostel at Sub-divisional hospital Triveniganj, Supaul	502.78	24-Sep-13	Avaneesh Enterprises, Ghaziabad	426.57	18-Jul-14	17-Jul-15	Completed	100%	364.59	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
9	Sheohar	Construction of A.N.M school & hostel at sadar hospital, sheohar	501.58	24-Sep-13	Virendra Kumar Chaudhary	401.40	29-Dec-14	28-Dec-15	Completed	100%	447.94	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
10	Jamui	Construction of A.N.M at Refferal Hospital Lakshmipur (Jamui)	484.12	24-Sep-13	M/S Balkrishan Dholakiya construction pvt ltd	396.81	19-Aug-15	18-May-16	Completed	100%	424.58	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
	Total		5,120.94			4,054.15					4,121.92			

## PROJECTS IN MEDICAL COLLEGES {UNDER DFID (Department for International Development, U.K.) FUNDING}

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Expenditure in Percentage (%) against agrrement	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of various project in Medical colleges of Bihar	Health Dept.	16345.42	16345.42	10929.03	81%	21	20	-	1 (Diagnostic Centre)	

### Detailed Report (DFID)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE EXPENDITURE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS IN LAKH)			STAGE	%	(RS IN LAKH)			

### NMCH, Patna

1	Patna	CONSTRUCTION OF CENTRE OF EXCELLENCE AT NMCH, PATNA	4211.70	08-Nov-14	M/S B. Rai	3,711.81	27-Nov-15	26-May-17	Completed	100%	4,070.49	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
2		CONSTRUCTION OF B.SC NURSING AT NMCH, PATNA	2762.26	25-Mar-15	Indra Narayan Singh contractors pvt ltd, Patna	2,350.20	09-Dec-15	08-Jun-17	Completed	100%	24 77.12	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
3		CONSTRUCTION OF VACCINE CENTRE AT NMCH, PATNA	1094.24	01-Sep-15	M/S B. Prasad	887.34	13-Apr-16	12-Oct-17	Completed	100%	875.83	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
4		CONSTRUCTION OF MODEL RECORD ROOM AT NMCH, PATNA	170.98	28-Apr-15	R.K infra services pvt ltd, Patna	122.45	05-Feb-16	04-Nov-16	Completed	100%	101.15	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
Sub Total of NMCH			8239.18			7,071.81								

### PMCH, Patna

5	Patna	CONSTRUCTION OF LECTURE THEATRE (250 seater) AT PMCH, PATNA	275.08	27-Mar-15	Ramesh Kumar Pandey	342.36	09-Dec-15	08-Jun-17	Completed	100%	227.29	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
6		CONSTRUCTION OF MODEL RECORD ROOM AT PMCH, PATNA	170.98	28-Apr-15	Ramesh Kumar Pandey		09-Dec-15	08-Jun-17	Completed	100%	155.28	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
7		CONSTRUCTION OF 150 BEDDED HOSTEL AT PMCH, PATNA	1029.78	28-Apr-15	Sudhesh Kumar Singh & company pvt ltd	812.07	09-Dec-15	08-Jun-17	Completed	100%	787.13	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
		Sub Total of PMCH	1475.84			1,154.44								

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE EXPENDITURE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS IN LAKH)			STAGE	%	(RS IN LAKH)			
ANMMCH, Gaya														
8	Gaya	CONSTRUCTION OF CENTRAL LIBRARY AT ANMMCH, GAYA	584.55	28-Apr-15	Simens construction corporation, Patna	2,703.67	31-Dec-15	30-Dec-17	Completed	100%	588.98	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9		CONSTRUCTION OF MODEL RECORD ROOM AT ANMMCH, GAYA (Above central library)	170.98	28-Apr-15			31-Dec-15	30-Dec-17	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
10		CONSTRUCTION OF EMERGENCY WARD AT ANMMCH, GAYA	1294.74	28-Apr-15			31-Dec-15	30-Dec-17	Completed	100%	639.61	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11		CONSTRUCTION OF 136 BEDDED GIRLS HOSTEL AT ANMMCH, GAYA	1109.00	28-Apr-15			31-Dec-15	30-Dec-17	Completed	100%	903.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
12		CONSTRUCTION OF 250 SEATER LECTURE THEATRE (2 units) ANMMCH, GAYA	550.16	27-Mar-15			31-Dec-15	30-Dec-17	Completed	100%	382.62	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
		Sub Total of ANMMCH, Gaya	3709.43			2,703.67								
SKMCH, Muzaffarpur														
13	Muzaffarpur	CONSTRUCTION OF 75 BEDDED GIRLS HOSTELAT SKMCH, MUZAFFARPUR	499.12	27-Mar-15	Mother India pvt ltd	972.97	15-Dec-15	14-Jun-17	Completed	100%	375.54	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed Over
14		CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (2 units) AT SKMCH, MUZAFFARPUR	550.16	27-Mar-15			15-Dec-15	14-Jun-17	Completed	100%	373.28	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed Over
15		CONSTRUCTION OF MODEL RECORD ROOM AT SKMCH, MUZAFFARPUR	170.98	28-Apr-15			15-Dec-15	14-Jun-17	Completed	100%	135.51	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed Over
		Sub Total of SKMCH, Muzaffarpur	1220.26			972.97								

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE EXPENDITURE	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS IN LAKH)			STAGE	%	(RS IN LAKH)			
JLNMCH, Bhagalpur														
16	Bhagalpur	CONSTRUCTION OF CENTRAL LIBRARY AT JLNMCH, BHAGALPUR	584.55	28-Apr-15	Nandlal & Company	1,199.64	09-Sep-15	08-Mar-17	Completed	100%	465.44	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
17		CONSTRUCTION OF GIRL'S HOSTEL (75 capacity) AT JLNMCH, BHAGALPUR	499.12	27-Mar-15			09-Sep-15	08-Mar-17	Completed	100%	400.00	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
18		CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (1 units) JLNMCH, BHAGALPUR	275.08	27-Mar-15			09-Sep-15	08-Mar-17	Completed	100%	334.20	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
19		CONSTRUCTION OF MODEL RECORD ROOM AT JLNMCH, BHAGALPUR	170.98	28-Apr-15			09-Sep-15	08-Mar-17	Completed	100%		Sri Anil Kumar	Sri Sanjeev Ranjan	
		Sub Total of JLNMCH, Bhagalpur	1529.73			1,199.64								
DMCH, Darbhanga														
20	Darbhangga	CONSTRUCTION OF MODEL RECORD ROOM AT DMCH, DARBHANGA	170.98	28-Apr-15	Shaurya Premier Infrastructure Pvt Ltd	125.03	30-Aug-16	29-Aug-17	Completed	100%	113.48	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
		Total	16345.42			13227.55					10929.03			

## PHC TO CHC (30 BEDDED) {Health deptt-38 nos}

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of PHC to CHC (Health deptt.)	14036.06	24433.92	9672.59	38	15	23	0	

## Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	JAMUI	CHC AT PHC GIDHAURE (JAMUI)	369.37	03-Sep-14	Ashok & co niwas pvt ltd, Jamui	338.94	31-Aug-15	30-Aug-16	Completed	100%	338.94	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
2	VAISHALI	CHC AT PHC RAJAPAKAR (VAISHALI)	369.37	03-Sep-14	Rana construction, Kadamkuan, Nagendra	318.90	31-Aug-15	30-Aug-16	Completed	100%	330.65	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
3	EAST CHAMPARAN	CHC AT PHC SANGRAMPUR (EAST CHAMPARAN)	369.37	03-Sep-14	Mishra, Muzaffarpur	311.08	31-Aug-15	30-Aug-16	Completed	100%	300.51	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Handed over
4	NAWADA	CHC AT PHC NARDIGANJ (NAWADA)	369.37	03-Sep-14	Arun Deo Kumar, Nalanda	343.25	09-Sep-15	08-Sep-16	Completed	100%	336.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	JEHANABAD	CHC AT PHC HULASGANJ (JEHANABAD)	369.37	03-Sep-14	M/S Om Sai construction, Jehanabad	316.90	31-Aug-15	30-Aug-16	Completed	100%	336.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
6	SUPAUL	CHC AT SARAIGARH BHAPTIYAH (SUPAUL)	369.37	03-Sep-14	Indra Narayan Singh Contract pvt ltd, Patna	352.90	28-Apr-16	27-Apr-17	Completed	100%	370.72	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
7	BHAGALPUR	CHC AT ISMAILPUR (BHAGALPUR)	369.37	03-Sep-14	Pankaj construction	404.56	08-Jun-16	07-Jun-17	Completed	100%	356.49	Sri Anil Kumar	Sri Sanjeev Ranjan	
8	SITAMARHI	CHC AT BOKHRA (SITAMARHI)	369.37	03-Sep-14	Sanjay Kumar	336.23	12-May-16	11-May-17	Completed	100%	310.84	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
9	SAMASTIPUR	CHC AT MOHANPUR (SAMASTIPUR)	369.37	03-Sep-14	Vinesh Kumar	324.54	12-May-16	11-May-17	Finishing work is in progress	78%	230.29	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	SAMASTIPUR	CHC AT KHANPUR (SAMASTIPUR)	369.37	03-Sep-14	M/S Shyam babu Chaudhary	322.42	12-May-16	11-May-17	Roof Shuttering (3rd.F)	50%	165.80	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land available on May-2017
11	VAISHALI	CHC AT PHC BHAGWANPUR (VAISHALI)	369.37	03-Sep-14	Nagendra Mishra, Muzaffarpur	327.06	22-Aug-16	21-Aug-17	Completed	100%	282.18	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
12	SIWAN	CHC AT PHC HASANPURA (SIWAN)	369.37	03-Sep-14	Asiana contract pvt ltd, Gopalganj	310.54	31-Aug-15	30-Aug-16	Finishing work is in progress	90%	159.71	Sri Birendra Purbey	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
13	GOPALGANJ	CHC AT PHC THAWA (GOPALGANJ)	369.37	03-Sep-14	G.M Construction, Siwan	330.17	31-Aug-15	30-Aug-16	Completed	100%	265.20	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
14	GAYA	CHC AT PHC MOHRA (GAYA)	369.37	03-Sep-14	Mohan Sharma, Gaya	315.16	14-Nov-16	13-Nov-17	Completed	100%	315.16	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	SAMASTIPUR	CHC AT BITHAN (SAMASTIPUR)	369.37	03-Sep-14	M/S Surendra Prasad Singh, Begusarai	341.28	06-Mar-17	05-Mar-18	Completed	100%	341.27	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
16	MADHUBANI	CHC AT KALUAHI (MADHUBANI)	369.37	03-Sep-14	Abhay kumar Singh, Sitamarhi	323.46	17-Feb-17	16-Feb-18	Column work (3rd.F)	45%	161.23	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	ARWAL	CHC AT KALER (ARWAL)	369.37	03-Sep-14	B.M Construction, Jehanabad	330.58	16-Oct-17	15-Oct-18	Plaster work is in progress	55%	264.35	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
18	SAHARSA	CHC AT SATAR KATAIYA (SAHARSA)	369.37	03-Sep-14	M/S R. K. Construction, Begusarai	382.85	31-Oct-16	30-Oct-17	Finishing work is in progress	98%	335.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
19	NAWADA	CHC AT KASHICHAK (NAWADA)	369.37	03-Sep-14	Avani Devcon pvt ltd, Patna	300.69	13-Feb-17	12-Feb-18	Finishing work is in progress	90%	194.92	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
20	MUZAFFARPUR	CHC AT BANDRA (MUZAFFARPUR)	369.37	03-Sep-14	Nalin Ranjan	297.09	27-Dec-16	26-Dec-17	Tie Beam	10%	0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Land available on Aug'18
21	SIWAN	CHC AT LAKRI NABIGANJ (SIWAN)	369.37	03-Sep-14	Asiana contract pvt ltd, Gopalganj	316.76	11-Aug-16	10-Aug-17	Completed	100%	235.43	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
22	JAMUI	CHC AT HARLALNAGAR, ALIGANJ (JAMUI)	369.37	03-Sep-14	A.K Construction	289.68	08-Jun-16	07-Jun-17	Finishing work is in progress	77%	240.29	Sri Anil Kumar	Sri Rajendra Prasad Singh	Land available on Nov-16
23	DARBHANGA	CHC AT HANUMAN NAGAR (DARBHANGA)	369.37	03-Sep-14	Sanjay Kumar	335.76	06-Mar-17	05-Mar-18	Finishing work is in progress	78%	236.09	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
24	KATIHAR	CHC AT SAMAILI (KATIHAR)	369.37	03-Sep-14	M/S C.S Construction	350.83	08-Sep-16	07-Sep-17	Finishing work is in progress	80%	233.74	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
25	KATIHAR	CHC AT MANSARI (KATIHAR)	369.37	03-Sep-14	M/S C.S Construction	339.46	08-Sep-16	07-Sep-17	Finishing work is in progress	75%	260.04	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	SHEOHAR	CHC AT DUGRI KATHSARI (SHEOHAR)	369.37	03-Sep-14	Sri Ashok Kumar Singh, Sitamarhi	337.18	17-Feb-17	16-Feb-18	Column work (G.F)	15%	0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
27	GAYA	CHC AT BANKEBAZAR (GAYA)	369.37	03-Sep-14	Kishor Kumar Singh, Aurangabad	354.31	07-Oct-16	06-Oct-17	Finishing work is in progress	95%	308.44	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	MADHEPURA	CHC AT PURAINI (MADHEPURA)	369.37	03-Sep-14	Topline Infra Projects pvt ltd, Kolkata	357.33	27-Dec-16	26-Dec-17	Completed	100%	434.66	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
29	SITAMARHI	CHC AT SUPPI (SITAMARHI)	369.37	03-Sep-14	Sri Sanjeev Kumar, Patna	326.89	17-May-18	16-May-19	Column work (F.F)	35%	90.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
30	JEHANABAD	CHC AT RATNIFARIDPUR (JAHANABAD)	369.37	03-Sep-14	Sri Nripendra Kumar Sinha, Patna	289.93	18-Aug-17	17-Aug-18	Finishing work is in progress	80%	172.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	MADHEPURA	CHC AT GWALPARA (MADHEPURA)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	385.23	17-Feb-17	16-Feb-18	Finishing work is in progress	99%	398.25	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
32	SUPAUL	CHC AT PRATAPGANJ (SUPAUL)	369.37	03-Sep-14	Indra Narayan Singh Contract pvt ltd, Patna	366.66	17-Feb-17	16-Feb-18	Completed	100%	270.45	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
33	BHAGALPUR	CHC AT RANGRACHOWK (BHAGALPUR)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	359.12	13-Jan-17	12-Jan-18	Finishing work is in progress	99%	359.79	Sri Anil Kumar	Sri Sanjeev Ranjan	
34	MADHUBANI	CHC AT LAKHNAUR (MADHUBANI)	369.37	03-Sep-14	Mother India const. pvt ltd	360.45	20-Mar-17	19-Mar-18	Brick work (F.F)	55%	145.24	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
35	SITAMARHI	CHC AT CHORAUT (SITAMARHI)	369.37	03-Sep-14	Mother India const. pvt ltd	334.73	20-Jul-17	19-Jul-18	Finishing work is in progress	95%	307.74	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
36	MADHEPURA	CHC AT BIHARIGANJ (MADHEPURA)	369.37	03-Sep-14	Trimurti Engicon & Traders Pvt. Ltd, Patna	388.35	17-Feb-17	16-Feb-18	Finishing work is in progress	77%	231.53	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
37	NAWADA	CHC AT MESKAUR (NAWADA)	369.37	03-Sep-14	Archana Contractor pvt ltd	307.13	14-Jul-17	13-Jul-18	Foundation work	2%	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
38	KATIHAR	CHC AT DANDKHORA (KATIHAR)	369.37	03-Sep-14	Bambam Kumar Singh	343.77	15-May-17	14-May-18	Finishing work is in progress	99%	353.36	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
					<b>Total</b>						<b>9672.59</b>			

### PHC TO CHC (30 BEDDED) (Individual)

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of PHC to CHC	Health Dept.	8386.76	0.00	4139.18	15	10	2	3	

### Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (IN RS. LAKH)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	MADHUBANI	CHC ARARIA SANGRARM,BLOCK-JHANJHARPUR	476.00	28-Feb-14	M/S Dhramnath construction, Madhubani	388.34	8/11/2015	8/10/2016	Completed	100%	339.58	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
2	NAWADA	CHC KHANWA,	476.00	28-Feb-14	Sri Bipin Kumar, Nawada	345.20	8/28/2015	8/27/2016	Completed	100%	279.15	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	PATNA	CHC PHULWARISARIFF,	543.23	06-Feb-15	M/S B.Prasad & Company, Patna	439.04	12/15/2015	12/14/2016	Completed	100%	493.04	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
4	Gopalganj	CHC AT PAKRI, BLOCK-SIDHWALIA	577.12	0.00	M/S Conesive Infrastructure Pvt. Ltd. Patna	318.86	9/9/2015	8/9/2016	Completed	100%	294.27	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed Over
5	DARBHANGA	CHC ALINAGAR, BLOCK-ALINAGAR	577.12	31-Mar-15	Sanjay Kumar, Darbhanga	502.55	9/6/2016	9/5/2017	Completed	100%	473.83	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
6	PATNA	CHC AT BAKHTIYARPUR,	577.12	21-Jul-15	Prasad Associates, Ranchi	413.19	6/16/2016	6/15/2017	Completed	100%	424.11	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
7	JAHANABAD	CHC SHAKURABAD, BLOCK-RATNIFARIDPUR	577.12	24-Nov-14	Mukesh Kumar, Gaya	345.21	6/8/2016	6/7/2017	Completed	100%	332.89	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
8	SUPAUL	CHC BALUA BAJAR, BLOCK-CHHATAPUR,	577.12	24-Nov-14	INCPL, Patna	417.23	7/6/2016	7/5/2017	Completed	100%	407.39	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
9	GAYA	CHC MAHKAR, BLOCK-KHIZIRSARAI	577.12	24-Nov-14	Kaushlendra Kumar, Jehanabad	368.02	7/20/2016	7/19/2017	Completed	100%	407.93	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
10	W. CHAMPARAN	CHC BALMIKINAGAR BAGHA-2, DIST-WEST CHAMPARAN	543.23	24-Nov-14	Maa Vindhyaasini construction, W. Champaran	389.10			Not started		0	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	(Agreement done on 08/07/2016) Land not available
11	SARAN	CHC ISUAPUR, DIST-SARAN	577.12	05-Aug-15	Yashaswi Infrastructure pvt ltd	491.55			Finishing work is going on	90%	86.00	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Land made available on 20 July 2017
12	NALANDA	CHC ISLAMPUR, Dist-NALANDA	577.12	05-Aug-15	M/S B.Prasad & Company, Patna	439.30	9/6/2016	9/5/2017	Completed	100%	373.12	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	MUZAFFARPUR	CHC MUSHARI, DIST-MUZAFFARPUR	577.12		Mohan Prasad Developers & construction pvt ltd	480.20	3/6/2017	3/5/2018	Finishing work is going on	70%	227.87	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
14	ROHTAS	CHC KOCHAS, BLOCK-KOCHAS	577.12	16-Jun-15		-			Not started			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
15	ROHTAS	CHC KARGAHAR, BLOCK-KARGAHAR	577.12	16-Jun-15	M/s Pankaj Construction, Rohtas	462.58			Not started			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Old buiding to be demolished & Tree to be cut
Total			8386.76			5,800.37					4,139.18			

## PHC TO CHC (30 BEDDED) (Under MSDP)

SL NO	Name of work	A.A. Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of PHC to CHC (Minority)	11776.25 (471.05 per unit)	0.00	3019.24	25	8	5	12	

## Detailed Report

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (RS in lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
1	KISHANGANJ	CHC AT DIGHALBANK, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	385.56	28-Apr-16	27-Apr-17	Completed	100%	273.54	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	KISHANGANJ	CHC AT THAKURGANJ, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	386.25	28-Apr-16	27-Apr-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to D.M for land
3	KISHANGANJ	CHC AT BAHADURGANJ, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	381.55	28-Apr-16	27-Apr-17	Completed	100%	266.56	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
4	KISHANGANJ	CHC AT KOCHADHAMAN, KISHANGANJ	471.05	13-Apr-15	Shafique Alam	384.91	28-Apr-16	27-Apr-17	Completed	100%	193.43	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	ARARIYA	CHC AT PALASI, ARARIYA	471.05	13-Apr-15	Topline Infra	389.75	28-Apr-16	27-Apr-17	Completed	100%	384.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	KATIHAR	CHC AT AZAMNAGAR, KATIHAR	471.05	13-Apr-15	Pankaj Kumar Singh	387.17	29-Apr-16	28-Apr-17	Completed	100%	312.09	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
7	BHAGALPUR	CHC AT JAGDISHPUR, BHAGALPUR	471.05	13-Apr-15	Balkrishna Bhalotia construction pvt ltd, jamui	368.77	28-Apr-16	27-Apr-17	Completed	100%	360.00	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
8	KATIHAR	CHC AT BALRAMPUR, KATIHAR	471.05	13-Apr-15	Birendra Kumar Singh, Katihar	367.86	31-May-16	30-May-17	Column work (G.F)	18%	81.11	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9	KATIHAR	CHC AT AMADABAD, KATIHAR	471.05	13-Apr-15	Birendra Kumar Singh, Katihar	362.07	27-May-16	26-May-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Land not available) Letter sent to D.M for land
10	ARARIYA	CHC AT RANIGANJ, ARARIYA	471.05	13-Apr-15	INSCPL	369.66	06-Jul-16	05-Jul-17	Finishing work	75%	174.41	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	MADHUBANI	CHC AT MADHUBANI SADAR, MADHUBANI	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.59	20-Jul-16	19-Jul-17	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Work will be started after demolished the old building
12	KATIHAR	CHC AT KADWA, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.92	08-Jun-16	07-Jun-17	Completed	100%	389.92	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS in lakh)			STAGE	%	(RS in lakh)			
13	KATIHAR	CHC AT BARSOI, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.62	08-Jun-16	07-Jun-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available, Letter send for land
14	KATIHAR	CHC AT BARARI, KATIHAR	471.05	13-Apr-15	Satyanarayan Singh, Deoghar	389.91	08-Jun-16	07-Jun-17	Completed	100%	389.91	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	ARARIYA	CHC AT SIKTI, ARARIYA	471.05	13-Apr-15	Basant Baniya Limited, Gaya	379.11	27-Feb-18	26-Feb-19	Brick Work (F.F)	40%	61.13	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	ARARIYA	CHC AT TERHAGACH, ARARIYA	471.05	13-Apr-15	M/S C.S construction	378.29	06-Sep-16	05-Sep-17	Column work (G.F)	20%	63.77	Sri Pankaj Kumar	Sri Sanjeev Ranjan	work started after demolished the old building
17	DARBHANGA	CHC AT KIRATPUR, DARBHANGA	471.05	13-Apr-15	Kuwar construction	352.30	15-Jul-17	14-Jul-18	Not Started	-	0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available, Letter send to D.M
18	KISHANGANJ	CHC AT POTHIA, KISHANGANJ	471.05	13-Apr-15	Anil Kumar	369.47	02-Jun-17	01-Jun-18	Plaster work is going on	75%	69.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land made available after Tree cutting on 02 August 2017
19	KATIHAR	CHC AT HASANGANJ, KATIHAR	471.05	13-Apr-15	Rita Devi	371.21	25-Jul-17	24-Jul-18	Not Started	-	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent for land
20	EAST CHAMPARAN	CHC AT BANJARIA, EAST CHAMPARAN	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	In Tender
21	VAISHALI	CHC AT CHEHRA KALAN, VAISHALI	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	In Tender
22	ARARIYA	CHC AT JOKIHAT, ARARIYA	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	In Tender
23	KATIHAR	CHC AT KATIHAR SADAR, KATIHAR	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available (Letter Send to P.S MWD, Bihar vide Letter no-BMSIC/80015/05-2016/959, Dated-21/06/2016)
24	ARARIYA	CHC AT FORBESGANJ, ARARIYA	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped
25	KATIHAR	CHC AT MANIHARI, KATIHAR	471.05	13-Apr-15	-	-	-	-	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped

Total

3019.24

### ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
1	PATNA	CONSTRUCTION OF APHC IN SAMASTICHAK, PATNA	75.99	12-Mar-11	Pintu Construction, Masaurhi	68.75	20-Apr-13	19-Jan-14	completed	100%	81.47	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	KAIMUR	CONSTRUCTION OF APHC IN NATAIYA, KAIMUR	75.99	18-Sep-12	Smt Rita Devi	68.75	03-Jul-13	02-Apr-14	completed	100%	88.11	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
3	SAMASTIPUR	APHC NARHAN, DIST-SAMASTIPUR (FROM SHS)	75.99	12-Mar-11	-	-	-	-	-	-	-	-	-	Tender not Invited
4	SAMASTIPUR	CONSTRUCTION OF APHC IN BANDHAR, SAMASTIPUR	75.99	28-Aug-12	Mr. A Khan	68.75	16-Aug-13	15-May-14	completed	100%	90.68	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	GAYA	CONSTRUCTION OF APHC IN MAIN GRAM, GAYA	75.99	03-Oct-12	M/S Rita Devi	66.45	12-Sep-13	11-Jun-14	completed	100%	79.20	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
6	SIWAN	CONSTRUCTION OF APHC NARENDARPUR, SIWAN	75.99		Jiradei Narendrapur Engineering & Construction Company	73.62	14-Aug-13	13-May-14	completed	100%	80.55	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
7	VAISHALI	APHC BHAGWANPURRATI, DIST-VAISHALI (BY PREFAB MATERIAL)	53.15	06-Nov-09	Synergy thrillingston, chandigarh	-	-	-	completed	100%	59.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	CONSTRUCTED AS MODEL UNDER 100 APHC SANCTIONED BY HEALTH DEPT.
8	VAISHALI	APHC ROOPNARAYANPUR, BLOCK-JANDAHA, DIST-VAISHALI (BY PREFAB MATERIAL)	53.15	06-Nov-09	Revirie Ventures Pvt. Ltd, Chhatishgarh	-	-	-	completed	100%	69.05	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	PATNA	APHC DATMAI, BLOCK-MASAUHRI, DIST-PATNA (BY PREFAB MATERIAL)	53.15	06-Nov-09	Sai Baba Builders & Consultants Pvt. Ltd	-	-	-	completed	100%	35.65	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
10	GAYA	CONSTRUCTION OF APHC AT MAHKAR, BLOCK-KHIZIRISARAI (GAYA) BY PRE-FAB MATERIAL	112.49	23-Jun-14	Acme Cleantech Solutions Ltd, Gurgaon (Haryana)	84.74	26-Aug-14	25-Nov-14	completed	100%	69.55	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
11	NALANDA	CONSTRUCTION OF APHC AT KACHHARIYA, BLOCK-THARTHARI (NALANDA) BY PRE-FAB MATERIAL	112.49	22-Jul-14	Beardsell Ltd.	93.78	29-Dec-14	28-Apr-15		-	0	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(work rescinded)
12	BEGUSARAI	CONSTRUCTION OF APHC AT SONVARSA, SAMHO (BEGUSARAI)	90.01	17-Jan-14	Ramniwas Kumar, Begusarai	76.46	19-Aug-15	18-May-16	Completed	100%	76.46	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over

### ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
13	GOPALGANJ	CONSTRUCTION OF APHC AT SIDHWALIA, GOPALGANJ	120.66		Bajrangi Singh, Chhapra	104.92	14-Aug-15	13-May-16	Completed	100%	93.85	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
14	GOPALGANJ	CONSTRUCTION OF APHC AT BALRA, BARAULI (GOPALGANJ)	87.05	10-Nov-14	Baranwala Contact Pvt. Ltd, Gopalganj	78.44	19-Aug-15	18-Feb-16	Completed	100%	78.44	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
15	GOPALGANJ	CONSTRUCTION OF APHC AT REVITITH, BAIKUNTHPUR (GOPALGANJ)	87.05	10-Nov-14	Baranwala Contact Pvt. Ltd, Gopalganj	77.75	19-Aug-15	18-Feb-16	Completed	100%	77.55	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
16	JAHANABAD	APHC AT MURAHARA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	122.35	04-Feb-15	Smt Rita Devi, Sasaram	181.62	01-Sep-15	30-Jun-15	completed	100%	64.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
17	JAHANABAD	APHC AT AVGILLA, BLOCK-RATNIFARIDPUR, DIST-JAHANABAD	122.35	04-Feb-15					completed	100%	86.36	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
18	ROHTAS	CONSTRUCTION OF APHC AT BARHARI BLOCK-KARGAAR, DIST-ROHTAS	120.66	04-Feb-15	Sri Rajesh Kumar, Sasaram	284.13	31-Aug-15	30-May-16	Completed	100%	312.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
19	ROHTAS	CONSTRUCTION OF APHC AT KOWATH, BLOCK-DAWATH, DIST-ROHTAS	120.66	04-Feb-15	Sri Rajesh Kumar, Sasaram		31-Aug-15	30-May-16	completed	100%		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
20	ROHTAS	CONSTRUCTION OF APHC AT KHAIRHI, BLOCK-DAWATH, DIST-ROHTAS	120.66	04-Feb-15	Sri Rajesh Kumar, Sasaram		31-Aug-15	30-May-16	completed	100%		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
21	VAISHALI	CONSTRUCTION OF APHC AT SONHO, BLOCK-GOROUL (VAISHALI)	102.05		Randhir Kumar	97.40	09-Sep-15	08-Jun-16	completed	100%	97.46	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
22	NALANDA	CONSTRUCTION OF APHC AT AMBA (NALANDA)	122.34		Lallu Kumar	97.50	04-Jan-16	03-Oct-16	completed	100%	96.86	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
23	BHAGALPUR	CONSTRUCTION OF APHC AT POTHIA SANHAULA (BHAGALPUR)	81.31	27-Jan-14	Lalan Kumar	71.13	18-Aug-17	17-May-18	Plaster work	65%	35.33	Sri Anil Kumar	Sri Sanjeev Ranjan	Land available on=06/06/2018
24	KAIMUR	APHC AT BITHWAR DIST-KAIMUR	122.34		Kamlesh Kumar Singh	94.71	12-May-16	11-May-17	Completed	100%	108.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
25	PATNA	APHC AT GOPALPUR (MANER) DIST-PATNA	122.34		Brajesh Kumar	98.51	03-Mar-16	02-Dec-16			0	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Land not available
26	JAHANABAD	APHC AT KIYUR, BLOCK-HULASHGANJ, DIST-JEHANABAD	122.34	13-Jul-15	Kaushlendra Kumar	91.54	28-Oct-16	27-Jul-17	completed	100%	91.54	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over

### ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
27	BEGUSARAI	SMRITISHESH PARMESHWARI DEVI APHC AT KESAWA, BARAUNI, DIST-BEGUSARAI	122.34		Agni Kumar Singh	109.48	05-May-17	04-Feb-18	completed	100%	109.48	Sri Anil Kumar	Sri Rajendra Prasad Singh	
28	BEGUSARAI	APHC AT BAHALPUR (NAYAGAON) MATIHANI, DIST-BEGUSARAI	90.01	22-Jan-14	Ramniwas kumar	74.93	24-Mar-17	23-Dec-17	completed	100%	73.26	Sri Rajendra Prasad Singh	Sri Rajendra Prasad Singh	
29	PATNA	APHC SAKSOHRA AT BELCHI, DIST-PATNA	114.70		M/s Devendra Prasad Singh	120.39	05-May-17	04-Mar-18	completed	100%	71.41	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
30	MUNGER	APHC AT BANGALWA, DIST-MUNGER	122.49	28-Feb-14	P PRAKASH CONT.	104.64					0	Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 13/02/2018
31	MUNGER	APHC AT GHATWARI, DIST-MUNGER	122.49	28-Feb-14	P PRAKASH CONT.	99.13	22-Feb-17	21-Nov-17			0	Sri Anil Kumar	Sri Rajendra Prasad Singh	Land not available
32	VAISHALI	APHC AT MADARNA DIST-VAISHALI	102.05	02-Sep-14	Rohit Raj Construction, Patna	96.68	11-Aug-16	10-May-17	completed	100%	99.69	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
33	MADHUBANI	APHC AT BHAIKAVSTHAN BLOCK-JHANJHARPUR, DIST-MADHUBANI	114.07	09-Feb-15	M/S Delta Enterprises	102.72	22-Feb-17	21-Nov-17	Almost Completed	96%	86.93	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
34	BEGUSARAI	APHC AT SIHMA, BLOCK-MATIHANI DIST-BEGUSARAI	122.34		M/S Surendra Prasad Singh, Begusarai	103.50	17-Feb-17	16-Nov-17	completed	100%	103.50	Sri Anil Kumar	Sri Rajendra Prasad Singh	
35	SAMASTIPUR	APHC AT DEVDHA, (HASANPUR) DIST-SAMASTIPUR	122.34	03-Feb-15								Sri Sunil Kumar	Sri Rajendra Prasad Singh	Retender invited by NIT-22/2017
36	MADHUBANI	APHC AT BASAITH, BLOCK-BENIPATTI (MADHUBANI)	122.34	09-Feb-16	Tufail Ahmed Khan const. pvt ltd	98.12	05-May-17	04-Feb-18	completed	100%	106.81	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
37	MADHUBANI	APHC AT NAWANI, BLOCK-JHANJHARPUR, DIST-MADHUBANI	126.97	29-Aug-16	Regal Infratrading Pvt. Ltd., Patna	126.19	08-Feb-17	07-Nov-17	Roof casted (F.F)	50%	31.45	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
38	MADHUBANI	APHC AT BHAUR, BLOCK-PANDAUL, DIST-MADHUBANI	122.34	29-Aug-16	MDS Infraniman Pvt Ltd, Patna	105.39	15-Jul-17	14-Apr-18	Roof casted(G.F)	35%	0	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
39	ARWAL	APHC AT LARI, BLOCK-KURTHA, DIST-ARWAL	122.34	18-Jan-17	Praveen Kumar, Jehanabad	124.50	21-Sep-17	20-Jun-18	Finishing work	90%	40.49	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

### ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			
40	MADHUBANI	APHC AT MOHAN BARIYAM,NARPAT NAGAR , BLOCK-PANDAUL, DIST-MADHUBANI	0.00		Shaurya Premiere Infrastructure pvt ltd, Patna	106.95	06-Oct-17	05-Jul-17	Brick work completed	45%	27.85	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
41	WEST CHAMPARAN	APHC AT PATILAR, DIST-WEST CHAMPARAN	0.00	05-May-16	Anil Kumar Mishra	105.13	02-Feb-18	01-Sep-18	Plaster work	40%	56.77	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
42	SIWAN	APHC AT NANDA MUNDA, BLOCK-SISWAN, DIST-SIWAN	126.97	20-Sep-16	Pratap Construction, New Delhi	102.58						Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued (Land not available)
43	SIWAN	APHC AT JAMO BLOCK-GORIYAKOTHI, DIST-SIWAN	122.34	05-Sep-17	Savitri Technocrate Pvt Ltd, Gopalganj	102.58			Roof shuttering	25%		Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on 13/02/2018
44	NALANDA	CONSTRUCTION OF APHC AT HUSAINPUR, BLOCK-RAHUI (NALANDA)	122.34		R.K Infraservices	98.77	17-May-18	16-Feb-19	Roof shuttering	25%	26.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
45	DARBHANGA	CONSTRUCTION OF APHC JAMALPUR, BLOCK-KIRATPUR	127.28	09-Dec-16	Rampukar Yadav	104.03								LOA to be issued
46	JAHANABAD	APHC AT ANANTPUR, BLOCK-MODANGANJ, DIST-JEHANABAD	122.34	21-Mar-16	Rohit Raj Construction, Patna	98.92						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 30/05/2018 (Land not available)
47	JAHANABAD	APHC AT SUGAON, BLOCK-MAKHDUMPUR, DIST-JEHANABAD	122.34		Praveen Kumar, Jehanabad	98.92	17-Nov-18	9 Months.	Foundation work	5%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
48	JAHANABAD	APHC AT BAJITPUR, BLOCK-GHOSHI, DIST-JEHANABAD	122.34		Praveen Kumar, Jehanabad	98.92	17-Nov-18	9 Months.	Foundation work	2%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
49	SAMASTIPUR	CONSTRUCTION OF APHC AT DARWA, BLOCK-MORWA,SAMASTIPUR	122.34		M/S Gautam Construction	137.91			Layout					LOA issued on-06/09/2018
50	PATNA	APHC AT SIGORI, BLOCK-PALIGANJ, DIST-PATNA	122.34		Praveen Kumar, Jehanabad	102.09						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 30/05/2018
51	VAISHALI	APHC AT SHAMBHUPUR KWARI	122.34		R.N group of company	102.89			Roof shuttering	25%	Plinth Level	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
		<b>SUBTOTAL</b>	<b>4402.99</b>								<b>1,831.68</b>			

ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (in rs lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%	AMOUNT (Rs in lakh)			

## ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT AMOUNT (in lakh)	PHYSICAL		REMARKS
			Amount (in rs lakh)	Date						STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Arariya	CONSTRUCTION OF APHC KALIYAGANJ, BLOCK-PALASI	127.28	09-Dec-16	Dinesh Kumar	106.94						LOA issued on 22/11/2017
2	Aurangabad	CONSTRUCTION OF APHC BANDEYA, BLOCK-GOHA	127.28	09-Dec-16	Urveshi Construction	107.75				Foundation work	2%	
3	East Champaran	CONSTRUCTION OF APHC DHILIYA BAJAR, BLOCK-KESHARIYA	127.28	09-Dec-16	Rana Construction	106.97						LOA issued on-13/02/2018
4	Gaya	CONSTRUCTION OF APHC JAMUARA, BLOCK-TEKARI	127.28	09-Dec-16	Mukesh Kumar							Land not available
5	Gaya	CONSTRUCTION OF APHC TAJPUR, BLOCK-KHILASARAI	127.28	09-Dec-16	Mukesh Kumar							Land not available
6	Jamui	CONSTRUCTION OF APHC KIYAJORI, BLOCK-CHAKAI	127.28	09-Dec-16								
7	Katihar	CONSTRUCTION OF APHC CHOWKI, BLOCK-KADWA	127.28	09-Dec-16	Pradeep Kumar Singh	106.96						LOA issued on-13/02/2018
8	Nalanda	CONSTRUCTION OF APHC SAIDPUR, BLOCK-BEN	127.28	09-Dec-16	A.K Choudhary	101.78						T.s in progress
9	Purnea	CONSTRUCTION OF APHC DAMAILI, BLOCK-DHAMDAHA	127.28	09-Dec-16								
10	Saharsa	CONSTRUCTION OF APHC SONPUR, BLOCK-SIMRI BAKHTIYARPUR	127.28	09-Dec-16	Narayan Prasad Singh	105.81				Roof Shuttering	25%	LOA issued on-13/02/2018
11	Saharsa	CONSTRUCTION OF APHC BIHARA, BLOCK-PANCHGACHIYA / SATARKATAIYA	127.28	09-Dec-16	Narayan Prasad Singh	105.81				Roof Shuttering	25%	LOA issued on-13/02/2018
12	Sheikhpura	CONSTRUCTION OF APHC BERMA, BLOCK-SHEIKHPURA	127.28	09-Dec-16	Sanjay Kumar Technocrate	103.38	5/30/2018	02/29/2019		Roof casted	25%	
13	Sheikhpura	CONSTRUCTION OF APHC BIMAN, BLOCK-ARIYARI	127.28	09-Dec-16	Shambhu Yadav, Jamui	103.38	6/29/2018	3/28/2019		Column work (G.F)	18%	

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			AMOUNT (in lakh)	STAGE	%	
14	Sheikhpura	CONSTRUCTION OF APHC BHADAUS, BLOCK-GHATKUSUMBA	127.28	09-Dec-16	Lallu Kumar	103.38						LOA issued on-30/05/2018
15	Sheikhpura	CONSTRUCTION OF APHC GAGRI, BLOCK-SHEIKHPURA	127.28	09-Dec-16	Sanjay Kumar Technocrate	103.38	5/30/2018	02/29/2019		Column work (G.F)	18%	
16	Sheohar	CONSTRUCTION OF APHC RAMBAN, BLOCK-DUMRI KATHSARI	127.28	09-Dec-16								
17	Sitamarhi	CONSTRUCTION OF APHC RASALPUR, BLOCK-BAIPATTI	127.28	09-Dec-16	Bharti Construction	105.91				Plinth Level		
18	Supaul	CONSTRUCTION OF APHC BAJIDPUR, BLOCK-TRIVENIGANI	127.28	09-Dec-16	Pradeep Kumar Singh	106.58	01-Jun-18	30-Mar-19	0	Roof Shuttering	25%	
19	Supaul	CONSTRUCTION OF APHC CHANDPIPAR, BLOCK-SARAIGARH-BHAPTIYAH	127.28	09-Dec-16	Dhiraj Kumar Agarwal, Supaul	106.58	30-May-18	28-Feb-19	0	Finishing work	60%	
20	Supaul	CONSTRUCTION OF APHC KHAKHAI, BLOCK-KISHANPUR	127.28	09-Dec-16								Old building to be demolished3
21	Kishanganj	CONSTRUCTION OF APHC BUALDAH, BLOCK-KOCHADHAMAN	127.28	09-Dec-16								Being constructed by MSDP
22	Madhubani	CONSTRUCTION OF APHC BHAIRVSTHAN, BLOCK-JHANJHARPUR	127.28	09-Dec-16								Being constructed by Health Deptt.
23	Madhubani	CONSTRUCTION OF APHC MOHAN BARIYAM, BLOCK-NARPATNAGAR	127.28	09-Dec-16								Being constructed by Health Deptt.

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS in Lakh)			STAGE	%	AMOUNT (RS in Lakh)			
1	Darbhanga	Brahmpur (Darbhanga)	124.31		C.G.G construction	303.02	17-Feb-16	16-Feb-17	Completed	100%	52.88	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Darbhanga	Kamtaul (Darbhanga)	124.31				17-Feb-16	16-Feb-17	Completed	100%	47.67	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
3	Darbhanga	Sarwara (Darbhanga)	124.31				17-Feb-16	16-Feb-17	Finishing work is going on	70%	21.73	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
4	Katihar	Morsanda (katihar)	124.31		B.K Singh	299.55	08-Jun-16	07-Jun-17	Brick work isgoing on	55%	38.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	Katihar	Bharwara (katihar)	124.31				08-Jun-16	07-Jun-17	Finishing work is in progress	80%	73.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	Katihar	Surjapur (katihar)	124.31				08-Jun-16	07-Jun-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
7	West Champaran	Gokhula (West Champaran)	124.31		Sharda chandel contract pvt ltd.	194.83	11-Apr-16	10-Apr-17	Finishing work is in progress	92%	105.33	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
8	West champaran	Dumaria (West Champaran)	124.31				11-Apr-16	10-Apr-17	Finishing work is in progress	92%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
9	Kishanganj	Kalpeer, Tedhagach (Kishanganj)	124.31		M/S Shankar Construction, Begusarai	101.54	27-Dec-16	26-Sep-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
10	Kishanganj	Bual Dah, Block-Kochadhaman (Kishanganj)	124.31		M/S Shankara Construction, Begusarai	206.36	27-Dec-16	26-Sep-17	Finishing work is in progress	95%	89.44	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	Kishanganj	Maudha, Block-Kochadhaman (Kishanganj)	124.31				27-Dec-16	26-Sep-17	Not Started		0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
12	Supaul	Deenbandhu, Basantpur (Supaul)	124.31		Mahendra Kumar Mishra	96.68					0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/05/2016
13	Kishanganj	chichubadi, Kasba-Kaliyaganj , Block- Pothia (Kishanganj)	124.31		Sri Narayan Mandal, Katihar	205.09	13-Jan-17	12-Oct-17	Plaster work is in progress	60%	57.34	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
14	Kishanganj	Tipijhari Magurjohn , Block-Pothia (Kishanganj)	124.31				13-Jan-17	12-Oct-17	-	-	0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
15	Purnea	Abdullah Nagar (Purnea)	124.31		Rana pratap Singh	97.71	09-Oct-17	08-Jul-18	Finishing work is in progress	90%	66.57	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	Madhubani	Loha,Kaluahi (Madhubani)	124.31		M/S Dayaram Singh	99.64	-	-	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/05/2016 (Land not available)
17	East Champaran	Karsahiya, Barharwa Lakhansen, (Dhaka E. Champaran)	124.31		Vikash Kumar Gupta	209.19	20-Jul-17	19-Apr-18	Karsahiya- Foundation work . Barharwa Lakhansen roof level	20%	22.30	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
18	Kishanganj	Powakhali Thakurganj (Kishanganj)	124.31		Sudesh Kumar Singh &co. construction pvt ltd. jamui	97.26	17-Feb-17	16-Nov-17	Finishing is in progress	85%	57.82	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS in Lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT AMOUNT (RS in Lakh)	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date					STAGE	%				
19	Sitamarhi	Bajpatti Got Abidpur (Sitamarhi)	124.31								0.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Retender to be invited
20	Darbhanga	Harihath, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar	312.80	06-Mar-17	05-Mar-18	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
21	Darbhanga	Garaul, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar		06-Mar-17	05-Mar-18	Not Started		0.00	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
22	Darbhanga	Narman, Block- Alinagar (Darbhanga)	124.31		Girdhari Lal Poddar		06-Mar-17	05-Mar-18	Completed	100%	36.23	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
23	Kishanganj	Dhangada, Block-Dighalbank (Kishanganj)	124.31		Anil Kumar	207.35	13-Jan-17	12-Oct-17	Finishing work work is in progress.	90%	205.88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	Kishanganj	Baruamani Garinchavdaga, Block-Dighalbank (Kishanganj)	124.31		Anil Kumar				Finishing work work is in progress.	90%	63.65	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
25	Kishanganj	Kadogaon, Block-Thakurganj (Kishanganj)	124.31		Sudesh Kumar Singh &co. construction pvt ltd, jamui	97.25	17-Feb-17	16-Nov-17			0.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
26	Kishanganj	Budhnayi, Block-Pothia (Kishanganj)	124.31		Sudesh Kumar Singh &co. construction pvt ltd, jamui	193.95	13-Jan-17	12-Oct-17	Completed	100%	99.58	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	Kishanganj	Fala Tarni Block-Pothia (Kishanganj)	124.31				13-Jan-17	12-Oct-17	Completed	100%	100.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	Banka	Pardhadi, Dhuria (Banka)	124.31		Lalan Kumar	89.5481					0.00	Sri Anil Kumar	Sri Sanjeev Ranjan	T.S in process
29	Darbhanga	Jamalpur, Block-Kiratpur (Darbhanga)	124.31	06-Feb-17	Ram Pukar Yadav, Darbhanga	103.24						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
30	Darbhanga	Manighachhi, Block-Manigachhi (Darbhanga)	124.31	06-Feb-17	Mother India Construction Pvt. Ltd, Darbhanga				Roof shuttering (G.F)	25%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
31	Darbhanga	Nehra, Block-Manigachhi (Darbhanga)	124.31	06-Feb-17	Mother India Construction Pvt. Ltd, Darbhanga	103.88						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017
32	Sitamarhi	Benol, Block-Bokhra (Sitamarhi)	124.31	06-Feb-17	M/s Bharti Const., Sitamarhi	103.88						Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	T.S in Process
33	Purnea	Mahendrapur, Block-Purnea (Purnea)	124.31	06-Feb-17	Anil Kumar Singh, Katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
34	Purnea	Ranipatra, Block-Purnea Purva (Purnea)	124.31	06-Feb-17	Shiv Shankar Singh, Katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
35	Purnea	Harda, Block-Purnea Purva (Purnea)	124.31	06-Feb-17	Prakash Kumar Sah, katihar	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
36	Purnea	Sabdalpur, Block-Kasba (Purnea)	124.31	06-Feb-17	Rohit Raj Construction, Vaishali	103.24			Plaster Work	65%	52.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
37	Purnea	Echalo, Block-Dagarua (Purnea)	124.31	06-Feb-17	Rohit Raj Construction, Vaishali	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
38	Purnea	Muchhatta, Block-Amaur (Purnea)	124.31	06-Feb-17	Prashant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(RS in Lakh)			STAGE	%	AMOUNT (RS in Lakh)			
39	Purnea	Sirshi, Block-Baisa (Purnea)	124.31	06-Feb-17	Prashant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017 (T.S in process)
40	Purnea	Katorhat, Block-Baisa (Purnea)	124.31	06-Feb-17	Parshant Const., Purnea	103.24						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
41	Purnea	Kajha, Block-K.Nagar (Purnea)	124.31	06-Feb-17								Sri Pankaj Kumar	Sri Sanjeev Ranjan	In Tender 07/2017
42	Purnea	Banbhag, Block-K.Nagar (Purnea)	124.31	06-Feb-17								Sri Pankaj Kumar	Sri Sanjeev Ranjan	In Tender 07/2017
								Total			1137.79			

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
1	WEST CHAMPARAN	HSC AT MANGALPUR BLOCK-SIKTA (WEST CHAMPARAN)	Brajesh Kumar, Bettiah	116.16	16-Dec-15	15-Aug-16	Completed	100%	63.89	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
2	WEST CHAMPARAN	HSC AT BHAURA, BLOCK-SIKTA (WEST CHAMPARAN)	Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
3	WEST CHAMPARAN	HSC AT TILOJPUR, BLOCK-MAINATAND (WEST CHAMPARAN)	Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
4	WEST CHAMPARAN	HSC AT JIGNA, BLOCK-MAINATAND (WEST CHAMPARAN)	Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Completed	100%		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
5	SIWAN	HSC AT KHODAIBARI, BLOCK-HUSAINGANJ (SIWAN)	Brajesh Kumar, Bettiah		16-Dec-15	15-Aug-16	Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	Land not available
6	DARBHANGA	HSC AT BASDIH, BLOCK-HAYAGHAT (DARBHANGA)	Sri vivek Kumar Jha, Darbhanga	97.74	15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
7	DARBHANGA	HSC AT SIRNIA, BLOCK-HAYAGHAT (DARBHANGA)	Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
8	DARBHANGA	HSC AT RATANPURA, BLOCK-HAYAGHAT (DARBHANGA)	Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
9	DARBHANGA	HSC AT HORALPATTI, BLOCK-HAYAGHAT (DARBHANGA)	Sri vivek Kumar Jha, Darbhanga		15-Feb-17	14-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	DARBHANGA	HSC AT DRAHWAJPUR, BLOCK-DARBHANGA (DARBHANGA)	Dinesh Pd. Singh	104.92	20-Mar-17	19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
11	DARBHANGA	HSC AT KHARUA, BLOCK-DARBHANGA (DARBHANGA)	Dinesh Pd. Singh		20-Mar-17	19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
12	DARBHANGA	HSC AT BHALPATTI, BLOCK-DARBHANGA (DARBHANGA)	Dinesh Pd. Singh		20-Mar-17	19-Nov-17	Completed	100%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
13	DARBHAN GA	HSC AT BADHAUL-DEVRA BANDHAUDI, BLOCK-JALE (DARBHANGA)	Dinesh Pd. Singh		20-Mar-17	19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	DARBHAN GA	HSC AT GARDI, BLOCK-JALE (DARBHANGA)	Dinesh Pd. Singh		20-Mar-17	19-Nov-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
15	GOPALGAN J	HSC AT BARWA, BLOCK-ADAPUR (GOPALGANJ)	Sri Shailendra Shekhar Mishra, Gopalganj	108.76			Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on-04/10/2016 (Agreement Done) Chotka Sakhen-Land not available
16	GOPALGAN J	HSC AT BRAHBHAIN, BLOCK-ACHKAGAON (GOPALGANJ)	Sri Shailendra Shekhar Mishra, Gopalganj				Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	
17	GOPALGAN J	HSC AT BARARI HARKESH, BLOCK-ACHKAGAON (GOPALGANJ)	Sri Shailendra Shekhar Mishra, Gopalganj				Finishing work is in progress	75%		Sri Birendra Purbey	Sri Rajendra Prasad Singh	
18	GOPALGAN J	HSC AT CHHOTKA SAKHEN, BLOCK-ACHKAGAON (GOPALGANJ)	Sri Shailendra Shekhar Mishra, Gopalganj				Not Started			Sri Birendra Purbey	Sri Rajendra Prasad Singh	
19	KISHANGA NJ	HSC AT PIPRITHAN PURVI, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram	133.15	05-May-17	04-Jan-18	Completed	100%	126.8	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Due to unavailability of Land
20	KISHANGA NJ	HSC AT KHARIBASTI, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Not Started	0%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
21	KISHANGA NJ	HSC AT KATHARO, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
22	KISHANGA NJ	HSC AT KHANABARI, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
23	KISHANGA NJ	HSC AT PACKPARA, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	KISHANGA NJ	HSC AT JIRANGACH OLDMAICHI, BLOCK-THAKURGANJ (KISHANGANJ)	Smt Rita Devi, Sasaram		05-May-17	04-Jan-18	Completed	100%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
25	KATIHAR	HSC AT PALSIA, BLOCK-BALRAMPUR (KATIHAR)	BHISHMA PRATAP SINGH, SIWAN	89.99	06-Mar-17	05-Nov-17	Finishing work	75%	32.17	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	KATIHAR	HSC AT MALIKPUR, BLOCK-BALRAMPUR (KATIHAR)	BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	Finishing work	75%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	KATIHAR	HSC AT SINHAGAON BLOCK-BALRAMPUR (KATIHAR)	BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	Finishing work	75%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	KATIHAR	HSC AT MADHOPUR, BLOCK-BALRAMPUR (KATIHAR)	BHISHMA PRATAP SINGH, SIWAN		06-Mar-17	05-Nov-17	-			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
29	KATIHAR	HSC AT SHARIFNAGAR, BLOCK-BALRAMPUR, KATIHAR	SARWAR ALAM, KISHANGANJ	92.90	20-Mar-17	19-Nov-17	Finishing work	90%	19.45	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
30	KATIHAR	HSC AT BALRAMPUR, BLOCK-BALRAMPUR, KATIHAR	SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Finishing work	85%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	KATIHAR	HSC AT BALUGANJ BLOCK-BALRAMPUR, KATIHAR	SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
32	KATIHAR	HSC AT KAMRA, BLOCK-BALRAMPUR, KATIHAR	SARWAR ALAM, KISHANGANJ		20-Mar-17	19-Nov-17	Finishing work	88%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
33	KATIHAR	HSC AT RATNI, BLOCK-HASANGANJ, KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	90.00	06-Mar-17	05-Nov-17	Finishing work	98%	20.19	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
34	KATIHAR	HSC AT BHARRA, BLOCK-HASANGANJ, KATIHAR	BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	Plaster work	65%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
35	KATIHAR	HSC AT DHERUA, BLOCK-HASANGANJ, KATIHAR	BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	Plaster work	65%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
36	KATIHAR	HSC AT RAMPUR, BLOCK-HASANGANJ, KATIHAR	BALMIKI PRASAD SINGH, KATIHAR		06-Mar-17	05-Nov-17	Finishing work	98%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
37	KATIHAR	HSC AT JOKER, BLOCK-AZAMNAGAR, KATIHAR	CONTRACTOR PVT. LTD. PATNA ARCHANA	113.69			Roof Shuttering	25%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
38	KATIHAR	HSC AT PIDAL, BLOCK-AZAMNAGAR, KATIHAR	CONTRACTOR PVT. LTD. PATNA ARCHANA				Plinth Beam	10%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
39	KATIHAR	HSC AT BALUGANJ, BLOCK-AZAMNAGAR, KATIHAR	CONTRACTOR PVT. LTD. PATNA ARCHANA				Brick work is in progress	25%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
40	KATIHAR	HSC AT BARIA, BLOCK-AZAMNAGAR, KATIHAR	CONTRACTOR PVT. LTD. PATNA ARCHANA				-			Sri Pankaj Kumar	Sri Sanjeev Ranjan	
41	KATIHAR	HSC AT CHANDPUR, BLOCK-AZAMNAGAR, KATIHAR	CONTRACTOR PVT. LTD. PATNA ARCHANA				-			Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
42	SUPAUL	HSC AT KATAIYA BLOCK-BASANTPUR, SUPAUL	Dhirendra Kumar Thakur, Supaul	42.67	08-Feb-17	07-Aug-17	Finishing work	85%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
43	SUPAUL	HSC AT JIRWA BLOCK-BASANTPUR, SUPAUL	Dhirendra Kumar Thakur, Supaul		08-Feb-17	07-Aug-17	Finishing work	85%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
44	DARBHANGA	HSC AT NISTA, BLOCK-SINGHWARA (DARBHANGA)	M/s Delta Enterprises, Patna	66.40	08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
45	DARBHANGA	HSC AT SAKARPUR, BLOCK-SINGHWARA (DARBHANGA)	M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
46	DARBHANGA	HSC AT KARAUNI, BLOCK-KEWTI (DARBHANGA)	M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
47	DARBHANGA	HSC AT JAGDISHPUR, BLOCK-MANIGACHHI (DARBHANGA)	M/s Delta Enterprises, Patna	66.40	08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
48	DARBHANGA	HSC AT BHANDARISAM, BLOCK-MANIGACHHI (DARBHANGA)	M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
49	DARBHANGA	HSC AT RAMNAGAR, BLOCK-MANIGACHHI (DARBHANGA)	M/s Delta Enterprises, Patna		08-Feb-17	07-Oct-17	Not Started			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
50	PURNEA	HSC AT CHANKA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	MDS Infranirman Pvt Ltd, Patna	129.61	23-Mar-17	22-Nov-17	Not Started		19.94	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
51	PURNEA	HSC AT UDAYNGAR, BLOCK-SRINAGAR, DIST.-KISHANGANJ	MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	B/W is in progress.	30%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
52	PURNEA	HSC AT MANKAUL, BLOCK-SRINAGAR, DIST.-KISHANGANJ	MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Finishing work	75%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
53	PURNEA	HSC AT GADHIYA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
54	PURNEA	HSC AT LASANPUR, BLOCK-DAGARUA, DIST.-PURNEA	MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Not Started			Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
55	PURNEA	HSC AT GADHWAS, BLOCK-DAGARUA, DIST.-PURNEA	MDS Infranirman Pvt Ltd, Patna		23-Mar-17	22-Nov-17	Finishing work	80%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
56	MADHUBANI	HSC AT LAXMIPUR , BALATH, SUNDARPUR BILTHI, SATLAKHA, SAMBHAUR, KHARUVA NAJIRPUR & CHAURI , BLOCK-RAHINA, DIST.-MADHUBANI	Satish Narayan Singh, E. Champaran	178.82			Laxmipur-Finishing work, Sundarpur Bilthi-Column work , Sambhaur-Plaster work	55%		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
57	KATIHAR	HSC AT KURSEL,KAMRU,KURUM, BHRRI & ROSHANGANJ, BLOCK-KADWA, DIST.-KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51	15-Jul-17	14-Mar-18	Kursel- Roof casted Bhrrri- Finishing work, Kurum- Plinth Beam completed	27%	20.38	Sri Pankaj Kumar	Sri Sanjeev Ranjan	KAMRU, & ROSHANGAN -Land not available
58	KATIHAR	HSC AT TAYABPUR WEST,NISTA, SAGRATH,SHIKARPUR & BHAWNAGAR BLOCK-KADWA, DIST.-KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
59	WEST CHAMPARAN	HSC AT PARSI, PIPRA,DHUMNAGAR,ROARI, SUNASATTI, & DHAMINHA BLOCK-NARKATYAGANJ, DIST.-WEST CHAMPARAN	Vikash Kumar Gupta	137.13	05-May-17	04-Jan-18	ROARI- lintel level, Pipra & Dhaminha- Plinth Level, DHUMNAGAR Sunasatti- Roof Level	30%	48.45	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Parsi- Local Hindrance
60	KATIHAR	HSC AT JAUNIYA, THAGDABARI, BHANDARTAL, RONIYA & DURGAPUR, BLOCK-KADWA, DIST.-KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	111.34			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
61	KISHANGA NJ	HSC AT KALPEER, PATHARGHATTI, & LOHAGARA BLOCK-DIGHALBANK, DIST.-KISHANGANJ	M/S Dolphin Construction	69.25	28-Apr-17	27-Oct-17	Completed	100%	24.39	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
62	PURNEA	HSC AT MAUKHNAHA DEVINAGAR, BANSAR, HAUSI & BHATHAILI, BLOCK-SRINAGAR JALALGARH, DIST.-PURNEA	M/s Gautam Construction	110.67	05-May-17	04-Jan-18	DEVINAGAR- Column work	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
63	PURNEA	HSC AT PALANKAP,KANJIYA,BHEMRA, SATARO, RAIBER & MIRJAPUR, BLOCK-BAISA, DIST.-PURNEA	SARWAR ALAM, KISHANGANJ	115.48	09-May-17	08-Jan-18	Kanjiya- Roof Level	35%	14.69	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
64	PURNEA	HSC AT PARMANANDPUR,CHHATIYA GAURA, MAHARAJPUR & HARDA, BLOCK-PURNEA PURV, DIST.-PURNEA	Mannu Pratap Rana	109.32	09-May-17	08-Jan-18	MAHARAJPUR- Completed, GAURA- Roof Casted, Harda- Layout	60%	20.42	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site land not clear
65	SITAMARHI	HSC AT CHAKAUTI, KURHAR & BUDHNAGAR, BLOCK-BOKHRA, DIST.-SITAMARHI	KUNDAN KUMAR SINGH	68.45	15-May-17	14-Nov-17	Kurhar-Finishing work	96%	21.76	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Chakauti & Budhnagar-Land not available
66	PURNEA	HSC AT CHAPAY, SAUSA, DEVINAGAR, BAKHRIKAUL, MIRAMILIKH & SONGARHA, BLOCK-K. NAGAR, DIST.-PURNEA	SUDHIR KUMAR	130.99			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)
67	GOPALGANJ	HSC AT BHERIA, RAMCHANDARPUR, AWADHIYATOLA, GHATIWANA, INDERWASAKIN & BIDHESIATOLA, BLOCK-THAVE, DIST.-GOPALGANJ	SRI KRISHNA CONST. COMPANY	114.69	11-May-17	10-Jan-18	GHATIWANA- column work (G.F)	25%		Sri Birendra Purbey	Sri Rajendra Prasad Singh	Rest Site Land not available
68	KATIHAR	HSC AT BINJI, SIMARIA, PACHMA, CHANDAL & RAUTARA BLOCK-KODHA, DIST.-KATIHAR	AWANI DEVCON PVT. LTD.	111.20	15-Jul-17	14-Mar-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
69	KISHANGA NJ	HSC AT PANISAL, HALAWALA, CHHAGALIA, GACHHPARA KAPGANDHA BLOCK-KISHANGANJ, DIST.-KISHANGANJ	SARWAR ALAM, KISHANGANJ	114.19	09-May-17	8Months	GACHHPARA- Finishing work, Halawala- Roof casted	60%	24.83	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued, Rest site land not clear
70	KATIHAR	HSC AT KANTNAGAR, SRANICHAK, BHAINSDIRA, BINDHTOLI & HASIMPUR, BLOCK-BARARI, DIST.- KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	111.34	09-Oct-17	08-Jun-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
71	KISHANGA NJ	HSC AT CHAITAL, BHOGDAWAR & MAHESWARI BLOCK-THAKURGANJ, DIST.-KISHANGANJ	Smt Rita Devi, Sasaram	66.57	14-Jul-17	13-Mar-18	Completed	100%	66.57	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
72	KISHANGA NJ	HSC AT SHEETALPUR, SIGRI, GOVINDPUR, SAROGORA, POLTHA, HALDAGOAN, BAKSA, HALDIBARI & PAMAL BLOCK-POTHIA, DIST.- KISHANGANJ	Smt Rita Devi, Sasaram	199.72	14-Sep-17	8 Months	SHEETALPUR-Completed ,Sigri-Completed, SAHUGORA-Completed, KOLTHA-Completed, HALDIBARI-Completed & PAMAL-Completed	100%	46.72	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Govindpur-Not started, Haldagaon & Baska-Land not clear
73	KISHANGA NJ	HSC AT NEJAGACHH, DUMARIA MADARSATOLA, BESARWATI, PATHAMARI & CHURLI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	Smt Rita Devi, Sasaram	110.96	14-Jul-17	13-Mar-18	DUMARIA MADARSATOLA-Completed BESARWATI-Completed PATHAMARI-Completed & CHURLI-Completed	100%	40.43	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Nejagachh-Land not available
74	KATIHAR	HSC AT KHERA, PARTAILI CHILMARA & HAJIPUR BLOCK-KATIHAR, DIST.-KATIHAR	PRAKASH KUMAR SAH	93.85	15-May-17	14-Jan-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
75	KATIHAR	HSC AT MAKGADPUR, SISIA, RAJWARA, NAKKIPUR & BHATWARA BLOCK-KODHA, DIST.-KATIHAR	AWANI DEVCON PVT. LTD.	111.20	14-Jul-17	13-Mar-18	Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
76	PURNEA	HSC AT KAMALPUR, DARIAPUR, DUBEILI, MANIKPUR, LASANPUR CHAKWA & MARGA, BLOCK-PURNEA, DIST.-PURNEA	PRAKASH KUMAR SAH	162.58			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)
77	KISHANGA NJ	HSC AT BORHA, BALUA & JAGIR, BLOCK-TEDHAGACHH, DIST.-KISHANGANJ	NAWNEE KUMAR SINGH	65.91			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
78	KATIHAR	HSC AT BAIDA, KISHNUPUR, CHHOTA LAKHANPUR, BARIA, PAHARPUR PACHHIM TOLA, BLOCK-AMDABAD, DIST.-KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			BAIDA- Plaster work	65%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
79	KATIHAR	HSC AT KHATTI, CHAUKIAPUR, MAYAMARI, BABLABANN & PRANPUR BLOCK-AMDABAD, DIST.-KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	112.51			PRANPUR- Plinth Beam	15%		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
80	BHAGALPUR	HSC AT CHHOTI NALA, MADEDA, AMBIHA, BANIADIH, BLOCK-SANHAULA, DIST.-BHAGALPUR	SANJEEV KUMAR	80.17			Not Started	-		sri Anil Kumar	Sri Sanjeev Ranjan	LOA issued
81	PURNEA	HSC AT KARUA RAHIKA, BELAHAT, POTHIIYA RAMPUR, RAMNAGAR, ROSKA KOSHAGARH & BITHNAULI KHEMCHAND BLOCK-K. NAGAR, DIST.-PURNEA	UNITED INFRA & INDUSTRIES	139.21			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF DISTRICT	NAME OF WORK	NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			STAGE	%	(RS in lakh)			
82	KATIHAR	HSC AT SRAJDHANI, BHARSIA, BELGACHHI & RANI SIMARIA,, BLOCK-FALKA, DIST.-KATIHAR	LARKS BUILD CN PVT. LTD.	87.28	20-Mar-17	19-Sep-17	SRAJDHANI- Finishing work,RANI SIMARIA- Finishing work	50%	10.15	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
83	PURNEA	HSC AT BAKHARI, GANDHAR, BISHARI & KHOKSA BLOCK-VAYSI, DIST.-PURNEA	SARWAR ALAM, KISHANGANJ	92.38			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
84	PURNEA	HSC AT NAWABGANJ, BAKHARIA, CHOBHRA & MALHARIA, BLOCK-VAYSI, DIST.-PURNEA	TUFAIL AHMED KHAN	68.98			Not Started	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
85	KISHANGA NJ	HSC AT BHATGAON, HATHIDUBA, DUDHAUTI, BHOLMARA, RUPDAH & ADARGARI & KATHALDANGI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	Smt Rita Devi, Sasaram	110.96	14-Jul-17	13-Mar-18	BHATGAON-Completed HATHIDUBA-Completed BHOLMARA-Completed	-	20.35	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Dudhuti, & ADARGARI-Land not available
86	KATIHAR	HSC AT MUKURIA, KHARSOTA, NIMAUL, MURAWATPUR & TEGHRA BLOCK-AZAMNAGAR, DIST.-KATIHAR	NEW SHIVA CONSTRUCTION	105.58	15-May-17	14-Jan-18	MUKURIA-Brick work is in progress, KHARSOTA- Lintel Level	25%	6.88	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Murawatpur-Pond
		<b>TOTAL</b>		<b>116.16</b>					<b>648.46</b>			

### CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	PATNA	CONSTRUCTION OF LECTURE THEATRE FOR 350 STUDENTS IN NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA	354.00		Kislay Enterprises	218.97	16-Jan-15	15-Jan-16	Completed	100%	259.79	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	PATNA	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	238.61	07-Jul-15	Sanjeev Kumar, Patna	200.75	09-Sep-15	08-Mar-16	3000 m work completed	95%	225.53	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
3	PATNA	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (College-481')	13.17		Ganesh Prasad Singh	12.29	11-Aug-15	10-Nov-15	Completed	100%	13.12	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
4	PATNA	CONSTRUCTION OF CENTRAL LIBRARY AT NMCH (3rd floor), PATNA	0.00		Pawan Shekher	75.82	12-May-16	11-Feb-17	Completed	100%	76.66	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	PATNA	CONSTRUCTION OF MORTUARY BUILDING AT PMCH, PATNA	506.60		Ramesh Kumar Pandey	415.64	19-Dec-14	18-Dec-15	Completed	100%	439.65	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	PATNA	CONSTRUCTION OF COMMON ROOM AT 1st FLOOR OF OLD BUILDING PMCH, PATNA	79.18		Lallu Kumar	58.71	17-Aug-15	16-Apr-16	Completed	100%	66.41	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
7	PATNA	CONSTRUCTION OF BOUNDARY WALL NEAR DARBHANGA HOUSE AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	0.00		Lallu Kumar	22.22	22-Feb-17	21-May-17	Completed	100%	16.29	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
8	PATNA	UPGRADATION OF EMERGENCY WARD AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	996.80		Rama and Sons	835.95	08-Sep-17	07-Jun-18	Completed	100%	623.00	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
9	PATNA	RENOVATION OF KIDNEY TRANSPLANT UNIT WITH MODULAR UNIT AND FURNITURE AT PMCH, PATNA	1266.00	22-Sep-17	Pan Solution Pvt Ltd, Patna	907.38	Work order		Foundation work	10%				
10	PATNA	CONSTRUCTION OF 12 BEDDED ICU AT PMCH, PATNA			Ashishwar Krishna Developers Pvt Ltd				Plaster work is going on	40%				
11	DARBHANGA	CONSTRUCTION OF CENTRAL LIBRARY IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARA (DARBHANGA)	985.70		Indra narayan singh contractor pvt. Ltd	660.46	09-Jul-14	08-Jan-16	Completed	100%	688.89	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

### CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
12	DARBHANGA	CONSTRUCTION OF P.G GIRLS HOSTEL IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1004.84		Indra narayan singh contractor pvt. Ltd	853.82	09-Jul-14	08-Jan-16	Completed	100%	667.71	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	DARBHANGA	CONSTRUCTION OF BOUNDARY WALL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	81.3611		Smt Rita Devi,Sasaram	69.71	06-Aug-15	05-Dec-15	830m B/W completed out of 1100m	95%	50.88	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	BHAGALPUR	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)	456.85		Anand Consultant	427.48	07-Aug-14	06-Aug-15	Completed	100%	427.48	Sri Anil Kumar	Sri Sanjeev Ranjan	
15	BHAGALPUR	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)			Rohit Raj Construction Pvt Ltd, Vaishali	283.33						Sri Anil Kumar	Sri Sanjeev Ranjan	
16	BHAGALPUR	CONSTRUCTION OF 100 BEDDED BOYS HOSTEL AT JLNMC, BHAGALPUR	705.28		Lalan Kumar	941.64	20-May-16	19-Nov-17	Completed	100%	930.84	Sri Anil Kumar	Sri Sanjeev Ranjan	
17	BHAGALPUR	CONSTRUCTION OF 50 BEDDED PG BOYS HOSTEL AT JLNMC, BHAGALPUR	550.95		Lalan Kumar		20-May-16	19-Nov-17	Completed	100%		Sri Anil Kumar	Sri Sanjeev Ranjan	
18	BHAGALPUR	CONSTRUCTIN OF LECTURE THEATRE AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	203.77		Ajay Kumar Chaudhary	142.28	15-Dec-14	14-Dec-15	Completed	100%	142.28	Sri Anil Kumar	Sri Sanjeev Ranjan	
19	GAYA	CONSTRUCTION OF VARIOUS BUILDING IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA			M/S Dipansu Promoter & Builder Pvt. Ltd., Ranchi	2,296.22	04-Sep-14	03-Sep-16						
		(a) Administrative Block	490.01						Completed	100%	335.22	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
		(b) Principal Residence	126.49						Completed	100%	100.07	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
		(c) P.G boys hostel	611.68						Completed	100%	324.95	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
		(d) P.G girls hostel	573.98						Completed	100%	342.56	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
		(e) 64 Tutor Residence (2 Blocks)	1336.03						Completed	100%	1,202.86	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over

## CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
20	MUZAFFARPUR	CONSTRUCTION OF 250 BEDDED NURSES QUARTER AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')			SKS-KKT, Sitamarhi	1,507.96			Work is going on			Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
21	MUZAFFARPUR	CONSTRUCTION OF BOUNDARY WALL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')	28.701		Ramjee Prasad	24.16	19-Aug-14	18-Nov-14	Completed	100%	17.75	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
22	MUZAFFARPUR	CONSTRUCTION OF TUTOR RESIDENCE AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Arun Deo Kumar	2,084.49	15-May-17	14-May-19	Finishing work in progress.	85%	400.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
23	MUZAFFARPUR	CONSTRUCTION OF BOYS HOSTEL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Arun Deo Kumar		15-May-17	14-May-19	Finishing work in progress.	95%	400.00	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
24	MUZAFFARPUR	UPGRADATION OF INTERNAL ROAD OF RBTS HOMEOPATHIC MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00		Ashok Kumar Singh, Muzaffarpur	31.84	06-Sep-17	05-Dec-17	Completed	100%	26.64	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
25	BETTIAH	CONSTRUCTION OF 7 LABORATORIES IN GOVT. MEDICAL COLLEGE BETTIAH BY PRE-FABRICATED MATERIAL	318.90		Shiva infra solution pvt. Ltd	281.85	27-Nov-14	26-Mar-15	Completed	100%	234.18	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Handed over
26	BETTIAH	EXPENSION OF INTERNAL CAPACITY OF GOVT. MEDICAL COLLEGE BETTIAH	0.00		Irfan Akhtar	37.42	02-Feb-18	01-Apr-19	Completed	100%	31.85	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Handed over
27	BETTIAH	CONSTRUCTION OF GYMNASIUM AND COMMON ROOM AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Fab India	120.00	15-Mar-18	14-Jul-18	40% work completed	40%	24.00	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
28	BETTIAH	CONSTRUCTION OF CENTRAL LIBRARY AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Shiva Infra Solutions Pvt. Ltd.,	446.45	16-Oct-17	15-Apr-18	Completed	100%	446.45	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
29	BETTIAH	CONSTRUCTION OF LECTURE THEATRE AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Jindal Mectec Pvt. Ltd	133.39	-	-	completed	100%	112.00	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
30	BETTIAH	CONSTRUCTION OF 100 BEDDED HOSTEL (G+2) AT GOVT. MEDICAL COLLEGE & HOSPITAL, BETTIAH (Prefab)	0.00		Jindal Mectec Pvt. Ltd	524.70	06-Apr-18	05-Oct-18	50% work completed	50%	104.00	Md. Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	

DISTRICT EARLY INTERVENTION CENTRE														
SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	NAME OF Dy.G.M	NAME OF G.M	REMARKS
			Amount (in rs lakh)	Date						(Rs in lakh)				
1	BHAGALPUR	CONSTRUCTION OF DEIC AT JLN MCH, BHAGALPUR	122.44	18-Mar-16	Ajay Kumar Chaudhary	98.41	09-May-17	08-Feb-18	Completed	100%	78.48	Sri Anil Kumar	Sri Sanjeev Ranjan	
2	SAHARSA	CONSTRUCTION OF DEIC AT SADAR HOSPITAL, SAHARSA	122.44	18-Mar-16	Bambam Singh	99.35	02-Jun-17	01-Mar-18	Finishing work is in progress	75%	36.00	Sri Sunil Kumar	Sri Rajendra Prasad	
3	MUZAFFARPUR	CONSTRUCTION OF DEIC AT SADAR HOSPITAL, MUZAFFARPUR	122.44	18-Mar-16	Md. Nabi	96.96	29-Jun-17	28-Mar-18	Completed	100%	83.96	-	Sri Rajendra Prasad	Handed Over
4	GAYA	CONSTRUCTION OF DEIC AT PRABHAWATI HOSPITAL, GAYA	123.69	18-Mar-16	Ram Pukar Singh, Gaya	90.29	23-Aug-17	22-May-18	Completed	100%	68.00	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
	TOTAL		491.01			385.01					266.44			

MCH WING														
1	BHAGALPUR	CONSTRUCTION OF 100 BEDDED MCH WING AT JLN MCH, BHAGALPUR	1335.61	16-Jun-16	Devine Lotus Infrastructure Pvt Ltd	1,080.39	24-May-18	23-Nov-19	Roof shuttering (G.F)	20%	200.00	Sri Anil Kumar	Sri Sanjeev Ranjan	
2	MUZAFFARPUR	CONSTRUCTION OF 100 BEDDED MCH WING AT SKMCH, MUZAFFARPUR	1337.89	16-Jun-16	Arun Deo Kumar	1,078.66	23-Mar-18	22-Sep-19	Plaster work	65%	125.00	-	Sri Rajendra Prasad	
3	MUZAFFARPUR	CONSTRUCTION OF 100 BEDDED MCH WING AT SADAR HOSPITAL MUZAFFARPUR	1342.31	16-Jun-16	Kishor Kumar	1,082.82	23-Mar-18	22-Sep-19	Plaster work	65%	105.00	-	Sri Rajendra Prasad	
4	GAYA	CONSTRUCTION OF 100 BEDDED MCH WING AT ANMMCH, GAYA	1325.04	16-Jun-16	Akshit Engineering	1,026.75	01-Jun-18	31-Dec-19	Foundation work is going on	2%	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Work started after demolished old building
5	DARBHANGA	CONSTRUCTION OF 100 BEDDED MCH WING AT DMCH, DARBHANGA	1312.06	16-Jun-16	Sanjay Kumar, Darbhanga	1,024.41	29-Jun-18	28-Dec-19	-	-	-	Sri Sunil Kumar	Sri Rajendra Prasad	Land not decided
6	SITAMARHI	CONSTRUCTION OF 100 BEDDED MCH WING AT SADAR HOSPITAL SITAMARHI		16-Jun-16	Shashikant Singh, Sheohar	1,080.07						-	Sri Rajendra Prasad	LOA issued on 10/05/2018
		TOTAL	4015.81			6373.11								

## Staff Quarter (For Doctor & Staff)

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)	
1	Nawada	Construction of MO & Staff Quarter at CHC Govindpur	1.28	22-Nov-16	Md. Rais Khan	293.23			Roof shuttering (G.F)	20%		
2	Nawada	Construction of MO & Staff Quarter at CHC Akbarpur	1.28	22-Nov-16	Md. Rais Khan				Foundation work			
3	Nawada	Construction of MO & Staff Quarter at CHC Narhat	1.28	22-Nov-16	Md. Rais Khan							Land not Clear
4	Arwal	Construction of MO & Staff Quarter at CHC Karpi	1.28	22-Nov-16	Pawan Shekher	197.56	14-Aug-18	13-May-19	-	-	64.69	Land not Clear
5	Arwal	Construction of MO & Staff Quarter at CHC Kurtha	1.28	22-Nov-16	Pawan Shekher				Finishing work	70%		
6	Aurangabad	Construction of MO & Staff Quarter at CHC Deo	1.28	22-Nov-16	M/s Sand Stone	198.56	09-Nov-18	08-Aug-19	Brick work	50%		
7	Aurangabad	Construction of MO & Staff Quarter at CHC Madanpur	1.28	22-Nov-16	M/s Sand Stone							Land not Clear
8	Gaya	Construction of MO & Staff Quarter at CHC Belaganj	1.28	22-Nov-16	Mohan Sharma	193.46	07-Dec-18	06-Sep-19	Foundation work			
9	Gaya	Construction of MO & Staff Quarter at CHC Bajirganj	1.28	22-Nov-16	Mohan Sharma							Land not clear
10	Gaya	Construction of MO & Staff Quarter at CHC Manpur	1.28	22-Nov-16	Saroj Kumar	200.11	07-Dec-18	9 Months				Land not clear
11	Gaya	Construction of MO & Staff Quarter at CHC Khijarsarai	1.28	22-Nov-16	Saroj Kumar							Land not clear
12	Gaya	Construction of MO & Staff Quarter at CHC Konch	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
13	Gaya	Construction of MO & Staff Quarter at CHC Gurua	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
14	Gaya	Construction of MO & Staff Quarter at CHC Amas	1.28	22-Nov-16	Sanju Kumari	200.11	29-Nov-18	07-Dec-18				Land not clear
15	Gaya	Construction of MO & Staff Quarter at CHC Imamganj	1.28	22-Nov-16	Sanju Kumari				foundation work			

[illegible]

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT (Rs in lakh)	REMARKS
			Amount (in rs lakh)	Date					STAGE	%		
31	Kaimur	Construction of MO & Staff Quarter at CHC Chainpur	1.28	22-Nov-16	-							Retender to be invited
32	Kaimur	Construction of MO & Staff Quarter at CHC Bhagwanpur	1.28	22-Nov-16	-							In Tender
33	Kaimur	Construction of MO & Staff Quarter at CHC Kudra	1.28	22-Nov-16	-							In Tender
34	Jamui	Construction of MO & Staff Quarter at CHC Sono	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
35	Jamui	Construction of MO & Staff Quarter at CHC Kahaira	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
36	Jamui	Construction of MO & Staff Quarter at CHC	1.28	22-Nov-16	-							Retender to be invited
37	Jamui	Construction of MO & Staff Quarter at Sadar Hospital, Jamui	1.28	22-Nov-16	-							Retender to be invited
38	Lakhisarai	Construction of MO & Staff Quarter at CHC Suryagarha	1.28	22-Nov-16	Kanahaya Contract Pvt Ltd							Not Started
39	Banka	Construction of MO & Staff Quarter at CHC	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
40	Banka	Construction of MO & Staff Quarter at CHC	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
41	Khagaria	Construction of MO & Staff Quarter at CHC	1.28	22-Nov-16	-							Retender to be invited
42	Khagaria	Construction of MO & Staff Quarter at Sadar Hospital, Khagaria	1.28	22-Nov-16	-							Retender to be invited
43	Munger	Construction of MO & Staff Quarter at CHC Haveli Kharagpur	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
44	Munger	Construction of MO & Staff Quarter at CHC Sangrampur	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
45	Munger	Construction of MO & Staff Quarter at CHC Dharhara	1.28	22-Nov-16	Uma Shankar Roy							Not Started
46	Munger	Construction of MO & Staff Quarter at Sadar Hospital Munger	1.28	22-Nov-16	Uma Shankar Roy							Not Started
47	Begusarai	Construction of MO & Staff Quarter at Sub-Divisional Hospital Baliya	1.28	22-Nov-16	Astha & Saumya Construction							Not Started

SL NO	DISTRICT	NAME OF WORK	ADMINISTRATIVE APPROVAL DETAIL		NAME OF CONTRACTOR	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	PHYSICAL		UP TO DATE PAYMENT	REMARKS
			Amount (in rs lakh)	Date		(Rs in lakh)			STAGE	%	(Rs in lakh)	
48	Begusarai	Construction of MO & Staff Quarter at Sadar Hospital Begusarai	1.28	22-Nov-16	Astha & Saumya Construction							Not Started
49	Muzaffarpur	Construction of MO & Staff Quarter at CHC Minapur	1.28	22-Nov-16	Regal Infra Trading Pvt Ltd	100.70						Not Started
50	Vaishali	Construction of MO & Staff Quarter at CHC Patepur	1.28	22-Nov-16	Life Vision Construction Pvt Ltd	103.62						T.S work in process
51	Sheohar	Construction of MO & Staff Quarter at CHC Piprahi	1.28	22-Nov-16	Mother India Construction Pvt Ltd	105.72						Not Started
52	Siwan	Construction of MO & Staff Quarter at Sadar Hospital, Siwan	1.28	22-Nov-16	-							Retender to be invited
53	Sitamarhi	Construction of MO & Staff Quarter at CHC Runni Saidpur	1.28	22-Nov-16	Dilip Kumar Mishra	211.50						
54	Sitamarhi	Construction of MO & Staff Quarter at CHC Belsand	1.28	22-Nov-16	Dilip Kumar Mishra							
55	Sitamarhi	Construction of MO & Staff Quarter at CHC Nanpur	1.28	22-Nov-16	-							Retender to be invited
56	Sitamarhi	Construction of MO & Staff Quarter at CHC Riga	1.28	22-Nov-16	-							Retender to be invited
57	Kishanganj	Construction of MO & Staff Quarter at CHC Chhatraganch	1.28	22-Nov-16	Md. Makbul Alam	105.34						
58	East Champaran	Construction of MO & Staff Quarter at CHC Patahi	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
59	East Champaran	Construction of MO & Staff Quarter at CHC Madhuban	1.28	22-Nov-16	-							In Tender (Financial bid opened on 12/12/2018)
60	East Champaran	Construction of MO & Staff Quarter at CHC Chiraiyan	1.28	22-Nov-16	Asiana Contract Pvt Ltd							Not Started
61	East Champaran	Construction of MO & Staff Quarter at CHC Keshariyan	1.28	22-Nov-16	Asiana Contract Pvt Ltd							Not Started
62	West Champaran	Construction of MO & Staff Quarter at CHC Sikta	1.28	22-Nov-16	-							In Tender
63	West Champaran	Construction of MO & Staff Quarter at CHC Chanpatiyon	1.28	22-Nov-16	-							In Tender

[illegible]