

CONSTRUCTION OF B.SC NURSING COLLEGES												
SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS		
1	Construction of B.Sc Nursing College	42396.16 (2649.76 per unit)	42396.00	1359.72	16	0	8	8		-		
		Total	42396.00	1,359.72	16	0	8	8				
SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	PMCH, Patna	Dhanpat Prasad	SGS India Pvt ltd	2166.27	8/18/2017	8/17/2019	0			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Land to be shifted
2	DMCH, Laheriasarai (Darbhanga)	BBCPL-SKPL (JV)	Dynamic Projects pvt ltd	2197.16	3/31/2017	3/30/2019	432.43	Hostel Block-Column work (F.F) Academy Block- roof shuttering (G.F)	20%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
3	SKMCH, Muzaffarpur	M/S Satyam Builder	Dynamic Projects pvt ltd	2043.11	3/3/2017	3/2/2019	228.78	Hospital Block-Pile cap work is in progress. Academic block-Pile work completed	10%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
4	ANMMCH, Gaya	Raj Construction	Shiva Consultancy	2000.69	5/5/2017	5/4/2019	52.00	College Block-Roof casted (F.F) Hostel Block- Roof Shuttering (G.F)	22%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	JLNMCH, Bhagalpur	Lalan Kumar, Bhagalpur	Arch-En-Design	2176.90	3/31/2017	3/30/2019	146.92	Hostel Block-Roof Shuttering (G.F) Academic Block- Column Block (F.F)	27%	Sri Anil Kumar	Sri Sanjeev Ranjan	
6	Vardhaman Ayurvigyan Sansthan, Pawapuri, Nalanda	Balkrishna Bhalotia	Arch-En-Design	2126.77	3/31/2017	3/30/2019	499.59	Hostel Block-Plaster Work Academic Block- Plaster Work	50%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
7	Govt. Medical College, Bettiah	Larsen & Turebo	DDF Consultancy	51355.00	7/10/2017	7/9/2020	0	Piling work is going on	5%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Being Constructed Medical College
8	Govt. Medical College, Purnea (Sadar Hospital Campus) & Para Medical Institute	Umakant Singh, Katihar	SGS India Pvt ltd	2945.66	3/31/2017	3/30/2019	0	Plinth Level	7%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
						Total	1359.72					

CONSTRUCTION OF PARA-MEDICAL INSTITUTE												
SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS		
1	Construction of Para Medical Institute	32934.00 (998.00 per unit)	2000.00	0	33	0	11	22		-		
		Total	2000.00	-	33	0	11	22				
SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8.00	9	10	11	12	13
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. pvt ltd	SGS India Pvt ltd	2476.49	3/24/2017	3/23/2019	0.00	Foundation work is going on	3%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	Sadar Hospital (Old Campus), Banka	Rana construction	SGS India Pvt Ltd	806.186	5/5/2017	10/4/2018	0.00	Academic Block-Roof Level (F.F). Girls Hostel- Roof casted (2nd.F) Boys Hostel- Roof shuttering (G.F)	30%	Sri Anil Kumar	Sri Sanjeev Ranjan	
3	Sadar Hospital, Buxar	B. Prasad	Arch- En- Design	822.39	8/7/2017	11/6/2018	92.00	Girl's Hostel-Brick Work, Boys Hostel- Plinth Level Admin Block- Roof casted (F.F)	30%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
4	Sub-Divisional Hospital, Gopalganj (Hathuwa)	G.M construction	K&J projects pvt ltd	942.28	3/31/2017	6/30/2018	0.00	Foundation work is going on	5%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
5	Vill-Mahuli , Jamui (GNM & para Medical)	Sudesh Kumar Singh & Company Const. Pvt ltd	Shiva Consultancy Services Pvt. Ltd.	1961.75	2/12/2018	8/11/2019	0.00	Raft Casting work is under progress. .		Sri Anil Kumar	Sri Rajendra Prasad Singh	
6	Vill-Jamuawan, Jehanabad	Kaushlendra Kumar	-	820.67			0.00			Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 02/08/2017 (Clear land not available)
7	Sadar Hospital, Katihar (GNM & PARA Medical)	Adyaraj	SGS India Pvt ltd	2048.37	4/26/2017	10/25/2018	0.00			Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 29/12/2016. Available land is disputed, Letter sent to D.M for alternative land

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8.00	9	10	11	12	13
8	Old Subdivisional Hospital, Khagaria (GNM & para Medical)	Macro Ranjan const. pvt ltd	Dynamic Projects pvt ltd	2066.11	3/24/2017	9/23/2018	375.04	Academic Block- Roof casted(G.F) Hostel Block- Roof Shuttering	30%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
9	Mesona, Lakhisarai	Kanhaiya Contractor pvt ltd		817.65			0.00			Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 05/08/2017
10	Sadar Hospital, Madhubani	Sanjay Kumar	Dynamic Projects pvt ltd	879.17	5/9/2017	8/8/2018	0.00			Sri Sunil Kumar	Sri Rajendra Prasad Singh	Some structure to be demolished
11	Leprosy Hospital Munger (GNM & para Medical)	Lalan Kumar	Chaitanya Projects consultancy pvt ltd	2020.13	3/24/2017	9/23/2018	0.00	Academic Block- Roof Shuttering (G.F), Hostel Block- Roof Shuttering (G.F)	20%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
12	Sadar Hospital Purnea (With B.Sc)	Umakant Singh, Katihar	SGS India Pvt ltd	2945.66	3/31/2017	3/30/2019	0.00	Plinth Level	7%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	Sadar Hospital, Rohtas	Ramesh Kumar Pandey	Arch- En- Design	838.63	8/5/2017	11/4/2018	552.00	Girl's Hostel-Structure completed, Boys Hostel-Structure completed, Admin Block- Structure completed	50%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
14	Sadar Hospital, Saharsa	C.S construction	SGS India Pvt ltd	884.77	3/31/2017	8/30/2018	0.00	Foundation work is going on	5%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
15	Sadar Hospital Chhapra,Saran	G.M construction		861.22			0.00			Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on 05/08/2017 (Site clearance work in progress.)
16	Govt Medical College , West Champaran	Larsen & Turebo	DDF Consultancy	51355.00	7/10/2017	7/9/2020	0.00			Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Being constructed with Medical College
17	Budhaul, Nawada ((GNM & para Medical)	Dhanpat Prasad	Arch-en-Design	1812.30	1/29/2018	7/28/2019		Foundation started	5%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
18	Sadar Hospital, Arwal ( ANM, GNM & para Medical)	B.Rai		2262.38						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 22/11/2017 (T.S in Process)
19	Vill-Pararia, Madhepura (ANM+PARA MEDICAL)	M/S Satyanarayan Singh, Jharkhand	-	1368.69						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 16/01/2018
20	Kochhadhaman, Vill-Patkoikla, Kishanganj	Shafique Alam	-	1910.85						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 27/12/2017
21	Sadar Hospital, Bhojpur ( GNM & para Medical)	Simens Construction	-	1903.68						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 12/01/2018
22	Vill-Podri, Sitamarhi	Shashikant Singh	-	838.19						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 16/01/2018

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8.00	9	10	11	12	13
23	Motihari ( GNM & para Medical)	Rama & Sons	-	2179.39						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 01/02/2018
24	Mahrajganj, Siwan ( GNM & para Medical)	B.Prasad	-	2036.62						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 01/02/2018

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)												
SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects				REMARKS
1	Construction of GNM training school & hostel	30713.74 (1335.38 per unit)	2000.00	0	23	0	6	17				—
		Total	2000.00	-	23	0	6	17				
Detailed Report (GNM)												
SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. pvt Ltd	SGS India Pvt Ltd	2476.49	3/24/2017	3/23/2019	0	Foundation started	3%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	Sub-Divisional Hospital Hathua, Gopalganj	AIPLGMC-JV	-	1143.76	2/1/2018	8/30/2019	0	Foundation started	5%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
3	Sadar Hospital, Katihar (GNM & para Medical)	Adyaraj Construction	SGS india pvt ltd	2048.37	4/26/2017	10/25/2018				Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 29/12/2016. Available land is disputed, Letter sent to D.M for alternative land
4	Old Subdivisional Hospital, Khagaria (GNM & para Medical)	Macro Ranjan const. pvt ltd	Dynamic Projects	2066.11	3/24/2017	9/23/2018	375.04	Academic Block- Roof Slab shuttering (F.F),Hostal Block -G. F slab shuttering progress.	30%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
5	Balguddar Ashokdham, Lakhisarai	M/S Kanhaiya Contractor Pvt Ltd	-	1119.92						Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 05/08/2017 (Land not available)
6	Leprosy Hospital Munger (GNM & para Medical)	Lalan Kumar	Chaitanya Projects	2020.13	3/24/2017	9/23/2018		Academic Block- Roof Shuttering (G.F), Hostel Block- Roof Shuttering (G.F)	20%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
7	Budhaul, Nawada ((GNM & para Medical)	Dhanpat Prasad	Arch-en-Design	1812.30	1/29/2018	7/28/2019		Foundation started	5%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
8	Sadar Hospital, Arwal (ANM, GNM & para Medical)	B.Rai		2262.38	-	-	-	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 22/11/2017
9	Mauja- Kharail, ward no-01, Supaul	Ashok Kumar Patori, Saharsa		1123.12	-	-	-	-		Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 08/12/2017 (Land not available)
10	Vill-Amarth, Jamui (GNM & para Medical)	Sudesh Kumar Singh & Company Const. Pvt Ltd	Shiva consultancy Services pvt ltd	1961.75	2/12/2018	8/11/2019	-	Foundation work is going on	8%	Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 15/07/2017,
11	Vill-Raghopur, Madhubani	SKS-KKTJV	-	1122.58	-	-	-	-		Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 16/01/2018
12	Motihari ( GNM & para Medical)	Rama & Sons	-	2179.39	-	-	-	-		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 01/02/2018

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
1	2	3	4	(Rs in lakh) 5	6	7	(Rs in lakh) 8	STAGE 9	% 10	11	12	13
13	Mahrajganj, Siwan ( GNM & para Medical)	B.Prasad	-	2036.62	-	-	-	-		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 01/02/2018
8	Sadar Hospital, Sitamarhi	Shashikant Singh		11220.67	-	-	-	-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 16/01/2018
13	Vill- Barka Katra, kaimur	Yashaswi Infrastructure	-	1169.41	-	-	-	-		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Agreement Done on-08/02/2016

### CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects			REMARKS
1	Construction of ANM training school & hostel	34058.88 (630.72 per unit)	4000.00	0	54	0	24	30			-
<b>Total</b>		<b>4000.00</b>	<b>4000.00</b>	<b>-</b>	<b>54</b>	<b>0</b>	<b>24</b>	<b>30</b>			

#### Detailed Report (ANM)

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Mauja- Basantpur Arariya (ANM, GNM & para Medical)	Srinath Builder & Housing co. pvt ltd	SGS India Pvt Ltd	2476.49	3/24/2017	3/23/2019	-	Foundation work is going on	3%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	Sub-Divisional Farbisganj, Arariya	Topline Infra Projects Pvt Ltd, Katihar	Shiva consultancy Services pvt Ltd	568.35	7/24/2017	7/23/2018	-	Roof Shuttering work is going on (G.F)	25%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	Sub-Divisional Kahalgaon, Bhagalpur	Ramesh Kumar, Patna	-	526.50						Sri Anil Kumar	Sri Sanjeev Ranjan	LOA issued on 08/12/2017
4	Sub-Divisional Jagdispur, Bhojpur	Ramesh Kumar Pandey	Arch-en Design	509.80	9/6/2017	9/5/2018	90.00	Roof Shuttering (2nd Floor)	30%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
5	Sub-Divisional Piro, Bhojpur	Anil Kumar	Arch-en Design	529.96						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	LOA issued on 02/08/2017 (Land recently available)
6	Sub-Divisional Biraul, Darbhanga	Kuwar Construction	Dynamic Projects pvt Ltd	530.23	11/2/2017	11/1/2018				Sri Sunil Kumar	Sri Rajendra Prasad Singh	Old building demolition work is in process
7	Sub-Divisional Areraj, East Champaran	M/s S. K Enterprises	Chaitanya Projects	535.83	12/2/2017	12/1/2018	-	Foundation work is going on	10%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
8	Sub-Divisional Neemchak Bathani, Gaya	Anil Kumar Singh	Shiva consultancy Services pvt Ltd	508.34	1/4/2018	1/3/2019	67.00	Plinth work is going on	15%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9	Sub-Divisional Sherghati, Gaya	Ambe Infra	Shiva consultancy Services pvt Ltd	461.10	11/2/2017	11/1/2018	-	Foundation work is in progress	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
10	Sub-Divisional Tekari, Gaya	Mukesh Kumar	Shiva consultancy Services pvt Ltd	543.05	11/7/2017	11/6/2018	-	Foundation work is in progress	5%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	Sub-Divisional Manihari, Katihar	Sudesh Kumar Singh & co. Pvt Ltd., Jamui	SGS India Pvt Ltd	521.64	9/21/2017	9/20/2018	67.38	Roof casted (G.F)	25%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
12	Sub-Divisional Gogri, Khagaria	Arvind Kumar Singh	Dynamic Projects pvt Ltd	530.45	1/12/2018	12/31/2019		Foundation work is going on	5%	Sri Anil Kumar	Sri Rajendra Prasad Singh	LOA issued on 02/08/2017
13	Sub-Divisional Uda Kishanganj, Madhepura	C.S. Construction	SGS India Pvt Ltd	556.10	5/5/2017	5/4/2018	80.81	Roof casted (G.F)	25%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	Sub-Divisional Jainagar, Madhubani	Maa Tara	Dynamic Projects pvt Ltd	529.80	6/28/2017	6/27/2018	94.24	Acadmic block - Plinth Completed, Hostel.Block-Plinth Progress	28%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
15	Sub-Divisional Benipatti, Madhubani	M/s Kuwar Const., Darbhanga	Dynamic Projects pvt ltd	530.31						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA ISSUED ON 08/12/2017
16	Sub-Divisional Jhanjharpur, Madhubani	Gridhari Lal Poddar	Dynamic Projects pvt ltd	521.98	11/7/2017	11/6/2018	181.58	College - Column work Hostel - Plinth Completed	20%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	Sub-Divisional Phulparas, Madhubani	Sanjay Kumar, Darbhanga	Dynamic Projects pvt ltd	528.90						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA ISSUED ON 08/12/2017
19	Sub-Divisional Tarapur, Munger	Lalan Kumar	Dynamic Projects pvt ltd	529.21	6/16/2017	6/15/2018		Foundation work is going on	12%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
20	Sub-Divisional Benipur, Darbhanga	Sanjay Kumar	Dynamic Projects pvt ltd	526.68				Foundation work is going on	2%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA ISSUED ON 08/12/2017
22	Sub-Divisional Banmankhi, Purnea	Bambam Kumar Singh	-	527.23	1/29/2018	1/28/2019		Foundation work started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
23	Sub-Divisional Dhamdaha, Purnea	M/S C.S Construction, Arariya	Shiva consultancy Services pvt ltd	530.07	8/18/2017	8/17/2018		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	Sub-Divisional Bikramganj, Rohtas	Ram Babu Prasad	Arch-en Design	513.02						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Agreement done on- 15/11/2017
25	Sub-Divisional Simri Bakhtiyarpur, Saharsa	Santosh Singh, Saharsa	SGS India Pvt Ltd	509.37	7/14/2017	7/13/2018				Sri Sunil Kumar	Sri Rajendra Prasad Singh	Site will be changed as per instruction of C.S & D.M Saharsa
26	Sub-Divisional Dalsinghsarai, Samastipur	Vinod Kumar Singh	Dynamic Projects pvt ltd	521.36	10/9/2017	10/8/2018	0	Foundation Work is going on	5%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
27	Sub-Divisional Patori, Samastipur	Vinod Kumar Singh	Dynamic Projects pvt ltd	521.48	10/9/2017	10/8/2018	0	Foundation Work is going on	8%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
28	Sub-Divisional Sonpur, Saran	Kaushal buildcon	K&J Projects pvt ltd	511.95	7/20/2017	7/19/2018	0	Foundation Work is going on	15%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
29	Sub-Divisional Pupri, Sitamarhi	Sanjay Kumar	-	530.03						Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	LOA ISSUED ON 11/12/2017 (T.S in process)
30	Sub-Divisional Birpur, Supaul	Kunal Kush	SGS India Pvt Ltd	529.64	7/20/2017	7/19/2018	82.92	Roof casted(G.F)	25%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
31	Sub-Divisional Nirmali, Supaul	Santosh Singh, Saharsa	SGS India Pvt Ltd	540.69	6/16/2017	6/15/2018		Foundation work is going on	3%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
32	Sub-Divisional Sahdei Bujurg (Mahnar), Vaishali	Kuwar Construction	Dynamic Projects pvt ltd	529.59	12/27/2017	12/26/2018		Plinth work is going on	15%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	

SL NO	NAME OF PLACES	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
33	Sub-Divisional Bagha, West Champaran	Shiva Infra Solution pvt ltd,	Chaitanya Projects	545.87	5/17/2017	5/16/2018	80.00	Academic block-Tie beam casting is going on. Hostel Block- Layout Done	15%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
34	Sub-Divisional Narkatiyaganj, West Champaran	Rama and sons, Patna	Chaitanya Projects	523.17	11/7/2017	11/6/2018	222.00	Academic block-Tie beam Hostel Block- Tie beam	18%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
35	Sub-Divisional Sikarhana, East Champaran	M/S Virendra Kumar Chaudhary	Chaitanya Projects	586.34	2/1/2018	2/1/2019	-	Piling is going on	5%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	LOA issued on 18/11/2017
36	Sub-Divisional Haveli Khargpur, Munger		Dynamic Projects pvt ltd							Sri Anil Kumar	Sri Rajendra Prasad Singh	
37	Sadar Hospital, Arwal (ANM, GNM & para Medical)	B.Rai		2262.38						Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 22/11/2017
38	Vill- Kharail, Supaul	Arvind Kumar Singh	SGS India Pvt Ltd	530.25	10/22/2017	10/21/2018				Sri Sunil Kumar	Sri Rajendra Prasad Singh	
39	Sub-Divisional Baliya, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.94	2/12/2018	2/11/2019	-	-	-	Sri Anil Kumar	Sri Rajendra Prasad Singh	
40	Sub-Divisional Bakhri, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.65	2/13/2018	2/12/2019	-	-	-	Sri Anil Kumar	Sri Rajendra Prasad Singh	
41	Sub-Divisional Manjhaul, Begusarai	M/S Satyanarayan Singh, Jharkhand	-	529.91	2/12/2018	2/11/2019	-	-	-	Sri Anil Kumar	Sri Rajendra Prasad Singh	
42	Vill-Pararia, Madhepura (ANM+PARA MEDICAL)	M/S Satyanarayan Singh, Jharkhand	-	1368.69	-	-	-	-	-	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 16/01/2018
43	APHC Baikunthpur, Gopalganj	Barnwala Contract	-	530.45	-	-	-	-	-	Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued on 27/12/2017 (T.S in Process)
44	Pawapuri, Nalanda (ANM+P.M)	M/S Satyanarayan Singh, Jharkhand	-	1924.72	-	-	-	-	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 16/01/2018
45	Vyasi, Purnea	Umakant Singh	-	530.11	-	-	-	-	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued on 16/01/2018
46	Sub-Divisional Rosara, Samastipur	Sanjay Kumar	-	529.75	-	-	-	-	-	Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 12/01/2018
47	Sub-Divisional Chakia, East Champaran	Asiana Contract	-	529.54	-	-	-	-	-	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	LOA issued on 12/01/2018

CONSTRUCTION OF GENERAL NURSE MIDWIFERY (G.N.M)													under GOI schemes	
SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)		Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS			
1	Construction of GNM training school & hostel	10772.98	3625.00	6184.62		10	5	5	0					
Detailed Report														
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	EXPENDITURE WITH CENTAGE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS	
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%				
1	2	3	4	5	6	7	8	9	10	11	11	12	13	
1	Construction of G.N.M Training school & hostels in Sadar hospital, Sasaram (Rohtas)	M/S B Prasad & co. Anishabad, Patna	DDF consultant pvt. Ltd	1,220.17	894.38	6/11/2014	12/10/2015	1,047.27	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over	
2	Construction of G.N.M at Sadar Hospital Banka	M/S Lalan Kumar	SGS India pvt. Ltd	1,222.36	969.16	11/26/2014	5/25/2016	982.35	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan		
3	Construction of G.N.M at Sadar Hospital Jahanabad	M/S Yashaswi construction, Anishabad (Patna)	Arch-en-Design, Lucknow	963.56	941.74	11/27/2015	5/26/2017	1,089.49	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over	
4	Construction of G.N.M at Sadar Hospital Saharsa	Baba Hans construction Pvt. Ltd	EDMAC Engineering consultant (I) pvt Ltd.	1,038.93	973.04	12/26/2014	6/25/2016	798.86	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Letter written to C.S for Handed over	
5	Construction of G.N.M at Sadar Hospital Chapra (Saran)	M/S Harishankar Prasad	EDMAC Engineering consultant (I) pvt Ltd.	1,255.93	1,019.75	12/26/2014	6/25/2016	615.00	Block A- Finishing work Block B- Finishing work	75%	Sri Birendra Purbey	Sri Rajendra Prasad Singh		
6	Construction of G.N.M at Sadar Hospital Buxar	Rajesh Kumar	Arch-en-Design, Lucknow	1,004.84	845.09	5/9/2017	11/8/2018	207.00	Roof casted (2nd.F)	40%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan		
7	Construction of G.N.M at Sadar Hospital Purnea	M/S Satyanarayan Singh	SGS India pvt Ltd, Maharashtra	1,020.69	894.08	12/15/2015	6/14/2017	259.39	Academic Block-Plaster is in progress	48%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Clear land not available for hostel block.	
8	Construction of G.N.M at Sadar Hospital Sheikhpura	Arun Deo Kumar	Arch- en-Design, Lucknow	983.43	828.36	12/31/2015	6/30/2017	886.34	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over	
9	Construction of G.N.M at Medical College & Hospital Madhepura	-	-	1,040.90	-	-	-	0.00	Finishing work is in progress.	65%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Being constructed with Medical College. Hence separate expenditure not given.	
10	Construction of G.N.M at Bettiah, West Champaran	Rama & Sons	Chaitanya Project consultancy pvt Ltd	1,022.15	855.73	5/11/2017	11/10/2018	298.92	Third floor Column Casting is going on	35%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh		
		Total		10,772.98	8,221.33			6,184.62						

## CONSTRUCTION OF AUXILIARY NURSE MIDWIFERY (A.N.M)

**under GOI schemes**

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date with centage (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of ANM training school & hostel	5120.94	1376.00	4054.22	10	10	0	–	–

### Detailed Report (ANM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	EXPENDITURE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	11	12	13
1	Construction of A.N.M school & hostel at referral hospital Jale, Darbhanga	Avaneesh Enterprises, Ghaziabad	Arch-en-Design	584.99	436.89	7/19/2014	7/18/2015	315.09	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Construction of A.N.M school & hostel at referral hospital Rajauli, Nawada	Bipin Kumar, Nawada	BMSICL	448.73	380.79	8/29/2014	8/28/2015	407.45	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
3	Construction of A.N.M Training school & Hostel in Referral hospital, Mairwa (Siwan)	G.M Construction, Ahmedabad	Kaware & jawade projects pvt. Ltd	593.26	408.98	7/26/2014	7/25/2015	385.54	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
4	Construction of A.N.M Training school & Hostel in Referral hospital, Daudnagar (Aurangabad)	Yashswi Infrastructure pvt. Ltd., Ranchi	Shiva Consultancy services pvt ltd	468.41	385.96	1/19/2015	1/18/2016	401.28	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	Construction of A.N.M Training school & Hostel in Sadar hospital, Bhabhua (Kaimur)	Anil Kumar, Rohtas	DDF Consultants pvt. Ltd	484.74	409.04	8/25/2014	24-08-2015	429.00	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	Construction of A.N.M Training school & Hostel in Sadar hospital, Khagaria	Surendra Prasad Singh, Begusarai	M/S Dynamic Projects pvt. Ltd.	580.12	400.96	1/9/2015	1/8/2016	429.02	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
7	Construction of A.N.M Training school & Hostel in Sadar hospital, Lakhisarai	Rama construction, Patna	M/S Dynamic Projects pvt. Ltd.	472.21	406.74	7/19/2014	7/18/2015	449.73	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over

### Detailed Report (ANM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	A.A AMOUNT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	EXPENDITURE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)	(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	11	12	13
8	Construction of A.N.M school & hostel at Sub-divisional hospital Triveniganj, Supaul	Avaneesh Enterprises, Ghaziabad	EDMAC Engineering consultant (I) pvt. Ltd	502.78	426.57	7/18/2014	7/17/2015	364.59	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Letter written to C.S for Handed over
9	Construction of A.N.M school & hostel at sadar hospital, sheohar	Virendra Kumar Chaudhary	Chaitanya Project consultancy pvt. Ltd	501.58	401.40	12/29/2014	12/28/2015	447.94	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
10	Construction of A.N.M at Refferal Hospital Lakshmipur (Jamui)	M/S Balkrishan Dholakiya construction pvt ltd	M/S SGS India pvt. Ltd	484.12	396.81	8/19/2015	5/18/2016	424.58	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
		Total		5,120.94	4,054.15			4,054.22					

### PROJECTS IN MEDICAL COLLEGES {UNDER DFID (Department for International Development, U.K.) FUNDING}

SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Expenditure in Percentage (%) against agrrement	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of various project in Medical colleges of Bihar	Health Dept.	16932.98	16721.28	12479.71	94%	21	11	9	1 (Diagnostic Centre)	-

#### Detailed Report (DFID)

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS IN LAKH)			(RS IN LAKH)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	11	12	13

#### NMCH, Patna

1	CONSTRUCTION OF CENTRE OF EXCELLENCE AT NMCH, PATNA	4211.70	4000.00	M/S B. Rai	Arch-en-Design,Lucknow	3,711.81	11/27/2015	5/26/2017	4,070.49	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
2	CONSTRUCTION OF B.SC NURSING AT NMCH, PATNA	2762.26	2762.26	Indra Narayan Singh contractors pvt ltd, Patna	SGS India pvt ltd, Kolkata	2,350.20	12/9/2015	6/8/2017	2,403.51	College-Finishing work is in progress Hostel- Finishing work is in progres	95%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
3	CONSTRUCTION OF VACCINE CENTRE AT NMCH, PATNA	1094.24	1094.24	M/S B. Prasad	SGS India pvt ltd, Kolkata	887.34	4/13/2016	10/12/2017	875.83	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
4	CONSTRUCTION OF MODEL RECORD ROOM AT NMCH, PATNA	170.98	170.98	R.K infra services pvt ltd, Patna	BMSICL	122.45	2/5/2016	11/4/2016	101.15	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
<b>Sub Total of NMCH</b>		<b>8239.18</b>	<b>8027.48</b>			<b>7,071.81</b>			<b>7450.98</b>					

#### PMCH, Patna

5	CONSTRUCTION OF LECTURE THEATRE (250 seater) AT PMCH, PATNA	275.08	275.08	Ramesh Kumar Pandey	Khaware & Jawade Projects pvt ltd	342.36	9.12.2015	8.06.2017	227.29	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
6	CONSTRUCTION OF MODEL RECORD ROOM AT PMCH, PATNA	170.98	170.98	Ramesh Kumar Pandey	Khaware & Jawade Projects pvt ltd		9.12.2015	8.06.2017	155.28	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
7	CONSTRUCTION OF 150 BEDDED HOSTEL AT PMCH, PATNA	1029.78	1029.78	Sudhesh Kumar Singh & company pvt ltd	Khaware & Jawade Projects pvt ltd	812.07	12/9/2015	6/8/2017	787.13	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
<b>Sub Total of PMCH</b>		<b>1475.84</b>	<b>1475.84</b>			<b>1,154.44</b>			<b>1169.70</b>					

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS IN LAKH)			(RS IN LAKH)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	11	12	13
ANMMCH, Gaya														
8	CONSTRUCTION OF CENTRAL LIBRARY AT ANMMCH, GAYA	584.55	584.55	Simens construction corporation, Patna	Chaitanya Projects Pvt. Ltd., Ghaziabad	2,703.67	31.12.2015	30.12.2017	588.98	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9	CONSTRUCTION OF MODEL RECORD ROOM AT ANMMCH, GAYA (Above central library)	170.98	170.98				31.12.2015	30.12.2017				Sri Pankaj Kumar	Sri Sanjeev Ranjan	
10	CONSTRUCTION OF EMERGENCY WARD AT ANMMCH, GAYA	1294.74	1294.74				31.12.2015	30.12.2017	419.92	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	CONSTRUCTION OF 136 BEDDED GIRLS HOSTEL AT ANMMCH, GAYA	1109.00	1109.00				31.12.2015	30.12.2017	676.41	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
12	CONSTRUCTION OF 250 SEATER LECTURE THEATRE (2 units) ANMMCH, GAYA	550.16	550.16				31.12.2015	30.12.2017	343.87	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
	Sub Total of ANMMCH, Gaya	3709.43	3709.43			2,703.67			2029.18					
SKMCH, Muzaffarpur														
13	CONSTRUCTION OF 75 BEDDED GIRLS HOSTELAT SKMCH, MUZAFFARPUR	499.12	499.12	Mother India pvt ltd	Shiva Consultants Pvt. Ltd	972.97	15.12.2015	14.06.2017	375.54	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
14	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (2 units) AT SKMCH, MUZAFFARPUR	550.16	550.16				15.12.2015	14.06.2017	373.28	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
15	CONSTRUCTION OF MODEL RECORD ROOM AT SKMCH, MUZAFFARPUR	170.98	170.98				15.12.2015	14.06.2017	135.51	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed Over
	Sub Total of SKMCH, Muzaffarpur	1220.26	1220.26			972.97			884.33					

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE EXPENDITURE	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS IN LAKH)			(RS IN LAKH)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	11	12	13
<b>JLNMCH, Bhagalpur</b>														
16	CONSTRUCTION OF CENTRAL LIBRARY AT JLNMCH, BHAGALPUR	584.55	584.55	Nandlal & Company	EDMAC consultant Pvt. Ltd	1,199.64	09-09-2015 09/11/2015	3/8/2017	302.05	Finishing work is in progress.	98%	Sri Anil Kumar	Sri Sanjeev Ranjan	
17	CONSTRUCTION OF GIRL'S HOSTEL (75 capacity) AT JLNMCH, BHAGALPUR	499.12	499.12				09-09-2015 09/11/2015	3/8/2017	246.03	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan	
18	CONSTRUCTION OF 250 CAPACITY LECTURE THEATRE (1 units) JLNMCH, BHAGALPUR	275.08	275.08				09-09-2015 09/11/2015	3/8/2017	283.96	Finishing work is in progress.	97%	Sri Anil Kumar	Sri Sanjeev Ranjan	
19	CONSTRUCTION OF MODEL RECORD ROOM AT JLNMCH, BHAGALPUR	170.98	170.98				09-09-2015 09/11/2015	3/8/2017		Finishing work is in progress.	97%	Sri Anil Kumar	Sri Sanjeev Ranjan	
	<b>Sub Total of JLNMCH, Bhagalpur</b>	<b>1529.73</b>	<b>1529.73</b>			<b>1,199.64</b>			<b>832.04</b>					
<b>DMCH, Darbhanga</b>														
20	CONSTRUCTION OF MODEL RECORD ROOM AT DMCH, DARBHANGA	170.98	170.98	Shaurya Premier Infrastructure Pvt Ltd	Dynamic Projects pvt ltd, Kolkata	125.03	8/30/2016	8/29/2017	113.48	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
21	CONSTRUCTION OF DIAGNOSTIC CENTRE IN 6 MEDICAL COLLEGES (Pre-fabricated)	587.56	587.56	-	-	0	-	-	0.00	Not started	0%	-	-	
	<b>Total</b>	<b>16932.98</b>	<b>16721.28</b>			<b>13227.55</b>			<b>12479.71</b>					

### PHC TO CHC (30 BEDDED) {Health deptt-38 nos}

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS		
1	Construction of PHC to CHC (Health deptt.)	14036.06	24433.92	6312.36	38	11	24	3		-		
Detailed Report												
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CHC AT PHC GIDHAURE (JAMUI)	Ashok & co niwas pvt ltd, Jamui	SGS India pvt ltd, Kolkata	338.94	8/31/2015	8/30/2016	286.86	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	Handed over
2	CHC AT PHC RAJAPAKAR (VAISHALI)	Rana construction, Kadamkuan (Patna)	K&J projects pvt ltd, Nagpur	318.90	8/31/2015	8/30/2016	330.65	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
3	CHC AT PHC SANGRAMPUR (EAST CHAMPARAN)	Nagendra Mishra, Muzaffarpur	Chaitanya Project consultancy Arch-en-Design, Lucknow	311.08	8/31/2015	8/30/2016	289.37	Completed	100%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Handed over
4	CHC AT PHC NARDIGANJ (NAWADA)	Arun Deo Kumar, Nalanda	Shiva	343.25	9/9/2015	9/8/2016	336.04	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
5	CHC AT PHC HULASGANJ (JEHANABAD)	M/S Om Sai construction, Jehanabad	consultancy services pvt ltd, Bihar	316.90	8/31/2015	8/30/2016	336.04	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
6	CHC AT SARAIGARH BHAPTIYAH (SUPAUL)	Indra Narayan Singh Contract pvt ltd, Patna	SGS India pvt ltd, Maharashtra	352.90	4/28/2016	4/27/2017	349.69	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed over
7	CHC AT ISMAILPUR (BHAGALPUR)	Pankaj construction	SGS India pvt ltd, Maharashtra	404.56	6/8/2016	6/7/2017	195.97	Finishing work is in progresss	75%	Sri Anil Kumar	Sri Sanjeev Ranjan	
8	CHC AT BOKHRA (SITAMARHI)	Sanjay Kumar	Chaitanya Project consultancy	336.23	5/12/2016	5/11/2017	216.55	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
9	CHC AT MOHANPUR (SAMASTIPUR)	Vinesh Kumar	Dynamic	324.54	5/12/2016	5/11/2017	167.89	Roof casted (2nd.F)	35%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	CHC AT KHANPUR (SAMASTIPUR)	M/S Shyam babu Chaudhary	Dynamic	322.42	5/12/2016	5/11/2017	98.17	Column work (F.F)	35%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land available on May-2017
11	CHC AT PHC BHAGWANPUR (VAISHALI)	Nagendra Mishra, Muzaffarpur	Amulya Traders	327.06	8/22/2016	8/21/2017	285.00	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over

Detailed Report												
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
12	CHC AT PHC HASANPURA (SIWAN)	Asiana contract pvt Ltd, Gopalganj	K&J projects pvt Ltd, Nagpur	310.54	8/31/2015	8/30/2016	110.00	Plaster work is in progress	65%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
13	CHC AT PHC THAWE (GOPALGANJ)	G.M Construction, Siwan	K&J projects pvt Ltd, Nagpur	330.17	8/31/2015	8/30/2016	112.90	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
14	CHC AT PHC MOHRA (GAYA)	Mohan Sharma, Gaya	Shiva consultancy services pvt Ltd	315.16	11/14/2016	11/13/2017	206.00	Plaster in progress	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
15	CHC AT BITHAN (SAMASTIPUR)	M/S Surendra Prasad Singh, Begusarai	Dynamic	341.28	3/6/2017	3/5/2018	341.39	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
16	CHC AT KALUAHI (MADHUBANI)	Abhay kumar Singh, Sitamarhi	Dynamic	323.46	2/17/2017	2/16/2018	101.23	Roof casting is in progress (G.F)	25%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
17	CHC AT KALER (ARWAL)	B.M Construction, Jehanabad	Shiva consultancy services pvt Ltd	330.58	10/16/2017	10/15/2018	72.00	Roof shuttering (G.F)	20%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
18	CHC AT SATAR KATAIYA (SAHARSA)	M/S R. K. Construction, Begusarai	M/S SGS india pvt Ltd	382.85	10/31/2016	10/30/2017	168.84	Roof casted(Terrace Floor)	55%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
19	CHC AT KASHICHAK (NAWADA)	Avani Devcon pvt Ltd, Patna	Arch- en- Design, Lucknow	300.69	2/13/2017	2/12/2018	62.56	Roof shuttering (2nd.F)	35%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
20	CHC AT BANDRA (MUZAFFARPUR)	Nalin Ranjan	Chaitanya Projects	297.09	12/27/2016	12/26/2017	0.00	Not Started		Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Land not available
21	CHC AT LAKRI NABIGANJ (SIWAN)	Asiana contract pvt Ltd, Gopalganj	K&J projects pvt Ltd, Nagpur	316.76	8/11/2016	8/10/2017	235.43	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
22	CHC AT HARLALNAGAR,ALIGANJ (JAMUI)	A.K Construction	M/S SGS india pvt Ltd	289.68	6/8/2016	6/7/2017	72.42	Brick work (1st .Floor)	50%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
23	CHC AT HANUMAN NAGAR (DARBHANGA)	Sanjay Kumar	Dynamic	335.76	3/6/2017	3/5/2018	139.09	Column work (3rd.F)	45%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
24	CHC AT SAMAILI (KATIHAR)	M/S C.S Construction	Shiva consultancy services pvt Ltd	350.83	9/8/2016	9/7/2017	233.74	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

Detailed Report												
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
25	CHC AT MANSAHI (KATIHAR)	M/S C.S Construction	M/S SGS india pvt ltd	339.46	9/8/2016	9/7/2017	260.04	Finishing work is in progrerss	75%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	CHC AT DUGRI KATHSARI (SHEOHAR)	Sri Ashok Kumar Singh, Sitamarhi	Chaitanya projects	337.18	2/17/2017	2/16/2018	0.00	Not Started		Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	(encroachment available in proposed site)
27	CHC AT BANKEBAZAR (GAYA)	Kishor Kumar Singh, Aurangabad	Shiva consultancy services pvt ltd	354.31	10/7/2016	10/6/2017	239.22	Plaster in progress	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	CHC AT PURAINI (MADHEPURA)	Topline Infra Projects pvt ltd, Kolkata	M/S SGS india pvt ltd	357.33	12/27/2016	12/26/2017	252.74	Finishing work is in progrerss	85%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
29	CHC AT SUPPI (SITAMARHI)	Sri Sanjeev Kumar, Patna	Chaitanya Projects	326.89	-	-	0.00	Not Started		Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Land provided by PHC head, Redesign work in progress.
30	CHC AT RATNIFARIDPUR (JAHANABAD)	Sri Nripendra Kumar Sinha, Patna	Shiva consultancy services pvt ltd	289.93	8/18/2017	8/17/2018	50.18	Roof Shuttering (G.F)	20%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	CHC AT GWALPARA (MADHEPURA)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	385.23	2/17/2017	2/16/2018	170.63	Plaster work is in progress	55%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
32	CHC AT PRATAPGANJ (SUPAUL)	Indra Narayan Singh Contract pvt ltd, Patna	M/S SGS india pvt ltd	366.66	2/17/2017	2/16/2018	178.07	Brick work (3rd Floor)	45%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
33	CHC AT RANGRACHOWK (BHAGALPUR)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	359.12	1/13/2017	1/12/2018	108.03	Finishing work is in progress	68%	Sri Anil Kumar	Sri Sanjeev Ranjan	
34	CHC AT LAKHNAUR (MADHUBANI)	Mother India const. pvt ltd	Dynamic	360.45	3/20/2017	3/19/2018	47.16	Roof Shuttering (G.F)	25%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
35	CHC AT CHORAUT (SITAMARHI)	Mother India const. pvt ltd	Chaitanya Projects	334.73	7/20/2017	7/19/2018	112.71	Roof Shuttering (F.F)	40%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
36	CHC AT BIHARIGANJ (MADHEPURA)	Trimurti Engicon & Traders Pvt. Ltd, Patna	M/S SGS india pvt ltd	388.35	2/17/2017	2/16/2018	78.16	Column work (2nd.F)	35%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
37	CHC AT MESKAUR (NAWADA)	Archana Contractor pvt ltd	Arch- en- Design, Lucknow	307.13	7/14/2017	7/13/2018	0.00	Excavation work	2%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Work sttoped due to hard rock
38	CHC AT DANDKHORA (KATIHAR)	Bambam Kumar	M/S SGS india pvt ltd	343.77	5/15/2017	5/14/2018	67.58	Roof Shuttering (F.F)	30%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
		Total					6312.36					

### PHC TO CHC (30 BEDDED) (Individual)

PHC TO CHC (30 BEDDED) (Individual)															
SL NO	Name of work	A.A. RECEIVED FROM	A.A Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS					
1	Construction of PHC to CHC	Health Dept.	8386.76	0.00	3565.03	15	7	5	3						
DETAILED REPORT															
SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A AMOUNT (in Rs. Lakh)	DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (IN RS. LAKH)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
											STAGE	%			
1	2	3	4	6	7	8	9	10	11	12	13	14	11	12	13
1	CHC ARARIA SANGRARM,BLOCK-JHANJHARPUR	Health Dept./28.2.2014	476.00	MADHUBANI	M/S Dhramnath construction, Madhubani	Arch-en-Design	388.34	8/11/2015	8/10/2016	339.58	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Handed Over
2	CHC KHANWA,	Health Dept./28.2.2014	476.00	NAWADA	Sri Bipin Kumar, Nawada	Arch-en-Design	345.20	8/28/2015	8/27/2016	279.15	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
3	CHC PHULWARISARIFF,	Health Dept./6.2.2014	543.23	PATNA	M/S B.Prasad & Company, Patna	Arch-en-Design	439.04	12/15/2015	12/14/2016	483.00	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
4	CHC AT PAKRI, BLOCK-SIDHWALIA	Health Dept./18.7.2014	577.12	Gopalganj	M/S Cohesive Infrastructure Pvt. Ltd, Patna	K&J projects pvt ltd, Nagpur	318.86	9/9/2015	8/9/2016	294.27	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed Over
5	CHC ALINAGAR, BLOCK-ALINAGAR	Health Dept./31.3.2015	577.12	DARBHANGA	Sanjay Kumar, Darbhanga	Dynamic	502.55	9/6/2016	9/5/2017	473.83	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
6	CHC AT BAKHTIYARPUR,	Health Dept./21.7.2015	577.12	PATNA	Prasad Associates, Ranchi	Arch-en-Design	413.19	6/16/2016	6/15/2017	413.19	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed Over
7	CHC SHAKURABAD, BLOCK-RATNIFARIDPUR	Health Dept./24.11.2014	577.12	JAHANABAD	Mukesh Kumar, Gaya	Shiva Consultancy	345.21	6/8/2016	6/7/2017	332.89	Finishing work is in progress.	95%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
8	CHC BALUA BAJAR, BLOCK-CHHATAPUR,	Health Dept./24.11.2014	577.12	SUPAUL	INCPL, Patna	SGS India Pvt Ltd	417.23	7/6/2016	7/5/2017	233.57	Finishing work is in progress.	80%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
9	CHC MAHKAR, BLOCK-KHIZIRSARAI	Health Dept./24.11.2015	577.12	GAYA	Kaushlendra Kumar, Jehanabad	Arch-en-Design	368.02	7/20/2016	7/19/2017	293.72	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
10	CHC BALMIKINAGAR BAGHA-2, DIST-WEST CHAMPARAN	Health Dept./24.11.2014	543.23	W. CHAMPARAN	Maa Vindhyavasini construction, W. Champaran		389.10				Not started		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	(Agreement done on 08/07/2016) Land not available
11	CHC ISUAPUR, DIST-SARAN	Health Dept./5.8.2015	577.12	SARAN	Yashaswi Infrastructure pvt ltd	K&J projects pvt ltd, Nagpur	491.55	1/4/2018	1/3/2019	0	Foundation work is going on	10%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Land made available on 20 July 2017
12	CHC ISLAMPUR, Dist-NALANDA	Health Dept./5.8.2015	577.12	NALANDA	M/S B.Prasad & Company, Patna	Arch-en-Design	439.30	9/6/2016	9/5/2017	269.70	Finishing work is in progress.	98%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	CHC MUSHARI, DIST-MUZAFFARPUR	Health Dept./15.7.2015	577.12	MUZAFFARPUR	Mohan Prasad Developers & construction pvt ltd	Chaitanya Projects	480.20	3/6/2017	3/5/2018	152.13	Roof casted (G.F)	30%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
14	CHC KOCHAS, BLOCK-KOCHAS	Health Dept./16.6.2015	577.12	ROHTAS			-				Not started		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Tender to be done
15	CHC KARGAHAR, BLOCK-KARGAHAR	Health Dept./16.6.2015	577.12	ROHTAS			-				Not started		Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Tender to be done

## DETAILED REPORT

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A AMOUNT (in Rs. Lakh)	DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (Rs in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (IN RS. LAKH)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
											STAGE	%			
1	2	3	4	6	7	8	9	10	11	12	13	14	11	12	13
	Total		8386.76				5,337.79			3,565.03					

### PHC TO CHC (30 BEDDED) (Under MSDP)

SL NO	Name of work	A.A. Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS			
1	Construction of PHC to CHC (Minority)	11776.25 (471.05 per unit)	0.00	2191.63	25	4	9	12				
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			(RS in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CHC AT DIGHALBANK, KISHANGANJ	Shafique Alam	EDMAC	385.56	4/28/2016	4/27/2017	273.54	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
2	CHC AT THAKURGANJ, KISHANGANJ	Shafique Alam	Shiva consultancy	386.25	4/28/2016	4/27/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent to D.M for land
3	CHC AT BAHADURGANJ, KISHANGANJ	Shafique Alam	EDMAC	381.55	4/28/2016	4/27/2017	266.56	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
4	CHC AT KOCHADHAMAN, KISHANGANJ	Shafique Alam	EDMAC	384.91	4/28/2016	4/27/2017	193.43	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	CHC AT PALASI, ARARIYA	Topline Infra	EDMAC	389.75	4/28/2016	4/27/2017	191.19	Finishing work	75%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	CHC AT AZAMNAGAR, KATIHAR	Pankaj Kumar Singh	Shiva consultancy	387.17	4/29/2016	4/28/2017	333.92	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
7	CHC AT JAGDISHPUR, BHAGALPUR	Balkrishna Bhalotia construction pvt ltd, jamui	SGS India pvt ltd	368.77	4/28/2016	4/27/2017	243.35	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed Over
8	CHC AT BALRAMPUR, KATIHAR	Birendra Kumar Singh, Katihar	Shiva consultancy	367.86	5/31/2016	5/30/2017	0.00	Column work (G.F)	18%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
9	CHC AT AMADABAD, KATIHAR	Birendra Kumar Singh, Katihar	Shiva consultancy	362.07	5/27/2016	5/26/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Land not available) Letter sent to D.M for land
10	CHC AT RANIGANJ, ARARIYA	INSCPL	EDMAC	369.66	7/6/2016	7/5/2017	174.41	Finishing work is in progress	70%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	CHC AT MADHUBANI SADAR, MADHUBANI	Satyanarayan Singh, Deoghar	Dynamic	389.59	7/20/2016	7/19/2017	0.00	Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Work will be started after demolished the old building
12	CHC AT KADWA, KATIHAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.92	6/8/2016	6/7/2017	212.61	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
13	CHC AT BARSOI, KATIHAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.62	6/8/2016	6/7/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available, Letter send for land
14	CHC AT BARARI, KATIHAR	Satyanarayan Singh, Deoghar	Shiva consultancy	389.91	6/8/2016	6/7/2017	234.39	Finishing work	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in lakh)			(RS in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
15	CHC AT SIKTI, ARARIYA	Basant Baniya Limited, Gaya	Shiva consultancy	379.11	-	-	0.00	Foundation work is going on	8%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	CHC AT TERHAGACH, ARARIYA	M/S C.S construction	EDMAC	378.29	9/6/2016	9/5/2017	68.23	Roof shuttering (G.F)	25%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	work started after demolished the old building
17	CHC AT KIRATPUR, DARBHANGA	Kuwar construction	Dynamic	352.30	7/15/2017	7/14/2018	0.00	Not Started	-	Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available, Letter send to D.M
18	CHC AT POTHIA, KISHANGANJ	Anil Kumar	Shiva consultancy	369.47	6/2/2017	6/1/2018	0.00	Foundation work is going on	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land made available after Tree cutting on 02 August 2017
19	CHC AT HASANGANJ, KATIHAR	Rita Devi	Shiva consultancy	371.21	7/25/2017	7/24/2018	0.00	Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Letter sent for land
20	CHC AT BANJARIA, EAST CHAMPARAN	-	-	-	-	-	0.00	Not Started		Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	Land not available (Letter Send to P.S MWD, Bihar vide Letter no-BMSIC/80015/05-2016/959, Dated-21/06/2016)
21	CHC AT CHEHRA KALAN, VAISHALI	-	-	-	-	-	0.00	Not Started		Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
22	CHC AT JOKIHAT, ARARIYA	-	-	-	-	-	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
23	CHC AT KATIHAR SADAR, KATIHAR	-	-	-	-	-	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	CHC AT FORBESGANJ, ARARIYA	-	-	-	-	-	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped
25	CHC AT MANIHARI, KATIHAR	-	-	-	-	-	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Project dropped

**Total                      2191.63**

### CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									AMOUNT (in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	CONSTRUCTION OF APHC IN SAMASTICHAK, PATNA	SHS	75.99	Pintu Construction, Masaurhi	Arch-en-Design	68.75	4/20/2013	1/19/2014	81.47	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
2	CONSTRUCTION OF APHC IN NATAIYA, KAIMUR	SHS	75.99	Smt Rita Devi	Arch-en-Design	68.75	7/3/2013	4/2/2014	88.11	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
3	APHC NARHAN, DIST-SAMASTIPUR (FROM SHS)	SHS	75.99	-	-	-	-	-	-	-	-	-	-	Tender not Invited
4	CONSTRUCTION OF APHC IN BANDHAR, SAMASTIPUR	SHS	75.99	Mr. A Khan	Arch-en-Design	68.75	8/16/2013	5/15/2014	90.68	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	CONSTRUCTION OF APHC IN MAIN GRAM, GAYA	SHS	75.99	M/S Rita Devi	EDMAC Engineering Consultant (I) Pvt. Ltd.	66.45	9/12/2013	6/11/2014	79.20	completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	CONSTRUCTION OF APHC NARENDARPUR, SIWAN	SHS	75.99	Jiradei Narendrapur Engineering & Construction Company	EDMAC Engineering Consultant (I) Pvt. Ltd.	73.62	8/14/2013	5/13/2014	80.55	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
<b>SUBTOTAL</b>		<b>SHS</b>	<b>455.94</b>						<b>420.00476</b>					
7	APHC BHAGWANPURRATI, DIST-VAISHALI (BY PREFAB MATERIAL)	CONSTRUCTED AS MODEL UNDER 100 APHC SANCTIONED BY HEALTH DEPT.		Synergy thrillingston, chandigarh					59.00	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
8	APHC ROOPNARAYANPUR, BLOCK-JANDAHA, DIST-VAISHALI (BY PREFAB MATERIAL)			Revirie Ventures Pvt. Ltd, Chhatishgarh					69.05	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
9	APHC DATMAI, BLOCK-MASAUHRI, DIST-PATNA (BY PREFAB MATERIAL)			Sai Baba Builders & Consultants Pvt. Ltd					35.65	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
10	CONSTRUCTION OF APHC AT MAHKAR, BLOCK-KHIZIRISARAI (GAYA) BY PRE-FAB MATERIAL	HEALTH DEPT.	112.49	Acme Cleantech Solutions Ltd, Gurgaon (Haryana)	Planing & Infrastructure Development Pvt. Ltd	84.74	8/26/2014	11/25/2014	69.55	completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
11	CONSTRUCTION OF APHC AT KACHHARIYA, BLOCK-THARTHARI (NALANDA) BY PRE-FAB MATERIAL	HEALTH DEPT.	112.49	Beardsell Ltd.	SGS India Pvt. Ltd.	93.78	12/29/2014	4/28/2015	0		-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(work rescined)
12	CONSTRUCTION OF APHC AT SONVARSA, SAMHO (BEGUSARAI)	HEALTH DEPT.	90.008	Ramniwas Kumar, Begusarai	M/S Dynamic projects Pvt Ltd Kolkata	76.46	8/19/2015	5/18/2016	75.00	Completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	

### CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									AMOUNT (in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
13	CONSTRUCTION OF APHC AT SIDHWALIA, GOPALGANJ	HEALTH DEPT.	120.66	Bajrangi Singh, Chhapra	Kaware & Jawade projects pvt ltd Nagpur	104.92	8/14/2015	5/13/2016	93.85109	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
14	CONSTRUCTION OF APHC AT BALRA, BARAULI (GOPALGANJ)	HEALTH DEPT.	87.05	Baranwala Contact Pvt. Ltd, Gopalganj	Kaware & Jawade projects pvt ltd Nagpur	78.44	8/19/2015	2/18/2016	78.44	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
15	CONSTRUCTION OF APHC AT REVITHI, BAIKUNTHPUR (GOPALGANJ)	HEALTH DEPT.	87.05	Baranwala Contact Pvt. Ltd, Gopalganj	Kaware & Jawade projects pvt ltd Nagpur	77.75	8/19/2015	2/18/2016	77.75	Completed	100%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	Handed over
16	CONSTRUCTION OF APHC AT BAJITPUR, BLOCK- GHOSHI, DIST- JAHANABAD	HEALTH DEPT.	122.35	-	-	-	-	-	-	-	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Retender invited
17	APHC AT MURAHARA, BLOCK- RATNIFARIDPUR, DIST- JAHANABAD	HEALTH DEPT.	122.35	Srimati Rita Devi, Sasaram	Shiva consultancy	181.62	9/1/2015	6/30/2015	64.00	completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
18	APHC AT AVGILLA, BLOCK- RATNIFARIDPUR, DIST- JAHANABAD	HEALTH DEPT.	122.350						86.36	completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
19	CONSTRUCTION OF APHC AT BARHARI BLOCK- KARGAHAR, DIST- ROHTAS	HEALTH DEPT.	120.655	Sri Rajesh Kumar, Sasaram	BMSICL	284.13	8/31/2015	5/30/2016	312.00	completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
20	CONSTRUCTION OF APHC AT KOWATH, BLOCK- DAWATH, DIST- ROHTAS	HEALTH DEPT.	120.655	Sri Rajesh Kumar, Sasaram	BMSICL		8/31/2015	5/30/2016		Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
21	CONSTRUCTION OF APHC AT KHAIRHI, BLOCK- DAWATH, DIST- ROHTAS	HEALTH DEPT.	120.655	Sri Rajesh Kumar, Sasaram	BMSICL		8/31/2015	5/30/2016		completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
22	CONSTRUCTION OF APHC AT SONHO, BLOCK- GOROU (VAISHALI)	HEALTH DEPT.	102.05	Randhir Kumar	Kaware & Jawade projects pvt ltd Nagpur	97.40	9/9/2015	6/8/2016	97.46	completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad	
23	CONSTRUCTION OF APHC AT AMBA (NALANDA)	HEALTH DEPT.	122.34	Lallu Kumar	Arch-en-Design	97.50	1/4/2016	10/3/2016	96.86	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
24	CONSTRUCTION OF APHC AT POTHIA SANHAULA (BHAGALPUR)	HEALTH DEPT.	81.309	Lalan Kumar	SGS India pvt. Ltd.	82.84			0			Sri Anil Kumar	Sri Sanjeev Ranjan	Land not available
25	APHC AT BITHWAR DIST- KAIMUR	HEALTH DEPT.	122.340	Kamlesh Kumar Singh	BMSICL	94.71	5/12/2016	5/11/2017	104.00	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	

### CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									AMOUNT (in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
26	APHC AT GOPALPUR (MANER) DIST-PATNA	HEALTH DEPT.	122.340	Brajesh Kumar		98.51	3/3/2016	12/2/2016	0			Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Land not available
27	APHC AT KIYUR, BLOCK-HULASHGANJ, DIST-JEHANABAD	HEALTH DEPT.	122.340	Kaushlendra Kumar	Shiva consultancy	91.54	10/28/2016	7/27/2017	91.54	completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	SMRITISHESH PARMESHWARI DEVI APHC AT KESAWE, BARAUNI, DIST-BEGUSARAI	HEALTH DEPT.	122.340	Agni Kumar Singh	Dynamic projects	109.48	5/5/2017	2/4/2018	126.22	completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
29	APHC AT BAHALPUR (NAYAGAON) MATIHANI, DIST-BEGUSARAI	HEALTH DEPT.	90.008	Ramniwas kumar	Dynamic projects	74.93	3/24/2017	12/23/2017	73.26	completed	100%	Sri Rajendra Prasad Singh	Sri Rajendra Prasad Singh	
30	APHC SAKSOHRA AT BELCHI, DIST-PATNA	HEALTH DEPT.	114.700	M/s Devendra Prasad Singh	Arch-en-Design	120.39	5/5/2017	3/4/2018	71.41	Finishing work	70%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
31	APHC AT GHATWARI, DIST-MUNGER (BY PREFAB)	HEALTH DEPT.	122.490	P PRAKASH CONT.	SGS India Pvt. Ltd.	99.13	2/22/2017	11/21/2017	0			Sri Anil Kumar	Sri Rajendra Prasad Singh	Land not available
32	APHC AT MADARNA DIST-VAISHALI	HEALTH DEPT.	102.050	Rohit Raj Construction, Patna	BMSICL	96.68	8/11/2016	5/10/2017	99.69	completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
33	APHC AT BHAIKAVSTHAN BLOCK-JHANJHARPUR, DIST-MADHUBANI	HEALTH DEPT.	114.07	M/S Delta Enterprises	Dynamic projects	102.72	2/22/2017	11/21/2017	86.93	Finishing work	90%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
34	APHC AT SIHMA, BLOCK-MATIHANI DIST-BEGUSARAI	HEALTH DEPT.	122.340	M/S Surendra Prasad Singh, Begusarai	Dynamic projects	103.50	2/17/2017	11/16/2017	117.12	completed	100%	Sri Anil Kumar	Sri Rajendra Prasad Singh	
35	APHC AT DEVDHA, (HASANPUR) DIST-SAMASTIPUR	HEALTH DEPT.	122.34									Sri Sunil Kumar	Sri Rajendra Prasad Singh	Retender invited by NIT-22/2017
36	APHC AT BASAITH, BLOCK-BENIPATTI (MADHUBANI)	HEALTH DEPT.	122.340	Tufail Ahmed Khan const. Pvt Ltd	Dynamic projects	98.12	5/5/2017	2/4/2018	74.90	Finishing work	75%	Sri Sunil Kumar	Sri Rajendra Prasad	
37	APHC AT NAWANI, BLOCK-JHANJHARPUR, DIST-MADHUBANI	HEALTH DEPT.	0.000	Regal Infratrading Pvt. Ltd., Patna	Dynamic projects	126.19	2/8/2017	11/7/2017	31.44	Roof Shuttering (G.F)	35%	Sri Sunil Kumar	Sri Rajendra Prasad	
38	APHC AT BHAUR, BLOCK-PANDAU, DIST-MADHUBANI	HEALTH DEPT.	0.000	MDS Infranirman Pvt Ltd, Patna	Dynamic projects	105.39	7/15/2017	4/14/2018	0	Plinth Level	15%	Sri Sunil Kumar	Sri Rajendra Prasad	

### CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (A.P.H.C)

SL NO	NAME OF WORK	A.A. GIVEN BY	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									AMOUNT (in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
39	APHC AT LARI, BLOCK-KURTHA, DIST-ARWAL	HEALTH DEPT.	0.000	Praveen Kumar, Jehanabad	Shiva consultancy	124.50	9/21/2017	6/20/2018	14.36	Roof casted (F.F)	30%	Sri Pankaj Kumar	Sri Sanjeev Ranian	
40	APHC AT MOHAN BARIYAM,NARPAT NAGAR , BLOCK-PANDAU, DIST-MADHUBANI	HEALTH DEPT.	0.000	Shaurya Premiere Infrastructure pvt ltd, Patna	Dynamic projects	106.95	10/6/2017	7/5/2017		Plinth Level	15%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
41	APHC AT PATILAR, DIST-w. Champaran	HEALTH DEPT.	0.000	Anil Kumar Mishra	Amulya Traders	105.13	2/2/2018	9 Months	0	Plinth Level	20%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
	<b>SUBTOTAL</b>	<b>HEALTH DEPT.</b>	<b>3044.154</b>						<b>2,105.85</b>					
	<b>GRAND TOTAL</b>		<b>3500.094</b>						<b>2525.855</b>					

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)												
SL NO	NAME OF PLACE	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in Lakh)			AMOUNT (RS in Lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Brahmpur (Darbhanga)	C.G.G construction	Dynamic	303.02	2/17/2016	2/16/2017	78.37	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
2	Kamtaul (Darbhanga)				2/17/2016	2/16/2017	73.29	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
3	Sarwara (Darbhanga)				2/17/2016	2/16/2017	21.73	Plinth level	18%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	work stopped due to water logging
4	Morsanda (katihar)	B.K Singh	SGS India pvt ltd	299.55	6/8/2016	6/7/2017	14.97	Roof casted	40%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	Bharwara (katihar)				6/8/2016	6/7/2017	60.01	Finishing work is in progress	80%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
6	Surjapur (katihar)				6/8/2016	6/7/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
7	Gokhula (West Champaran)	Sharda chandel contract pvt ltd.	Chaitanya Project consultancy pvt ltd	194.83	4/11/2016	4/10/2017	77.50	Finishing work is in progress	85%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
8	Dumaria (West Champaran)				4/11/2016	4/10/2017		Finishing work is in progress	85%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
9	Kalpeer, Tedhagach (Kishanganj)	M/S Shankar Construction, Begusarai	SGE consultancy pvt ltd.	101.54	12/27/2016	9/26/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
10	Bual Dah, Block- Kochadhaman (Kishanganj)	M/S Shankara Construction, Begusarai	SGE consultancy pvt ltd.	206.36	12/27/2016	9/26/2017	61.30	Finishing work is in progress	70%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
11	Maudha, Block- Kochadhaman (Kishanganj)		SGE consultancy pvt ltd.		12/27/2016	9/26/2017	0.00	Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
12	Deenbandhu, Basantpur (Supaul)	Mahendra Kumar Mishra	SGE consultancy pvt ltd.	96.68			0.00			Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	chichubadi, Kasba-Kaliyaganj , Block- Pothia (Kishanganj)	Sri Narayan Mandal, Katihar	SGE consultancy pvt ltd.	205.09	1/13/2017	10/12/2017	31.93	Plaster work is in progress	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
14	Tipijhari Magurjohn , Block-Pothia (Kishanganj)		SGE consultancy pvt ltd.		1/13/2017	10/12/2017	0.00	-	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
15	Abdullah Nagar (Purnea)	Rana pratap Singh	SGE consultancy pvt ltd.	97.71	10/9/2017	7/8/2018	0.00	Foundation work is going on	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
16	Loha,Kaluahi (Madhubani)	M/S Dayaram Singh		99.64	-	-	0.00	Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	(Land not available)
17	Karsahiya, Barharwa Lakhansen, (Dhaka E. Champaran)	Vikash Kumar Gupta	Amulya Traders	209.19	7/20/2017	4/19/2018	60.01	Plinth Level	15%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
18	Powakhali Thakurganj (Kishanganj)	Sudesh Kumar Singh &co. construction pvt ltd. jamui	SGE consultancy pvt ltd.	97.26	2/17/2017	11/16/2017	57.82	Finishing is in progress	70%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
19	Bajpatti Got Abidpur (Sitamarhi)						0.00			Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Retender to be invited

CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE (MSDP)												
SL NO	NAME OF PLACE	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in Lakh)			AMOUNT (RS in Lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13
20	Harihath, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic	312.80	3/6/2017	3/5/2018	0.00	Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
21	Garaul, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic		3/6/2017	3/5/2018	0.00	Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
22	Narman, Block- Alinagar (Darbhanga)	Girdhari Lal Poddar	Dynamic		3/6/2017	3/5/2018	116.82	Finishing work is in progress.	95%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
23	Dhangada, Block-Dighalbank (Kishanganj)	Anil Kumar	SGE consultancy pvt ltd.	207.35	1/13/2017	10/12/2017	16.71	Plaster work is in progress.	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	Baruamani Garnchavdaga, Block-Dighalbank (Kishanganj)	Anil Kumar	SGE consultancy pvt ltd.				14.06	Plaster work is in progress.	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
25	Kadogaon, Block-Thakurganj (Kishanganj)	Sudesh Kumar Singh &co. construction pvt	SGE consultancy pvt ltd.	97.25	2/17/2017	11/16/2017	0.00	Foundation work started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	Budhnayi, Block-Pothia (Kishanganj)	Sudesh Kumar Singh &co. construction pvt	SGE consultancy pvt ltd.	193.95	1/13/2017	10/12/2017	99.58	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	Fala Tarni Block-Pothia (Kishanganj)	ltd, jamui	SGE consultancy pvt ltd.		1/13/2017	10/12/2017	100.38	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	HSC LOMA, BLOCK-JANDAHA, (BY PREFAB)	COSTRUCTED AS MODEL UNDER 128		VAISHALI	Revirie Ventures					25.91	Completed	100%	
2	HSC DAMODARPUR, (BY PREFAB)	HSC SANCTIONED HEALTH		VAISHALI	Synergy Thrillingston					14.64	Completed	100%	
3	HSC AT KUSHI, BLOCK-KARGAHAR	DEPT./9.3.2015	25.698	ROHTAS	Rajesh Kumar, Sasaram	M/S Dynamic Projects pvt. Ltd.	183.14	8/19/2015	5/18/2016	182.00	Completed	100%	Handed over
4	HSC AT TENDUNI, BLOCK-KARGAHAR	DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
5	HSC AT SEHAR MEDNI, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
6	HSC AT KALYANPUR, BLOCK-KARGAHAR	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
7	HSC AT KARMAINI, BLOCK-SANJHAULI	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
8	HSC AT CHANDI ENGLISH, BLOCK-SANJHAULI	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
9	HSC AT GHUSIA KHURD, BLOCK-VIKRAMGANJ	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
10	HSC AT PARCHHA, BLOCK-NAUHATTA (ROHTAS)	HEALTH DEPT./9.3.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/19/2015	5/18/2016		Completed	100%	Handed over
11	HSC AT JANGRA, BLOCK-NOKHA (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS	Smi Rita Devi	M/S Dynamic Projects pvt. Ltd.	125.85	8/22/2015	5/21/2016	83.479	Not Started		Land not available
12	HSC AT JAMSONA, BLOCK-DAWTH (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over
13	HSC AT UDAIPUR, BLOCK-SANJHAULI (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Not Started		Land not available
14	HSC AT SILARI, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over
15	HSC AT PADRI, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over

## HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
16	HSC AT TORN, BLOCK-SHIVSAGAR (ROHTAS)	HEALTH DEPT./4.2.2015	25.698	ROHTAS		M/S Dynamic Projects pvt. Ltd.		8/22/2015	5/21/2016		Completed	100%	Handed over
17	HSC HARDASBIGHA, BLOCK-KHUSRUPUR (With APHC SAKSOHRA))	HEALTH DEPT./28.2.2014	22.55	PATNA	M/s Devendra Prasad Singh	Arch-en-Design	120.39	5/5/2017	3/4/2018	22.78	Completed	100%	
18	HSC AT BHOKHRI, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	ROHTAS	Dhanmendra Pandey	K&J Projects pvt Ltd	41.52	5/9/2017	11/8/2017	41.52	Completed	100%	Handed over
19	HSC AT DUMRA, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	ROHTAS		K&J Projects pvt Ltd		5/9/2017	11/8/2017		Completed	100%	Handed over
20	HSC AT CHAPAR, BLOCK-MOHIUDDINAGAR, SAMASTIPUR	HEALTH DEPT	25.698	SAMASTIPUR	Santosh Kumar Singh	Dynamic Projects	19.19	5/5/2017	9/4/2017	11.75	Completed	100%	
21	HSC KALANAUR, BLOCK-MAKHDUMPUR	HEALTH DEPT./24.11.2014	24.98	JAHANABAD	M/s. Savitri Construction	Shiva consultancy	20.06			0			Land not available
22	HSC SIMRO, BLOCK-KAHALGAON	HEALTH DEPT./9.1.201	16.85	BHAGALPUR						0			
23	HSC RATI, BLOCK-RAJNAGAR	HEALTH DEPT./16.06.2015	25.69	MADHUBANI						0			In Tender
24	HSC BHABHNI PAHADI, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	ROHTAS						0			Retender to be invited
25	HSC SAMHUTA, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	ROHTAS						0			Retender to be invited
26	HSC LADUI, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	ROHTAS						0			Retender to be invited
27	HSC GARRA, BLOCK-NUAON	HEALTH DEPT./16.06.2015	25.69	KAIMUR						0			Retender to be invited
28	HSC KUCHILA, BLOCK-NUAON	HEALTH DEPT./16.06.2015	25.69	KAIMUR						0			Retender to be invited
29	HSC GAMHARIA, BLOCK-GAUNAHA	HEALTH DEPT./17.08.2015	25.69	W. CHAMPARAN						0			Retender to be invited
30	HSC ATANAGAR, BLOCK-ISHUAPUR	HEALTH DEPT./17.08.2015	25.69	SARAN						0			Tender not invited

## HEALTH SUB CENTRE

SL NO	NAME OF WORK	A.A. RECEIVED FROM	A.A. AMOUNT	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
										AMOUNT (in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
31	HSC AT SHEIKHBAHUARA, BLOCK-KOCHAS	HEALTH DEPT./4.2.2015	25.698	ROHTAS						0			Retender to be invited
32	HSC GANDAMAN, BLOCK-MASHRAKH	HEALTH DEPT./4.6.2014	20.39	SARAN						0			CONSTRUCTED BY OTHER DEPT.
33	HSC AT BHABHNI, BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	ROHTAS						0			TWICE SANCTION NO NEED TO TENDER
34	HSC AT SAMHUTA, (SAMARDIHA) BLOCK-KARGHAR	HEALTH DEPT./4.2.2015	25.698	ROHTAS						0			TWICE SANCTION NO NEED TO TENDER
35	HSC SAHAR MEDINI, BLOCK-KARGAHAR	HEALTH DEPT./16.06.2015	25.69	ROHTAS						0			TWICE SANCTION
	<b>TOTAL</b>		<b>732.464</b>				<b>510.15</b>			<b>341.52</b>			

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS in lakh)			(RS in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	HSC AT MANGALPUR BLOCK-SIKTA (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy pvt. Ltd	116.16	12/16/2015	8/15/2016	80.00	Finishing work	95%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
2	HSC AT BHAURA,BLOCK-SIKTA (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
3	HSC AT TILOJPUR,BLOCK-MAINATAND (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
4	HSC AT JIGNA,BLOCK-MAINATAND (WEST CHAMPARAN)	DEPT. OF MINORITY	WEST CHAMPARAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy pvt. Ltd		12/16/2015	8/15/2016		Finishing work	95%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
5	HSC AT KHODAIBARI,BLOCK-HUSAINGANJ (SIWAN)	DEPT. OF MINORITY	SIWAN	Brajesh Kumar, Bettiah	Chaitanya Project consultancy pvt. Ltd		12/16/2015	8/15/2016				Sri Birendra Purbey	Sri Rajendra Prasad Singh	Land not available
6	HSC AT BASDIH, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects	97.74	2/15/2017	10/14/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
7	HSC AT SIRNIA, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
8	HSC AT RATANPURA, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
9	HSC AT HORALPATTI, BLOCK-HAYAGHAT (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Sri vivek Kumar Jha, Darbhanga	Dynamic Projects		2/15/2017	10/14/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
10	HSC AT DRAHWAJPUR, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects	104.92	3/20/2017	11/19/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
11	HSC AT KHARUA, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
12	HSC AT BHALPATTI, BLOCK-DARBHANGA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	HSC AT BADHAUL-DEVRA BANDHAUDI, BLOCK-JALE (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
14	HSC AT GARDI, BLOCK-JALE (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	Dinesh Pd. Singh	Dynamic Projects		3/20/2017	11/19/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (RS in lakh)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
15	HSC AT BARWA, BLOCK-ADAPUR (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd	108.76				Not Started		Sri Birendra Purbey	Sri Rajendra Prasad Singh	
16	HSC AT BRAHBHAIN, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Not Started		Sri Birendra Purbey	Sri Rajendra Prasad Singh	
17	HSC AT BARARI HARKESH, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Roof casted	55%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	
18	HSC AT CHHOTKA SAKHEN, BLOCK-ACHKAGAON (GOPALGANJ)	DEPT. OF MINORITY	GOPALGANJ	Sri Shailendra Shekhar Mishra, Gopalganj	K&J Projects Pvt Ltd					Not Started		Sri Birendra Purbey	Sri Rajendra Prasad Singh	
19	HSC AT PIPRITHAN PURVI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy	133.15	5/5/2017	1/4/2018	-	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
20	HSC AT KHARIBASTI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018	-	Not Started	0%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Due to unavailability of Land
21	HSC AT KATHARO, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018	-	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
22	HSC AT KHANABARI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018	-	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
23	HSC AT PACKPARA, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018	-	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
24	HSC AT JIRANGACH OLDMAICHI, BLOCK-THAKURGANJ (KISHANGANJ)	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy		5/5/2017	1/4/2018	-	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (RS in lakh)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
										STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
25	HSC AT PALSA, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd	89.99	3/6/2017	11/5/2017		Roof Level	40%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
26	HSC AT MALIKPUR, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		Roof Level	40%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
27	HSC AT SINHAGAON BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		Roof Level	40%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
28	HSC AT MADHOPUR, BLOCK-BALRAMPUR (KATIHAR)	DEPT. OF MINORITY	KATIHAR	BHISHMA PRATAP SINGH, SIWAN	SGS India pvt ltd		3/6/2017	11/5/2017		-		Sri Pankaj Kumar	Sri Sanjeev Ranjan	
29	HSC AT SHARIFNAGAR, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd	92.90	3/20/2017	11/19/2017		Column work (G.F)	35%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
30	HSC AT BALRAMPUR, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Lintel level work completed	35%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
31	HSC AT BALUGANJ BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
32	HSC AT KAMRA, BLOCK-BALRAMPUR, KATIHAR	DEPT. OF MINORITY	KATIHAR	SARWAR ALAM, KISHANGANJ	SGS India pvt ltd		3/20/2017	11/19/2017		Foundtion work is in progress	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
33	HSC AT RATNI, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd	90.00	3/6/2017	11/5/2017		Foundation work	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
34	HSC AT BHARRA, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017		Foundation work	5%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
35	HSC AT DHERUA, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017				Sri Pankaj Kumar	Sri Sanjeev Ranjan	Water Logged area
36	HSC AT RAMPUR, BLOCK-HASANGANJ, KATIHAR	DEPT. OF MINORITY	KATIHAR	BALMIKI PRASAD SINGH, KATIHAR	SGS India pvt ltd		3/6/2017	11/5/2017		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Water Logged area
37	HSC AT JOKER, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD.	SGS India pvt ltd	113.69						Sri Pankaj Kumar	Sri Sanjeev Ranjan	
38	HSC AT PIDAL, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD.	SGS India pvt ltd							Sri Pankaj Kumar	Sri Sanjeev Ranjan	
39	HSC AT BALUGANJ, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD.	SGS India pvt ltd							Sri Pankaj Kumar	Sri Sanjeev Ranjan	
40	HSC AT BARIA, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD.	SGS India pvt ltd							Sri Pankaj Kumar	Sri Sanjeev Ranjan	Loa issued on 27-12-2016

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS in lakh)				STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
41	HSC AT CHANDPUR, BLOCK-AZAMNAGAR, KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT LTD	SGS India pvt ltd							Sri Pankaj Kumar	Sri Sanjeev Ranjan	
42	HSC AT KATAIYA BLOCK-BASANTPUR, SUPAUL	DEPT. OF MINORITY	SUPAUL	Dhirendra Kumar Thakur, Supaul	SGE consultancy	42.67	2/8/2017	8/7/2017		Finishing work	85%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
43	HSC AT JIRWA BLOCK-BASANTPUR, SUPAUL	DEPT. OF MINORITY	SUPAUL	Dhirendra Kumar Thakur, Supaul	SGE consultancy		2/8/2017	8/7/2017		Finishing work	85%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
44	HSC AT NISTA, BLOCK-SINGHWARA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects	66.40	2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
45	HSC AT SAKARPUR, BLOCK-SINGHWARA (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
46	HSC AT KARAUNI, BLOCK-KEWTI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
47	HSC AT JAGDISHPUR, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects	66.40	2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	Land not available
48	HSC AT BHANDARISAM, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
49	HSC AT RAMNAGAR, BLOCK-MANIGACHHI (DARBHANGA)	DEPT. OF MINORITY	DARBHANGA	M/s Delta Enterprises, Patna	Dynamic Projects		2/8/2017	10/7/2017		Not Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
50	HSC AT CHANKA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy	129.61	3/23/2017	11/22/2017		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
51	HSC AT UDAYANGAR, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		B/W is in progress.	30%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
52	HSC AT MANKAUL, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Roof casted	50%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
53	HSC AT GADHIYA, BLOCK-SRINAGAR, DIST.-KISHANGANJ	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
54	HSC AT LASANPUR, BLOCK-DAGARUA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Not Started		Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not clear
55	HSC AT GADHWAS, BLOCK-DAGARUA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	MDS Infranirman Pvt ltd, Patna	SGE consultancy		3/23/2017	11/22/2017		Roof casted	40%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (RS in lakh)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
										STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
56	HSC AT LAXMIPUR , BALATH, SUNDARPUR BILTHI, SATLAKHA, SAMBHAUR, KHARUVA NAJIRPUR & CHAURI , BLOCK-RAHINA, DIST.-MADHUBANI	DEPT. OF MINORITY	MADHUBANI	Satish Narayan Singh, E. Champaran	Dynamic Projects	178.82				Laxmipur-B/W Completed, Sundarpur Bilthi-Plinth Level, Sambhaur-Roof Level	-	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
57	HSC AT KURSEL,KAMRU,KURUM, BHRRI & ROSHANGANJ, BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51	7/15/2017	3/14/2018		Kursel- Layout Bhrrri-Plinth Level	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	KAMRU,KURUM , & ROSHANGANJ -Land not available
58	HSC AT TAYABPUR WEST,NISTA, SAGRATH,SHIKARPUR & BHAWNAGAR BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
59	HSC AT PARSI, PIPRA,DHUMNAGAR,ROARI, SUNASATTI, & DHAMINAH BLOCK-NARKATIYAGANJ, DIST.-WEST CHAMPARAN	DEPT. OF MINORITY	WEST CHAMPARAN	Vikash Kumar Gupta	Amulya Traders Engineers pvt ltd	137.13	5/5/2017	1/4/2018	2305.00	DHAMINAH, Pipra, DHUMNAGAR& ROARI- Plinth Level, Sunasatti- Plinth Level, -	20%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
60	HSC AT JAUNIYA, THAGDABARI, BHANDARTAL, RONIYA & Durgapur, BLOCK-KADWA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	111.34				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
61	HSC AT KALPEER, PATHARGHATTI, & LOHAGARA BLOCK-DIGHALBANK, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	M/S Dolphin Construction	SGE consultancy	69.25				Lohanagar- Plaster work, Patharghati-Plaster work	60%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Kalpeer-Land Problem
62	HSC AT MAUKHNAHA DEVINAGAR, BANSAR, HAUSI & BHATHAILI, BLOCK-SRINAGAR JALALGARH, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	M/s Gautam Construction	SGE consultancy	110.67	5/5/2017	1/4/2018		DEVINAGAR- Column work	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
63	HSC AT PALANKAP,KANJIYA,BHEMRA, SATARO, RAIBER & MIRJAPUR, BLOCK-BAISA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SARWAR ALAM, KISHANGANJ	SGE consultancy	115.48	5/9/2017	1/8/2018		Kanjiya- Tie Beam	10%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site Land not clear
64	HSC AT PARMANANDPUR,CHHATIYA GAURA, MAHARAJPUR & HARDA, BLOCK-PURNEA PURV, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	Mannu Pratap Rana	SGE consultancy	109.32	5/9/2017	1/8/2018	0.00	MAHARAJPUR- Finishing work	60%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Rest site land not clear
65	HSC AT CHAKAUTI, KURHAR & BUDHNAGAR, BLOCK-BOKHRA, DIST.-SITAMARHI	DEPT. OF MINORITY	SITAMARHI	KUNDAN KUMAR SINGH	Chaitanya Project consultancy pvt. Ltd	68.45	5/15/2017	11/14/2017	6.50	Kurhar-Roof casted	60%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Chakauti & Budhnagar- Land not available

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS in lakh)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT (RS in lakh)	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
										STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
66	HSC AT CHAPAY, SAUSA, DEVINAGAR, BAKHRIKAUL, MIRAMILIKH & SONGARHA, BLOCK-K. NAGAR, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SUDHIR KUMAR	SGE consultancy	130.99				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Land not clear)
67	HSC AT BHERIA, RAMCHANDARPUR, AWADHIYATOLA, GHATIWANA, Inderwasakin & Bidhesiatola, Block-Thave, DIST.-GOPALGANJ	DEPT. OF MINORITY	GOPALGANJ	SRI KRISHNA CONST. COMPANY	K&J Projects Pvt Ltd	114.69	5/11/2017	1/10/2018		GHATIWANA- Plinth Level	15%	Sri Birendra Purbey	Sri Rajendra Prasad Singh	LOA issued
68	HSC AT BINJI, SIMARIA, PACHMA, CHANDAL & RAUTARA BLOCK-KODHA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	AWANI DEVCON PVT. LTD.	SGS India pvt ltd	111.20	7/15/2017	3/14/2018		Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
69	HSC AT PANISAL, HALAWALA, CHHAGALIA, GACHHPARA KAPGANDHA BLOCK-KISHANGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	SARWAR ALAM, KISHANGANJ	SGE consultancy	114.19	Work order			GACHHPARA- Plaster work, Halawala- Roof shuttering	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued, Rest site land not clear
70	HSC AT KANTNAGAR, SRANICHAK, BHAINSDIRA, BINDHTOLI & HASIMPUR, BLOCK-BARARI, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	111.34	10/9/2017	6/8/2018		Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
71	HSC AT CHAITAL, BHOGDAWAR & MAHESHWARI BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	Smt Rita Devi, Sasaram	SGE consultancy	66.57	7/14/2017	3/13/2018		CHAITAL- Finishing work, BHOGDAWAR- Finishing work, MAHESHWARI- Finishing work	90%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
72	HSC AT SHEETALPUR, SIGRI, GOVINDPUR, SAROGORA, POLTHA, HALDAGOAN, BAKSA, HALDIBARI & PAMAL BLOCK-POTHIA, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	Smt Rita Devi, Sasaram	SGE consultancy	199.72				SHEETALPUR-Plaster work,Sigri-Plaster work, SAHUGORA-Plaster work, KOLTHA-Plaster work, HALDIBARI-Roof casted & PAMAL- Finishing work	55%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Govindpur-Not started, Haldagaon & Baska-Land not clear
73	HSC AT NEJAGACHH, DUMARIA MADARSATOLA, BESARWATI, PATHAMARI & CHURLI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGANJ	Smt Rita Devi, Sasaram	SGE consultancy	110.96	7/14/2017	3/13/2018		DUMARIA MADARSATOLA-Roof Casted, BESARWATI-Finishing work PATHAMARI-Finishing work & CHURLI-Finishing work	65%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Nejagachh-Land not available

## HEALTH SUB CENTRE (Under MSDP)

SL NO	NAME OF WORK	A.A. RECEIVED FROM	NAME OF DISTRICT	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
						(RS in lakh)				STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
74	HSC AT KHERA, PARTAILI CHILMARA & HAJIPAR BLOCK-KATIHAR, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	PRAKASH KUMAR SAH	SGS India pvt ltd	93.85	5/15/2017	1/14/2018		Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
75	HSC AT MAKGADPUR, SISIA, RAJWARA, NAKKIPUR & BHATWARA BLOCK-KODHA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	AWANI DEVCON PVT. LTD.	SGS India pvt ltd	111.20	7/14/2017	3/13/2018		Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Land not available
76	HSC AT KAMALPUR, DARIAPUR, DUBEILI, MANIKPUR, LASANPUR CHAKWA & MARGA, BLOCK-PURNEA, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	PRAKASH KUMAR SAH	SGE consultancy	162.58				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Land not clear)
77	HSC AT BORHA, BALUA & JAGIR, BLOCK-TEDHAGACHH, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGA NJ	NAWNEE KUMAR SINGH	SGE consultancy	65.91				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
78	HSC AT BAIDA, KISHNUPUR, CHHOTA LAKHANPUR, BARIA, PAHARPUR PACHHIM TOLA, BLOCK-AMDABAD, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
79	HSC AT KHATTI, CHAUKIAPUR, MAYAMARI, BABLABANN & PRANPUR BLOCK-AMDABAD, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	ARCHANA CONTRACTOR PVT. LTD., PATNA	SGS India pvt ltd	112.51				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
80	HSC AT CHHOTI NALA, MADEDA, AMBIHA, BANIADIH, BLOCK-SANHAULA, DIST.-BHAGALPUR	DEPT. OF MINORITY	BHAGALPUR	SANJEEV KUMAR	SGS India pvt ltd	80.17				Not Started	-	sri Anil Kumar	Sri Sanjeev Ranjan	LOA issued
81	HSC AT KARUA RAHIKA, BELAHAT, POTHYA RAMPUR, RAMNAGAR, ROSKA KOSHAGARH & BITHNAULI KHEMCHAND BLOCK-K. NAGAR, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	UNITED INFRA & INDUSTRIES	SGE consultancy	139.21				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued (Land not clear)
82	HSC AT SRAJDHANI, BHARSIA, BELGACHHI & RANI SIMARIA,, BLOCK-FALKA, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	LARKS BUILDCON PVT. LTD.	SGS India pvt ltd	87.28				RANI SIMARIA- Roof slab casted	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
83	HSC AT BAKHARI, GANDHAR, BISHARI & KHOKSA BLOCK-VAYSI, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	SARWAR ALAM, KISHANGANJ	SGE consultancy	92.38				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
84	HSC AT NAWABGANJ, BAKHARIA, CHOBHRA & MALHARIA, BLOCK-VAYSI, DIST.-PURNEA	DEPT. OF MINORITY	PURNEA	TUFAIL AHMED KHAN	SGE consultancy	68.98				Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	LOA issued
85	HSC AT BHATGAON, HATHIDUBA, DUDHAUTI, BHOLMARA, RUPDAH & ADARGARI & KATHALDANGI, BLOCK-THAKURGANJ, DIST.-KISHANGANJ	DEPT. OF MINORITY	KISHANGA NJ	Smt Rita Devi, Sasaram	SGE consultancy	110.96	7/14/2017	3/13/2018		BHATGAON- Finishing work, HATHIDUBA- Plaster work, BHOLMARA- Layout,	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Dudhuti, Bholmara & ADARGARI- Land not available
86	HSC AT MUKURIA, KHARSOTA, NIMAUL, MURAWATPUR & TEGHRA BLOCK-AZAMNAGAR, DIST.-KATIHAR	DEPT. OF MINORITY	KATIHAR	NEW SHIVA CONSTRUCTION	SGS India pvt ltd	105.58	5/15/2017	1/14/2018		Not Started	-	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Work stated within a week
	<b>TOTAL</b>					<b>116.16</b>			<b>80.00</b>					

### CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									STAGE	%			
1	2	3	4	5	(Rs in lakh)	7	8	(Rs in lakh)	10	11	12	13	14
1	CONSTRUCTION OF LECTURE THEATRE FOR 350 STUDENTS IN NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA	354.00	Kislay Enterprises	BMSICL	218.97	1/16/2015	1/15/2016	259.79	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	238.61	Sanjeev Kumar, Patna	BMSICL	200.75	9/9/2015	3/8/2016	225.53	2900 m work completed	85%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
3	CONSTRUCTION OF BOUNDARY WALL AT NALANDA MEDICAL COLLEGE & HOSPITAL, PATNA (College-481')	13.17	Ganesh Prasad Singh	BMSICL	12.29	8/11/2015	11/10/2015	13.12	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
4	CONSTRUCTION OF CENTRAL LIBRARY AT NMCH (3rd floor), PATNA	0.00	Pawan Shekher	BMSICL	75.82	5/12/2016	2/11/2017	75.22	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
5	CONSTRUCTION OF MORTUARY BUILDING AT PMCH, PATNA	506.60	Ramesh Kumar Pandey	Arch-en-Design	415.64	12/19/2014	12/18/2015	439.65	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
6	CONSTRUCTION OF COMMON ROOM AT 1st FLOOR OF OLD BUILDING PMCH, PATNA	79.18	Lallu Kumar	BMSICL	58.71	8/17/2015	4/16/2016	66.41	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
7	CONSTRUCTION OF BOUNDARY WALL NEAR DARBHANGA HOUSE AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA (Hospital-9450')	0.00	Lallu Kumar	BMSICL	22.22	2/22/2017	5/21/2017	16.29	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
10	UPGRADATION OF EMERGENCY WARD AT PATNA MEDICAL COLLEGE & HOSPITAL, PATNA	996.80	Rama and Sons	Arch-en-Design	835.95	9/8/2017	6/7/2018	148.94	40% Work completed	65%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
11	CONSTRUCTION OF CENTRAL LIBRARY IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	985.70	Indra narayan singh contractor pvt. Ltd	Kawade & Jawade Projects Ltd	660.46	7/9/2014	1/8/2016	688.89	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
12	CONSTRUCTION OF P.G GIRLS HOSTEL IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	1004.84	Indra narayan singh contractor pvt. Ltd	Kawade & Jawade Projects Ltd, Nagpur	853.82	7/9/2014	1/8/2016	667.71	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
13	CONSTRUCTION OF BOUNDARY WALL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	81.3611	Smt Rita Devi, Sasaram	Arch-en-Design, Lucknow	69.71	8/6/2015	12/5/2015	50.88	720m B/W completed out of 1100m	90%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	

### CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
									STAGE	%			
1	2	3	4	5	(Rs in lakh)	7	8	(Rs in lakh)	10	11	12	13	14
14	CONSTRUCTION OF 100 BEDDED MOTHER CHILD HOSPITAL AT DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	0.00	Sanjay Kumar, Darbhanga		1,024.41						Sri Sunil Kumar	Sri Rajendra Prasad Singh	LOA issued on 07/11/2017
15	CONSTRUCTION OF BOUNDARY WALL AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR (Length-8160 m)	456.85	Anand Consultant	M/S Dynamic Projects Pvt. Ltd.	427.48	8/7/2014	8/6/2015	504.45	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan	
16	CONSTRUCTION OF 100 BEDDED BOYS HOSTEL AT JLNMC, BHAGALPUR	705.28	Lalan Kumar	EDMAC	941.64	5/20/2016	11/19/2017	146.92	Finishing work in progress.	80%	Sri Anil Kumar	Sri Sanjeev Ranjan	
17	CONSTRUCTION OF 50 BEDDED PG BOYS HOSTEL AT JLNMC, BHAGALPUR	550.95	Lalan Kumar	EDMAC		5/20/2016	11/19/2017	143.24	Finishing work in progress.	80%	Sri Anil Kumar	Sri Sanjeev Ranjan	
18	CONSTRUCTION OF LECTURE THEATRE AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	203.77	Ajay Kumar Chaudhary	M/S Dynamic Projects Pvt. Ltd.	142.28	12/15/2014	12/14/2015	142.28	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan	
19	CONSTRUCTION OF DEIC AT JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	0.00	Ajay Kumar Chaudhary	SGS	98.41	5/9/2017	2/8/2018	-	Roof shuttering (G.F)	25%	Sri Anil Kumar	Sri Sanjeev Ranjan	
20	CONSTRUCTION OF VARIOUS BUILDING IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA		M/S Dipansu Promoter & Builder Pvt. Ltd., Ranchi	Shiva Consultancy Services Pvt. Ltd	2,296.22	9/4/2014	9/3/2016						
	(a) Administrative Block	490.01						335.22	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
	(b) Principal Residence	126.49						100.07	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
	(c) P.G boys hostel	611.68						324.95	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
	(d) P.G girls hostel	573.98						342.56	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
	(e) 64 Tutor Residence (2 Blocks)	1336.03						1,202.86	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed over
21	CONSTRUCTION OF DEIC AT PRABHAWATI HOSPITAL, GAYA	0.00	Ram Pukar Singh, Gaya	Shiva Consultancy Services Pvt. Ltd	90.29	8/23/2017	5/22/2018	16.53	Roof shuttering (G.F)	25%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	

### CONSTRUCTION OF VARIOUS SCHEMES IN MEDICAL COLLEGE

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
					(Rs in lakh)			(Rs in lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
22	CONSTRUCTION OF BOUNDARY WALL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR (1400')	28.701	Ramjee Prasad	Chaitanya Project consultancy pvt ltd.	24.16	8/19/2014	11/18/2014	17.75	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
23	CONSTRUCTION OF TUTOR RESIDENCE AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	Arun Deo Kumar	Shiva Consultancy Services pvt. Ltd	2,084.49	5/15/2017	5/14/2019	128.77	Column work (F.F)	35%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
24	CONSTRUCTION OF BOYS HOSTEL AT SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	Arun Deo Kumar	Shiva Consultancy Services pvt. Ltd		5/15/2017	5/14/2019	105.64	Column work (F.F)	35%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
25	UPGRADATION OF INTERNAL ROAD OF RBTS HOMEOPATHIC MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	0.00	Ashok Kumar Singh, Muzaffarpur	Chaitanya Project consultancy pvt ltd.	31.84	9/6/2017	12/5/2017	31.84	70% Work completed	70%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
26	CONSTRUCTION OF 7 LABORATORIES IN GOVT. MEDICAL COLLEGE BETTIAH BY PRE-FABRICATED MATERIAL	318.90	Shiva infra solution pvt. Ltd	Chaitanya Project consultancy pvt ltd.	281.85	11/27/2014	3/26/2015	234.18	Completed	100%	Md Nasim Akhtar Ansari	Sri Rajendra Prasad Singh	
27	CONSTRUCTIN OF DEIC AT SADAR HOSPITAL, SAHARSA	0.00	Bambam Singh	SGS	99.35	6/2/2017	3/1/2018		Foundation Started		Sri Sunil Kumar	Sri Rajendra Prasad Singh	
28	CONSTRUCTIN OF DEIC AT SADAR HOSPITAL, MUZAFFARPUR	0.00	Md. Nabi	SGS	96.96	6/29/2017	3/28/2018	42.69	Finishing work in progress.	70%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	
	<b>TOTAL</b>	<b>9662.90</b>			<b>10867.42</b>			<b>6429.68</b>					

## CONSTRUCTION OF CT SCAN & MRI BUILDING

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	ALLOTMENT SO FAR	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
		(in Rs. Lakh)	(in Rs. Lakh)						AMOUNT (RS)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN NALANDA MEDICAL COLLEGE & HOSPITAL,PATNA	75.95	75.954	M/S Santosh Kumar Pandey	Shiva Consultancy Services pvt. Ltd	58.29	11/14/2014	5/13/2015	68.59	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Handed over
2	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN DARBHANGA MEDICAL COLLEGE & HOSPITAL, LAHERIASARAI (DARBHANGA)	78.54	0.00	M/S Radhika Raman Rai	Arch-en-Design,Lucknow	70.58	11/12/2014	5/11/2015	57.40	Completed	100%	Sri Sunil Kumar	Sri Rajendra Prasad Singh	
3	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN JAWAHARLAL NEHRU MEDICAL COLLEGE & HOSPITAL BHAGALPUR	63.59	63.59	M/S Lalan Kumar	M/S Dynamic Projects pvt. Ltd.	56.64	11/26/2014	5/25/2015	56.64	Completed	100%	Sri Anil Kumar	Sri Sanjeev Ranjan	Handed over
4	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN ANUGRAH NARAYAN MAGADH MEDICAL COLLEGE & HOSPITAL GAYA	55.40	55.41	Rajiv Ranjan	Planing & Infrastructure Development Pvt. Ltd	48.75	12/2/2014	6/1/2015	28.01	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	
5	CONSTRUCTION OF C.T SCAN & M.R.I CENTRE IN SRI KRISHNA MEDICAL COLLEGE & HOSPITAL MUZAFFARPUR	70.50	70.50	M/S Hari Shankar Prasad	Chaitanya Project consultancy pvt ltd.	58.66	12/2/2014	6/1/2015	97.13	Completed	100%	Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Handed over
	<b>TOTAL</b>	<b>343.98</b>	<b>265.454</b>			<b>292.91</b>			<b>307.76</b>					

## Civil Surgeon Residence cum office

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Civil Surgeon residence cum office & Director residence	1087.40	0.00	219.07	12	3	1	8	-

### Detailed Report (Civil Surgeon)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in Lakh)			(RS in Lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	13	14	15
1	Construction of Superintendent Residence cum office at Guru Govind singh hospital, Patna City	Sanjiv Kumar, Patna City	BMSICL	69.47	8/14/2015	5/13/2016	68.00	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
2	Construction of Civil Surgeon Residence cum office at Jahanabad	M/S Pandooi Construction, Jahanabad	Shiva consultancy services pvt ltd	62.23	3/3/2016	12/2/2016	56.27	Completed	100%	Sri Pankaj Kumar	Sri Sanjeev Ranjan	Handed Over
3	Construction of Civil Surgeon Residence cum office at Kaimur	M/S Pankaj Construction, Rohtas		66.76						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Agreement done on 20/08/2015 (fund not available)
4	Construction of Civil Surgeon Residence cum office at Begusarai	M/S Adishakti construction, Samastipur	Dynamic Projects pvt ltd, Kolkata	68.95						Sri Anil Kumar	Sri Rajendra Prasad Singh	(fund not available)
5	Construction of Director Residence cum office at LNJP Hospital Rajbanshi Nagar, Patna	Lotus Infrastructure pvt. Ltd, Sandalpur (Patna)		69.14	8/19/2015	5/18/2016	66.11	Completed	100%	Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	
6	Construction of Civil Surgeon Residence cum office at Patna	Lotus Infrastructure pvt. Ltd, Sandalpur (Patna)		66.12						Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Agreement done on 14/08/2015 (fund not available)

**Detailed Report (Civil Surgeon)**

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		NAME OF Dy.G.M	NAME OF G.M	REMARKS
				(RS in Lakh)			(RS in Lakh)	STAGE	%			
1	2	3	4	5	6	7	8	9	10	13	14	15
7	Construction of Civil Surgeon Residence cum office at Bhagalpur	Sri Ajay Kumar Choudhary, Bhagalpur	SGS India pvt ltd	70.06			28.69	Finishing work is in progress.	95%	Sri Anil Kumar	Sri Sanjeev Ranjan	
8	Construction of Civil Surgeon Residence cum office at Purnia	Narayan Prasas		78.48						Sri Pankaj Kumar	Sri Sanjeev Ranjan	(Agreement done on 09/09/2015) (fund not available)
9	Construction of Civil Surgeon Residence cum office at Gopalganj									Sri Birendra Purbe	Sri Rajendra Prasad Singh	Retender to be invited
10	Construction of Civil Surgeon Residence cum office at Muzaffarpur									Sri Arjun Kumar Mishra	Sri Rajendra Prasad Singh	Retender to be invited
11	Construction of Civil Surgeon Residence cum office at Saharsa	Mansa Engicon Pvt. Ltd., Barh, Patna		83.97						Sri sunil Kumar	Sri Rajendra Prasad Singh	(fund not available)
12	Construction of Civil Surgeon Residence cum office at Rohtas									Sri Arjun Kumar Mishra	Sri Sanjeev Ranjan	Not required as per CS Rohtas
	<b>TOTAL</b>			<b>635.18</b>			<b>219.07</b>					

## CONSTRUCTION OF DRUG WARE HOUSE (D.W.H)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects		REMARKS
1	Construction of Drug ware House (DWH)	709.05 (47.27 per unit)	709.05	491.46	15	11	2	2		Sitamarhi & Nalanda- Rescined
Detailed Report										
SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF DWH IN SADAR HOSPITAL BHABHUA, KAIMUR	Smt Rita Devi	Arch-en-Design	4,525,000.00	1/11/2013	7/10/2013	4,144,945.00	Completed	100%	Handed over
2	CONSTRUCTION OF DWH IN SADAR HOSPITAL, SAMASTIPUR	Shri Binesh Kumar	Arch-en-Design	4,271,147.00	4/22/2013	10/21/2013	4,252,167.00	Completed	100%	Handed over
3	CONSTRUCTION OF DWH IN MEDICAL COLLEGE, DARBHANGA	Shri Nikesh kumar	Arch-en-Design	4,246,712.00	2/14/2013	8/13/2013	4,284,112.00	Completed	100%	Handed over
4	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL,ARWAL	M/S Maa Vidhvawasini Store	EDMAC Engineering Consultant (I) pvt. Ltd.	4,244,450.00	1/11/2013	7/10/2013	2,139,266.00	Plaster work in progress.	75%	
5	CONSTRUCTION OF D.W.H AT AURANGABAD	M/S Rita Devi	EDMAC Engineering Consultant (I) pvt. Ltd.	3,846,250.00	1/11/2013	7/10/2013	3,262,264.00	Completed	100%	Handed over
6	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, ARARIYA	Mr. Dinesh Singh	EDMAC Engineering Consultant (I) pvt. Ltd.	3,846,250.00	2/8/2013	8/7/2013	1,945,709.00	Finishing work	75%	
7	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, GOPALGANJ	M/S Tuntun Ray	EDMAC Engineering Consultant (I) pvt. Ltd.	4,706,000.00	3/5/2013	9/4/2013	4,669,417.00	Completed	100%	Handed over
8	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, BEGUSARAI	M/s A.K Singh	SGS India pvt. Ltd	4,067,070.00	1/11/2013	7/10/2013	4,067,070.00	Completed	100%	Handed over
9	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, JAMUI	M/s R.K Singh	SGS India pvt. Ltd.	4,252,545.00	1/11/2013	7/10/2013	3,766,274.00	Completed	100%	Handed over
10	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, LAKHISARAI	M/s Sanjay Kumar	SGS India pvt. Ltd.	3,938,357.00	3/5/2013	9/4/2013	3,688,634.00	Completed	100%	Handed over
11	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, SHEIKPURA	M/s Sanjay Kumar	SGS India pvt. Ltd.	3,938,560.00	3/5/2013	9/4/2013	3,335,867.00	Completed	100%	Handed over
12	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, MOTIHARI	Sri Vinayak Kumar	Voyants Solution India pvt. Ltd	4,298,750.00	2/8/2013	8/7/2013	4,011,912.00	Completed	100%	
13	CONSTRUCTION OF D.W.H IN SADAR HOSPITAL, SHEOHAR	Sri Simant Shekhar	Voyants Solution India pvt. Ltd	4,706,000.00	1/21/2013	7/20/2013	4,244,723.00	Completed	100%	Handed over
14	CONSTRUCTION OF D.W.H IN DUMARIA P.H.C, SITAMARHI	Sri Binod Kumar	Voyants Solution India pvt. Ltd	4,525,000.00	1/31/2013	7/30/2013	-	-	-	Rescind
15	CONSTRUCTION OF D.W.H IN BIHARSHARIF, NALANDA	Mr. Dinesh Singh	Arch-en-Design	3,846,250.00	3/20/2013	9/19/2013	-	-	-	Rescind
		Total		63,258,341.00			47,812,360.00			

## RENOVATION WORK

SL NO	NAME OF WORK	A.A APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
									AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	RENOVATION OF T.B.D.C AGAMKUAN, PATNA	26.95	26.95	Nawal Kishore Singh	Arch-en-Design	2,500,000	6/27/2013	9/26/2013	2,029,448.00	Completed	100%	Handed over
2	RENOVATION OF REFFERAL HOSPITAL JALE, DARBHANGA	29.4	29.4	Nawal Kishore Singh	Arch-en-Design	2,700,000	8/22/2013	11/21/2013	2,119,892.00	Completed	100%	Handed over
3	RENOVATION OF ORTHO OPD OF PMCH	164.6	0.00	Yashaswi construction	BMSICL	26,994,249.00	8/19/2014	2/18/2015	9,734,675.00	Completed	100%	Handed over
	RENOVATION OF ICU AT PMCH	93.99	0.00	Yashaswi construction	BMSICL		8/19/2014	2/18/2015	6,260,162.00	Completed		Handed over
	RENOVATION OF OT AT PMCH (EMERGENCY)	112.3	0.00	Yashaswi construction	BMSICL		8/19/2014	2/18/2015	3,283,708.00	Completed		Handed over
4	RENOVATION OF COTTAGE WARD IN PMCH PATNA	151.22	0.00	Mahnar Infratech Private limited	Shiva consultancy	11,842,670.00	11/26/2014	8/25/2015	86,26,000.00	completed.	100%	Handed over
5	RENOVATION OF CIVIL SURGEON OFFICE AT SADAR HOSPITAL SASARAM	23.50	23.50	Santosh Kumar Pandey	By Bmsicl	2,199,200.00	1/9/2015	2/8/2015	2,268,466.00	Completed	100%	Handed over
6	RENOVATION OF REFFERAL HOSPITAL AT BIRAUL, DARBHANGA	78.92338	78.92338	Radhika Raman Rai	Arch-en-Design	7,609,482.00	12/20/2014	7/19/2015	3,769,495.00	Completed	100%	Handed over
7	RENOVATION OF LOK NAYAK JAYPRAKASH NARAYAN HOSPITAL RAJIVANSHI NAGAR PATNA	24.85	0.00	Ram jee Prasad	Bmsicl	2,322,595.00	8/19/2014	10/3/2014	2,226,325.00	Completed	100%	Handed over
8	RENOVATION OF MARCHIA DEVI REFFERAL HOSPITAL PHULWARIA (GOPALGANJ)	83.08	-	Tuntun Rai, Gopalganj	K&J Projects	6,987,943.00	9/3/2015	5/2/2016	41,58,000.00	Completed	100%	Handed over
9	RENOVATION OF MENTAL HOSPITAL AT KOILWAR (BHOJPUR)	82.682	82.682	M/S B. Prasad & company, Patna	SGE Consultancy Pvt. Ltd	7,046,020.00	9/2/2015	3/1/2016	82,36,000.00	Completed	100%	Handed over
10	RENOVATION OF APHC AT SONVARSHA, GANGADWAR (MADHUBANI)	72.55	72.55	Mansa Engicon, Patna	Arch-en-Design	7,225,000.00	8/28/2015	5/27/2016	5,113,642.00	Completed	100%	Handed over
11	RENOVATION OF GURU GOVIND SINGH HOSPITAL, PATNACITY (PATNA)	0	0	M/S B. Prasad & company, Patna	BMSICL	33,547,127.00	2/8/2016	10/7/2016	3,92,58,000.00	Completed	100%	Handed over
12	RENOVATION OF BLOOD COLLECTION ROOM AT RAJBANSHINAGAR PATNA	0	0	R K INFRA SERVICE (P) LTD	BMSICL	1,506,590.00	9/6/2016	11/5/2016	1,385,983.00	Completed	100%	Handed over
13	RENOVATION OF LABOUR ROOM AT SADAR HOSPITAL, PURNEA	0	0	Kaushal Kishore	SGE Consultancy Pvt. Ltd	60,77,551.50	7/24/2017	11/23/2017	9,96,000.00	70% work completed	70%	
14	RENOVATION OF OT AT IGIC PMCH, PATNA	0	0.00	Lallu Kumar	BMSICL	15,32,146.00	7/20/2017	8/30/2017	-	Completed	100%	Handed over
	<b>TOTAL</b>	<b>944.04</b>	<b>314.01</b>			<b>77427159.00</b>			<b>36805813.00</b>			

RENOVATION/EXTENSION WORK OF ANM & GNM												
SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT	ALLOTMENT SO FAR	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
		(Rs in lakh)	(Rs in lakh)			(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	GNM school & hostel PMCH, Patna	113.93	0.00	MDS Infra Nirman Pvt. Ltd., Patna	BMSICL	78.92	9/6/2016	3/5/2017	74.41	work completed	100%	Handed over
2	ANM school & hostel Patnacity	127.14	0.00	Chandra Shekher Prasad, Patna	BMSICL	91.79	10/7/2016	4/6/2017	80.52	work completed	100%	Handed over
3	ANM school & hostel Chhapra (Saran)	65.54	0.00	Monan Prasad Developers & const. pvt ltd, Patna	BMSICL	50.98	8/17/2016	11/16/2016	41.96	work completed	100%	Handed over
4	ANM school & hostel Munger	221.61	0.00	Sri Gopal Kumar, Sheikhpura	M/S SGS india pvt. Ltd.	184.25	2/17/2017	2/16/2018	51.93	65%work completed	65%	
5	ANM school & hostel Katihar	226.44	0.00	Dinesh Kumar, Patna	M/S SGS india pvt. Ltd.	192.75	1/13/2017	1/12/2018	0.00	60%work completed	60%	
6	ANM school & hostel Kishanganj	259.83	0.00	Dinesh Kumar, Patna	SGE Consultancy pvt ltd	224.31	1/12/2017	1/11/2018	32.93	Finishing work	80%	
7	ANM school & hostel Barh	0.00	0.00	MDS Infra Nirman Pvt. Ltd., Patna	-	36.23	-	-		-	-	LOA issued on 08/11/2017 (T.S in Process)
8	ANM school & hostel Ara	73.71	0.00	-	-	-	-	-	0.00	-	-	Tender to be invited
	<b>Total</b>	<b>1088.20</b>	<b>480.00</b>						<b>281.75</b>			

## Miscellaneous Work

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
									AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CONSTRUCTION OF 1st & 2nd FLOOR OF GOVT. TIBBI COLLEGE KADAMKUAN, PATNA	1059.15	630.00	M/S Indra Narayan singh cont. pvt. Ltd.	Arch-en-Design	574.60	11/11/2013	11/10/2014	537.82	Completed	100%	Handed over
2	CONSTRUCTION OF 30 BEDDED MCH WING , PILKHI VILLAGE MUZAFFARPUR	172.00	86.00	Sri Nalin Ranjan	Voyants Solution India pvt. Ltd	159.11	20.08.2013	19.08.2014	164.96	Completed	100%	Handed over
3	CONSTRUCTION OF 180 BEDDED MENTAL HOSPITAL KOILWAR, ARA (BHOJPUR)	383.28	383.28	Revire venture india pvt. Ltd.	By BMSICL	277.86	7/17/2014	9/1/2014	267.68	Completed	100%	Handed over
4	CONSTRUCTION OF ORTHO WARD AT LNJPN HOSPITAL, RAUVANSHI NAGAR (PATNA)	209.65	0.00	Santosh Kumar Singh, Godda (Jharkhand)	By BMSICL	126.66	8/19/2015	5/18/2016	124.89	Completed	100%	Handed over
5	CONSTRUCTION OF BOUNDARY WALL AT PHC BARHAT, JAMUI	1.219	0.00	Sri Shambhu yadav, Jamui	SGS india pvt ltd	1.46	11/30/2015	2/29/2016	1.34	Completed	100%	
6	CONSTRUCTION OF BOUNDARY WALL AT APHC BANDHAR (SAMASTIPUR)	14.66	14.66	Abhishek Ranjan, Samastipur	Arch-en-Design	16.15	8/27/2015	11/26/2016	37.32	Completed	100%	
7	CONSTRUCTION OF BOUNDARY WALL AT APHC SONHO, JAMUI (Length-1161')	19.175	0.00	Sri Rajeev Kumar Singh	M/S SGS India pvt ltd, Kolkata	20.33	8/19/2015	11/18/2015	20.33	Completed	100%	
8	CONSTRUCTION OF MATERNITY HOME AT VYASI, DIST-PURNIA	-	-	M/S Savitri Construction, Patna	-	24.58	-	-	-	Roof casted	50%	MSDP Project
9	CONSTRUCTION OF MAIN GATE & APPROACH ROAD OF STATE HEALTH SOCIETY, PATNA	-	-	Sri Lallu Kumar, Patna	BMSICL	33.15	10/13/2016	12/12/2016	33.15	Completed	100%	Handed over
10	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, DANAPUR	-	-	MDS Infra Nirman Pvt. Ltd.	BMSICL	91.93	2/7/2017	11/6/2017	91.93	Completed	100%	Handed over
11	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, NAWADA	-	-	Uday Kumar, Rohtas	Arch-en-Design	82.91	6/29/2017	3/28/2018	13.50	Roof Shuttering (F.F)	25%	

SL NO	NAME OF WORK	ADMINISTRATIVE APPROVAL AMOUNT (in Rs. Lakh)	ALLOTMENT SO FAR (in Rs. Lakh)	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
									AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	CONSTRUCTION OF STAFF QUARTER AT SUB-DIVISIONAL HOSPITAL, ARWAL	-	-	M/s Triveni Const.	Shiva Consultancy	90.57	5/5/2017	2/4/2018	90.57	Completed	100%	
13	CONSTRUCTION OF DENTAL, SKIN & ENT OPD BUILDING AT GARDANIBAGH HOSPITAL, PATNA	0	0	Devendra Prasad Singh	Arch-en-Design	253.57	5/25/2017	2/24/2018		Pile cap is in progrss	10%	
14	CONSTRUCTION OF 4 nos DOCTORS QUARTER & 8 nos STAFF QUARTER AT REFFERAL HOSPITAL KALYAN BIGHA, BLOCK- HARNAUT, DIST- NALANDA	-	-	A.K Chaudhary		196.34				Foundation work is in progrss		
	<b>TOTAL</b>	<b>1859.14</b>	<b>1113.94</b>			<b>1499.30</b>			<b>1383.49</b>			

## CONSTRUCTION OF MORTUARY BUILDING

S.N	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Mortuary building in 36 sadar hospital of Bihar	2503.80	800.00	1,632.01	36	28	1	7	

### Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF MORTUARY AT SADAR HOSPITAL, ARWAL	M/S Bharat Infrastructure	Voyants Solution India Pvt. Ltd	52.57	3/4/2014	11/3/2014	57.70	Completed	100%	Handed ver
2	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, AURANGABAD	Uday Kumar	Voyants Solution India Pvt. Ltd	54.11	3/4/2014	3/11/2014	64.38	Completed	100%	Handed ver
3	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, JAHANABAD	Sri Ram jee Prasad	Voyants Solution India Pvt. Ltd	53.68	3/4/2014	11/3/2014	0.00	-	-	Land not available
4	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MOTIHARI	Sri Ashutosh Kr. Mishra	Voyants Solution India Pvt. Ltd	55.27	3/4/2014	11/3/2014	60.77	Completed	100%	Handed over
5	CONSTRUCTION OF MORTUARY BUILDING AT SKMCH, MUZAFFARPUR	Sri Ram jee Prasad	Voyants Solution India Pvt. Ltd	55.65	3/4/2014	11/3/2014	55.65	Completed	100%	Handed over
6	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, MADHUBANI	Kaushal Kishor, Patna		66.72					-	LOA issued on 08/12/2017

### Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
7	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, SASARAM	Ramesh Kumar Pandey	Arch-en-Design	56.11	3/4/2014	11/3/2014	63.07	Completed	100%	Handed over
8	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL, SAMASTIPUR	M/S KHAN BROTHERS	Arch-en-Design	53.62	3/4/2014	11/3/2014	62.69	Completed	100%	
9	CONSTRUCTION OF MORTUARY BUILDING AT JAMUI	Ashok kumar Singh	SGS India pvt. Ltd	51.85	3/4/2014	11/3/2014	51.85	Completed	100%	Handed over
10	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SITAMARHI	M/S Jitendra Kumar Singh	Chaitanya Project consultancy pvt. Ltd	60.96	9/26/2014	5/25/2015	67.00	Completed	100%	Handed over
11	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL MADHEPURA	Narayan Prasad Singh	SGE Consultancy pvt. Ltd	59.62	9/26/2014	5/25/2015	69.57	Completed	100%	Handed over
12	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SAHARSA	Kaushal Kishor, Patna	-	59.42						LOA issued on 08/12/2017
13	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SUPAUL	Narayan Prasad Singh	SGE Consultancy pvt. Ltd	59.01	9/29/2014	5/28/2015	69.10	Completed	100%	Handed over
14	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BETTIAH (WEST CHAMPARAN)	M/S Irfan Akhtar	Chaitanya Project consultancy pvt. Ltd	52.97	9/26/2014	5/25/2015	52.97	Completed	100%	Handed over
15	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL HAJIPUR, VAISHALI	Ranjit Kumar	Kaware & jawade projects pvt. Ltd	54.16	9/26/2014	5/25/2015	61.40	Completed	100%	Handed over
16	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL PURNEA	M/S Rana Pratap Singh	Shiva Consultancy Services pvt. Ltd	55.49	9/26/2014	5/25/2015	69.42	Completed	100%	Handed Over
17	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SARAN	G.M Construction	Kaware & jawade projects pvt. Ltd	56.99	11/17/2014	7/16/2015	46.25	Completed	100%	

### Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
18	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL LAKHISARAI	Shambhu Yadav	M/S Dynamic Projects pvt. Ltd.	52.83	9/26/2014	5/25/2015	73.78	Completed	100%	Handed Over
19	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SHEIKHPURA	Santosh Kumar	M/S SGS India pvt. Ltd	53.30	10/7/2014	6/6/2015	53.30	Completed	100%	
20	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL ARA, BHOJPUR	Triveni Construction	SGE Consultancy pvt. Ltd	54.04	10/7/2014	6/6/2015	61.85	Completed	100%	Handed over
21	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BIHARSHARIFF, NALANDA	Sourya Primere Infrastructure Pvt. Ltd.	M/S SGS India pvt. Ltd	54.37	9/26/2014	25-05-2015	49.62	Completed	100%	Handed over
22	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL NAWADA	Santosh Kumar	BMSICL	52.54	10/7/2014	6/6/2015	15.86	Roof shuttering	30%	Land available on 17/10/2017
23	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL GOPALGANJ	Tuntun Rai	Kawade & Jawade Projects ltd	53.59	11/26/2014	7/25/2015	0.00		-	Hindrance-work not started due to local villagers (Letter given to DM)
24	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SIWAN	Tuntun Rai	Kawade & Jawade Projects ltd	53.03	11/26/2014	7/25/2015	53.03	Completed	100%	Handed Over
25	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BUXAR	Rita Devi	BMSICL	51.88	9/26/2014	5/25/2015	59.77	Completed	100%	Handed Over
26	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BHABHUA, KAIMUR	Rishav Kumar Mishra	SGS India pvt. Ltd	50.50	9/26/2014	5/25/2015	58.18	Completed	100%	Handed over
27	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL GAYA	Santosh Kumar	-	54.32	9/26/2014	5/25/2015	0.00			
28	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BEGUSARAI	M/S Agni Kumar Singh	M/S Dynamic Projects pvt. Ltd.	56.51	12/23/2014	8/22/2015	61.98	Completed	100%	

### Detailed Report (Mortuary)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT	DATE OF START	DATE OF COMPLETION/ EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
				(Rs in lakh)			(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
29	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL SHEOHAR	M/S Jitendra Kumar, Sitamarhi	Chaitanya Project consultancy pvt. Ltd	55.30	5/27/2016	1/26/2017	60.96	Completed	100%	Handed over
30	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL MUNGER	M/S Kumar Pankaj, Patna	SGS India pvt. Ltd	53.24	11/30/2015	7/29/2016	60.77	Completed	100%	
31	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BHAGALPUR	M/S Kumar Pankaj, Patna	SGS India pvt. Ltd	52.25	11/30/2015	7/29/2016	0.00			(Due to Medical college) Drawing to be revised
32	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL BANKA	M/S Ganesh Ram Dokania, Banka	SGS India pvt. Ltd	54.55	1/13/2016	9/12/2016	36.58	Completed	100%	
33	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KHAGARIA	M/S Ram Niwas Kumar, Begusarai	Dynamic Projects pvt Ltd, Kolkata	54.11	8/19/2015	4/18/2016	53.56	Completed	100%	
34	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KISHANGANJ	M/S Vats Infratech pvt ltd, Darbhanga	Shiva Consultancy Services pvt. Ltd	51.11	8/31/2015	4/30/2016	45.31	Completed	100%	
35	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL KATIHAR	Rajeev Ranjan, Katihar	-	64.63	-	-	-	-	-	Loa issued on 08/12/2017
36	CONSTRUCTION OF MORTUARY BUILDING AT SADAR HOSPITAL ARARIYA	Rana Pratap Singh, Purnea	SGE Consultancy pvt. Ltd	58.89	12/27/2016	8/26/2017	35.66	Completed	100%	
		<b>TOTAL</b>		<b>1,989.19</b>			<b>1,632.01</b>			

## CONSTRUCTION OF DISTRICT PROGRAMME MANAGER (D.P.M)

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of DPM office cum Residence (Phase-1)	2975.00 (119.00 per unit)	2975.00	2,337.76	25	21	2	2	(i) Land not available- Darbhanga, Samastipur
2	Construction of DPM office cum Residence (Phase-2)	1547.00 (119.00 per unit)	0.00	1,542.19	13	13	0	0	-
<b>Total</b>		<b>2975.00</b>	<b>2975.00</b>	<b>3,879.94</b>	<b>38</b>	<b>34</b>	<b>2</b>	<b>2</b>	

### Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
1	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL ARWAL	M/S Om Sai Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	10,684,000.00	2/8/2013	2/7/2014	106.76	Completed	100%	Handed over
2	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT AURANGABAD	M/S Om Sai Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,412,776.00	2/25/2014	2/24/2015	114.13	Completed	100%	
3	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BANKA	M/s Goutam India Drill	SGS India Pvt. Ltd.	11,150,249.50	1/11/2013	1/10/2014	121.63	Completed	100%	Handed over
4	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL ARA, BHOJPUR	Triveni Prasad Singh	Arch-en-Design	10,271,406.00	1/21/2013	1/20/2014	103.29	Completed	100%	Handed over
5	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BUXAR	Amresh Kumar	Arch-en-Design	10,608,650.00	1/7/2013	1/6/2014	108.20	Completed	100%	Handed over
6	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT GAYA	M/S Maa Chandika Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,613,680.00	3/5/2013	3/4/2014	118.13	Completed	100%	Handed over
7	CONSTRUCTION OF DPM IN SADAR HOSPITAL, JAMUI	M/S Satyanarayan Singh	SGS India Pvt. Ltd.	10,820,823.00	3/20/2013	3/19/2014	100.46	Completed	100%	Handed over
8	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT JAHANABAD	M/S Praveen Kumar	EDMAC Engineering Consultant (I) Pvt. Ltd.	10,880,008.00	1/21/2013	1/20/2014	110.18	Completed	100%	Handed over

### Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
9	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL BHABHUA, KAIMUR	Ajay Kumar Singh	Arch-en-Design	11,613,680.00	1/11/2013	1/10/2014	112.51	Completed	100%	Handed over
10	CONSTRUCTION OF D.P.M IN SADAR HOSPITAL, LAKHISARAI	M/s Satyanarayan Singh	SGS India Pvt. Ltd	10,596,366.30	1/11/2013	1/10/2014	116.09	Completed	100%	Handed over
11	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MADHEPURA	M/s R.P Construction	Voyants Solution India Pvt. Ltd	10,572,915.60	3/5/2013	3/4/2014	15.01	Foundation work	-	Work has been stopped by BMSICL
12	CONSTRUCTION OF DPM IN SADAR HOSPITAL, MUNGER	M/s P.Prakash Construction	SGS India Pvt. Ltd	9,491,950.00	1/21/2013	1/20/2014	93.08	Completed	100%	Handed over
13	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, ARARIYA	Mr. Dinesh Singh	EDMAC Engineering Consultant (I) Pvt. Ltd.	9,491,950.00	2/8/2013	2/7/2014	16.84	Plinth Level	25%	
14	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MUZAFFARPUR	Harishankar Prasad	Voyants Solution India Pvt. Ltd	11,155,833.00	21.01.2013	20.01.2014	117.52	Completed	100%	Handed over
15	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BIHAR SHARIFF, NALANDA	Sourya Primear Infrastructure Pvt. Ltd	SGS India Pvt. Ltd	10,665,514.61	12/10/2014	12/9/2015	106.79	Completed	100%	Handed over
16	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL NAWADA	M/S Bipin Kumar	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,781,185.00	1/11/2013	1/10/2014	117.08	Completed	100%	Handed over
17	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL SASARAM, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	11,613,680.00	1/8/2013	1/7/2014	118.16	Completed	100%	Handed over
18	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SAHARSA	Sri Narayan Prasad Singh	Voyants Solution India Pvt. Ltd	11,111,165.00	1/11/2013	1/10/2014	111.70	Completed	100%	Handed over
19	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SAMASTIPUR	Shaurya premeir infrastructure Pvt Ltd, Patna	Dynamic Projects Pvt Ltd, Kolkata	12,322,664.00	9/9/2015	6/8/2016	-			Land not made available by C.S

### Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
20	CONSTRUCTION OF DPM IN SADAR HOSPITAL, SHEIKHPURA	M/S A.K Singh	SGS India Pvt. Ltd	10,412,110.80	1/21/2013	1/20/2014	114.03	Completed	100%	Handed over
21	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SUPAUL	Narendra Prasad Singh	Voyants Solution India Pvt. Ltd	10,379,726.50	24.12.2012	23.12.2013	80.18	Completed	100%	
22	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, HAJIPUR (VAISHALI)	Binod Kumar Singh	Voyants Solution India Pvt. Ltd	10,747,120.80	3/20/2013	3/19/2014	104.66	Completed	100%	Handed over
23	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN BLOCK OFFICE, BETTIAH	Prem Pratap Rai	Voyants Solution India Pvt. Ltd	11,088,831.00	12/31/2012	12/30/2013	111.03	Completed	100%	Handed over
24	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, SHEOHAR	M/S Jitendra Kumar	Chaitanya Project consultancy Pvt. Ltd	12,027,609.00	3/17/2016	3/16/2017	120.28	Completed	100%	Handed over
25	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN DARBHANGA					-	-			Land made available, retender to be invited.
				Total (25 DPM)			2,337.76			
26	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BHAGALPUR	Trimurti Engicons and traders Pvt.Ltd	SGS India Pvt. Ltd	11,023,381.00	8/16/2013	8/15/2014	110.23	Completed	100%	Handed over
27	CONSTRUCTION OF DPM IN SADAR HOSPITAL, KHAGARIA	Trimurti Engicons and traders Pvt.Ltd	SGS India Pvt. Ltd	11,861,403.00	9/25/2013	9/24/2014	141.32	Completed	100%	Handed over
28	CONSTRUCTION OF DPM IN SADAR HOSPITAL, BEGUSARAI	M/S Dayaram Singh	SGS India Pvt. Ltd	10,931,825.00	9/16/2013	9/15/2014	109.32	Completed	100%	Handed over
29	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN KISHANGANJ	Birendra Kr. Singh	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,759,306.00	8/16/2013	8/15/2014	72.93	Completed	100%	

### Detailed Report (DPM)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							(Rs in lakh)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
30	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, PURNEA	Trimurti Engicons & Traders Pvt Ltd	EDMAC Engineering Consultant (I) Pvt. Ltd.	11,656,036.00	8/16/2013	8/15/2014	116.19	Completed	100%	Handed over
31	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE KATIHAR	Birendra Kr. Singh	Shiva Consultancy Services (P) Ltd	11,587,724.00	1/16/2015	1/15/2016	114.85	Completed	100%	Handed over
32	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL CHHAPRA, SARAN	Bajrangi Singh	Voyants Solution India Pvt. Ltd	11,735,341.00	8/12/2013	8/11/2014	114.73	Completed	100%	Handed over
33	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL GOPALGANJ	M/S Shiv Shankar Singh Contract Pvt. Ltd.	EDMAC Engineering consultant (I) Pvt. Ltd.	12,134,728.00	8/12/2013	8/11/2014	115.07	Completed	100%	Handed over
34	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE AT SIWAN	M/S Cohesive Infrastructure Developers Pvt. Ltd.	Voyants Solution India Pvt. Ltd	11,608,685.00	2/28/2014	2/27/2015	114.80	Completed	100%	Handed over
35	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN EYE HOSPITAL RAJENDRA NAGAR, PATNA (Shifted in Gardaniabagh)	Kaushal Buildcon	Arch-en-Design	12,003,542.00	8/14/2013	8/13/2014	130.24	Completed	100%	Handed over
36	CONSTRUCTION OF DPM IN SADAR HOSPITAL, MADHUBANI	Kaushal Buildcon	Arch-en-Design	12,126,626.00	8/14/2013	8/13/2014	133.18	Completed	100%	Handed over
37	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN SADAR HOSPITAL, MOTIHARI	Asuthosh Kumar Mishra	Voyants Solution India Pvt. Ltd	12,113,332.00	8/7/2013	8/6/2014	126.58	Completed	100%	Handed over
38	CONSTRUCTION OF DPM OFFICE CUM RESIDENCE IN DUMRA P.H.C., SITAMARHI	Kaushal Buildcon Pvt. Ltd	Voyants Solution India Pvt. Ltd	12,135,239.00	14.08.2013	13.08.2014	142.76	Completed	100%	Handed over
Total (13 DPM)							1,542.19			

### CONSTRUCTION OF DOCTOR'S QUARTER & NURSES QUARTER

SL NO	Name of work	Administrative Approval Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Expenditure Till Date (in Rs Lakh)	Total no. of Projects	Completed Projects	Ongoing Projects	Not Started Projects	REMARKS
1	Construction of Medical officer Quarter & Nurses Quarter (Phase-1)	4118.01 (158.385 Per unit)	4050.93	3023.12	M.O-26	23	1	2	(i) Land not available- Katihar, (ii) In Tender-Dhamdaha(Purnea)
					N.Q-26	23	1	2	(i) Land not available-Katihar, (ii) In Tender- Dhamdaha(Purnea)
2	Construction of Medical officer Quarter & Nurses Quarter (Phase-2)	3801.24 (158.385 Per unit)	3801.24	3274.48	M.O-24	22	0	2	(i) Land not available-Munger, Lakshmipur (Jamui)
					NQ-24	21	0	3	(i) Land not available-Munger, Lakshmipur (Jamui) (ii) Site not clear-Hajipur .
		<b>Total</b>	<b>7852.17</b>	<b>6297.6</b>	100	89	2	9	

### Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
1	2	3	4	5	6	7	AMOUNT (RS)	STAGE	%	11
1	CONSTRUCTION OF MO QUARTER IN SUB-DIVISIONAL HOSPITAL, ARARIA	Indradev Narayan Singh	Voyants Solution India Pvt. Ltd	17,415,476.00	3/3/2014	3/2/2015	7,259,234.54	Completed	100%	Handed over
	CONSTRUCTION OF NQ IN SUB-DIVISIONAL HOSPITAL, ARARIA						8,118,500.00	Completed	100%	Handed over
2	CONSTRUCTION OF M.O QUARTER IN SUB- DIVISIONAL HOSPITAL DAUDNAGAR, AURANGABAD	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,104,228.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB- DIVISIONAL HOSPITAL DAUDNAGAR, AURANGABAD						9,127,740.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
3	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, MANJHAUL (BEGUSARAI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,392,558.00	2/22/2013	2/21/2014	8,779,379.00	Completed	100%	
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL, MANJHAUL (BEGUSARAI)						9,674,897.00	Completed	100%	
4	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, NAUGACHIA (BHAGALPUR)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	8,016,571.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL, NAUGACHIA (BHAGALPUR)						9,709,506.00	Completed	100%	Handed over
5	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL JAGDISPUR,ARA	Triveni Prasad Singh	Arch-en-Design	16,555,827.00	3/29/2014	3/28/2015	7,755,170.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL JAGDISPUR,ARA						9,112,142.00	Completed	100%	Handed over
6	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL BENIPUR, DARBHANGA	M/S Diamond construction	Arch-en-Design	16,707,667.00	2/22/2013	2/21/2014	8,102,708.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL BENIPUR, DARBHANGA						7,190,288.00	Completed	100%	Handed over
7	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL SHERGHATI,GAYA	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,491,431.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL SHERGHATI,GAYA						9,150,412.00	Completed	100%	Handed over
8	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL HATHUWA, GOPALGANJ	M/S Diamond Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,528,374.00	2/22/2013	2/21/2014	7,160,650.67	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL HATHUWA, GOPALGANJ						8,912,677.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
9	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL MOHANIYA, KAIMUR	Amresh Kumar	Arch-en-Design	16,555,827.00	3/28/2014	3/27/2015	7,836,115.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL MOHANIYA, KAIMUR						9,330,558.00	Completed	100%	Handed over
10	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL BARSOI,KATIHAR	Ashok Kumar	Shiva Consultancy services pvt. Ltd.	17,646,647.00	12/24/2014	12/23/2015	3,896,341.00	Finishing work	75%	
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL BARSOI,KATIHAR		Shiva Consultancy services pvt. Ltd.				4,285,146.00	Finishing work	75%	
11	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL JHANJHARPUR, MADHUBANI	Kaushal Buildicon pvt ltd	Dynamic Projects pvt ltd, Kolkata	15,349,396.00	8/10/2016	5/9/2017	5,582,492.00	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL JHANJHARPUR, MADHUBANI						5,346,422.00	Completed	100%	
12	CONSTRUCTION OF M.O QUARTER AT SUB-DIVISIONAL HOSPITAL DHAMDAHA, PURNEA	Shailesh Kumar Singh	Shiva Consultancy services pvt. Ltd.	18,064,778.62	10/16/2014	10/15/2015		Not Started		
	CONSTRUCTION OF N.Q AT SUB-DIVISIONAL HOSPITAL DHAMDAHA, PURNEA							Not Started		
13	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL VIKRAMGANJ, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	16,555,827.00	1/22/2014	1/21/2015	7,681,291.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL VIKRAMGANJ, ROHTAS						8,949,917.00	Completed	100%	Handed over
14	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL DEHRI ON-SONE, ROHTAS	Ramesh Kumar Pandey	Arch-en-Design	15,562,908.00	1/22/2014	1/21/2015	7,492,421.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL DEHRI ON-SONE, ROHTAS						8,611,425.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
15	CONSTRUCTION OF M.O QUARTER AT REFERRAL HOSPITAL, RANIGANJ (ARARIA)	Trimurti Engicons & Pvt. Ltd	Shiva Consultancy services Pvt. Ltd.	18,193,700.00	12/18/2014	12/17/2015	7,719,998.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFERRAL HOSPITAL, RANIGANJ (ARARIA)						9,813,806.00	Completed	100%	Handed over
16	CONSTRUCTION OF M.O QUARTER IN REFERRAL HOSPITAL KARPEE, ARWAL	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	21.02.2014	7,901,382.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFERRAL HOSPITAL KARPEE, ARWAL						9,358,124.00	Completed	100%	Handed over
17	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL KATORIYA, BANKA	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,720,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL KATORIYA, BANKA						9,684,386.00	Completed	100%	Handed over
18	CONSTRUCTION OF M.O QUARTER IN REFERRAL HOSPITAL, JHAJHA (JAMUI)	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,139,581.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFERRAL HOSPITAL, JHAJHA (JAMUI)						9,657,095.00	Completed	100%	Handed over
19	CONSTRUCTION OF M.O QUARTER IN REFERRAL HOSPITAL MAKHDUMPUR, JAHANABAD	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,884,516.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFERRAL HOSPITAL MAKHDUMPUR, JAHANABAD						9,559,828.00	Completed	100%	Handed over
20	CONSTRUCTION OF M.O QUARTER IN REFERRAL HOSPITAL MAIRWA, SIWAN	M/S Diamond Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,666.66	2/22/2013	2/21/2014	7,117,427.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFERRAL HOSPITAL MAIRWA, SIWAN						8,118,498.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
21	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL TRIVENIGANJ (SUPAUL)	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution Pvt. Ltd.	16,392,500.00	2/22/2013	2/21/2014	7,397,668.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL TRIVENIGANJ (SUPAUL)						8,601,816.00	Completed	100%	Handed over
22	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL DHAKA (MOTIHARI)	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	16,392,590.00	22.02.2013	21.02.2014	7,720,001.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL DHAKA (MOTIHARI)						8,118,308.00	Completed	100%	Handed over
23	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KATIHAR	Sunil Kumar Suman	Shiva Consultancy services Pvt. Ltd.	17,729,214.00	12/24/2014	12/23/2015	-	Not Started	0%	Clear Land not available
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KATIHAR						-	Not Started	0%	Clear Land not available
24	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KHAGARIA	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	5,895,656.00	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KHAGARIA						6,248,227.00	Completed	100%	
25	CONSTRUCTION OF M.O IN SADAR HOSPITAL, MADHEPURA	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution Pvt. Ltd.	16,392,500.00	22.02.2013	21.02.2014	7,594,946.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, MADHEPURA						6,849,985.00	Completed	100%	Handed over
26	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, KISHANGANJ	Sri Mithilesh Kumar Jha	Shiva Consultancy services Pvt. Ltd.	18,816,355.00	9/9/2015	6/8/2016	7,720,000.00	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, KISHANGANJ						8,118,500.00	Completed	100%	
27	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, GOPALGANJ	M/S Diamond Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,528,374.00	2/22/2013	2/21/2014	6,976,379.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, GOPALGANJ						8,118,500.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
28	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, JAMUI	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,990,753.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, JAMUI						8,118,500.00	Completed	100%	Handed over
29	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, MUNGER	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	-	Not Started	0%	Land not available
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, MUNGER						-	Not Started	0%	Land not available
30	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, MADHUBANI	Kaushal Buildicon Pvt Ltd	Dynamic Projects Pvt Ltd, Kolkata	12,683,914.00			6,449,704.00	Completed	100%	
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, MADHUBANI						4,443,770.00	Completed	100%	
31	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, SHEIKHPURA	M/s Satyanarayan Singh	SGS India Pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,554,761.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, SHEIKHPURA						8,118,500.00	Completed	100%	Handed over
32	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, HAJIPUR	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	7,136,376.00	Completed	100%	Land available on 20/02/2015 but overhead wire available at the site, letter send to C.S on 29/04/2015 & 09/09/2015
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, HAJIPUR						-	Not Started	0%	
33	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL GAYA	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,571,652.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL GAYA						9,167,807.00	Completed	100%	Handed over
34	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL NEW CAMPUS SHEOHAR	M/s Maa Ambey Enterprises	Voyants Solution India Pvt. Ltd	15,892,591.00	22.02.2013	21.02.2014	82,60,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL NEW CAMPUS SHEOHAR						8,118,500.00	Completed	100%	Handed over
35	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, ARWAL	M/S Yashasvi Construction	EDMAC Engineering Consultant (I) Pvt. Ltd.	16,707,667.00	2/22/2013	2/21/2014	7,816,593.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, ARWAL						9,587,612.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
36	CONSTRUCTION OF M.O QUARTER IN SADAR HOSPITAL, SUPAUL	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution pvt. Ltd.	16,392,500.00	2/22/2013	2/21/2014	7,662,919.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SADAR HOSPITAL, SUPAUL						8,500,995.00	Completed	100%	Handed over
37	CONSTRUCTION OF M.O QUARTER AT GGS HOSPITAL, PATNA CITY	Mrityunjay Narayan	BMSICL	10,116,495.00	5/27/2016	26/02/2017	7,576,248.00	Completed	100%	
	CONSTRUCTION OF N.Q AT GGS HOSPITAL, PATNA CITY						8,474,277.00	Completed	100%	
38	CONSTRUCTION OF M.O RESIDENCE IN SUB-DIVISIONAL HOSPITAL DANAPUR, PATNA (Shifted in pilkhi Muzaffarpur)	M/S Diamond construction	Voyants Solution India pvt. Ltd	16,391,725.00	5/1/2014	4/30/2015	7,720,000.00	Completed	100%	Handed Over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL DANAPUR, PATNA (Shifted in pilkhi Muzaffarpur)						8,118,493.00	Completed	100%	Handed Over
39	CONSTRUCTION OF M.O QUARTER AT SUB-DIVISIONAL HOSPITAL PALIGANJ, PATNA	Amritraj Construction	Shiva Consultancy services pvt. Ltd.	17,414,699.88	10/16/2014	10/15/2015	8,067,306.00	Completed	100%	Handed Over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL PALIGANJ, PATNA						9,748,337.00	Completed	100%	Handed Over
40	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL BARH,PATNA	Lallu Kumar	BMSICL	8,242,201.00	17/03/2016	12/16/2016	7,206,015.00	Completed	100%	Handed Over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL BARH,PATNA						6,425,848.00	Completed	100%	Handed Over
41	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL MASAU RH I (PATNA)	Kislay Enterprises	Shiva Consultancy services pvt. Ltd.	15,958,174.66	10/16/2014	10/15/2015	7,709,925.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL MASAU RH I (PATNA)						9,741,389.00	Completed	100%	Handed over
42	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL , MAHUA	M/s Maa Ambey Enterprises	Voyants Solution India pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	78,18,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB- DIVISIONAL HOSPITAL , MAHUA						92,18,000.00	Completed	100%	Handed over

## Detailed Report (MO & NQ)

SL NO	NAME OF WORK	NAME OF CONTRACTOR	NAME OF SUPERVISION CONSULTANT	AGREEMENT AMOUNT (RS)	DATE OF START	DATE OF COMPLETION /EXTENDED TIME	UP TO DATE PAYMENT	PHYSICAL		REMARKS
							AMOUNT (RS)	STAGE	%	
1	2	3	4	5	6	7	8	9	10	11
43	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL NIRMALI, SUPAUL	Indranarayan Singh Contractor Pvt. Ltd.	Voyants Solution pvt. Ltd.	16,392,500.00	22.02.2013	21.02.2014	7,007,028.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL NIRMALI, SUPAUL						8,118,490.00	Completed	100%	Handed over
44	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL CHAKIYA (MOTIHARI)	M/s Maa Ambey Enterprises	Voyants Solution India pvt. Ltd	15,892,591.00	22.02.2013	21.02.2014	7,719,961.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL CHAKIYA (MOTIHARI)						8,117,622.00	Completed	100%	Handed over
45	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL,CHAKAI (JAMUI)	M/s Satyanarayan Singh	SGS India pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	8,151,379.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL,CHAKAI (JAMUI)						9,360,949.00	Completed	100%	Handed over
46	CONSTRUCTION OF M.O QUARTER IN REFFERAL HOSPITAL, LAKSHMIPUR (JAMUI)	M/s Satyanarayan Singh	SGS India pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	-	Not Started		Land not available
	CONSTRUCTION OF N.Q IN REFFERAL HOSPITAL, LAKSHMIPUR (JAMUI)						-	Not Started		Land not available
47	CONSTRUCTION OF M.O RESIDENCE IN REFFERAL HOSPITAL NAUBATPUR, PATNA	Sourya Primear Infrastructure Pvt. Ltd	BMSICL	7,502,537.00	5/12/2016	2/11/2017	70,67,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q AT SUB-DIVISIONAL HOSPITAL NAUBATPUR, PATNA		Arch-en-Design	8,522,583.53	10/14/2014	7/13/2015	94,82,000.00	Completed	100%	Handed over
48	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL NAUHATTA, ROHTAS	Smt Rita Devi	Arch-en-Design	18,062,118.00	2/21/2014	2/20/2015	81,27,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL NAUHATTA, ROHTAS						9,622,503.00	Completed	100%	Handed over
49	CONSTRUCTION OF M.O QUARTER IN SUB-DIVISIONAL HOSPITAL, BARBIGHA (SHEIKPURA)	M/s Satyanarayan Singh	SGS India pvt. Ltd.	16,707,727.00	2/22/2013	2/21/2014	7,768,479.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN SUB-DIVISIONAL HOSPITAL, BARBIGHA (SHEIKPURA)						8,118,500.00	Completed	100%	Handed over
50	CONSTRUCTION OF M.O QUARTER IN RAGHOPUR, VAISHALI	M/s Maa Ambey Enterprises	Voyants Solution India pvt. Ltd	16,707,666.66	22.02.2013	21.02.2014	60,93,000.00	Completed	100%	Handed over
	CONSTRUCTION OF N.Q IN RAGHOPUR,VAISHALI						89,03,000.00	Completed	100%	Handed over