

BIHAR MEDICAL SERVICES & INFRASTRUCTURE CORPORATION LIMITED, PATNA

Detail Progress Report for Construction of Drug Ware House										
As On. 15th October, 2013										
S.L.	Scheme/Project		Name & Address of Second Party/Contractor/Firm	Work Order No/Date		Payment Released	Date of Completion		Present Status of	Remarks
				Date	Amount		Expected	Actual		
1	KAIMUR	KAIMUR	Srimati Rita Devi, PO+Vill-Karbandhiya, Dist-Rohtas	13/11.01.13	4525000		11.07.13		Roof Level	
2	DARBHANGA	DARBHANGA	Sri Nikesh Kumar, Vill-Lodipur Patna	88/14.02.13	4246712		14.08.113		Foundation	Work stop due to water logging
3	SAMASTIPUR	SAMASTIPUR	Sri Binesh Kumar, PO+Vill-Babupur, Kishanpur, Dist-Samastipur	118/05.03.13	4271147	905491	5.09.13		Finishing	
4	Biharsharif	Nalanda	Sri Dinesh Singh, Ward no.15, Hanumant Nagar, Araria	157/20.3.13	3846250		20.09.13		Not started	Land problem
5	ARWAL	ARWAL	Maa Vindhyawasini Store, Jagat narayan road, Kadamkuan, Patna	14/11.3.13	4244450		11.9.13		Roof Level	
6	AURANGABAD	AURANGABAD	Srimati Rita Devi, PO+Vill-Karbandhiya, Dist-Rohtas	12/11.3.13	3846250	767742	11.09.13		Gr. Floor slab completed plaster outer side of building in progress.	
7	GOPALGANJ	GOPALGANJ	Sri Tuntun Rai, Vill-Bansi Bathra, PO-Mishra Bathra, Dist-Gopalganj	123/5.3.13	4706000	987175	5.09.13		Roof casted	

8	ARARIYA	ARARIYA	Sri Dinesh Singh, Ward no.15, Hanumant Nagar, Araria	74/8.02.13	3846250		8.08.13		Foundation work	Work stop due to waterlogging
9	BEGUSARAI	BEGUSARAI	M/s Agni Kumar Singh, Sarvodaya Nagar, PO-Mirjapur, Bandhwar, Begusarai	16/11.01.13	4067070	877407	11.07.13		Finishing	
10	JAMUAI	JAMUAI	Sri Rajive kumar Singh ,Maharajganj, Jamui	15/11.01.13	4252595	1309003	11.07.13		Finishing	
11	LAKHISARAI	LAKHISARAI	Sri Sanjay Kumar, Vill-Andauli, PO-Chewra, Dist-Shekhpara	119/5.3.13	3983357		5.9.13		Super Structure Gr. Floor.	
12	SHEKHPURA	SHEKHPURA	Sri Sanjay Kumar, Vill-Andauli, PO-Chewra, Dist-Shekhpara	118/5.3.13	3938560		5.09.13		plinth Level	
13	E.CHAMPARAN,MOTIHARI	E.CHAMPARAN, MOTIHARI	Sri Vinayak Enterprises, C/0-Haneman Trading company, Rajendra chowk, Hajipur	75/8.2.13	4298750		8.8.13		Plinth Level	Work stop due to waterlogging
14	SHEOHAR	SHEOHAR	Sri Simant Shekhar, Vill+PO-Amghatta, Dist-Sitamarhi	30/21.01.13	4706000		21.07.13		Roof Shuttering	
15	SITAMARHI	SITAMARHI	Sri Binod Kumar, Vill-Mirchaipatti, Dist-Sitamarhi	120/5.3.13	4525000		5.09.13		Not Started.	Land problem
						4846818				

