

बिहार चिकित्सा सेवाएँ एवं आधारभूत संरचना निगम लिमिटेड, पटना

माननीय मुख्यमंत्री के 7- निश्चय के अंतर्गत प्रस्तावित परियोजनाओं का अद्यतन 05th March 2017 तक प्रगति प्रतिवेदन

क्रम संख्या	योजना का नाम	कुल स्वीकृत योजनाओं की संख्या	प्रशासनिक स्वीकृति की राशि (रु० करोड़ में)	आवंटन की राशि (रु० करोड़ में)	व्यय की राशि (रु० करोड़ में)	भूमि उपलब्ध	निविदा आमंत्रित	डी.पी.आर. प्रक्रियारत	निष्पादित निविदा की संख्या	निष्पादित निविदा की राशि (रु० करोड़ में)	अभियुक्ति
1	ए०एन०एम० ट्रेनिंग स्कूल एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 6.30 करोड़)	54	340.58	40.00	0.25	54	27+12=39	15	1	6.30	अररिया की वित्तीय निविदा निष्पादित एवं 12 जगहों हेतु वित्तीय निविदा 23 फरवरी 2017 को खोली जाएगी
2	जी०एन०एम० ट्रेनिंग स्कूल एवं छात्रावास का निर्माण कार्य (प्रति यूनिट 13.35 करोड़)	23	307.13	20.00	0.24	23	7+9=16	7	4	53.40	(अररिया, कटिहार, मुंगेर एवं खगड़िया की वित्तीय निविदा निष्पादित, जबकि औरंगाबाद, अरवल एवं भोजपुर की पुनर्निविदा आमंत्रित की जा जानी है)
3	पारा मेडिकल संस्थान का निर्माण कार्य (प्रति यूनिट 9.98 करोड़)	33	329.34	20.00	0.24	33	15+09=24	9	10	99.80	अररिया, कटिहार, मुंगेर, बांका, मधुबनी, खगड़िया, पूर्णियां, सहरसा, गोपालगंज एवं बैतिया
4	बी.एस.सी. नर्सिंग कॉलेज का निर्माण कार्य (प्रति यूनिट 26.49 करोड़)	16	423.96	30.00	1.15	16	8	5	8	211.92	SKMCH, PMCH, ANMMCH Gaya, Purnia, JLMNCH Bhagalpur, Pawapuri, Darbhanga & Bettia
5	चिकित्सा महाविद्यालय का निर्माण कार्य (प्रति यूनिट 400.00 करोड़)	5	2000.00	0.00	0.00	5	0	2 (महुआ, भोजपुर)	0	0.00	तीन चिकित्सा महाविद्यालय हेतु जमीन चिन्हित किया जाना बाकी है।
	कुल	131	3401.01	110.00	1.88	131	87	38	23	371.42	

PROJECT UNDER 7-Commitement									
Para Medical Institute (As on 05th March 2017)									
S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
1	Arariya	Arariya	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	5	Tender Decided, Srinath Builder is Contractor. LOA issued on 29/12/2016
2	Arwal	Sadar Hospital	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	5	1st time single Financial bid received, Hence Retender to be invited.
3	Aurangabad	Sadar Hospital	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	6	1st time single Financial bid received. Hence, Retender to be invited.
4	Banka	Sadar Hospital (Old Campus)	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	9	Tender Decided, Rana construction is Contractor. LOA issued on 03/03/2017
5	Begusarai	Sherpur	998.00	DDF	-	-	-	-	Land made available on 02/12/2016, DPR under process.
6	Bhabhua	Sarangpur	998.00	DDF	Submitted	-	-	-	DPR under process.
7	Bhojpur	Sadar Hospital	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	2	Single financial bid retender to be invited
8	Buxar	Sadar Hospital	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	8	
9	East Champaran	Sadar Hospital	998.00	Design Associates Inc.	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	4	
10	Gopalganj	Sadar Hospital	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	4	Tender decided.G.M construction is Contractor. LOA issued on 03/03/2017
11	Jamui	Vill-Amrath	998.00	Arch-En-Design	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	4	
12	Jehanabad	Vill-Jamuawan	998.00	Designer's Wing	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	2	

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
13	Katihar	Sadar Hospital	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	6	Tender Decided, Adyaraj is the Contractor. .LOA issued on 29/12/2016
14	Khagaria	Old Subdivisional Hospital	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	3	Tender Decided, Microranjan is the Contractor. .LOA issued on 29/12/2016
15	Kishanganj	Kochhadhaman, Vill-Patkoikla	998.00	Arch-En-Design	in process	-	-		DPR in process.
16	Lakhisarai	Mesona	998.00	Designer's Wing	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	5	
17	Madhepura	Keshav Balika High School, Madhepura	998.00	Suresh Goel & Associates	in process	-	-		DPR in process.
18	Madhubani	Sadar Hospital	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	4	Tender Decided, Sanjay Kumar is Contractor. LOA issued on 03/03/2017
19	Munger	Leprosy Hospital Munger	998.00	Arch-En-Design	Submitted	NIT-25, Dated-03/08/2016	8 Sep. 2016	8	Tender Decided, Lalan Kumar is contractor. LOA issued on 08/02/2017
20	Nalanda	Pavapuri Medical College Campus	998.00	Arch-En-Design	In Process	-	-		DPR under process.
21	Nawada	Budhauil	998.00	Arch-En-Design	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	5	
22	Purnea	Sadar Hospital Purnea	998.00	Design Associates Inc.	Submitted	Nit-26, Dated-03/08/2016	19-09-16	8	Tender Decided, Umakant Singh, Katihar is the Contractor. LOA issued on 13/01/2017
23	Rohtas	Sadar Hospital	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	6	
24	Saharsa	Sadar Hospital	998.00	Designer's Wing	Submitted	NIT-27, Dated-03/08/2016	16 Sep. 2016	7	Tender Decided,C.S construction is contractor. LOA issued on 03/03/2017

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
25	Samastipur	-	998.00	DDF	Submitted	-	-		To be constructed with medical college
26	Saran	Sadar Hospital Chhapra	998.00	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	5	
27	Seikhpura	Awadhe (In back of HSC)	998.00	Designer's Wing	In Process	-	-		DPR in process.
28	Sheohar	Sadar Hospital	998.00	DDF Consultant pvt ltd	In Process	-	-		DPR in process.
29	Sitamarhi	Sadar Hospital	998.00	Designer's Wing	In Process	-	-		DPR in process.
30	Siwan	Sub-Divisional hospital, Maharajganj	998.00	Mass-N-Void	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	2	
31	Supaul	Supaul	998.00	Mass-N-Void	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	4	
32	Vaishali	Rajapakar	998.00	Arch-En-Design	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	4	
33	West Champaran	Sadar Hospital	998.00	DDF	Submitted	Nit-15, Dated-10/06/2016	15/7/2016	3	Financial bid opened, L&T is lowest bidder.
Total			32934.00						

Sl. No.	Abstract		
1	Tender Invited	15+09=24	
2	Tender under process	11	
3	Tender Decided	10	West Champaran, Araria, Katihar, Khagaria, Munger, Banka, Purnia, Gopalganj, Saharsa & Madhubani
4	Retender to be invited	3	Arwal, Aurangabad & Bhojpur
5	DPR in process/Ready	8	Nalanda, Begusarai, Bhabhua, Sheikhpura, Sitamarhi, Madhepura, Sheohar & Kishanganj

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
6		Will be constructed with Medical College			1				Samastipur (After land is cleared)
7		Total no. of Project			33				

PROJECT UNDER 7-Commitement

B.Sc Nursing College (As on 05th March 2017)

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
1	PMCH, Patna	Patna	2649.76	Suresh Goel & Associates	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	10	Tender Decided, Dhanpat Prasad is the Contractor. LOA issued on 13/01/2017
2	DMCH, Laheriasarai	Darbhanga	2649.76	Suresh Goel & Associates	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	6	Tender Decided, BBCPL JV is contractor. LOA to be issued
3	SKMCH, Muzaffarpur	Muzaffarpur	2649.76	DDF	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	4	Tender Decided, Satyam Builder is the Contractor. Work order issued on 03/03/2017
4	ANMMCH, Gaya	Gaya	2649.76	Design Associate Inc.	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	6	Tender Decided, Raj Construction, Gadhwa is the Contractor. LOA issued on 13/01/2017
5	JLNMCH, Bhagalpur	Bhagalpur	2649.76	Arch-En-Design	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	6	Tender Decided, Lalan Kumar is contractor. LOA issued on 08/02/2017
6	Vardhaman Ayurvigyan Sansthan, Pawapuri	Nalanda	2649.76	Arch-En-Design	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	5	Tender Decided, Balkrishna Bhalotia is contractor. LOA issued on 03/03/2017
7	Govt. Medical College, Bettiah	Bettiah	2649.76	DDF	Submitted	Nit-15, Dated-10/06/2016	15-07-16	3	Tender Decided, L&T is the Contractor.
8	Govt. Medical College, Madhepura	Madhepura	2649.76	EDMAC	In Process	-	-		

9	Govt. Medical College, Purnea (Sadar Hospital Campus)	Purnea	2649.76	Design Associate Inc.	Submitted	Nit-26, Dated-03/08/2016	19 Sep. 2016	8	Tender Decided, Umakant Singh, Katihar is the Contractor. LOA issued on 13/01/2017
10	Govt. Medical College, Chhapra	Chhapra	2649.76	Suresh Goel & Associates	In Process	-	-		Land is not yet cleared from Chapra University
11	Govt. Medical College, Samastipur	Samastipur	2649.76	DDF	Submitted	-	-		Clearance of land is required
12	Govt. Medical College, Mahua	Vaishali	2649.76	-	-	-	-		DPR under process
13	Govt. Medical College, Begusarai	Begusarai	2649.76						Land identified
14	Govt. Medical College, Ara	Bhojpur	2649.76						Land identified, DPR order to be given
15	Govt. Medical College, Sitamarhi	Sitamarhi	2649.76						Land not available
16	Govt. Medical College, Madhubani	Madhubani	2649.76						Land identified
		Total	42396.16						

Sl. No.	Abstract		
1	Tender Invited	8	
2	Tender under process	0	Darbhanga & Pavapuri
3	Tender Decided	8	Bhagalpur, Patna, Gaya, Purnia, Darbhanga, Pawapuri, Muzaffarpur & Bettiah
4	Tender to be invited	0	
5	DPR order to be given	1	Bhojpur
6	DPR in process	5	Madhepura, Bhojpur, Samastipur, Chapra & Mahua
7	Land clearance required	3	Begusarai, Madhubani & Sitamarhi
8	Land not available	0	
9	Total no. of Projects	16	

PROJECT UNDER 7-Commitement

General Nurse Midwifery (G.N.M) (As on 05th March 2017)

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
1	Arariya	Arariya	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	5	Tender Decided, Srinath Builder is Contractor.LOA issued on 29/12/2016
2	Arwal	Sadar Hospital	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	3	1st time single Financial bid received, Hence Retender to be invited.
3	Aurangabad	Sadar Hospital	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	6	1st time single Financial bid received. Hence, Retender to be invited.
4	Begusarai	Vill- Mirzapur, Khata no.-251	1335.38	DDF	-	-	-		Land available on 02.12.2016, DPR under process.
5	Bhabhua	Barka Katra	1335.38	DDF	Submitted	Nit-38, Dated-27/10/2016	29-12-16	2	
6	Bhojpur	Sadar Hospital	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	2	Single financial bid, retender to be invited
7	Gopalganj	SDH, Hathua	1335.38	Design Associates	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	3	
8	Katihar	Sadar Hospital	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	6	Tender Decided, Adyaraj Construction is Contractor.LOA issued on 29/12/2016
9	Khagaria	Old Subdivisional Hospital	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	3	Tender Decided, Microranjan is Contractor. LOA issued on 29/12/2016

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
10	Lakhisarai	Balguddar Ashokdham	1335.38	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	2	
11	Madhubani	Sadar Hospital	1335.38	Sen & Lall consultants pvt ltd	In Process	-	-		DPR in process.
12	Munger	Leprosy Hospital Munger	1335.38	Arch-N-Design	Submitted	NIT-25, Dated-3/8/2016	8 Sep. 2016	8	Tender Decided, Lalan Kumar is contractor. LOA issued on 08/02/2017
13	Nawada	Budhaul	1335.38	Arch-N-Design	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	5	
14	Samastipur	Govt. Medical college, Samastipur	1335.38	DDF Consultant pvt ltd	In Process	-	-		To be constructed with Medical College
15	Sheohar	Sadar Hospital	1335.38	DDF Consultant pvt ltd	In Process	-	-		DPR in process.
16	Sitamarhi	Sadar Hospital	1335.38	Mass-N-Void	In Process	-	-		DPR in process.
17	Siwan	SDH Mahrajanj	1335.38	Mass-N-Void	In Process	Nit-38, Dated-27/10/2016	29-12-2016	2	
18	Supaul	Kharail	1335.38	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	1	
19	Vaishali	CHC Rajapakar	1335.38	Arch-N-Design	In Process	Nit-38, Dated-27/10/2016	29-12-2016	4	
20	East Champaran	Sadar Hospital	1335.38	Design Associates	Submitted	Nit-38, Dated-27/10/2016	29-12-2016	4	

S.N	District	Place of construction	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participate	Remarks
21	Jamui	Vill-Amarth	1335.38	Arch-N-Design	In Process	Nit-38, Dated-27/10/2016	29-12-2016	4	
22	Kishanganj	Kochhadhaman, Vill-Patkoikla	1335.38	Arch-N-Design	In Process	-	-		DPR in process.
23	Nalanda	Pavapuri Medical College Campus	1335.38	Arch-N-Design	In Process	-	-		Land made available was not suitable for construction. DM Nalanda changed the land on 14.11.2016, DPR in process.
Total			30713.74						

Sl. No.	Abstract		
1	Total no. of Places	23	
2	Tender Invited	7+9=16	Araria, Arwal, Aurangabad, Bhojpur, Katihar, Khagaria, Munger, Vaishali, Jamui, Nawada, East Champaran, Siwan, Kaimur, Gopalganj, Lakhisarai and Supaul
3	Tender under process	9	
4	Tender Decided	4	Arariya, Khagaria, Katihar & Munger
5	Retender to be invited	3	Arwal, Aurangabad & Bhojpur
6	DPR in process/Ready	6	Nalanda, Sitamarhi, Sheohar, Madhubani, Kishanganj & Begusarai
7	Will be Constructed Medical College	1	Samastipur

PROJECT UNDER 7-Commitement

Auxiliary Nurse Midwifery (A.N.M) (As on 05th March 2017)

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participated	Remarks
1	Arariya	Arariya	630.72	Arch-En-Design	Submitted	Nit-25, Dated-03/08/2016	8 Sep. 2016	5	Tender Decided, Srinath Builder is Contractor, LOA issued on 29/12/2016
2	Farbisganj	Arariya	630.72	M/S Kapoor & Associates	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	7	
3	Arwal Sadar	Arwal	630.72	Arch-En-Design	Submitted	Nit-25, Dated-03/08/2016	8 Sep. 2016	3	1st time single Financial bid received, Hence Retender to be invited.
4	Manjhaul	Begusarai	630.72	Decoarch	in process	-	-		DPR in process.
5	Bakhri	Begusarai	630.72	Decoarch	in process	-	-		DPR in process.
6	Teghra	Begusarai	630.72	EDMAC	Not Submitted	-	-		Land made available on 02/12/2016, DPR under progress.
7	Baliya	Begusarai	630.72	Decoarch	in process	-	-		DPR in process.
8	Kahalgaon	Bhagalpur	630.72	Decoarch	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	4	
9	Navgachia	Bhagalpur	630.72	Sen & Lall	in process	-	-		DPR in process.
10	Jagdispur	Bhojpur	630.72	Sen & Lall	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	8	
11	Piro	Bhojpur	630.72	Sen & Lall	Submitted	Nit-38, Dated-27/10/2016	29-12-16	6	
12	Dumrao	Buxar	630.72	Kapoor & Associates	in process	-	-		DPR in process.
13	Biraul	Darbhanga	630.72	Mass-N-Void	Submitted	Nit-38, Dated-27/10/2016	29-12-16	2	
14	Areraj	East Champaran	630.72	Mass-N-Void	Submitted	Nit-38, Dated-27/10/2016	29-12-16	4	
15	Raxaul	East Champaran	630.72	Mass-N-Void	in process	-	-		DPR in process.
16	Sikarhana	East Champaran	630.72	Mass-N-Void	in process	-	-		DPR in process.

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participated	Remarks
17	Chakia	East Champaran	630.72	Mass-N-Void	in process	-	-		DPR in process.
18	Pakri Dayal	East Champaran	630.72	Mass-N-Void	Submitted	Nit-38, Dated-27/10/2016	29-12-16	4	
19	Neemchak Bathani	Gaya	630.72	Sen & Lall	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	3	
20	Sherghati	Gaya	630.72	Sen & Lall	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	9	
21	Tekari	Gaya	630.72	Sen & Lall	Submitted	Nit-38, Dated-27/10/2016	29-12-16	3	
22	Gopalganj	Gopalganj (Land available in APHC Baikunthpur)	630.72	Kapoor & Associates	in process	-	-		DPR in process.
23	Barsoi	Katihar (In the Barsoi SDH Campus)	630.72	Kapoor & Associates	in process	-	-		DPR in process.
24	Manihari	Katihar	630.72	EDMAC	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	6	
25	Gogari	Khagaria	630.72	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-16	4	
26	Madhepura	Madhepura	630.72	Suresh Goel & Associates	in process	-	-		DPR in process.
27	Uda Kishanganj	Madhepura	630.72	EDMAC	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	2	Financial bid opened on 23/02/2017
28	Jainagar	Madhubani	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	3	Financial bid opened on 23/02/2017

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participated	Remarks
29	Benipatti	Madhubani	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	2	Financial bid opened on 23/02/2017
30	Jhanjharpur	Madhubani	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	4	
31	Phulparas	Madhubani	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	4	Financial bid opened on 23/02/2017
32	Haveli Khargpur	Munger	630.72	Decoarch	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	7	
33	Tarapur	Munger	630.72	Decoarch	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	5	Financial bid opened on 23/02/2017
34	Benipur	Darbhanga	630.72	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-16	1	
35	Paliganj	Patna	630.72	Sen & Lall	Submitted	Nit-38, Dated-27/10/2016	29-12-16	5	
36	Banmankhi	Purnea	630.72	Decoarch	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	8	
37	Dhamdaha	Purnea	630.72	Decoarch	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	4	
38	Vayasi	Purnea	630.72	Decoarch	Submitted	Nit-38, Dated-27/10/2016	29-12-16	4	
39	Bikramganj	Rohtas	630.72	Sen & Lall	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	9	
40	Simri Bakhtiyarpur	Saharsa	630.72	EDMAC	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	4	Financial bid opened on 23/02/2017
41	Dalsinghsarai	Samastipur	630.72	EDMAC	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	8	
42	Patori	Samastipur	630.72	EDMAC	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	5	
43	Rosara	Samastipur	630.72	Archline Designs pvt ltd	in process	-	-		DPR in process.
44	Madhaura	Saran	630.72	M/S Kapoor & Associates	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	2	Financial bid opened on 23/02/2017
45	Sonpur	Saran	630.72	M/S Kapoor & Associates	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	5	Financial bid opened on 23/02/2017

S.N	Name of Places	District	Administrative Approval Amount (In Rs. Lakh)	Name of Consultant	Status of DPR	Status of Tender	Date of Receipt of Tender	No. of Bidder Participated	Remarks
46	Belsand	Sitamarhi	630.72	Archline Designs pvt ltd	in process	-	-		DPR in process.
47	Pupari	Sitamarhi	630.72	Archline Designs pvt ltd	in process	-	-		DPR in process.
48	Supaul	Supaul	630.72	EDMAC	Submitted	Nit-38, Dated-27/10/2016	29-12-16	3	
49	Virpur	Supaul	630.72	M/S Kapoor & Associates	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	8	Financial bid opened on 23/02/2017
50	Nirmali	Supaul	630.72	M/S Kapoor & Associates	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	7	Financial bid opened on 23/02/2017
51	Mahnar	Vaishali	630.72	M/S Kapoor & Associates	Submitted	Nit-38, Dated-27/10/2016	29-12-16	3	
52	Mahua (CHC Rajapakar)	Vaishali	630.72	Arch-En-Design	Submitted	Nit-38, Dated-27/10/2016	29-12-16	4	
53	Bagha	West Champaran	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	5	Financial bid opened on 23/02/2017
54	Narkatiyaganj	West Champaran	630.72	M/s Mass N Void	Submitted	Nit-28, Dated-03/08/2016	23.09.2016	6	
Total			34058.88						

Sl. No.	Abstract		
1	Tender Invited	27+12=39	
2	Tender under process	37	
3	Tender Decided	1	Araria
4	Retender to be invited	1	Arwal
5	DPR in process/Ready	15	Teghra, Manjhaul, Bakhri, Barsoi, Pupri, Belsand, Gopalganj, Madhepura, Balia, Sikrahna, Chakiya, Rosra, Naugacchiya, Dumraon, Raxaul
6	Total no. of Places	54	